

15 -ാം കേരള നിയമസഭ

4 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2943

18-03-2022 - ൽ മറുപടിയ്ക്ക്

ആലത്തൂർ മണ്ഡലത്തിലെ പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. കെ .ഡി .പ്രസേനൻ		null (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	ആലത്തൂർ നിയോജകമണ്ഡലത്തിൽ ജലവിഭവ വകുപ്പിന്റെ കീഴിൽ ഏതെല്ലാം പദ്ധതികളാണ് നടന്നുവരുന്നതെന്ന് അറിയിക്കാമോ; അവയുടെ പുരോഗതി വിശദീകരിക്കാമോ?	(എ)	ആലത്തൂർ നിയോജകമണ്ഡലത്തിൽ ജലവിഭവ വകുപ്പിന്റെ കീഴിൽ നടന്നുവരുന്ന പദ്ധതികളും അവയുടെ പുരോഗതിയും അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

**അനുബന്ധം**

ആലത്തൂർ നിയോജക മണ്ഡലത്തിൽ ജലസേചന വകുപ്പിനു കീഴിൽ നടന്നുവരുന്ന പദ്ധതികളെ സംബന്ധിച്ച വിശദാംശങ്ങൾ ചുവടെ ചേർക്കുന്നു.

ക്രമ നം.	പ്രവൃത്തിയുടെ പേര്	എസ്റ്റിമേറ്റ് തുക (ലക്ഷത്തിൽ)	നിലവിലെ സ്ഥിതി
1	വണ്ടാഴി പഞ്ചായത്തിലെ പട്ടുതലക്കുളം പുനരുദ്ധാരണം	23.00	80 ശതമാനം പൂർത്തിയായി
2	ആലത്തൂർ പഞ്ചായത്തിലെ പുനകുളം പുനരുദ്ധാരണം	30.00	85 ശതമാനം പൂർത്തിയായി
3	പാലക്കാട് ജില്ലയിലെ തേങ്കുറിശ്ശി പഞ്ചായത്തിൽ മഞ്ചേരിമുക്കിൽ തിരുവക്കാട് തോടിന് കുറുകെ വാണിയംപറമ്പിൽ വി.സി.ബി അറ്റകുറ്റപ്പണികളും സംരക്ഷണ പ്രവൃത്തികളും	16.00	70 ശതമാനം പൂർത്തിയായി
4	പാലക്കാട് ജില്ലയിലെ കുഴൽമന്ദം പഞ്ചായത്തിലെ പെരിയപള്ളം തോടിൽ വി.സി.ബി നിർമ്മാണം	55.40	5 ശതമാനം പൂർത്തിയായി
5	പാലക്കാട് ജില്ലയിലെ തേങ്കുറിശ്ശി പഞ്ചായത്തിൽ കൊല്ലപ്പുറകാടിൽ വിളയന്നൂർ തോടിന് കുറുകെ വി.സി.ബി നിർമ്മാണം	65.00	ടെണ്ടർ നടപടികൾ പൂർത്തിയായി
6	പാലക്കാട് ജില്ലയിലെ കിഴക്കഞ്ചേരി ഗ്രാമ പഞ്ചായത്തിലെ കോരൻചിറ തോടിന്റെ അരികുസംരക്ഷണ പ്രവൃത്തി	7.60	എഗ്രിമെന്റ് നടപടികൾ നടന്നു വരുന്നു.
7	പുളളോട് എൽ.ഐ. സ്കീമിന്റെ വാർഷിക അറ്റകുറ്റപ്പണികൾ	0.83	പ്രവൃത്തി പുരോഗമിക്കുന്നു.

മെക്കാനിക്കൽ വിഭാഗത്തിനു കീഴിൽ നടന്നുവരുന്ന പദ്ധതികൾ.

ക്രമ നം.	പ്രവൃത്തിയുടെ പേര്	അടങ്കൽ തുക (ലക്ഷത്തിൽ)	പുരോഗതി
1.	എരിമയൂർ ഗ്രാമ പഞ്ചായത്തിലുള്ള കുരുടന്തോടിന് കുറുകെയുള്ള വി സി ബി യുടെ നിർമ്മാണ പ്രവൃത്തികൾ (മെക്കാനിക്കൽ)	10	100%
2.	മംഗലം ഡാമിന്റെ റിവർ സ്കീമിന് ഷട്ടറുകളുടെ അറ്റകുറ്റപ്പണികൾ.	1.40	50%
3	മംഗലം ഡാമിന്റെ കീഴിലുള്ള വലത്തുകര കനാലിലെ പാടൂർ distributary യിലെ കനാൽ ഷട്ടറുകളുടെ പുനർ നിർമ്മാണ പ്രവൃത്തികൾ.	2.0	50%
4	ചേരമങ്കലം സ്കീമിലുള്ള വടക്കേത്തറ ബ്രാഞ്ച് കനാലിന്റെ ഷട്ടറുകളുടെ പുനർ നിർമ്മാണ പ്രവൃത്തികൾ	8.2	50%

## ജലസേചനം പ്രോജക്ട് 1-നു കീഴിൽ നടന്നുവരുന്ന പദ്ധതികൾ

	NAME OF PROJECT	Head of Account :	status
	<b>NIRA 2021-22</b>		
1	Cheramangalam scheme 2021-22 Improvement and urgent rectification work to Main canal Ch:0/950 to 1/050	4701-17-800-92-00-00-V	Agreement executed,site handed over on 4/8/21 work can be started only after water distribution
2	Cheramangalam scheme 2021-22 Improvement and urgent rectification work to Main canal Ch:3/400 to 3/500	4701-17-800-92-00-00-V	Agreement executed,site handed over on 6/8/21 work can be started only after water distribution
3	Cheramangalam scheme 2021-22 Improvement and urgent rectification work to Main canal Ch:4/700 to 4/800 km	4701-17-800-92-00-00-V	Agreement executed,site handed over on 6/8/21 work can be started only after water distribution
4	Cheramangalam scheme 2021-22 Improvement and urgent rectification work to Main canal Ch:5/400 to 5/550 km	4701-17-800-92-00-00-V	100% completed
5	Cheramangalam scheme 2021-22 Improvement and urgent rectification work to Main canal Ch:5/800 to 5/900	4701-17-800-92-00-00-V	Agreement executed,site handed over on 12/8/21 work can be started only after water distribution
6	Cheramangalam scheme 2021-22 Improvement and urgent rectification work to Main canal Ch:6/900 to 7/000	4701-17-800-92-00-00-V	Agreement executed,site handed over on 12/8/21 work can be started only after water distribution
7	Cheramangalam scheme 2021-22 Improvement and urgent rectification work to Erakulam Branch canal Ch : 1/500 to 1/620	4701-17-800-92-00-00-V	Agreement executed,site handed over on 13/8/21 work can be started only after water distribution
8	Cheramangalam scheme 2021-22 Improvement and urgent rectification work to 16A Branch canal (Ch : 0/200 to 0/500 km	4701-17-800-92-00-00-V	Agreement executed,site handed over on 5/8/21 work can be started only after water distribution

9	Cheramangalam scheme 2021-22 Improvement and urgent rectification work to 16A Branch canal (Ch : 1/200 to 1/480 km	4701-17-800-92-00-00-V	Agreement executed,site handed over on 11/8/21 work can be started only after water distribution
10	Cheramangalam scheme 2021-22 Improvement and urgent rectification work to 16A Branch canal Ch : 2/300 to 2/580 km	4701-17-800-92-00-00-V	100% completed
11	Cheramangalam scheme 2021-22 Improvement and urgent rectification work to 18 Field Boothie Ch 0/250 to 0/500 km	4701-17-800-92-00-00-V	Agreement executed,site handed over on 13/8/21 work can be started only after water distribution
12	Cheramangalam scheme 2021-22 Improvement and urgent rectification work to 22 Field Boothie	4701-17-800-92-00-00-V	Agreement executed,site handed over on 18/8/21 work can be started only after water distribution
13	Cheramangalam scheme 2021-22 Improvement and urgent rectification work to 15 Field Boothie Ch:0/340 to 0/760 km	4701-17-800-92-00-00-V	Agreement executed, work can be started only after water distribution
14	Cheramangalam scheme 2021-22 Improvement and urgent rectification work to 23 field boothie ch 0/550 km to 1/120 km	4701-17-800-92-00-00-V	100% completed
15	Cheramangalam scheme 2021-22 Improvement and urgent rectification work to 24 field boothie ch 0/630 to 1/440 km	4701-17-800-92-00-00-V	Agreement executed,site handed over on 5/8/21 work can be started only after water distribution
16	Cheramangalam scheme 2021-22 Improvement and urgent rectification work to 26 field boothie	4701-17-800-92-00-00-V	50% completed
<b>CADA 2021-22</b>			
17	Mangalam Project,Dam section :Improvement of vakkaladistributory to theNeelikulambu field canal at Ch 0/000 to 0/120 km, of LBMC	4701-80-800-72	100% completed
18	Mangalam Project, Dam section : Improvement of Kalavappadam distributor (ch: 5/315) to the field canal (Kalla-Maariyappadam) at Ch 0/240 to 0/800 of LBMC	4701-80-800-72	100% completed

19	Mangalam Project,Dam section :Improvement of Kalavampadam distributory (ch : 5/315) to the field canal( Choriyankulam ) at Ch 0/000 to 0/600 km , of LBMC	4701-80-800-72	100% completed
20	Mangalam Project,Dam section :Improvement of Cherumkode Field bothiee (Ch : 8/540) from Ch 0/150 to 0/730 km , of RBMC	4701-80-800-72	100% completed
21	Mangalam Project,Dam section :Improvement of Kalavampadam distributory (ch : 5/315) to the field canal (Maariyappadam) at Ch 0/000 to 0/450 km of LBMC	4701-80-800-72	100% completed
22	Mangalam Project,Dam section :Improvement of Choorapotta field boothie (Nellikode) ch : 6/290 of RBMC to the field canal at Ch 0/000 to 0/600 km.	4701-80-800-72	Agreement executed, site handed over on 12/07/2021 work can be started only after water distribution and harvesting
23	Mangalam Project,Dam section :Improvement of Kizhakkethara ch :7/760 of RBMC to the kizhakketha field canal at Ch 0/420 to 0/770 km.	4701-80-800-72	Agreement executed, site handed over on 23/12/2021 work can be started only after water distribution and harvesting
24	Mangalam Project,Dam section :Improvement of Punnappadam Distributory ch: 4/450km of RBMC to the Elavampadam Pootenkuzhi field canal at Ch: 0/500 to 1/050 km.	4701-80-800-72	Agreement executed, site handed over on 12/07/2021 work can be started only after water distribution and harvesting
25	Mangalam Project,Dam section :Improvement of Punnappadam Distributory ch :4/450 of RBMC to the Karuppamkudam field canal at Ch 0/500 to 0/800 km.	4701-80-800-72	Agreement executed, site handed over on 05/08/2021 work can be started only after water distribution and harvesting

26	Cheramangalam Scheme -Improvement and urgent rectification works to kooliyad field boothie.	4701-80-800-72	Agreement executed, site handed over on 14/08/2021 work can be started only after water distribution and harvesting
27	Mangalam Project,Vadakkencherry section :Improvement of Kizhakkencherry Kattukulangara padashekara samithy karamanassery- manapad field channel between Ch: 0/500 Km and Ch: 1/250 km off take from karumanassery distributory of Ch: 2/000 Km at the LBMC Ch: 8/983Km (Price id 2021/957/P1)	4701-80-800-72	under consideration for according AS
28	Mangalam Project,Dam section :Improvement of Thandalode field boothie (Ch:8/760 of RBMC) from Ch: 0/000 to 0/443 Km. (Price id 2021/1215/P1)	4701-80-800-72	under consideration for according AS
<b>ACTION PLAN 21-22</b>			
29	Action plan 2021-2022 Mangalam project - Dam Section -Annual maintainance - clearing Jungle in office premises and public utility areas and removal of vgetation from earthen saddle (dam section)	2700-.04-101-98-0018	50% completed
30	Action plan 2021-22 Mangalam Project - Dam section - Annual maintainance work of damshutters and greasing overhauling and painting	2700-.04-101-98-00-18	T.S approved
31	Action pan 2021-22 Mangalam project, Dam section : Imrovement of LBMC from Ch: 4/300 to 4/375 closing leakage of bund (Kalla)	2700-.04-101-98-00-18	100% completed
32	Action plan 2021-22 Mangalam Project - Dam section : Improvement of Kalavapadam distributory to the canal between Ch: 0/008 to 0/110 Km and between Ch:1/050 to 1/170 of LBMC	2700-.04-101-98-00-18	100% completed

33	Action plan 2021-22 Mangalam Project, Dam section : Improvement of RMBC the canal at Ch 4/500 to 4/600 Km (Punnapadam distributory shutter area)	2700-.04-101-98-00-18	100% completed
34	Action plan 2021-22 Mangalam Project, Dam section : providing shutters to sluice along LBMC	2700-.04-101-98-00-18	Proposal for AS is under consideration
35	Action pan 2021-22 Mangalam project - Removal of floating materials,waste and blockages for smooth water distribution during water distribution period in RB main Canal between ch 0/000 km to 10/800 km and its distributories and LB Main canal 0/000 km to 5/400 km and its distributories including all irrigation structures (Aquduct, syphon well etc.)	2700-.04-101-98-00-18	75% completed
36	Action pan 2021-22 Mangalam project - Removal of floating materials,waste and blockages for smooth water distribution during water distribution period in RB main Canal between ch 10/500 km to 21/500 km and its distributories and LB Main canal 5/400 km to 24/500 km and its distributories including all irrigation structures (Aquduct, syphon well etc.)	2700-.04-101-98-00-18	25% completed
37	Action plan 2021-22 Mangalam project : Improvement of canal between ch.11/200 to ch.11/500 km of RBMC and ch 1/140 km to ch 1/500 km of Moovelikkadavu distributory of RBC	2700-.04-101-98-00-18	DVN WORK(water logging)
38	Action plan 2021-22 Mangalam project - Annual maintainance -Clearing Jungle and removal of vgetations in Canal sub division office Alathur and its premises, Public utility areas	2700-.04-101-98-00-18	work started RE 75 %
39	Cheramangalam scheme 2021-21 -Improvement & Urgent rectification works 16A branch canal chainage between 3/200-3/300	2701-17-101-98-00-18	100% completed
40	Cheramangalam scheme 2021-21 -Improvement & Urgent rectification works erakulam branch canal chainage1/950 to 2/050	2701-17-101-98-00-18	100% completed

Sheet1

41	Cheramangalam scheme 2021-21 -Improvement & Urgent rectification works to vadakethara branch canal chainage 0/300 to 0/400 km	2701-17-101-98-00-18	100% completed
42	Cheramangalam scheme 2021-21-- Removal of floating material,waste,and blokages for smooth water distribution during waster distribution period in main canal between ch 0/000 km to 15/540 km and its branch canal	2701-17-101-98-00-18	Work will be started only after water distribution
43	Mangalam project : Vadakkanchery section :Improvement of canal between ch.13/020 km to 13/150 km of RBMC	2700-.04-101-98-00-18	under consideration for according FS
44	Cheramangalam scheme 2021-22 Improvement and urgent rectification work to the Main Canal chainage between 9/530 Km to 9/660 Km	2701-17-101-98-00-18	under consideration for according FS
45	Cheramangalam scheme Emergency work 2021-22 construction of culvert at 26 field boothie(Price id 2021/970/P1)	2701-17-101-98-00-18	under consideration for according FS



കേരള വാട്ടർ അതോറിറ്റിയുടെ കീഴിൽ ആലത്തൂർ നിയോജക മണ്ഡലത്തിൽ നടന്നുവരുന്ന പദ്ധതികൾ

കിഫ്ബി, സ്റ്റേറ്റ് പ്ലാൻ,ജെ.ജെ.എം പ്രവൃത്തികൾ			
ക്രമ നമ്പർ	പ്രവൃത്തിയുടെ പേര്	ഭരണാനുമതി തുക (ലക്ഷത്തിൽ )	നിലവിലെ സ്ഥിതി
1	കിഫ്ബി 2016-17 ഫേസ് 2- പാക്കേജ് 1 - പാർട്ട് - നെന്മാറ, അയിലൂർ, മേലാർകോട് എന്നീ പഞ്ചായത്തുകൾക്കു വേണ്ടിയുള്ള ഉന്നതതലസംഭരണികളുടേയും മറ്റു അനുബന്ധ ഘടകങ്ങളുടേയും പ്രവൃത്തി	2450	96% പൂർത്തീകരിച്ചു
2	കിഫ്ബി 2016-17 ഫേസ് 2- പാക്കേജ് 2 - നെന്മാറ, അയിലൂർ, മേലാർകോട് എന്നീ പഞ്ചായത്തുകൾക്കു വേണ്ടിയുള്ള ഉന്നതതലസംഭരണികളുടേയും മറ്റു അനുബന്ധ ഘടകങ്ങളുടേയും പ്രവൃത്തി		91% പൂർത്തീകരിച്ചു
3	കിഫ്ബി 2017-18 ഫേസ് 2 - പാക്കേജ് 1 - വണ്ടാഴി, കിഴക്കഞ്ചേരി, വടക്കഞ്ചേരി, കണ്ണമ്പ്ര എന്നീ പഞ്ചായത്തുകൾക്കുവേണ്ടിയുള്ള ഉന്നതതലസംഭരണികൾ	6954	52% പൂർത്തീകരിച്ചു
4	കിഫ്ബി 2017-18 ഫേസ് 2- പാക്കേജ് 2 -പാർട്ട് 1 വണ്ടാഴി, കിഴക്കഞ്ചേരി, വടക്കഞ്ചേരി, കണ്ണമ്പ്ര എന്നീ പഞ്ചായത്തുകൾക്കുവേണ്ടിയുള്ള ഉന്നതതലസംഭരണികളിൽ നിന്നുള്ള വിതരണ ശൃംഖല		53% പൂർത്തീകരിച്ചു
5	കിഫ്ബി 2017-18 ഫേസ് 2 - പാക്കേജ് 1 -പാർട്ട് 2 വണ്ടാഴി, കിഴക്കഞ്ചേരി, വടക്കഞ്ചേരി, കണ്ണമ്പ്ര എന്നീ പഞ്ചായത്തുകൾക്കുവേണ്ടിയുള്ള ഉന്നതതലസംഭരണികളിൽ നിന്നുള്ള വിതരണ ശൃംഖല		എസ്റ്റിമേറ്റ് തയ്യാറാക്കി വരുന്നു
6	കിഫ്ബി 2017-18 ഫേസ് 2 - പാക്കേജ് 3 - വണ്ടാഴി, കിഴക്കഞ്ചേരി, വടക്കഞ്ചേരി, കണ്ണമ്പ്ര എന്നീ പഞ്ചായത്തുകൾക്കുവേണ്ടിയുള്ള ഉന്നതതലസംഭരണികളിൽ നിന്നുള്ള വിതരണ ശൃംഖല		എഗ്രിമെന്റ് വച്ചു
7	കിഫ്ബി 2017-18- പാലക്കാട് ജില്ലയിലെ എലവഞ്ചേരി, പല്ലശ്ശേരി, ആലത്തൂർ, എരുമയൂർ, പുതുക്കോട്, കാവശ്ശേരി എന്നീ പഞ്ചായത്തുകൾക്കുവേണ്ടിയുള്ള സമഗ്ര കുടിവെള്ള പദ്ധതി	1758	73% പൂർത്തീകരിച്ചു
8	സ്റ്റേറ്റ് പ്ലാൻ ഒപ്റ്റിമൈസേഷൻ - വണ്ടാഴി, വടക്കഞ്ചേരി, കിഴക്കഞ്ചേരി, കണ്ണമ്പ്ര കുടിവെള്ള പദ്ധതി- ഒന്നാം ഘട്ടം.	1795	73% പൂർത്തീകരിച്ചു
9	സംസ്ഥാന പദ്ധതി - വാർഷിക പദ്ധതി - നെന്മാറ, അയിലൂർ, മേലാർകോട് പഞ്ചായത്തുകൾക്കുള്ള പദ്ധതിയുടെ വിപുലീകരണ പ്രവൃത്തി.	1460	91% പൂർത്തീകരിച്ചു
10	ജില്ലാ പഞ്ചായത്ത് ഡെപ്യൂട്ടി സിറ്റി 2018-19- കിഴക്കഞ്ചേരി പഞ്ചായത്തിലെ കണ്ണംകുളമ്പ്- മഞ്ഞളികുളമ്പ് ടാങ്ക് നിർമ്മാണം	20	70% പൂർത്തീകരിച്ചു

ആലത്തൂർ മണ്ഡലത്തിലെ ജല ജീവൻ മിഷൻ പ്രവൃത്തികളുടെ വിശദാംശം പഞ്ചായത്ത് തിരിച്ചു ചുവടെ ചേർക്കുന്നു

ക്രമ നമ്പർ	പഞ്ചായത്ത്	ഭരണാനുമതി നൽകിയ കണക്ഷനുകളുടെ എണ്ണം	ഭരണാനുമതി തുക (ലക്ഷത്തിൽ)	12.03.2022 വരെ നൽകിയ കണക്ഷനുകളുടെ എണ്ണം
1	ആലത്തൂർ	6688	4333	998
2	എരിമയൂർ	3043	4752	282
3	കിഴക്കഞ്ചേരി	7583	8103.26	1463
4	കുഴൽമന്നം	4948	1190.74	901
5	തേങ്കുറിശ്ശി	6992	4273.75	699
6	മേലാർകോട്	5150	609.11	4170
7	വണ്ടാഴി	6872	2047.76	0
ആകെ		41276	25309.62	8513

കെ.ആർ.ഡബ്ല്യു.എസ്.എ യുടെ ഭാഗമായ 'മഴകേന്ദ്രം' പ്ലാൻ സ്കീമിൽ ഉൾപ്പെടുത്തി നടപ്പിലാക്കുന്ന 'മഴവെള്ള സംഭരണം -ഭൂജലപരിപോഷണം' പദ്ധതി വഴിയായി ആലത്തൂർ നിയോജക മണ്ഡലത്തിലെ ആലത്തൂർ, മേലാർകോട്, തേങ്കുറിശി, വണ്ടാഴി ഗ്രാമപഞ്ചായത്തുകളിൽ മഴവെള്ളം സംഭരിച്ചുള്ള കിണർ റീചാർജിംഗ് പദ്ധതി നടന്നുവരുന്നു. ഈ പഞ്ചായത്തുകളിലെ 2029 കുടുംബങ്ങളിലെ തുറന്ന കിണറുകൾക്കാണ് കിണർ റീചാർജിംഗ് സംവിധാനം ഏർപ്പെടുത്തുന്നത്. ഇതിൽ 210 കിണറുകളുടെ കിണർ റീചാർജിംഗ് സംവിധാനം പൂർത്തിയായി. ബാക്കിയുള്ള നിർമാണ പ്രവർത്തനങ്ങൾ പുരോഗമിച്ചു വരുന്നു.

ഐ.ഡി.ആർ.ബി യുടെ കീഴിൽ ആലത്തൂർ നിയോജക മണ്ഡലത്തിൽ വരുന്ന മംഗലം ഡാമിന്റെ അറ്റകുറ്റപ്പണികൾ 4700-80-800-97-02-പി.വി എന്ന Dam Safety Organisation and Measures എന്ന ശീർഷകത്തിൽ ഉൾപ്പെടുത്തി താഴെ പറയുന്ന പ്രവൃത്തി നടന്നുവരുന്നു.

Name of Work	FS Amount	% Progress
2021/103/MH Mangalam Dam-Emergency repairs – Replacement of Rubber Seals and overhauling of rollers of Liver Sluice Shutter	1.4 lakh	50% പൂർത്തീകരിച്ചു. പദ്ധതി പുരോഗമിക്കുന്നു.

കൂടാതെ ഹൈഡ്രോളജി പ്രോജക്ടിന്റെ ഭാഗമായി 3,49,500/- രൂപ മുതൽ മുടക്കിൽ ആലത്തൂർ മണ്ഡലത്തിൽ വണ്ടാഴി പഞ്ചായത്തിലെ ചിറ്റാടിയിൽ ഓട്ടോമാറ്റിക് മഴമാപിനി സ്ഥാപിക്കുന്നതിനുള്ള പ്രവൃത്തി പുരോഗമിക്കുന്നു.