

15 -ാം കേരള നിയമസഭ

5 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1159

04-07-2022 - ൽ മറുപടിയ്ക്ക്

പൊതുമരാമത്ത് ബിൽഡിംഗ്സ് വിഭാഗത്തിന് കീഴിൽ വരുന്ന കെട്ടിടങ്ങളും അനുബന്ധ റോഡുകളും

ചോദ്യം		ഉത്തരം	
ശ്രീ വി കെ പ്രശാന്ത്		ശ്രീ പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	വട്ടിയൂർക്കാവ് നിയോജകമണ്ഡലത്തിൽ പൊതുമരാമത്ത് ബിൽഡിംഗ്സ് വിഭാഗത്തിന് കീഴിൽ എത്ര കെട്ടിടങ്ങളും എത്ര കിലോമീറ്റർ അനുബന്ധ റോഡുകളും ഉണ്ടെന്ന് വ്യക്തമാക്കാമോ;	(എ)	വട്ടിയൂർക്കാവ് നിയോജകമണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പ് കെട്ടിട വിഭാഗത്തിന്റെ കീഴിൽ 264 കെട്ടിടങ്ങളും 17.30 കി.മീ അനുബന്ധ റോഡുകളുമാണ് ഉള്ളത്.
(ബി)	പൊതുമരാമത്ത് ബിൽഡിംഗ്സ് വിഭാഗത്തിന് കീഴിൽ വട്ടിയൂർക്കാവ് നിയോജകമണ്ഡലത്തിൽ നിലവിൽ അംഗീകരിച്ചിട്ടുള്ള പ്രവൃത്തികൾ, നടന്നു വരുന്ന പ്രവൃത്തികൾ എന്നിവ ഏതൊക്കെയാണെന്നും നിലവിലെ സ്റ്റാറ്റസും വിശദമാക്കാമോ;	(ബി)	നിലവിൽ അംഗീകരിച്ചിട്ടുള്ള പ്രവൃത്തികളും നടന്നു വരുന്ന പ്രവൃത്തികളുടേയും വിവരങ്ങൾ അനുബന്ധം.I ആയി ചേർക്കുന്നു.
(സി)	പ്രസ്തുത നിയോജകമണ്ഡലത്തിൽ 2021 ഏപ്രിൽ മാസത്തിന് ശേഷം പൊതുമരാമത്ത് ബിൽഡിംഗ്സ് വിഭാഗത്തിന് കീഴിൽ പൂർത്തീകരിച്ച പ്രവൃത്തികളുടെ ഭരണാനുമതി തുക, എസ്റ്റിമേറ്റ് തുക, ചെലവഴിച്ച തുക എന്നിവ ഉൾപ്പെടെയുള്ള വിവരങ്ങൾ ലഭ്യമാക്കാമോ?	(സി)	2021 ഏപ്രിൽ മാസത്തിന് ശേഷം പൂർത്തീകരിച്ച പ്രവൃത്തികളുടെ വിവരങ്ങൾ അനുബന്ധം.II ആയി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം. I

Buildings Division, Thiruvananthapuram.

Sl No	Name of work	AS Amount (Lakhs)	AS No & date	Present status
1	Construction of school Building at Govt H S,LPS Peroorkada in Vattiyoorkavu Constituency	400	GO(Rt)No.2975/2018/GED dtd Thiruvananthapuram 3/8/2018	FF roof concrete completed GF,FF block work in progress
2	Construction of First and Second floor building for Government Higher Secondary School for Girls, Peroorkada and Construction of new Auditorium	311.2	G.O (Rt)No841/2020/GEDN dtd 18/2/2020	TS estimate under preparation
3	Construction of new family quartersat Harihar Nagar,Thiruvannathapuram	599	G.O (Rt)No322/2020/ PWD dtd 17/3/2020	TS ESTIMATE under scrutiny.
4	Construction of Male Psychiatric ward at Mental Hospital, Peroorkada (PHASE -1)	400	GO(Rt)No.2980/2014/H&F D dtd Thiruvananthapuram 30/8/2014	work completed
5	Construction of Warehouse for Election Commission, Civil Station - Kudappanakkunnu	599.7	1034/2019/PWD, Dtd.21-08-2019	SF half portion roof concrete completed
6	Construction of Revenue Tower at Vattiyoorkavu	200	G. o.(rt)No.327/2021 /pwD 25/02/2021	TS ESTIMATE under scrutiny.
7	Construction of new building for Livestock Management Training Centre, Kudappanakkunnu, Thiruvananthapuram	386	56/2016, Dtd.15-02-2016	GF column raising
8	Kerala State Jawahar Bala Bhavan - Construction of RCC Retaining Wall	250	582/2018/C.A.Dept, Dtd.07-10-2018	work completed
9	Construction of retaining wall near Kanakakkunnu compound (Balance Work)	145.7	G. o.(rt)No.44/2021 /Torisum 03/02/2021	Agreement Executed

10	Construction of Mini Revenue Tower at Sasthamangalam, Thiruvananthapuram (Phase-1)	350		The AS proposal has been submitted to The Commissioner, Land Revenue Commissionerate, TVPM by file no : CE/BL/PL1/ TVM/6034/2020/BL dated : 25/04/2022.
11	Construction of overhead water tank in Tagore Theatre	40	E2/44/2019/I&PR dtd 22/3/2019	Tank base concrete completed
12	Repair and Maintenance of Police Headquarters	30 lakhs	H13-56014/2021/PHQ dtd 30/3/2021	Painting completed
13	Construction of additional floor for binding unit over head office Phase I	50lakhs	G.O(Rt)No8682020/HEDN dtd 26/6/2020	Column completed
14	DEPOSIT-C -Apt 2021 Vattiyoorkkavu- Construction of additional floor with RCC roof over new block	548924 7	G.O(Rt)No8682020/HEDN dtd 26/6/2021	Roof concrete completed
15	Construction of Open Air Auditorium -CPT Vattiyoorkavu	54.26	GO(Rt)No.932/2022/HED N dtd21/6/22	AS accorded TS estimate under preparation
16	GENERAL-CONSTRUCTION OF A NEW BUILDING FOR GOVERNMENT ITI ANCHAMADA THIRUVANANTHAPUR AM-Work-General Civil work	297		The Revised AS proposal has been submitted to The Director, Sheduled Caste Development Dept, TVPM by file no : CE/BL/PL1//TVPM/2864/ 2018 dated : 8/03/2022.
17	DEPOSIT-Cooperative Training College ,Thiruvannathapuram- Maintenance-General Civil Work	32		Work in progress

18	GENERAL-Roads Division Campus-PMG-Cupboards and Cubicles in PWD Roads Division office ,PMG ,Thiruvananthapuram-General Civil Work	25	Order No.: AS/59B/21/16815 Dated: 06-01-2022	Electrical needed to be arranged
19	GENERAL-Mannanthala Press-Changing Sheet roof-PhaseI-Web offset Machine Room and binding unit -General Civil Work	90	G.O(Rt)No1603/2021/HED N	Roofing completed
20	GENERAL-Urgent Renovation Works in Female Chronic Ward in Mental Hospital, Peroorkada, TVPM-Work-General Civil work	59.64	GO(Rt) No.1934/2021/H&FWD dtd 09.09.2021	Work in progress
21	GENERAL-Roads Division Campus-PMG-Urgent maintenance works for the Office of the Executive Engineer,PWD Roads Division-General Civil Work	25	AS/59B/21/15452 Dated: 10-11-2021	Not started,since electrical work needed to be arranged
22	DEPOSIT-Museum and Zoo-Thiruvananthapuram -Barricades-Repair and maintenance in all enclosures.-General Civil Work	46	GO.(Rt) 65/2021/CLAD	Work in progress
23	[] DEPOSIT-Reptiles Enclosure-Museum and Zoo -Thiruvananthapuram-Repair and maintenance (Reptiles Enclosure)-General Civil Work	36.72	GO.(Rt) 65/2021/CLAD	Estimate for TS under scrutiny
24	[] DEPOSIT-Museum and Zoo-Thiruvananthapuram -Post Martum Room-Construction of New Building for Post Martum Room-General Civil Work	46	GO.(Rt) 65/2021/CLAD	Estimate for TS under scrutiny
25	[] DEPOSIT-Internal Road-Museum and Zoo-Thiruvananthapuram-Providing 20 mm chipping carpet-General Civil Work	69.1	GO.(Rt) 65/2021/CLAD	Agreement Executed

26	[] DEPOSIT-Museum and Zoo-Thiruvananthapuram-Rain shelters-Repair and maintenance by providing shingles and floor repairs-General Civil Work	19	GO.(Rt) 65/2021/CLAD	Agreement Executed
27	DEPOSIT-Zoo Hospital-Maintenance of In-patient ward in Museum and Zoo-Thiruvananthapuram-General Civil Work	33.8	GO.(Rt) 65/2021/CLAD	Estimate for TS under scrutiny
28	DEPOSIT-Renovation of cages-Repairs of Peacock enclosure in Zoo-General Civil Work	19	GO.(Rt) 65/2021/CLAD	Agreement Executed
29	GENERAL-Central Polytechnic Vattiyoorkavu-Hydraulic's Lab-Changing Asbestos Roofing Sheet to PUF Sheet(Hydraulic's Lab)-General Civil Work	25	Order No.: AS/59B/22/18770 Dated: 07-04-2022	Tender procedure in progress
30	DEPOSIT-Renovation of cages-Repairs to Hippopotamus enclosure-General Civil Work	36.3	GO.(Rt) 65/2021/CLAD	Tender procedure in progress
31	MLA-SDF-2021-22 - Vattiyoorkavu LAC - Bhasha Institute-Construction of Roads Inside Vyloppilli Samskruthi Bhavan Campus in Nanthancode Ward-General Civil Work	19	D1-915/22 date 26/3/22	Tender procedure in progress
32	Civil station Kudappanakunnu - Resurfacing, widening and landscaping of internal road and providing Car parking in Civil station campus.	126	G.O.(Rt.) No.706/2020/PWD Dated 27-08-2020	Foot path tile work in progress
33	Civil Station Kudappanakunnu- Urgent Rectification of Water Leakage Problems - Toilet block II	22.4	Order No.: AS/59B/21/17322 Dated: 06-02-2022	Work started
34	Civil Station, Kudappanakunnu, Thiruvananthapuram-Urgent Rectification of Water Leakage Problems in toilet block -I	22.9	Order No.: AS/59B/21/17415 Dated: 12-02-2022	Work started

35	Urgent special repair works at Civil station kudappanakunnu, Thiruvananthapuram for a period of six months (Running contract basis)	2.5	Order No.: AS/59B/21/16271 Dated: 03-12-2021	Work in progress
36	Urgent Rectification Works in Poultry Shed No. 1 to 10 in RPF, Kudappanakunnu, Thiruvananthapuram.	25	G.O.(Rt.) No.AHD/119/2021 Dated 19-03-2021	Painting in progress
37	Urgent Rectification Works in Poultry Shed No. 65 to 70 in RPF, Kudappanakunnu, Thiruvananthapuram.	12.3	G.O.(Rt.) No.AHD/145/2021	Side grill work in progress
38	Animal Husbandry Department- Regional Poultry Farm, Kudappanakunnu, Thiruvananthapuram- Urgent Maintenance Works in Generator Room and Car Shed.	3	Order no. AHD/2207/2021-M2 Dated 02-06-2021	work in progress
39	General Hospital, Thiruvananthapuram- Urgent Civil Works for Setting up of New Washing Area and RO Plant at Dialysis Unit	4.21	G.O.(Rt.) No.2336/2020/H&FWD Dated 17-12-2020	Work started
40	General Hospital, Thiruvananthapuram- Waterproofing And Other Modification Works at Lift in Surgical Block.	4.6	Order No.C-4/9528/19/GHT Dated 20-12-2019	Work started., Water proofing completed. Lift work not started. Hence work is in delay.
41	Rectification of Water Leakage Problem in Surgical Block and Urgent Maintenance of Toilets in Ward 1.-WORK-General Civil Work	7.52	Order No.: AS/59B/20/11427 Dated: 03-02-2021	Work started. The leakage in AC duct not rectified. Hence the work is in delay
42	RIO 1-RIO, Thiruvananthapuram - Roofing maintenance works in Administrative Block and Theatre Block - General Civil Work	24.9	Order No.: AS/59B/21/16475 Dated: 14-12-2021	Work in progress
43	RIO4 - RIO, Thiruvananthapuram- Roof maintenance works in pay ward block (Male ward & theatre C block)	24.99	Order No.: AS/59B/21/16478 Dated: 14-12-2021	Work not started Shifting of the patients in pay ward and temporarily stopping the function of the theatre not done yet.

44	RIO3 - RIO, Thiruvananthapuram- Roof maintenance work in pay ward block (Female ward & up to theatre A & B)	25	Order No.: AS/59B/21/16477 Dated: 14-12-2021	Work not started. Shifting of the patients in pay ward and temporarily stopping the function of the theatre not done yet.
45	RIO (Regional Institute of Ophthalmology), Thiruvananthapuram - Painting and Repair of IP Block, OT Block and Administrative Block.	25.81	G.O(Rt) No.1782/2020/H&FWD Dated 04-10-2020	work in progress 90% completed and in progress
46	Routine Maintenance Works at Premises of RIO, School of Nursing and DHS, Thiruvananthapuram Under Buildings Residency Section, Thiruvananthapuram for a Period of Six Months (Running Contract Basis)	3	Order No.: AS/59B/21/14824 Dated: 23-10-2021	Work in progress
47	Vigilance and Anti-Corruption Bureau (VACB) Directorate, Thiruvananthapuram- Renovation of SP, DYSP Rooms and Connected Works.	10	M1-20557/2019/VACB dated 30/06/2020	AS for electrical work not issued from client Department.
48	Vigilance and Anti-Corruption Bureau (VACB) Directorate, Thiruvananthapuram- Renovation Works in Office at the First Floor of Main Building (Second Phase).	37.27	G.O.(Rt.) No.92/2020/VIG Dated 14-10-2020	False ceiling work and frame work for office cubicle completed on march. Work of cubicles in progress
49	MLA -LAC - ADS Vattiyoorkkavu Constituency- Construction of Building for Govt. City Vocational Higher Secondary School, PMG, Thiruvananthapuram (Balance Works)	99	Order no.D1-2497/20 Dated 09-10-2020	Work nearing completion
50	PWD/BLDG/EST/181/2020_5_1] GENERAL- Govt. City Vocational Higher Secondary School, PMG, Thiruvananthapuram- Construction of Building (First Floor & Terrace Floor) .-Balance works	250		The proposal for Nomenclature change of the work has been submitted to The Secretary, Public Works(E) Dept, TVPM by file no : CE/BL/PL1/ TVPM/181/2020-5-2 dated : 22/06/2022

51	Govt. Law College -TVPM- Construction of retaining wall and side drain at eastern side of the campus	110	G.O Rt no 1102/2018/HEdn dtd 01.06.2018	Work 70% completed. Construction of retaining wall of remaining portion stopped due dispute between College and near by residents to widen the road.
52	Govt. Law College, Thiruvananthapuram - Restructuring and Conversion of the Existing Shed into Three Rooms as NSS, Sports & Boys Retiring Rooms.	14.89	G.O.(Rt.) No.811/2021/HEdn dated 18-06-2021	Super structure up to sheet roof completed. Electrical work not started.
53	[BL/2019/9046] GENERAL-Government Law College, Thiruvananthapuram- Construction of Two Class Rooms above Canteen Building. -Work-General Civil work	26.9		The Revised AS proposal has been submitted to The Director, Collegiate Education Dept, TVPM by file no : CE/BL/PL1/TVPM/9046/2019 dated : 10/03/2022.

Special Buildings Division, Thiruvananthapuram.

ക്രമ നം.	ഭരണാനുമതി ലഭിച്ചതും നടന്നുവരുന്നതുമായ പ്രവൃത്തികൾ	ഭരണാനുമതി നം. & തുക	നിലവിലെ സ്ഥിതി
1	സർക്കാർ ആശുപത്രി, പേരൂർക്കട - മാതൃക ആശുപത്രി പദവിലേക്ക് ഉയർത്തൽ - ഒന്നാം നിലയുടെയും റാംപിന്റെയും നിർമ്മാണം -	G.O. (Rt) No. 396/2018 dated: 02.02.2018 Rs. 830 lakhs	ഫിനിഷിംഗ് പ്രവൃത്തികൾ പുരോഗമിക്കുന്നു.
2	നേതാജിനഗർ സർക്കാർ ജീവനക്കാർക്കുള്ള ഒബ്സർവേറ്ററി കാർട്ടേജ്സിന്റെ നിർമ്മാണം (രാംഘട്ടം)	G.O. (Rt) No. 341/2021/PWD dated: 26.02.2021 Rs. 600 lakhs	മാസ്റ്റർപ്ലാൻ തയ്യാറാക്കി വരുന്നു.
3	പട്ടം, കമ്മീഷണറേറ്റ് - വിവിധ കമ്മീഷണറേറ്റുകൾക്കുള്ള കെട്ടിടത്തിന്റെ നിർമ്മാണം	G.O. (Rt) No. 172/2016/PWD dated: 27.01.2016 Rs. 4500 lakhs	ബേസ്മെന്റ് 2-ന്റെ റൂഫ് ലാബിന്റെ പ്രവൃത്തികൾ നടന്നു വരുന്നു
4	സി.പി.റ്റി., വട്ടിയൂർക്കാവ് - കമ്പ്യൂട്ടർ, ഇലക്ട്രോണിക്സ് & ടെക്സ്റ്റയിൽസ് ഡിപ്പാർട്ട്മെന്റുകൾക്കുവേണ്ടി 1, 2 നിലകളുടെ നിർമ്മാണം - ബാലൻസ് വർക്ക്	G.O. (Rt) No. 898/2018/HEDN dated: 07.05.2018 Rs. 300 lakhs	കെട്ടിടം പണി പൂർത്തീകരിച്ചു.
5	ബാർട്ടൺഹിൽ- ഗവൺമെന്റ് എഞ്ചിനീയറിംഗ് കോളേജ് - പുതിയ അക്കാഡമിക് ബ്ലോക്കിന്റെ നിർമ്മാണം	G.O. (Rt) No. 2933/2016/ HEDN dated: 28.10.2016 Rs. 1625 lakhs	ഫൗണ്ടേഷൻ പ്രവൃത്തികൾ നടന്നുവരുന്നു.

അനുബന്ധം. II

Buildings Division, Thiruvananthapuram.

Sl. No.	Name of work	AS amount	Estimate Amount	Bill amount
1	GENERAL-Routine Maintenance Works at Premises of RIO, School of Nursing and DHS, Thiruvananthapuram for a Period of Six Months (Running Contract Basis for the 1st half of 2021) -WORK-General Civil Work	300000	300000	247856
2	GENERAL-Routine Maintenance Works at General Hospital Premises for a Period of 6 Months (Running Contract Basis for the 1st half of 2021).-WORK-General Civil Work	300000	300000	328073
3	GENERAL-Police Quarters, Palayam, Thiruvananthapuram- Providing New Drainage Lines in front of D, E, F, J, K & L Flats.-WORK-General Civil Work	1000000	1000000	819230
4	GENERAL-Govt. School of Nursing, Thiruvananthapuram- Providing Interlocking Tiles from Main Gate to Ladies Hostel and Urgent Maintenance Works at Boys Room and Class Room.-WORK-General Civil Work	745000	745000	598531
5	GENERAL-General Hospital, Thiruvananthapuram- Urgent Repair of Road by Providing Interlocking Tiles from Main Gate to Security Gate.-WORK-General Civil Work	448000	448000	481713

Special Buildings Division, Thiruvananthapuram.

ക്രമ നം.	പൂർത്തീകരിച്ച പ്രവൃത്തികൾ	ഭരണാനുമതി നം. & തുക	ചെലവായ തുക
1	നേതാജിനഗർ സർക്കാർ ജീവനക്കാർക്കുള്ള ഓഫീസർവേറ്ററി കാർട്ടേജ്സിന്റെ നിർമ്മാണം (ഒന്നാംഘട്ടം)	G.O. (Rt) No. 1849/2017/PWD dated: 08.12.2017 Rs. 782.32 lakhs	4,95,61,712/-