

**15 -ാം കേരള നിയമസഭ**

**5 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 4735**

**20-07-2022 - ൽ മറുപടിയ്ക്ക്**

**വേങ്ങര മണ്ഡലത്തിലെ മരാമത്ത് പ്രവൃത്തികൾ**

ചോദ്യം		ഉത്തരം	
<b>ശ്രീ. പി. കെ. കുഞ്ഞാലിക്കുട്ടി</b>		<b>ശ്രീ. പി.എ.മുഹമ്മദ് റിയാസ്</b> <b>(പൊതുമരാമത്ത്-വിനോദസഞ്ചാര, യുവജനകാര്യ വകുപ്പ് മന്ത്രി)</b>	
(എ)	വേങ്ങര മണ്ഡലത്തിലെ നിരത്തുകൾ, പാലങ്ങൾ, കെട്ടിടങ്ങൾ തുടങ്ങിയവയുടെ നിർമ്മാണ പ്രവൃത്തികളിൽ ഏതൊക്കെയാണ് നടന്നു വരുന്നതെന്നും ഓരോന്നിന്റെയും നിലവിലെ സ്ഥിതിയും വിശദമാക്കാമോ;	(എ)	വേങ്ങര മണ്ഡലത്തിലെ നിരത്ത്, കെട്ടിടം, പാലം വിഭാഗങ്ങൾക്കു കീഴിലെ പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	വേങ്ങര മണ്ഡലത്തിൽ അടിയന്തരമായി നടപ്പിലാക്കേണ്ടതും എന്നാൽ ഇതുവരെ ഭരണാനുമതി ലഭിച്ചിട്ടില്ലാത്തതുമായ പൊതുമരാമത്ത് പ്രവൃത്തികൾ ഏതെല്ലാമാണെന്ന് വിശദമാക്കുമോ?	(ബി)	വേങ്ങര മണ്ഡലത്തിലെ നിരത്ത്, കെട്ടിടം, പാലം വിഭാഗങ്ങൾക്കു കീഴിലെ പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

നിരന്നു വിവരം

അനുബന്ധം

1/4

	WORK DETAILS	A.S NO	AMOUNT IN LAKHS	NAME OF CONTRACTOR	STATUS OF WORK
1	Providing berm protection work on Vengara- Kacherippadi - Puthanangadi road in between Km 0/000 to 0/535 in Vengara LAC	AS/59C/21/18703 Dated: 31-03-2022	9.50	Muhammed Yaseen	Work completed
2	Urgent Surface Rectification and BC Overlay in between km 0/000 and Km 3/933 in Kottakkal-Parappur Vengara Road in Vengara LAC. (Working Chainage 0/100 to 0/210, 0/320 to 1/070, 1/150 to 2/220, 2/320 to 2/450, 2/480 to 2/540, 2/590 to 2/810, 2/950 to 3/540, 3/710 to 3/933)	GO (RI) No 796/2020 PWD dated 30/09/2020	140.00	P. Shuhaib	Agreement No. SE(K)120/20-21 Dtd. 06/02/2021 and site handed over on 15-02-2021. Time extension granted on 15-02-2022. Only 30 m drainage work partially completed. BM & BC was not started yet. Several letters are send to the contractor to start the work immediately. Due to delay in work, Paappanangadi section already submitted a letter to terminate contract with risk and cost.
3	Urgent surface rectification works between km 0/000 and km 3/933 in Kottakkal - Parappur - Vengara road in Vengara LAC.	ORDER No. AS/59C/19/1582 Dated: 16-10-2019	25.00	P. Assain Haji	Agreement No. EE(M) 174/2019-20 Dtd. 04/03/2020 and site handed over to 12-03-2020, extension granted 22-02-2022. BM & BC was not started yet. Several letters are send to the contractor to start the work immediately. Due to delay in work, Paappanangadi section already submitted a letter to terminate contract with risk and cost.
4	SLTF 2020-2021 Construction of CC drain at Pandikashala in between Km. 5/900 and Km. 6/650 Vengara - Kooriyad road. in Vengara LAC.	Order No.: AS/59C/21/15051 Dated: 02-11-2021	22.40	P.P.Salam	Agreement No. EE(M) 64/2020-21 Dtd. 22/12/2021 and site handed over to 31-12-2021. Work in progress 65% completed
5	Construction of CC drain and Culvert in Vengara- Kooriyad road between km 6/850 and 7/600 in Vengara LAC	Order No.: AS/59C/21/18325 Dated: 30-03-2022	25.00		Selection notice issued for executing the agreement
6	Construction of new culvert and Leading CC drain at (Edayattuparambu) in between km 4/500 and 4/700 in Edarikkode- parappur-vengara road in Vengara LA	Order No.: AS/59C/21/16590 Dated: 19-12-2021	25.00		AS accorded. TS estimate pending. No proper drainage out let in this area. Delay in getting permission from the adjacent land owners to construct a leading drainage.

7	GENERAL-Running Contract Cluster 2 for a length 30.814km- GENERAL-RM 2022-2023-Cluster II-Zone II - One year Running Contract for Various PWD Roads under Roads Section Parappanangadi in Malappuram District 5 no of roads stretches for a length of 30.814km - General civil work-DPR Preparation Work	GO(Rt)530/2022/P WD Thiruvananthapuram Dtd 13.05.2022	53.07	Vengara-Kooriyad road Km 0/000 - 6/814Thottasseriyar a-nediyirupp- Harijan colany road km 0/000 - 6/500Vengara-Kacherippadi-kakkadampuram road km 0/000 - 5/300Othukkungal-Vengara road km 0/000- 6/500Edarikkode-Parappur-vengara road km 0/000 - 5/700	Agreement executed No.EE(M)52/2022-23
8	Improvements, rising, recosntruction of culvert and retaining wall between Km 2/700 and 3/000 in Othukkungal- Vengara road in Vengara LAC	GO(Rt)351/2022/P WD Thiruvananthapuram Dtd 30.03.2022	300.80		AS accorded, TS Estimate unde preparation

<p><del>1</del> താഴെ പറയുന്ന പ്രവർത്തികളാണ് എസ്റ്റിമേറ്റ് സമർപ്പിച്ചിട്ടുള്ളതും ഭരണാനുമതി ലഭിക്കാത്തതും ആയത്</p>					
1	Budget work 2021-22 - Improvement, widening and providing BM & BC works in Achanambalam-Kooriyad road between km 0/000 to 5/610 in Vengara LAC		908.00	PWD/RB/FL/97251/2021	Estimate prepared. But token provision in the Budget.
2	Budget 2021-2022 Improvement and providing BM & BC works to Kuzhippuram-Atteeri-Kottakkal road from km 0/000 to km 2/680 in Vengara LAC in Malappuram District		384.40	FL/RD/2020/3349	Token provision only. Estimate prepared. But token provision in the Budget.
3	Budget work 2021-22 Improvements and Bm & Be works in between 0/000 to 5/700 in Edarikkode-parappur-Vengara road in Vengara LAC		532.00	PWD/RB/FL/98354/2021	Estimate prepared. But token provision in the Budget

നമുക്കിടം

Parappuram

3/4

Sl No.	Work	Current status
1	Construction of class room block for GUP School at Cholakundu (Vengara LAC) in Parappur Grama Panchayath)	Roof slab cantering and shuttering in progress
2	Construction of new school building for Govt. LP School Edakkaparamba, Malappuram.	Foundation work in progress

ഭരണാനുമതി ലഭിക്കാത്ത പ്രവർത്തനം

Sl No.	Work	Current status
1	Construction of new bulding for PHC Parappur in Vengara LAC - AS not revelved after submitting Estimate	AS not received after submitting Estimate

പാലം

1. കടലുണ്ടി പുഴയ്ക്ക് കുറുകെ വലിയോറ- തോർക്കയം പാലം - പുനർനിർമ്മാണം മണ്ണ് പരിവേഷണം പൂർത്തിയായി റിപ്പോർട്ട് തയ്യാറാക്കിക്കൊണ്ടിരിക്കുന്നു.

2. ആട്ടിരി പാലം നിർമ്മാണം - മണ്ണ് പരിവേഷണം പൂർത്തിയായി റിപ്പോർട്ട് തയ്യാറാക്കിക്കൊണ്ടിരിക്കുന്നു.

രണ്ടു പ്രവർത്തികളുടെയും ഇൻവെസ്റ്റിഗേഷൻ പൂർത്തിയാക്കി ഭരണാനുമതിക്ക് സമർപ്പിക്കുന്നതിനുള്ള നടപടി സ്വീകരിക്കുന്നതാണ്.