

15 -ാം കേരള നിയമസഭ

6 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 365

23-08-2022 - ൽ മറുപടിയ്ക്ക്

വൈപ്പിൻ മണ്ഡലത്തിലെ തദ്ദേശ റോഡ് പുനരുദ്ധാരണ പദ്ധതി

ചോദ്യം		ഉത്തരം	
ശ്രീ. കെ.എൻ. ഉണ്ണിക്കൃഷ്ണൻ		ശ്രീ. എം.വി.ഗോവിന്ദൻ മാസ്റ്റർ (തദ്ദേശ സ്വയംഭരണ, ഗ്രാമവികസനം, എക്സൈസ് വകുപ്പ് മന്ത്രി)	
(എ)	നിയോജക മണ്ഡലത്തിൽ വൈപ്പിൻ ഇടപ്പള്ളി ബ്ലോക്കുകൾക്ക് കീഴിലായി മുഖ്യമന്ത്രിയുടെ തദ്ദേശ റോഡ് പുനരുദ്ധാരണ പദ്ധതിയിൽ പൂർത്തീകരിക്കേണ്ട പ്രവൃത്തികൾ എന്തെല്ലാമെന്നും പ്രസ്തുത പ്രവൃത്തികളുടെ നിജസ്ഥിതി എന്താണെന്നും വിശദമാക്കാമോ?	(എ)	പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അടങ്ങുന്ന പട്ടിക അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

· CMLRRP (ERNAKULAM - VYPIN & EDAPPALLY BLOCK)						
Sl. No.	Localbody	AS Refno	AS date	Project Name	AS Amount	Status
1	Edavanakkad Grama Panchayat	G.O (Ms) No.141/2020/LSGD	18-09-2020	Aniyil Kadappuram Road Second Phase	22,70,000	As per Panchayath committee resolution decision was taken to re quotation the work and procedure is going on
2	Nayarambalam Grama Panchayat	G.O (Rt) No.114/2020/LSGD	29-07-2020	W-1, Mangalya - Cheradi - VTK Estate Road	50,00,000	drain work 90% completed. kseb ug cable at culvert cause delay for demolishing work of culvert, revised estimate submitted and work started
3	Njarakkal Grama Panchayat	G.O (Rt) No.114/2020/LSGD	29-07-2020	W-10,Kuttikkad road & Drainage	10,00,000	TS RECAST AND NEW TS ISSUED ON 30-04-2022, TENDER ACCEPTED BY COMMITTEE AND AGREEMENT EXECUTED ON 15-07-22. WORK DELAYED DUE TO RAIN
4	Njarakkal Grama Panchayat	G.O (Rt) No.114/2020/LSGD	29-07-2020	W-16, Sun Road & Darinage	25,90,000	Work tendered, WORK NOT TAKEN UP.
5	Njarakkal Grama Panchayat	G.O (Ms) No.141/2020/LSGD	18-09-2020	Priyadarsini Road	12,00,000	Work Awarded, but due to site Disputes Work is Stopped Temporarily
6	Pallippuram Grama Panchayat	GO(MS)No_71/2020/LSGD	04-05-2020	W-2,AKG Road	50,00,000	90% of work completed and part bill payed.Due to rainy reason work pending