

**15 -ാം കേരള നിയമസഭ**

**7 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2597**

**13-12-2022 - ൽ മറുപടിയ്ക്ക്**

**വാമനപുരം മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതി**


ചോദ്യം		ഉത്തരം	
ശ്രീ ഡി കെ മുരളി		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	വാമനപുരം മണ്ഡലത്തിൽ കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി നാളിതുവരെ ഏതെല്ലാം പദ്ധതികൾക്കാണ് ഭരണാനുമതി ലഭിച്ചിട്ടുള്ളതെന്നും ഓരോന്നിനും അനുവദിച്ചിട്ടുള്ള തുകയും അറിയിക്കാമോ;	(എ)	വാമനപുരം മണ്ഡലത്തിൽ നാളിതുവരെ കിഫ്ബി ധനാനുമതി നൽകിയ പദ്ധതികൾ, ഓരോന്നിനും അനുവദിച്ച തുക, പൂർത്തീകരിച്ച പദ്ധതികൾ, ധനാനുമതിക്ക് ശേഷം പൂർത്തീകരിക്കാനുള്ള പ്രവർത്തികളുടെ പുരോഗതി എന്നീ വിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	പ്രസ്തുത പദ്ധതികളിൽ ഏതെല്ലാം പൂർത്തീകരിച്ചിട്ടുണ്ടെന്നും പൂർത്തീകരിക്കാനുള്ള പ്രവൃത്തികളുടെ പുരോഗതിയും അറിയിക്കാമോ;	(ബി)	വാമനപുരം മണ്ഡലത്തിൽ നാളിതുവരെ കിഫ്ബി ധനാനുമതി നൽകിയ പദ്ധതികൾ, ഓരോന്നിനും അനുവദിച്ച തുക, പൂർത്തീകരിച്ച പദ്ധതികൾ, ധനാനുമതിക്ക് ശേഷം പൂർത്തീകരിക്കാനുള്ള പ്രവർത്തികളുടെ പുരോഗതി എന്നീ വിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.
(സി)	പ്രസ്തുത പ്രവർത്തികളിൽ ഏതെങ്കിലും പദ്ധതികൾക്ക് ഭരണാനുമതി ലഭിക്കാനുണ്ടോ; എങ്കിൽ കാരണം വ്യക്തമാക്കുമോ?	(സി)	വാമനപുരം മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന നടപ്പിലാക്കുന്ന പദ്ധതികളുമായി ബന്ധപ്പെട്ട് നാളിതുവരെ കിഫ്ബിയുടെ പി.എഫ്.എം.എസ് പോർട്ടൽ മുഖേന പദ്ധതി നിർവ്വഹണ ഏജൻസികൾ സമർപ്പിച്ച എല്ലാ പദ്ധതികൾക്കും കിഫ്ബി ധനാനുമതി നൽകിയിട്ടുണ്ട്.

സെക്ഷൻ ഓഫീസർ

2597

## Annexure

Sl. No.	Department	Project Code	Main Project Name	Sub Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	Current Work Status	Reason for the delay
1	PWD	PWD004-113	137 Roads	Erattupetta - Wagamon Road		₹ 63.99	RICK	LA in progress	The first contractor has failed to deploy boundary stone properly within the stipulated time. SPV terminated the service of the Contractor by risk and cost. Again work has been retendered. Hence a major delay occurred. A new contractor has been allocated for the remaining work. . Now Land Acquisition work is progressing.
2	Water Resources	WRD005-124	Replacing Transmission mains in 174 schemes 4888 km Promo Transmission mains	Replacement of Transmission Mains in Kottayam Circle	Poojar LAC Component included	₹ 14.80	Kerala Water Authority (KWA)	Work in progress	The major delay in this project is the delay to get permission from PWD for Road Cutting in various stretches. Now the project is progressing well.
3	LSGD	LSG001-03	OFFICE BUILDING TO NEWLY CREATED MUNICIPALITIES	Office Building - Kottarakkara Municipality And Erattupetta Municipality	Erattupetta Municipality Office Building Construction	7.677 Cr	IMPACT Kerala	Design Review is in progress at KIIFB	The Consultant engaged by Erattupetta municipality has been changed by the Municipality during the project implementation. Now the project is at the stage of design review at KIIFB.
4	General Education	GED003-10	Betterment of Infrastructure facilities in 446 schools- 1 Cr category KILA	Ernakulam and Kottayam - Cluster 7	Govt HSS Erattupeta (Poonjar - 1,00,62,392)	₹ 1,00,62,392.00	KILA	Work in progress	Initial design proposal has been changed. Now project is progressing.
5	Devaswom	DVM001-01	Sabarimala Master Plan and Railway Line	Sustainable Development Proposal for Sabarimala and Edathavalam	Erumeli Edathavalam, Kottayam	144457653/-	TDB	Work in progress	Delay occurred in execution of Agreement among SPV, AD and PMC (NBCC) .
6	PWD	PWD013-30	Hill Highway	Improvements to Portion of Hill Highway by overlaying of BM and BC above old surface from Karimkallumoozhy (Erumely)- Plachery Road Ch: 0/000 to 7/500 km in Kottayam District		₹ 33.20	KRFB	Work Tendered	



01/02/2023 03:28:00