

15 -ാം കേരള നിയമസഭ

8 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1187

07-02-2023 - ൽ മറുപടിയ്ക്ക്

കണ്ടറ നിയോജക മണ്ഡലത്തിലെ പൊതുമരാമത്ത് പ്രവൃത്തികൾ

ചോദ്യം	ഉത്തരം
<p align="center">ശ്രീ പി സി വിഷ്ണുനാഥ്</p>	<p align="center">ശ്രീ പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)</p>
<p>(എ) കണ്ടറ നിയോജക മണ്ഡലത്തിൽ നടന്നുവരുന്ന പൊതുമരാമത്ത് പ്രവൃത്തികൾ ഏതൊക്കെയാണെന്നും അവയുടെ നിലവിലെ പ്രവർത്തന പുരോഗതിയും വിശദമാക്കാമോ?</p>	<p>(എ) ഉപജക്ട് മാനേജ്മെന്റ് യൂണിറ്റ് കേരള റോഡ് ഫണ്ട് ബോർഡ് വിഭാഗം</p> <p>വിശദാംശം അനുബന്ധം-I ആയി ചേർക്കുന്നു.</p> <p>നിരത്ത് വിഭാഗം</p> <p>വിശദാംശം അനുബന്ധം-II ആയി ചേർക്കുന്നു.</p> <p>കെ.എസ്.റ്റി.പി. വിഭാഗം</p> <p>OPBRC Package -03 പ്രവൃത്തിയിൽ ഉൾപ്പെട്ട കൊല്ലം - ആയുർ റോഡിൽ കി.മീ. 8/900 മുതൽ 15/600 വരെയുള്ള പ്രവൃത്തികൾ നടന്നു വരുന്നു. ഇതുകൂടാതെ, കെ.എസ്.റ്റി.പി ചലഞ്ച് ഫണ്ട് പദ്ധതിയിലുൾപ്പെടുത്തി കൊട്ടിയം - കണ്ടറ റോഡ് പ്രവൃത്തി നിർവ്വഹിക്കുന്നു. നിലവിൽ ഈ പ്രവൃത്തി 35 ശതമാനം പുരോഗമിച്ചിട്ടുണ്ട്.</p> <p>ദേശീയപാത വിഭാഗം</p> <p>1. ഹൈസ്കൂൾ ജംഗ്ഷൻ കടപ്പുഴ ബലപ്പെടുത്തൽ പ്രവൃത്തി നടന്നുവരുന്നു.</p> <p>ടാറിംഗ് പൂർത്തിയാക്കി ഷോൾഡർ പ്രൊട്ടക്ഷൻ പ്രവൃത്തി നടന്നു വരുന്നു.</p> <p>2. ദേശീയപാത 744 പ്രീ മൺസൂൺ പ്രവർത്തി- കേരളപ്പുരം മുതൽ അമ്പലത്തുറകാല വരെ- ടെണ്ടർ ചെയ്തു.</p> <p>3. ദേശീയപാത 744 പ്രീ മൺസൂൺ ചിനക്കട- കേരളപ്പുരം പ്രവർത്തി ടെണ്ടർ ചെയ്തിട്ടുണ്ട്.</p> <p>ഡിസൈൻ വിഭാഗം</p>

1) കൊല്ലം തിരുമംഗലം നാഷണൽ ഹൈവേ കോയിക്കൽ കരിക്കോട് ജംഗ്ഷന്റെ ഡീറ്റയിൽഡ് പ്രോജക്ട് റിപ്പോർട്ട് തയ്യാറാക്കുന്ന പ്രവൃത്തിയുടെ കരട് അലൈൻമെന്റ് സാധ്യതാ പഠനത്തിനായി കേരള റോഡ് ഫണ്ട് ബോർഡിന്റെ പരിഗണനയിലാണ്.

2. കണ്ടറ - പള്ളിമുക്ക് ജംഗ്ഷൻ, മേൽപ്പാലവും, റെയിൽവേ മേൽപ്പാലവും നിർമ്മിക്കുന്നതുമായി ബന്ധപ്പെട്ട പ്രവൃത്തിയുടെ പുതുക്കിയ സാധ്യതയ്ക്ക് അനുസൃതമായ ടോപ്പോഗ്രാഫിക് സർവ്വേ ലഭ്യമാകുന്ന മുറയ്ക്ക് ഡീറ്റയിൽഡ് പ്രോജക്ട് റിപ്പോർട്ട് തയ്യാറാക്കി നൽകുന്നതാണ്.

കെട്ടിട വിഭാഗം

വിശദാംശം അനുബന്ധം-III ആയി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം- I

ക്രമ നം	പ്രവർത്തികൾ	നിലവിലെ സ്ഥിതി
1	കണ്ടറ - ചിറ്റമല - ഇടിയക്കടവ് - കരൂർതൃക്കടവ് - മൺട്രോ തുരുത്ത് റെയിൽവേ സ്റ്റേഷൻ റോഡ്	ടി പദ്ധതി 24/05/2018- ൽ എഗ്രിമെന്റ് വയ്ക്കുകയും 24/05/18- ൽ സൈറ്റ് ഹാൻഡ് ഓവർ ചെയ്തിട്ടുള്ളതുമാണ്. സ്ഥലം ലഭ്യമാക്കുന്നതിലെ കാലതാമസവും, KWA യുടെ പൈപ്പ് ലൈൻ സ്ഥാപിക്കലും കാരണം പ്രവർത്തിയിൽ കാലതാമസം നേരിടുകയും പദ്ധതി കാലാവധി നീട്ടി നല്ലകയും ചെയ്തു. എന്നാൽ നീട്ടി നൽകിയ കാലാവധിക്കുള്ളിൽ പദ്ധതി പൂർത്തിയാക്കുന്നതിൽ കരാറുകാരൻ വീഴ്ച വരുത്തിയതിനാൽ 24/05/22-ൽ പദ്ധതി കരാർ റിസ്ക് ആൻഡ് കോസ്റ്റിൽ ടെർമിനേറ്റ് ചെയ്തു. ബാക്കി പ്രവർത്തികൾക്കുള്ള എസ്റ്റിമേറ്റ് ലഭ്യമാക്കി സാങ്കേതികാനുമതി നൽകി ടെൻഡർ അംഗീകരിച്ച് അധിക സാമ്പത്തിക അനുമതി ലഭ്യമാക്കി എഗ്രിമെന്റ് വയ്ക്കുന്നതിനുള്ള നടപടികൾ പുരോഗതിയിലാണ്.
2	ഉമയനല്ലൂർ - കല്ലുവെട്ടാംകുഴി - താഹ-കരിക്കോട്-കേരളപ്പുരം റോഡ്	ടി പദ്ധതി 19/09/2018- ൽ എഗ്രിമെന്റ് വയ്ക്കുകയും 27/09/2018-ൽ സൈറ്റ് ഹാൻഡ് ഓവർ ചെയ്തിട്ടുള്ളതുമാണ്. ഈ പ്രവർത്തിയുടെ കാലാവധി 24 മാസം ആയിരുന്നു എന്നാൽ ശക്തമായ മഴ, കോവിഡ് വ്യാപനം, KWA യുടെ പൈപ്പ് ഇടീൽ, KSEB പോസ്റ്റ് മാറ്റൽ തുടങ്ങിയ കാരണങ്ങളാൽ പണിപൂർത്തിയാക്കുന്നതിനുള്ള കാലതാമസം കാരണം പ്രസ്തുത പ്രവർത്തി 4 ഘട്ടങ്ങളായി 30.09.2022 വരെ നീട്ടി നൽകിയിട്ടുണ്ട്. നിലവിൽ 72% പണി പൂർത്തീകരിച്ചിട്ടുണ്ട്. കരാറുകാരൻ പ്രവർത്തി പൂർത്തീകരിക്കുന്നതിൽ കാലതാമസം വരുത്തിയതിനെ തുടർന്ന് കരാർ റദ്ദ് ചെയ്യുന്നതിന് മുന്നോടിയായിട്ടുള്ള ഒന്നാം നോട്ടീസ് 09.01.2023 ന് കരാറുകാരന് നൽകിയിട്ടുണ്ട്.
3	ഇളവൂർ പാലം	ഈ പ്രവർത്തിക്കു 23.02.2021 ൽ 5.63 കോടി രൂപയുടെ സാങ്കേതികാനുമതി നൽകി 26.02.2021 ൽ ടെൻഡർ ചെയ്തിരുന്നുവെങ്കിലും തിരഞ്ഞെടുപ്പ് പെരുമാറ്റച്ചട്ടം പ്രാബല്യത്തിൽ വന്നതിനാൽ ടെൻഡറിന്റെ ബിഡ് തുറക്കുന്ന 20.06.2021 വരെ തീയതി ദീർഘിപ്പിച്ചിരുന്നു. എന്നാൽ ആരും പങ്കെടുക്കാത്തതിനാൽ 30.07.2021 റീടെൻഡർ ചെയ്തിരുന്നു. ഈ ടെൻഡറിൽ ഒരാൾ പങ്കെടുത്തുവെങ്കിലും ക്വാട്ട് ചെയ്ത തുക കൂടിയതിനാൽ ടെൻഡർ അപ്രൂവൽ കമ്മിറ്റി റീടെൻഡർ ചെയ്യുവാനായി നിർദ്ദേശിച്ചു, പി.ഡബ്ല്യു.ഡി യിൽ പുതിയ റേറ്റ് റിവിഷൻ പ്രാബല്യത്തിൽ വന്നതിനാൽ ഈ വർക്കിന്റെ എസ്റ്റിമേറ്റ് 2018 DSR പ്രകാരം പുതുക്കി 25.04.2022 ൽ പുതുക്കിയ സാങ്കേതികാനുമതി നൽകി നാല് പ്രാവശ്യം ടെൻഡർ ചെയ്തിരുന്നു. എന്നാൽ ഈ ഘട്ടത്തിലും ആരും

		<p>ടെൻഡറിൽ പങ്കെടുക്കാത്തതിനെ തുടർന്ന് ഈ പ്രവർത്തിയുടെ സാങ്കേതിക അനുമതി റദ്ദ് ചെയ്തു പുതുക്കിയ ജിഎസ്ടി നിരക്ക് പ്രകാരം റീ കാസ്റ്റ് ചെയ്ത് സാങ്കേതികാനുമതി നൽകി ടെൻഡർ ചെയ്തിട്ടുണ്ട്. ടെൻഡർ തുറക്കുന്ന തീയതി 17.02.2023.</p>
4	<p>കണ്ണനല്ലൂർ ജംഗ്ഷൻ വികസനം</p>	<p>നിലവിൽ ടി പദ്ധതിയുടെ സ്ഥലമേറ്റെടുക്കൽ നടപടികൾ പുരോഗമിക്കുന്നു. സ്ഥലം ഏറ്റെടുക്കലിന്റെ ഭാഗമായി 11 (1) നോട്ടീഫിക്കേഷൻ 17.01.2022 ന് പ്രസിദ്ധീകരിച്ചിട്ടുണ്ട്</p>
5	<p>കോയിക്കൽ മുതൽ കരിക്കോട് ജംഗ്ഷൻ വരെ വീതികൂട്ടൽ, കണ്ടറ പള്ളിമുക്കിലെ നാലുവരി മേൽപ്പാലവും ഉം, RoB യും</p>	<p>ടി പദ്ധതിയ്ക്ക് 27.05.2020- ൽ 447.15 കോടി രൂപയുടെ തന്ത്രത്തിലുള്ള ഭരണാനുമതി നൽകിയിട്ടുണ്ട്. തുടർന്ന് പദ്ധതി ഭാഗങ്ങളിലെ ഇൻവെസ്റ്റിഗേഷൻ നടത്തിയിരുന്നു. ഈ വർഷത്തെ ബഡ്ജറ്റിൽ പ്രസംഗത്തിൽ (2022-23) ഉൾപ്പെട്ടിട്ടുള്ള Development of Thiruvananthapuram Angamali MC Road & Kollam Chengotta Road എന്ന പദ്ധതിയിൽ ഈ പദ്ധതിയിലെ ഭാഗങ്ങളും ഉൾപ്പെട്ടു വരുന്നതിനാൽ, പ്രസ്തുത റോഡുമായി ബന്ധപ്പെട്ട് ദേശീയ പാത വിഭാഗത്തിൽനിന്നും നടത്തിയിട്ടുള്ള ഇൻവെസ്റ്റിഗേഷൻ റിപ്പോർട്ട് കെ.ആർ.എഫ്.ബി -പി.എം.യു ശേഖരിച്ച് പൊതുമരാമത്ത് വകുപ്പ് ഡിസൈൻ വിഭാഗത്തിന് കൈമാറി ഡിസൈൻ നടപടികൾ പുരോഗമിച്ചു വരുന്നു. ഈ പ്രവർത്തിക്കായുള്ള പുതുക്കിയ ഭരണാനുമതി 05.11.2022 ലെ GO (Rt) No. 1069/2022/PWD പ്രകാരം നൽകിയിട്ടുണ്ട്.</p>


PROGRESS REPORT AS ON 30/01/2023.

Sl. No	Name of Work	Amount In Lakhs	As No	TS No	Agt. No. & Date	Site Handover	TOC	Extended date	Name of Contractor	Present status	Plan/No n Plan
	B/W 2017-18										
1	Budget work 2017-18 Improvements to Mulavana Kaithacode road ch 0/000 to 2/700. (9920/2017)	250.00	G.O(Ms)No.9/ 2018/PWD dt 28.03.2018	RdDnKLM/202 0- 21/RD/2017/9 920 dated 18/01/2021	38/SESC/2 1-22 Dtd: 26.08.2021	5/9/2021	4/3/2021	31/12/2022	Palathara Constructio ns	BM and drain work completed. BC to be done (75%)	plan work
	B/W 2021-22										
2	Budget Works 2021-22 - Improvements to Plamoodu Nallila ESI Junction Thriveni Junction Macharazhikam Valiyavila Kulappadam Junction road in Nedumpana Panchayath (PRICE ID 8968/2022)	400.0	G.O(Rt) No.261/2022/ PWD dated Thiruvanantha pura 9.3.2022	ORDER No.: PWD/RB/EST TS/8968/202 2_5_1 Dated: 06-07-2022	63/SESC/2 2-23 dtd 14/10/2022.	24/10/2022	24/7/2023		Valayanath e hiring and construction s	Agreement executed.	KWA has laid pipe line but restoratio n amount not deposite d, Hence work couldn't be started.
	O/R 2019-20										
3	OR 2019-20. Providing BM&BC and allied works to Mulavana Kuthiramunambu road Ch 0/000 to 0/700. (8413/2019)	85.00	ORDER No.AS/59C/19 /3879 Dated:13-12- 2019	ORDER No.RdDnKLM/ 2019- 2020/RD/2019 /8413Dated:20- 12-2019	48(P)/EEKL M/ 20-21 Dtd.08/02/2 021	16.02.2021	15.06.202 1	30.04.2022	Sudheer.S Suku infracone	Completed	SLTF 3

4	OR 2019-20. Providing BC overlay to CP road Ch 0/000 to 0/300 and providing BM&BC to Karikkada KEL road Ch.0/000 to 0/750. (8415/2019)	135.00	ORDER No.AS/59C/19 /3875 Dated:13-12-2019	ORDER No.RdDnKLM/ 2020-2021/RD/2019 /8415Dated:21-07-2020	113/SESC/ 2020-21 dtd 12-01-21	19.01.2021	18-06-2021	30.10.2022	Sudheer.S Suku infracone	Completed	SLTF 3
	FDR 2018-19										
5	Flood Fund Allotment 18-19- Improvements and providing tarring with BM&BC and allied works to Mylakkadu - Kannanalfloor road ch. 0/000 to 3/600 (11313/2018)	300.00	Go (Rt)No 1978/2018/P WD dtd 22/12/2017	ORDER No.RdDnKLM/ 2020-2021/RD/2018 /11313Dated:11-02-2021	87/SESC/2 021-22 dtd 16-11-21	26.11.2021	25.05.2022	31/12/2022	Sudheer	WMM laying completed	
	NABARD XXV										
6	NABARD XXV Improvements and tarring with BM&BC standard to Pallimon HSS Kizhanguvila Junction Palanirappu road 0/000 to 3/000, Kizhanguvila palanirappu road 0/000 to 0/750 and Pazhangalam Service Co Operative Bank Junction road 0/000 to 1/400 in Kundara constituency (2444/2019)	560.00	G.O(Rt)No.10 0/2020/ PWD dtd 24/01/2020	ORDER No.RdDnKLM/ 2020-2021/RD/2019 /2444 Dated:24-10-2020	126/SESC/ 20-21 dtd 08-02-21	17.02.2021	16.02.2022	30.12.2022	Sajeesh A	Upto BC completed. Traffic safety and shoulder protection works in finishing stage. 99%. Covering slab for drain and shoulder filling nearing completion.	
7	NABARD XXV Improvements and tarring with BM&BC standard to Perayam Kumbalam road 0/000 to 2/500 and Onambalam Kumbalam road 0/000 to 3/000 in Kundara constituency (2448/2019)	650.00	G.O(Rt)No.10 0/2020/ PWD dtd 24/01/2020	RdDnKLM/2020-21/RD/2019/2 448 dated 8/5/2020	148/SESC/ 20-21 dtd 26-02-21	08.03.2021	07.03.2022	28.02.2023	Palathara Constructions	BM completed except 1.20Km of Onambalam Kumbalam road. Construction of Retaining wall in 2nd stretch and CC cheppath in first stretch in progress(63%)	

8	Improvements by providing BM&BC to Mulavana Kuthiramunambu road Km 1/970 to 6/700. SLTF (4533/2020)	500.0	G.O(Rt) No.11/2021/PWD dtd 05-01-2021	ORDER No.: EST_TS/RD/2020/4533_5_1 Dated: 14-08-2021	74/SESC/21-22 dated 27/10/2021	6/11/2021	05.07.2022	31.12.2022	Sajeesh	Initial level reported for the original work. Restoration work between Ch.4/730 to 6/280 and Ch.3/270 to 3/930 completed.construction of culverts and retaining wall in progress. (15%)
Deposit - Restoration works										
9	DEPOSIT-Restoration-Restoring the pipe laid portion by KWA between Ch 0/000 and 1/900 of Kundara Mukkada Pallimukku road and between Ch 0/800 and 1/400 of Kanjirode Thettikunnu Hospitalmukku road. (PRICE ID 8750/2022)	130.30	G.O (Rt) No.725/2022/ PWD dated Thiruvananthapuram 03/7/2022	ORDER No.: PWD/RB/EST_TS/8750/2022_5_1 Dated: 29-07-2022	61/SESC/22-23 dated 19/09/2022	28/9/2022	27/12/2022		Anoop Dhamaput har	GSB & WMM laying completed. 95%Tarring work completed.
Traffic Safety works										
10	CF3-Road Safety-Improvements work for Kottiyam-Kundara road 0/00 to 11/700 km	1630.0	KSTP challenge Fund		364/KSTP/PMT/PWD/2021 dtd 26/7/21	4/10/2021	3/7/2022	31/12/2022	M/s Palathra constructions	Drain work and foot path construction in progress. 35%
RC Works										
11	GENERAL-RM 2022-23-Cluster 2/One year RC/Kundara/KLM-RM 2022-23 Zone 2- One year Running contract for various PWD roads under Roads Section Kundara In Kollam District - 3 road stretches for a length of 9.56km. (8359/2022)	17.20	G.O(Rt)No.53 0/2022/ PWD dtd 13/05/2022 Rs 20.06 lakh	ORDER No.: PWD/RB/EST_TS/8359/2022_5_1 Dated: 04-06-2022 Rs 17.20 Lakh	33(P)/EE/KLM/2022-23 dated 17/8/2022.	27/8/2022	26/8/2022		Palathra	No potholes. Sagging in KWA restored portions for leak rectifying filled with shellmac and Jungle/ grass clearing completed in Palamukku Nallila road. Jungle/grass clearing in Vellimon road and Elampalloor Kovilmukku roas completed. No potholes
Pre Monsoon works										

12	(9520/2022) Pre Monsoon work 2022-23 for various roads under roads section Kundara. (8 roads - 27.62Km).	5.00	AS/59C/22/19 237 Dated: 18-05-2022	ORDER No.: PWD/RB/EST _TS/9520/202 2_5_1 Dated: 19-05-2022	2(P)/AEEK/ 22-23 dated 8/8/2022	18.06.2022	17.12.202 2	Ganesh.T	Completed
FDR 2022-23									
13	FDR 2022-23. Construction of irish drain in Keralapuram Ayur road from Kizhanguvila Jn. towards Puliya between Ch.7/800and 8/200.	10.00	Order No.: AS/59C/22/22 377 Dated: 27-09-2022	ORDER No.: PWD/RB/EST _TS/15553/20 22_5_1_1 Dated: 12-10-2022	7(P)/AEEK/ 22-23 dated 16/11/2022	26.11.2022	25.01.202 3	Ganesh.T	Completed.


 EXECUTIVE ENGINEER

PWD BUILDINGS SECTION KUNDARA				
Sl. No.	Name of work	Estimate PAC	Stage of work	Physical Progress (%)
1	PWD-LAC-ADF-2012-13-Kundara Constituency - Construction of new building for Govt. Rest House at Kundara, Kollam District - Balance work revised SOR 2021 & PWD Date (re-tender)	6236208	Balance work in progress	35%
2	LAC-ADS-2019-20- Smt. Mercykutty Amma - Kundara LA - Construction of second floor over the existing main building of IHRD College of Applied Science, Kundara	125 Lakh	Tile flooring work completed	85%
3	LAC-ADS-2020-21-Hon. Minister for Fisheries and Department and MLA Kundara LAC - construction of new building for Elampalloor Smart Village Office	40 Lakh	Work completed as per schedule	100%
4	BL/2021/599: Non Plan 2020-21 - Construction of road to PWD Section Offices Kundara	10 Lakh	Road work completed	80%

5	DEPOSIT - Maintenance of building at Kerala State Institute of Design, Kollam - Maintenance of Door and windows sheet roofing and construction of washing area for boys, Cafeteria and PH toilet - Composite work under the Department of Labour and Skills	80 Lakh	Work Progressing	35%
6	DEPOSIT - Vehicle shed for commercial vehicle (Lyland) incharge of Mechanical diesel Trade in Govt. ITI Chandanathoppu	315463	Work started	15%
7	Deposit-Painting & Maintenance of Amenity Centre, Stage & Power House at Govt. ITI Chandanathoppu, Kollam	192400	Work started	5%
8	GENERAL - Annual Plan 2018-19 Govt. LPS Karikkodu Kollam General Education Annual Plan 2018-19 - Construction of new building for Govt. LPS Karikkodu	7051001	Roof slab concrete completed	55%
9	Construction of building for Govt. Higher Secondary School at Perinadu, Kollam	234 Lakh	TS Scrutiny ongoing	
10	DEPOSIT - Deposit work flooring work of Wireman Trade in Govt. ITI Chandanathoppu, Kollam work General Civil Work	221700	Work started	5%
11	DEPOSIT - Govt. ITI Chandanathoppu - Outside wash area block - Construction of was area block construction of wash area blocks - General Civil Work	467000	Work started	5%