

15 -ാം കേരള നിയമസഭ

8 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 4718

13-03-2023 - ൽ മറുപടിയ്ക്ക്


മണ്ണാർക്കാട് മണ്ഡലത്തിലെ മൈനർ, മേജർ ഇറിഗേഷൻ പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ എൻ. ഷംസുദ്ദീൻ		ശ്രീ റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	മണ്ണാർക്കാട് മണ്ഡലത്തിൽ നിലവിൽ അനുവദിച്ചിട്ടുള്ളതും നടപ്പാക്കി വരുന്നതുമായ മൈനർ, മേജർ ഇറിഗേഷൻ പദ്ധതികളും അവയ്ക്കനുവദിച്ചിരിക്കുന്ന തുകയും വെളിപ്പെടുത്തുമോ;	(എ)	മണ്ണാർക്കാട് മണ്ഡലത്തിൽ നിലവിൽ അനുവദിച്ചിട്ടുള്ളതും നടന്നുവരുന്നതുമായ പ്രവൃത്തികളെ സംബന്ധിച്ച വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	ഓരോ പദ്ധതിയുടെയും നിലവിലെ പ്രവർത്തന പുരോഗതി വ്യക്തമാക്കുമോ;	(ബി)	മണ്ണാർക്കാട് മണ്ഡലത്തിൽ നിലവിൽ അനുവദിച്ചിട്ടുള്ളതും നടന്നുവരുന്നതുമായ പ്രവൃത്തികളെ സംബന്ധിച്ച വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.
(സി)	സമയബന്ധിതമായി പദ്ധതികൾ പൂർത്തീകരിക്കുന്നതിൽ കാലതാമസം ഉണ്ടാകുന്നതിന്റെ കാരണം അറിയിക്കുമോ?	(സി)	<p>സമയബന്ധിതമായി പദ്ധതികൾ പൂർത്തീകരിക്കുന്നതിൽ കാലതാമസം ഉണ്ടാകുന്നതിന്റെ കാരണം ചുവടെ ചേർക്കുന്നു</p> <p>1.മണ്ണാർക്കാട് നിയോജകമണ്ഡലത്തിലെ അട്ടപ്പാടി മേഖലയിൽ ചെറുകിട ജലസേചന പ്രവൃത്തികൾ ഏറ്റെടുക്കാൻ കരാറുകാർ വിമുഖത കാണിക്കുന്നതു മൂലം നിരവധി തവണ പ്രവൃത്തികൾ ടെണ്ടർ ചെയ്യേണ്ടി വരാറുണ്ട്. അതുമൂലം പദ്ധതികൾ വൈകുന്നു.</p> <p>2.പ്രതികൂല കാലാവസ്ഥ മൂലം ഉണ്ടാകുന്ന തടസ്സങ്ങളും സമയബന്ധിതമായി പദ്ധതികൾ പൂർത്തീകരിക്കുന്നതിന് കാലതാമസം ഉണ്ടാകുന്നുണ്ട്.</p> <p>3.അനിയന്ത്രിതമായ രീതിയിലുള്ള വെള്ളപ്പൊച്ചിയിൽ മൂലം അട്ടപ്പാടി മേഖലയിലെ പുഴയിൽ വെള്ളം ക്രമാതീതമായി ഉയരുന്നതും പ്രവർത്തന പുരോഗതിയെ സാരമായി ബാധിക്കാറുണ്ട്.</p>

സെക്ഷൻ ഓഫീസർ

Annexure

SL NO	NAME OF WORK	AS amt (In lakhs)	Status
PALAKKAD SUB DIVISION			
1	Construction of lift irrigation scheme at Veetiyoor from Bhavani river in Puthur panchayat in Attappadi in Palakkad district	159.00	42% completed
2	Reconstruction to Basavian checkdam & canal system at Mukkali in Bhavani river in Agali Panchayath in Attappady at Palakkad District.	308.00	50% completed
3	Construction of check dam across Siruvani river at Bhoothivazhy in Agali grama panchayath in Attappadi in Palakkad district.	80.00	Site handed over to contractor
4	Construction of weir across Palliyara thod near Nellipathy Attara bridge at Nellipathy in Agali grama panchayath in Attappadi in Palakkad district.	30.00	100% completed
5	Construction of check dam across Bhavani river, Veetiyoor in Agaly and Puthur Panchayat Palakkad District	276.00	Site handed over to contractor
6	Construction of Lift Irrigation scheme at Bhoothivazhy in Siruvani river in Agali gramapanchayath, in Attappadi, in Palakkad district.	75.00	Tendered several times but no response
7	Construction of LIS at Manthimala in Manthimalathode in Agali GP in Attappadi in Palakkad	65.00	Tendered several times but no response
8	Construction of Lift Irrigation Scheme at Melekuruvanpadi in tributary of Siruvani river in Sholayur GP in Attappadi in Palakkad Dsistrict.	60.00	Tendered several times but no response
9	Providing additional pump and motor for Chalayur LIS of Bhavani river in Puthur Grama Panchayath at Palakkad District	20.00	Tendered several times but no response
10	Construction of check dam across Varagar river at Aralikkonam in Puthur grama panchayath in Attappadi in Palakkad district.	90.00	30% completed
11	Renovation of Sambarkode checkdam in Siruvani river in Agali Panchayath in Palakkad district in Attappadi.	45.00	work in progress
12	Construction of Check dam across Siruvani River at Nellipathy in Agali Panchayath in Palakkad district	55.00	50% completed
13	RNF Side protection work for left bank of kunthipuzha at Thathengalam in Thenkara GP in palakkad district	55.00	70% completed
14	Deposite SDRF Side protection Modamthodu - Repair of thodu bund for Ariyoor thodu at modamthodu in Kumaramputhur Grama panchayat in Palakkad district	27.60	Site handed over to contractor


 Section Officer