

15 -ാം കേരള നിയമസഭ

8 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 6432

20-03-2023 - ൽ മറുപടിയ്ക്ക്

ഇറിഗേഷൻ പദ്ധതികളുടെ പ്രവർത്തന പുരോഗതി

ചോദ്യം		ഉത്തരം	
ശ്രീ കടകംപള്ളി സുരേന്ദ്രൻ, ശ്രീ എം നൗഷാദ്, ശ്രീമതി കാനത്തിൽ ജമീല, ശ്രീ പി. നന്ദകുമാർ		ശ്രീ റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	സംസ്ഥാനത്ത് നടപ്പാക്കുന്ന മേജർ, മൈനർ ഇറിഗേഷൻ പദ്ധതികളുടെ പ്രവർത്തന പുരോഗതി വിലയിരുത്തിയിട്ടുണ്ടോ; വിശദമാക്കുമോ;	(എ)	സംസ്ഥാനത്ത് നടപ്പാക്കുന്ന മേജർ, മൈനർ ഇറിഗേഷൻ പദ്ധതികളുടെ പ്രവർത്തന പുരോഗതി വകുപ്പ് സെക്രട്ടറി തലത്തിൽ വിശകലനം ചെയ്യാറുണ്ട്. കൂടാതെ പദ്ധതി ഇനത്തിലെ പ്രവൃത്തികളുടെ സാമ്പത്തിക പുരോഗതി പ്ലാൻ സ്റ്റേസ് സോഫ്റ്റ് വെയറിലും അപ്ഡേറ്റ് ചെയ്യാറുണ്ട്.
(ബി)	നബാർഡ് ഫണ്ടുപയോഗിച്ച് നടപ്പാക്കുന്ന ഇറിഗേഷൻ പദ്ധതികൾ വിലയിരുത്തിയിട്ടുണ്ടോ; വിശദമാക്കുമോ;	(ബി)	നബാർഡ് (ആർ.ഐ.ഡി.എഫ്)-ന്റെ ധനസഹായത്തോടെ ഇറിഗേഷൻ വകുപ്പിന് കീഴിലുള്ള പ്രവർത്തനങ്ങളുടെ പുരോഗതി ചീഫ് സെക്രട്ടറി, ജലവിഭവ വകുപ്പ് സെക്രട്ടറി, ധനകാര്യ വകുപ്പ് സെക്രട്ടറി തലങ്ങളിൽ യഥാസമയം വിലയിരുത്താറുണ്ട്. പദ്ധതികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.
(സി)	സംസ്ഥാനത്ത് പുതുതായി നടപ്പിലാക്കാൻ തീരുമാനിച്ചിട്ടുള്ള മേജർ ഇറിഗേഷൻ പ്രോജക്ടുകളുടെ വിശദാംശം നൽകുമോ?	(സി)	സംസ്ഥാനത്ത് പുതുതായി നടപ്പിലാക്കാൻ തീരുമാനിച്ചിട്ടുള്ള പദ്ധതിയാണ് SAKKIP. ആയതിന് TATA CONSULTANCY SERVICES എന്ന ഏജൻസിയുമായി കരാറിൽ ഏർപ്പെടുകയും പ്രസ്തുത പ്രവൃത്തികൾ നടന്നു വരികയും ചെയ്യുന്നു.

സെക്ഷൻ ഓഫീസർ

DETAILED STATUS

SI No	Tranche	PIC	Project Name	District	TFO (lakhs)	RIDF Share (lakhs)	Status	Expenditure Incurred (lakh)	Anticipated Expenditure (in Lakh)		Expected date of completion / Remarks
									Feb-23	Mar-23	
TRANCHE XXI											
1	XXI	P201696000000000781	NABARD-RIDF-XXI Construction of Lock cum Bridge across Badakara-Mahe Canal at Moozhikkal	Kozhikkode	1695	1356	64% Work Completed	968.52		200	source of addl fund to be identified
TRANCHE XXII											
2	XXII	P201796000000000368	NABARD RIDF XXII-Construction of Kuruvilamkodu Regulator cum Bridge across Panamaram River in Kabani Basin-	Wayanad	1500	1425	Part (a) Work site handed over in Feb 2021. Since the contractor did not respond, the contract was terminated with risk and cost. Work retendered, submitted to government for tender excess approval, rejected Part (b) Lift Irrigation work 75% completed.	305.76		25	
TRANCHE XXIII											
3	XXIII	P201796000000001602	NABARD RIDF-XXIII -Saline ingress prevention by construction of Regulator at Munayam across Karuvannur river in Trissur District. PYG	Thrissur	2400	2280	Land acquisition process ongoing. Notification is published in Gazette.SIA study report approved. Modified requisition for land acquisition has been submitted to the District Collector. Request has been submitted for Govt. Order and revised AS for the excess land as per modified requisition. As per the decision of the meeting chaired by Secretary on 15.12.2021, it has been decided to terminate the Civil and mechanical contractor without risk and cost and expedite the land acquisition process then re-tender the work. The Civil and mechanical contract has been terminated and closure agreement executed. The Tehsil sanction has been cancelled and revised estimate as per DSOR 2018 submitted to govt. for approval. Chief Engineer - Projects II				
TRANCHE XXV											
4	XXV	P201996000000000737	Construction of lock cum bridge in Ch 316.728 Km of west coast canal at Veliyamcode in Ponnani Taluk in Malappuram District.	Malappuram	2987.00	2837.65	30% work completed	567.53	425 (already submitted to finance)	200	Mar-24
TRANCHE XXVI											
5	XXVI	P202096000000000536	Mitigation of flood - Moolapongapra Padasekharam in Champakulam GP	Alappuzha	480.00	456.00	83.75% work completed	308.04		59.75	Mar-23

SI No	Tranche	PIC	Project Name	District	TFO (lakhs)	RIDF Share (lakhs)	Status	Expenditure Incurred (lakh)	Anticipated Expenditure (in Lakh)		Expected date of completion / Remarks
									Feb-23	Mar-23	
6	XXVI	P202096000000000535	Mitigation of flood - Thekkemanapally Padasekharam in Pulinkunnu GP	Alappuzha	375.00	356.25	95.2% work completed	242.89		78.52	Mar-23
7	XXVI	P202096000000000534	Mitigation of flood - Mecherivakka Padasekharam in Pulikunnu GP	Alappuzha	343.00	325.85	94% work completed	247.95		53.58	Mar-23
8	XXVI	P202096000000000533	Mitigation of flood - Uthimada Padasekharam in Kainakary GP	Alappuzha	249.47	237.00	62% work completed	110.54		100	Mar-23
9	XXVI	P202096000000000532	Mitigation of flood - Valiyakari Padasekharam in Kainakary GP	Alappuzha	831.00	789.45	22% work completed	157.89		200	Mar-24
10	XXVI	P202096000000000531	Mitigation of flood - Kanakassery Padasekharam works in Kainakary GP	Alappuzha	457.35	434.48	29% work completed	106.82		150	Mar-23
11	XXVI	P202096000000000537	Mitigation of flood - Paruthikkattusseri Padasekharam in Muttar GP	Alappuzha	167.00	158.65	70% work completed	84.58		56.9	Mar-23
TRANCHE XXVII											
12	XXVII		Construction of Check dam across Bharathapuzha at Pattambi, Palakkad -PYG-	Palakkad	3250	3087.5	TS under process	617.50			
13	XXVII		Consgrtuction of SWECEB regulator cum bridge across Shiriya river at Bambrana in Kumbbla Panchayath, Kasargode -PYG-	Kasargod	3504	3328.8	TS issued on 14.02.2023, Tender process	665.76			
TRANCHE XXVIII											
14	XXVIII		Construction of Check dam cum bridge across Kaliyar river at Payyavukadavu connecting Kumaramangalam and Paingottoor panchayaths	Palakkad	1000	950	AS issued on 08.02.2023 TS under process	-	-	-	
15	XXVIII		Construction of SWE regulator on U/S of old chithari RCB across Chithari river in Kasargod district.	Kasargod	3328	3160.03	AS issued on 08.02.2023 TS under process	-	-	-	

Sl.No	Name of Project	Tranche	AS amount in Lakhs	Status
16	NABARD – Improvements to padasekharams NABARD – RIDF – XXVIII- Renovation to group of Padasekharams (Nadayil kizhakkuvasham Palliyeckal Mulleymoola Manackattu Kizhakku) in Pallippad Panchayath of Haripad Constituency.	RIDF XXVIII	541	AS accorded on 30.01.2023 TS under process
17	Assistance of Kuttanad – Flood Mitigation Programme in Vadakkekari Madathanikkari Padasekharam in Pulinkunnu Grama Panchayath	RIDF XXVIII	950	AS accorded on 30.01.2023 TS Under process
18	Assistance of Kuttanad – Flood Mitigation Programme in Pulattu Padasekharam in Kainakary Grama Panchayath	RIDF XXVIII	1110	AS accorded on 30.01.2023 TS under process
19	Improvements to Perunthuruthikari Padasekharam in Mannanchetty Panchayath in Alappuzha Constituency	RIDF XXVIII	625	AS accorded on 30.01.2023 TS under process.