

15 -ാം കേരള നിയമസഭ

9 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2484

13-09-2023 - ൽ മറുപടിയ്ക്ക്

തൃശൂർ മണ്ഡലത്തിലെ എ.ഡി.എസ്., എസ്.ഡി.എഫ് പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. പി. ബാലചന്ദ്രൻ		ശ്രീ. എം.ബി. രാജേഷ് (തദ്ദേശ സ്വയംഭരണം, എക്സൈസ് വകുപ്പ് മന്ത്രി)	
(എ)	തൃശൂർ മണ്ഡലത്തിൽ 2016-17 സാമ്പത്തിക വർഷം മുതൽ 2022-23 സാമ്പത്തിക വർഷം വരെ തദ്ദേശ സ്വയംഭരണ വകുപ്പ് എം.എൽ.എ. ആസ്തി വികസന ഫണ്ട്, പ്രത്യേക വികസന ഫണ്ട് എന്നിവയിലൂടെ ഏതെല്ലാം പദ്ധതികൾക്ക് തുക അനുവദിച്ചിട്ടുണ്ടെന്ന് വ്യക്തമാക്കുമോ;	(എ)	അനുബന്ധമായി ചേർത്തിരിക്കുന്നു
(ബി)	പ്രസ്തുത തുക അനുവദിച്ചിട്ടും പൂർത്തിയാക്കാത്ത പദ്ധതികളുടെ വിശദാംശം ലഭ്യമാക്കുമോ; അവ പൂർത്തിയാക്കുന്നതിന് നടപടി സ്വീകരിക്കുമോയെന്ന് അറിയിക്കുമോ?	(ബി)	അനുബന്ധമായി ചേർത്തിരിക്കുന്നു

സെക്ഷൻ ഓഫീസർ

MLA - WORKS

I/5869027/2023

2016-17

SL NO	NAME OF WORK	year	STATUS OF WORK
1	Shutter for various Chira in Div 10	2016-17	Completed

2017-18

SL NO	NAME OF WORK	Year	STATUS OF WORK
1	Furnishing of the first floor of the office cum Rehabilitation centre	2017-18	Completed
2	Renovation of 2nd floor at Viyur Grameen Vayanasala	2017-18	Completed
3	Construction of 1st,2nd floor at Appanthamburan Smaraka Vayanasala	2017-18	Completed
4	Construction of Anganvadi Building no 25m Div 7	2017-18	Completed
5	Building Construction Green Violence Chiyaram Div 5	2017-18	Cancelled
6	Harisree Muruganagar residents association to avoid water stagnation in the road & preparation of road	2017-18	Cancelled
7	Anganvadi building construction in Karyattukara Div 45	2017-18	Completed

2018-19

SL NO	NAME OF WORK	Year	STATUS OF WORK
1	Drain renovation and road concreting from starting of Thachanedan Lane , Souhrida Nagar via to Thrikumarakudam near SNDP mandhiram in Kanattukara	2018-19	Completed
2	Construction of culvert and side protection wall at the joining area of Harisree Muruga nagar road and Punkunnam Kunnamkulam road	2018-19	Cancelled
3	Chirakkekaran road to Aravusala 5m drain construction	2018-19	Cancelled

2018-19			
4	construction of 1st, 2nd floor at Appan Thamburan smaraka vayanasa	2018-19	completed
5	Installation of playing equipments for children seats and four LED lights for Mahatma Gandhi park	2018-19	bill submitted. But not processed because of instruction has received from collectorate that TS may be obtained for civil and electrical work separately and also M Book will be submitted)
6	Installation of highmast light for various places	2018-19	completed
7	Installation of Highmast light for 3 places near vadakkumnath temple	2018-19	completed
8	construction of toilet for Guruvijayam ALP school	2018-19	completed
9	slab over Drainage in Warriam lane	2018-19	completed
10	Div 40 purchase of two computer for Vadookara samargadeepam Vayanasa	2018-19	completed
11	Construction of school class room block for Govt: pookunnam GHSS	2018-19	2nd and part bill paid. Balance amount is RS. [₹] Hon. MLA and principal of school has made an instruction that additional items of works to be carried out at the balance fund (1450680). Letter has forwarded to Chief Engineer for the same
2019-2020			
1	Installation of highmat light in Viyyoor junction	2019-2020	completed
2	Construction of kitchen shed for Puthurkkara ALP school	2019-2020	completed
3	construction of culvert at temple Avenue residence association road in div1	2019-2020	completed

4	Installation of highmat light in 11 places	2019-2020	Implementing agency SILK, ATHANI. Time of extension needed for this work
2020-21			
1	DIV 5 EMS Snehabhavan flat road- irradiation of waste water and project for drinking water	2020-21	Implementig agency: State Nirmithykendra 80% work completed first part bill submitted
2	Installation of Motor shed and pumpset in panniara col padavu	2020-21	completed
3	Ceiling and flooring of Ayyanthole GVHSS school	2020-21	completed
4	Construction of hall in second floor of URC building forAutism centreAranattukara	2020-21	Implementig agency: State Nirmithykendra . work completed.first part bill submitted. Final bill under preparation
5	Installation of Generator in Ayyantole PHC	2020-21	Completed
6	construcion of Anappara Bridge	2020-21	Irrigation NOC needed
7	Poonkunnam school carporch, gate and toilet construction	2020-21	Implementig agency: State Nirmithykendra 80%. work completed finishing work pending Revised estimate under preparation
8	Construction of Vegetable storing and selling unit at Chembukavu, thrissur	2020-21	Implementig agency: State Nirmithykendra building work completed. Finishing work started
9	construction ogf open air theatre in school of Drama and fine arts, Aranattukara, Thrissur	2020-21	Implementig agency: State Nirmithykendra column work going on

2021-22 & 2022-23.

THRISSUR LAC ADS WORK PROGRESS

SI No	Name of LAC	YEAR	Name of Project	A S Amount	AS No	A S Date (DD.MM.YYYY)	Implementing Officer	Whether Completed / Not Completed/ Not started	If completed, Date of completion	If not completed, brief the Present status of the work/Preparation of Estimate
THRISSUR										
1	Thrissur	2021 - 22	Renovation work on Thenkulangara Road in Thrissur Corporation	20	RD3.10993/21	22/08/2022	Supdt Engr, Thrissur Corporation	On going		60% completed, will be completed by september last
2	Thrissur	2021 - 22	Road work in Thrissur Corporation Division 12 Muesuem Road	10	RD3.10994/21	13/10/2022	Supdt Engr, Thrissur Corporation	Completed		completed. Bill at DB
3	Thrissur	2021-22	Kitchen Construction at SRMLP School, KKY	10						AS not received. Since the construction is at aided school, as per direction from collectorate, agreement between HM and government is needed. HM has submitted the stamp paper for agreement
4	Thrissur	2022 - 23	Thrissur Corporation Division 16 Pipeline Road Height Leveling	15.8	RD3.12029/2022	09-02-2023	Supdt Engr, Thrissur Corporation			TS not obtained due to pipe line work at site. Work can be done after pipe line work (Amrut work)
5	Thrissur	2022 - 23	Bridge Construction in Thrissur Corporation Division 6 Ramavarmmapuram new Bridge Junction	42	RD3.12030/2022	09-02-2023	Supdt Engr, Thrissur Corporation			Estimate under preparation, NOC needed from irrigation department
6	Thrissur	2022 - 23	Construction of Cana, Cover Slab in Kuruvath Lane in Thrissur Corporation Division 38	37	RD3.12071/2022	17/02/2023	Supdt Engr, Thrissur Corporation	Not started		Agreement to be executed.
7	Thrissur	2022 - 23	Construction of Cana, Culvert and with taring in Thrissur Corporation Division 8- Villadam Road to Villadam Water Authority Pump House	30	RD3.12034/2022	14/02/2023	Supdt Engr, Thrissur Corporation			At Tender section

8	Thrissur	2022 - 23	Construction of Cana and Road Leveling in Thrissur Corporation Division 19 Krishnapuram Jaya Nagar Road	25	RD3.12038/2022	14/02/2023	Supdt Engr, Thrissur Corporation			Submitted for TS
9	Thrissur	2022 - 23	Cana and Cove Slab construction in Lalur Kanjani Road from John Mathai Road to 5 N Park Road Thrissur Corporation Division 50	20	RD3.12039/2022	14/02/2023	Supdt Engr, Thrissur Corporation			Estimate under preparation
10	Thrissur	2022 - 23	High Mast Light Instalation in 4 centres in TSR Corporation	24.48	RD3.12432/2022	...31.../03/23	Exe Engr, Thrissur Corporation	Not started		Selection memo issued
11	Thrissur	2022-23	Thrissur Corporation Division 23, Badaniya Road leveling and fixation of Slab	23.6			Supdt Engr, Thrissur Corporation			AS revision needed, send to finance deptment for further orders
12	Thrissur	2022-23	Mini Mast Light fixation in 9 centres of TSR LAC	11.23			Supdt Engr, Thrissur Corporation			Send for AS
13	Thrissur	2022-23	High Mast Light fixation in 12 centres of TSR LAC	72.96			Supdt Engr, Thrissur Corporation			Send for AS