

15 -ാം കേരള നിയമസഭ

9 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2508

13-09-2023 - ൽ മറുപടിയ്ക്ക്

മലപ്പുറം ജില്ലയിലെ 'ടേക്ക് എ ബ്രേക്ക്' പദ്ധതി

ചോദ്യം		ഉത്തരം	
ശ്രീ. കുറുക്കോളി മൊയ്തീൻ		ശ്രീ. എം.ബി. രാജേഷ് (തദ്ദേശ സ്വയംഭരണം, എക്സൈസ് വകുപ്പ് മന്ത്രി)	
(എ)	മലപ്പുറം ജില്ലയിൽ സർക്കാരിന്റെ 'ടേക്ക് എ ബ്രേക്ക്' പദ്ധതി പ്രകാരം ആധുനിക സൗകര്യങ്ങളോടുകൂടിയ ടോയ്ലറ്റ് കോംപ്ലക്സുകളും, വിശ്രമ കേന്ദ്രങ്ങളും ആരംഭിക്കുന്നതിനുള്ള പ്രവർത്തനം ഏത് ഘട്ടത്തിലാണെന്ന് അറിയിക്കുമോ;	(എ)	മലപ്പുറം ജില്ലയിൽ 217 ടോയ്ലറ്റ് കോംപ്ലക്സുകളും, വിശ്രമകേന്ദ്രങ്ങളുമാണ് നിർമ്മിക്കാൻ ലക്ഷ്യമിട്ടിട്ടുള്ളത്. ഇതിൽ 22 പദ്ധതികൾ പൂർത്തിയാക്കി പ്രവർത്തന സജ്ജമാക്കിയിട്ടുണ്ട്. അവയുടെ സ്ഥലം, നിലവിലെ സ്ഥിതി എന്നിവ സംബന്ധിച്ച വിവരങ്ങൾ അനുബന്ധമായി ചേർത്തിട്ടുണ്ട്.
(ബി)	പ്രസ്തുത പദ്ധതി പ്രകാരം മലപ്പുറം ജില്ലയിൽ എത്ര ടോയ്ലറ്റ് കോംപ്ലക്സുകൾ, വിശ്രമ കേന്ദ്രങ്ങൾ ആണ് പണിയുന്നതിന് ലക്ഷ്യമിട്ടിട്ടുള്ളത് എന്നും അവ എവിടെയെല്ലാമാണെന്നും നിലവിൽ ഏത് ഘട്ടത്തിലാണെന്നും വിശദവിവരം ലഭ്യമാക്കുമോ?	(ബി)	മലപ്പുറം ജില്ലയിൽ 217 ടോയ്ലറ്റ് കോംപ്ലക്സുകളും, വിശ്രമകേന്ദ്രങ്ങളുമാണ് നിർമ്മിക്കാൻ ലക്ഷ്യമിട്ടിട്ടുള്ളത്. ഇതിൽ 22 പദ്ധതികൾ പൂർത്തിയാക്കി പ്രവർത്തന സജ്ജമാക്കിയിട്ടുണ്ട്. അവയുടെ സ്ഥലം, നിലവിലെ സ്ഥിതി എന്നിവ സംബന്ധിച്ച വിവരങ്ങൾ അനുബന്ധമായി ചേർത്തിട്ടുണ്ട്.

സെക്ഷൻ ഓഫീസർ

Sl. No	Name of LSGI	No. of projects taken in sulekh a	LOCATION	Work status	REMARKS
നഗരസഭകൾ					
1	Kondotty	1	VAIDYAR SMARAKAM		land not available
2	Kondotty	1	Thurakkal		land not available
3	Kondotty	1	Muslyarangadi		land not available
4	Kondot	1	Pothuvettippar		land not available
5	Kondotty	1	Busstand	Finishing stage	Bill under preparation
6	Kottakkal	1	Busstand	Project not Taken	Toilet already there in new bdg
7	Kottakkal	1	Kooriyad Health Centre	Project not Taken	Toilet already available
8	Kottakkal	1	ULB OFFICE	Project not Taken	No land available, proposed place required for MCF
9	Malappuram	1	MSP	Completed - No Napkin	
10	Malappuram	1	RTO	NOC Issue	
11	Malappuram	1	POLICE STATION	NOC Issue	
12	Malappuram	1	Passport office	Estimate Prepared	
13	Malappuram	1	Panakkad	Estimate Prepared	
14	Manjeri	1	BUSSTAND	Project not Taken	
15	Manjeri	1	Malamkulam Manjeri Pandikkad Road	Finishing stage	
16	Manjeri	1	Calicut Road, Madhavan nair complex	Finishing stage	

17	Manjeri	1	Cherani , Nilambur road	DPC Approve d	
18	Nilambur	1	Canoly Plot	Comple ted - No Napkin	
19	Nilambur	1	District Hospital	Finishin g stage	
20	Nilambur	1	Karimpuzha	Finishin g stage	
21	Nilambur	1	Ayyanthani Ground	Fully Comple ted	
22	Parappanangadi	1	BUSTAND	Project not Taken	
23	Parappanangadi	1	POORAPUZHA	NOC REJECT ED	Project Dropped
24	Parappanangadi	1	KETTUNGAL CREMATORIUM GROUND	Comple ted - No Napkin	
25	Parappanangadi	1	KEERANALLUR NEWCUT	Comple ted - No Napkin	
26	Parappanangadi	1	NEDUVA CHC	Finishin g stage	
27	Perinthalmanna	1	TAXY STAND	Fully Comple ted	
28	Perinthalmanna	1	MOOSAKKUTTY BUSSTAND	Fully Comple ted	
29	Perinthalmanna	1	MANAZHI BUSSTAND	Comple ted - No Napkin	
30	Perinthalmanna	1	Hightech shopping complex	Project not Taken	
31	Perinthalmanna	1	Tharayil Busstand	Project not Taken	
32	Perinthalmanna	1	JN Road Jubily Modern Market BYPASS ROAD	NOC Issue	
33	Perinthalmanna	1	OLD BUSSTAND		
34	Ponnani	1	KSRTC Busstand	Lintel	
35	Ponnani	1	NILA TOURISM ROAD	Lintel	

36	Ponnani	1	Construction of Woman Refreshment Centre at K K Junction	TENDER COMPLETED BUT LOCATION CHANGED OR SITE NOT AVAILABLE	
37	Tanur	1	BUSSTAND		bill paid
38	Tanur	1	Police station		Bill paid
39	Tanur	1	Thoovaltheeram		estimate under preparation
40	Tirur	1	BUSSTAND	Project not Taken	Work Cancelled
41	Tirur	1	NEAR RAILWAY	Completed - No Napkin	Work Completed, SBM Grant not paid
42	Tirur	1	MUNICIPAL STADIUM	DPC Approved	Proposed site included in Wetland and also in Master plan of sports Council
43	Tirur	1	BUS STAND	Agreement Executed	Work in Progress
44	Tirurangadi	1	Bus stand		
45	Tirurangadi	1	krishibhavan	Completed - No Napkin	
46	Tirurangadi	1	VAYANASALA	Completed - No Napkin	
47	Tirurangadi	1	TALUK HOSPITAL	Completed - No Napkin	
48	Valanchery	1	Busstand		
49	Valanchery	1	MINI INDUSTRIAL ESTATE Kavumpuram	Fully Completed	
ഗ്രാമ പഞ്ചായത്തുകൾ					
50	Areekkode	1	Busstand		
51	Areekkode	1	GP Office		
52	Chekkode	1	KOLAMBALAM PWD ROAD		key plan submitted to Pwd

53	Chekkode	1	PANCHAYATH OFFICE PARISARAM		Work not started
54	Edavanna	1	GP Office		The work is completed in 2021-22 financial year and bill also passed.
55	Edavanna	1	Busstand		The work is completed in 2021-22 financial year and bill also passed.
56	Kavannur	1	GP Office		Fully Completed
57	Kavannur	1	kstp- Kavannur Parammal	Roof	stacthural work completed
58	Kavannur	1	kstp-Elayur Town	NOC REJECTED	
59	Keezhuparamba	1	GP Office		completed in 22-23 financial year
60	Keezhuparamba	1	Panakkad MCF, SCHOOL	DPC Approved	completed in 22-23 financial year
61	Kuzhimanna	1	PHC		Agreement executed Site issue,Taking for NOC from consent department
62	Kuzhimanna	1	GP Office		
63	Pulpatta	1	Industrial bldg,		
64	Pulpatta	1	PHC		
65	Urangattiri	1	Therattammal ground	DPC Approved	Site is not confermed
66	Chelambra	1	Mini stadium- Paingottur	Completed - No Napkin	Building work completed
67	Chelambra	1	Veterinary Hospital	Completed - No Napkin	Building work completed
68	Cherukavu	1	KRISHI BHAVAN-Vennayur	Fully Completed	Bill passed
69	Muthuvallur	1	PHC - Vilayil	Completed - No Napkin	ELECTRICAL WORKS REMAINING
70	Muthuvallur	1	Village Office	Completed - No Napkin	ELECTRICAL WORKS REMAINING
71	Pallickal	1	Unniyalparambu		land not available
72	Pulikkal	1	FHC	Fully Completed	ELECTRICAL WORKS REMAINING
73	Pulikkal	1	Nunjaloor Ayurveda centre	Completed - No Napkin	ELECTRICAL WORKS REMAINING

74	Vazhakkad	1	Ground		ELECTRICAL WORKS REMAINING
75	Vazhayur	1	NEAR GP	Fully Completed	BILL PASSED
76	Amarambalam	1	Thelpara PHC	Fully Completed	NEW PROJECT IN 2023-24 ANNUAL PLAN OF 15 LAKHS AT OLARVATTAM WAY TO TK COLONY TOURIST SPOT
77	Amarambalam	1	GP Office	Waiting for DPC approval	MAINTENANCE WORKS FOR TOILET COMPLEX AT GP OFFICE
78	Chokkad	1	FHC Girijan kovil		Name of work is FHC Girijan Colony , A New Project has been created to install Napkin Destroyer.
79	Edappatta	1	EPPIKKADU PWD ROADS		Inconvenient site
80	Kalikavu	1	Poongode Ayurveda Sub centre	Fully Completed	
81	Karulai	1	PULLIYIL PWD ROAD		
82	Karuvarakundu	1	CHEROOMP ECO VILLAGE		Fully Completed
83	Karuvarakundu	1	Near MCF		Fully Completed
84	Thuvvur	1	THUVVUR PHC		
85	Thuvvur	1	Payippullu Subcenter	DPC Approved	
86	Athavanad	1	Puthanathani BUS STAND		fully completed
87	Athavanad	1	Poultry Farm		noc rejected
88	Edayoor	1	Krishi bhavan		
89	Edayoor	1	Mannathuparambu- Nooradipalam -PWD Roads		
90	Irimbilyam	1	Homeo Dispensary-		Fully completed
91	Irimbilyam	1	PHC		
92	Kalpakancheri	1	PHC	Completed - No Napkin	Electrification and napkin are included as the project of secretary in this year
93	Kalpakancheri	1		Completed - No Napkin	Electrification and napkin are included as the project of secretary in this year
94	Kuttippuram	1	Town Busstand	Project not Taken	

95	Kuttiipuram	1	chembikkal	DPC Approve d	site inspected. PWD road berm. So NOC required
96	Marakkara	1	PHC		
97	Marakkara	1	GP Office		
98	Anakkayam	1	PWD Road- Irumpuzhi Panambattaka davu		
99	Anakkayam	1	PWD Road- Muttippalam		work started. but civil case forwarded nearby private land owner . case no. WPC 14924 -2022.
100	Kodur	1	PHC		
101	Kodur	1	GP Office		estimate under preparation
102	Morayur	1	PHC		
103	Morayur	1	Village Office		
104	Morayur	1	GP OFFICE		
105	Othukkungal	1	TOWN		
106	Ponmala	1	GP Office		
107	Pookkottur	1	Valluvambram jn.		PROJECT CANCELLED
108	Pookkottur	1	GP Office	DPC Approve d	It was decided last week where to work , estimate under preparation
109	Koottilangadi	1	Sub centre- Pallippuram PHC		
110	Koottilangadi	1	Construction of Take A Break - Within the Compound of Munhakkulam Sub Center		Waiting for Noc & Cutting the trees/branches
111	Kuruva	1	PWD ROAD- Cherukulambu	Aggree ment Execute d	Site court injection
112	Makkaraparamba	1	PHC	Fully Comple ted	
113	Mankada	1	Shopping complex		
114	Mankada	1	PWD ROAD- Palakkathadam	Finishin g stage	
115	Moorkkanad	1	NEAR VETERINARY HOSPITAL		
116	Moorkkanad	1	Krishi bhavan		
117	Moorkkanad	1	PWD ROAD- Alumkoodu		Waiting for noc for cutting the tree/branches

118	Puzhakkattiri	1	CHC		work completed. final bill paid to contractor
119	Puzhakkattiri	1	new project taken 2023-24 FY....	NOC -SEND FOR APPROVAL	Site visited.
120	Chaliyar	1	BUS STAND - Akampadam		
121	Chaliyar	1	GP OFFICE		
122	Chungathara	1	BUS STAND		
123	Chungathara	1	GP OFFICE-mcf		
124	Edakkara	1	BUSSTAND		Work completed
125	Edakkara	1	GP OFFICE/ Ayurveda hosp		
126	Moothedam	1	PHC KARAPPURAM		
127	Moothedam	1	AYURVEDA HOSPITAL		
128	Pothukkal	1	GP OFFICE		
129	Pothukkal	1	Busstand		
130	Pothukkal	1	Ayurveda Hospital		
131	Vazhikkadavu	1	GP OFFICE		
132	Vazhikkadavu	1	Ayurveda Hospital		
133	Aliparamba	1	Paral Panchayath Padi	NOC Issue	
134	Angadipuram	1	FHC Valambur	Finishing stage	Finishing work is gone, expecting completion at september last week
135	Angadipuram	1	GP OFFICE	Fully Completed	
136	Elamkulam	1	NEAR SH-Alinchuvadu	NOC Issue	Land not available
137	Keezhattur	1	PWD ROADS-Nenmini Village	DPC Approved	agreement with PWD roads works are ongoing
138	Keezhattur	1	GP OFFICE	Completed - No Napkin	purchasing procedures are ongoing
139	Melattur	1	Busstand cum shopping complex		Incinerator purchased.
140	Pulamanthole	1	Busstand	Completed - No Napkin	completed no incinerator
141	Pulamanthole	1	PHC		

142	Thazhekode	1	FHC- karikkallathani 2 nos	Comple ted - No Napkin	Work Completed but Mini Insinuator Not Fitted
143	Vettathur	1	Chungam- PATTIKKAD SHOPPING COMPLEX	Comple ted - No Napkin	construction works are completed on 15.03.2022
144	Vettathur	1	Kaappu -NEAR PANCHAYATH PWD ROAD	NOC -SEND FOR APPROV AL	പഞ്ചായത്ത് കണ്ടെത്തിയ സ്ഥലം reject ചെയ്ത് PWD അറിയിപ്പ് ലഭിച്ചതിനാൽ വീണ്ടും പുതിയ ലൊക്കേഷൻ കണ്ടെത്തിയിട്ടുണ്ട്. NOC ക്ക് വേണ്ടി 07.02.2023ൽ കത്ത് നൽകിയിട്ടുണ്ട്
145	Edappal	1	Amsakkacheri- Village office		COMPLITED,NO NAPKIN
146	Edappal	1	Edappal Bridge		COMPLITED,NO NAPKIN
147	Kalady	1	FHC		
148	Kalady	1	KSRTC Busstand -Kandanakam		
149	Tavanur	1	Near physiotherapy, Thrissur -Kunnamkulam road		Could not identify the work.
150	Tavanur	1	Thangalpadi		Implementation by Secretary
151	Vattamkulam	1	Naduvattom -PWD Roads		പ്രവൃത്തി ചെയ്യുന്ന സ്ഥലത്തുകൂടി ഇലക്ട്രിക് ലൈൻ പോകുന്നതിനാൽ ഇലക്ട്രിക് ലൈൻ മാറ്റിയതിന് ശേഷമേ പ്രവൃത്തി ആരംഭിക്കാൻ സാധിക്കുകയുള്ളൂ
152	Alamcode	1	CHANGARAMK ULAM SHOPPING COMPLEX	Fully Comple ted	work completed.napkin incinerator installed
153	Alamcode	1	CHANGARAM KULAM BUS STAND	Finishin g stage	work completed. no napkin
154	Maranchery	1	MCF TOILET		
155	Maranchery	1	AYURVEDA DISPENSORY COMPOUND		
156	Nannamukku	1	manappadi anganavadi yard		completed on 22-23 financial year
157	Nannamukku	1	near NH		

158	Perumpadappu	1	Palappetty PHC	Finishin g stage	Request sent to Secretary for Napkin Installation and Electrification
159	Perumpadappu		NIL		
160	Veliyancode	1	PHC		
161	Mangalam	1	PHC Koottai	Finishin g stage	Tiles work & Painting Pending
162	Purathur	1	Padinjarekkara Beach		19/5/23
163	Purathur	1	GP office		
164	Thalakkad	1	BP ANGADI		
165	Thalakkad	1	Village Office	DPC Approve d	Estimate under Preparation
166	Thirunavaya	1	TOWN- PWD ROADS Edakkulam		Land issue.
167	Thirunavaya	1	NEAR MCF		Implementaion changed to Secretary
168	Triprangode	1	AROGYA SUBCENTER -OTTUMPURAM	Fully Comple ted	
169	Triprangode	1	GP OFFICE- alungal		
170	Vettom	1	PHC		
171	Cheriyamundam	1	GP OFFICE -Banglavukunn		work started
172	Cheriyamundam	1	PHC		work completed .Mirror and Napkin destroyer may be installed by new Project.
173	Niramaruthoor	1	Vallikkanjiram Ayurveda Dispensary	Fully Comple ted	FULLY COMPLETED
174	Niramaruthoor	1	GP OFFICE	Fully Comple ted	FULLY COMPLETED
175	Ozhur	1	GP OFFICE		veo project - VEO
176	Perumanna klari	1	Kuttippala Ayurveda Dispensary	Fully Comple ted	Installation of Napkin destroyer- VEO project
177	Perumanna klari	1	GP OFFICE	Comple ted - No Napkin	
178	Ponmundam	1	Mundekkad Circle- PWD NH	NOC Issue	site not identified by LSGI
179	Tanalur	1	FHC	Fully Comple ted	
180	Tanalur	1	Puthertheru Market	Finishin g stage	

181	Valavannur	1	NEAR KSEB,krishi bhavan Kadungathuku nd	Comple ted - No Napkin	work completed .Cash not paid Napkin destroyer not installed
182	Moonniyur	1	PHC	Comple ted - No Napkin	work completed,napkin destroyer not installed
183	Nannambra	1	Nannambra village office		
184	Nannambra	1	GP office		
185	Peruvallur	1	Puthankuzhi - PWD Roads KADAPPADI	Comple ted - No Napkin	work completed,napkin destroyer not installed
186	Peruvallur	1	GP OFFICE	Fully Comple ted	fully completed
187	Thenhippalam	1	PWD Roads Komarappadi		Letter received on 11/07/2023 to reduce area of building and resubmit plan. Revised plan is under preperation.
188	Vallikkunnu	1	PHC	Comple ted - No Napkin	work completed,napkin destroyer not installed
189	Vallikkunnu	1	Athanikkal	Comple ted - No Napkin	
190	Abdul Rahiman N	1	Mampuram -PWD Roads		sent for ts, new projects in 2023- 24
191	Abdul Rahiman N	1	GP OFFICE		final bill paid
192	Edarikode	1	PHC and Ayurveda Dispensary		New Project included in 2023-24 financial year for Napkin distroyer
193	Edarikode	1	GP OFFICE		New Project included in 2023-24 financial year for Napkin distroyer
194	Kannamangalam	1	GP Stadium	Fully Comple ted	Civil work completed. Electrification to be completed
195	Kannamangalam	1	AYURVEDA DISPENSORY COMPOUND		
196	Parappur	1	AYURVEDA DISPENSORY COMPOUND ,	Fully Comple ted	
197	Parappur	1	PHC		phcയിൽ നിലവിൽ ആവശ്യമായ toilet ഉള്ളതിനാൽ പുതിയ toilet നിർമ്മിക്കേണ്ടതില്ലെന്ന് രേഖാമൂലം അറിയിച്ചു

198	Thennala	1	PHC		Civil work completed. Electrification work not completed
199	Thennala	1	GP OFFICE		Civil work completed. Electrification work not completed
200	Urakam	1	krishibhavan	Fully Completed	
201	Urakam	1	GP OFFICE	Fully Completed	
202	Vengara	1			പദ്ധതി നിലവിൽ ഇല്ലാത്തതാകുന്നു
203	Vengara	1	BUSSTAND		ബസ്സ്റ്റാൻഡിൽ നിലവിൽ ഒരു ടോയ്ലറ്റ് ഉള്ളതാകുന്നു
204	Mampad	1	VADAPURAM - PWD ROAD	Finishing stage	Ceiling and Fabrication works
205	Mampad	1	GP OFFICE	Completed - No Napkin	
206	Mampad	1	FHC	Foundation	foundation work completed
207	Pandikkad	1	Busstand		
208	Pandikkad	1	Homeo ,PHC, AYURVEDA		
209	Porur	1	Cherukode FHC		
210	Porur	1	Homeo Dispensary		
211	Thiruvalli	1	GP OFFICE -1		
212	Thiruvalli	1	FHC, MARKET		
213	Trikkalangode	1	Amayur Road -PWD Roads	Agreement Executed	REVISION NEEDED
214	Trikkalangode	1	Calicut Roads-Ambalappadi	Foundation	
215	Wandoor	1	Manalimmal BUSSTAND		
216	Wandoor	1	GP OFFICE		
217	Amarambalam	2	olarvattam TK colony		