

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2305

03-03-2025 - ൽ മറുപടിയ്ക്ക്

ഹരിപ്പാട് മണ്ഡലത്തിലെ തദ്ദേശ റോഡുകളുടെ നിർവ്വഹണ പുരോഗതി

ചോദ്യം		ഉത്തരം	
ശ്രീ രമേശ് ചെന്നിത്തല		ശ്രീ എം.ബി. രാജേഷ് (തദ്ദേശ സ്വയംഭരണ - എക്സൈസ് - പാർലമെന്ററികാരു വകുപ്പ് മന്ത്രി)	
(എ)	ഹരിപ്പാട് മണ്ഡലത്തിൽ പി.എം.ജി.എസ്.വൈ, മുഖ്യമന്ത്രിയുടെ തദ്ദേശ റോഡ് പുനരുദ്ധാരണ പദ്ധതി, റീബിൽഡ് കേരള പദ്ധതി എന്നിവ പ്രകാരം അനുവദിച്ചിട്ടുള്ള റോഡുകളുടെ നിർവ്വഹണ പുരോഗതി അറിയിക്കാമോ?	(എ)	പി.എം.ജി.എസ്.വൈ, III പദ്ധതി പ്രകാരം ഹരിപ്പാട് നിയോജക മണ്ഡലത്തിൽ 2 പ്രവൃത്തികൾ നടന്നു വരുന്നു. മുതുകുളം ബ്ലോക്കിലെ Package No. KR-01-86 "എരുവകുളങ്ങര - കാർത്തികപ്പള്ളി" റോഡിൽ ജലജീവൻ മിഷൻ പൈപ്പ് ലൈൻ സ്ഥാപിച്ചതിനെ തുടർന്നുള്ള Restoration പ്രവൃത്തികൾ ചെയ്യുന്നതിനായി റോഡ് കൈമാറിയിട്ടുള്ളതാണ്. 2.4km Restoration പ്രവൃത്തികളും 300m drainage ഉം പൂർത്തീകരിച്ചിട്ടുണ്ട്. ബാക്കി പ്രവൃത്തികൾ പുരോഗമിക്കുന്നു. ഹരിപ്പാട് ബ്ലോക്കിലെ Package No.KR-01-91 "വാത്തല്ലൂർ കോയിക്കൽ ക്ഷേത്രം പോക്കാട്ടുമില്ല" റോഡിൽ ജലജീവൻ മിഷൻ പൈപ്പ് ലൈൻ സ്ഥാപിച്ചതിനെ തുടർന്നുള്ള Restoration പ്രവൃത്തി പൂർത്തിയാക്കി 2024 ഒക്ടോബറിൽ തിരികെ നൽകിയിട്ടുണ്ട്. രണ്ടാം ലെയർ മെറ്റലിംഗ് പുരോഗതിയിലാണ്. മുഖ്യമന്ത്രിയുടെ തദ്ദേശ റോഡ് പുനരുദ്ധാരണ പദ്ധതി (CMLRRP), റീബിൽഡ് കേരള പദ്ധതി (RKI) എന്നിവ പ്രകാരം അനുവദിച്ചിട്ടുള്ള റോഡുകളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം

RKI പ്രവർത്തികൾ

രൂപ ലക്ഷത്തിൽ

SL. No	Name of LAC	Name of LSGI	Name of Road	AS Amount (in	Remarks
1	HARIPAD	CHERUTHANA	Puravazhanji Kochuparamp Road	35.00	Final bill paid
2	HARIPAD	Haripad Municipality	Pallimeda -Railway road	18.00	Final bill paid
3	Haripad	Muthukulam	Kunnatherithara Aquayil Road	30.00	Final bill paid
4	Harippad	Pallippad	Anjilimootilkadavu Arayalkulangara Sreekrishnaswamy temple road	65.00	Final bill paid
5	HARIPAD	CHERUTHANA	Mankuzhi Edavanappallam Road	7.00	final bill paid
6	Haripad	CHERUTHANA	Pallimukku Thevaredathu - Anari kadavu Kolath Kshethram	60.00	DROPPED
7	Haripad	Arattupuzha	LalimonJn-Thazhchayil Jn road tarring	20.00	Final bill paid
8	Haripad	Arattupuzha	No 14-Nankasseril mannel road	27.00	Final bill paid
9	Haripad	Arattupuzha	Pathisseriljn-arattupuzha jetty road	20.00	Final bill paid
10	Haripad	Arattupuzha	Sivajinagar-mullasseril road	27.00	Final bill paid
11	HARIPAD	Haripad Municipality	N.H -Sangamam road	6.00	Final bill paid
12	HARIPAD	Haripad Municipality	NGO corner- Perumkulam - kolathu road	30.00	Final bill paid
13	HARIPAD	Haripad Municipality	N.H- Sreekrishnaswami temple- TKMM collage road	21.00	Final bill paid
14	HARIPAD	Haripad Municipality	Mankam kulangara- Aranazhika- Unniyezhathu road	12.00	Final bill paid
15	HARIPAD	Haripad Municipality	NH- Bhoopanayabank jn. - Society link road	30.00	Final bill paid
16	HARIPAD	Haripad Municipality	Kuttathethu jn. -saparya-kolattu-thiruvanikkal road	35.00	Final bill paid
17	HARIPAD	Haripad Municipality	Thundil - Railway road	10.00	Final bill paid
18	HARIPAD	Haripad Municipality	Kattilmukku- Aranappuram road	15.00	Final bill paid
19	HARIPAD	CHERUTHANA	Meenatheril VadakkuvasamNalpathanch chira Road	63.30	Agreement Executed
20	HARIPAD	Haripad Municipality	Bhadradeepam - Naduvileparmbu road	70.00	Part bill paid , Tarring work completed
21	Harippad	Pallippad	Renovation of Kattuvalli khethram Kanjiramood road	30.00	Final bill paid

22	Harippad	Pallippad	Tarring of Vellarithara Anjilimood road and culvert construction	50.00	PART BILL PAID.Construction of Culvert completed.Construction of Approach road need to started.During the flood the side protection works of the Achankovil river got completely damaged.so this side wall need to be reconstructed by Irrigation department .only after this approach road construction can be started. letter received from CE to terminate the contractor
23	Harippad	Pallippad	Rennovation of Kureethara Gurumandiram	30.00	Final bill paid
24	HARIPAD	CHERUTHANA	Puthenthuruth Chillakkeri Road	52.50	FINAL BILL PAID
25	HARIPAD	CHERUTHANA	Puthenpurackal Mannarasala Road	12.00	Final bill paid
26	HARIPAD	CHERUTHANA	Thaliyil Mazhuvancheri	20.00	Final bill paid
27	HARIPAD	CHERUTHANA	Panooreth Kalathilpadi Road	15.00	Final bill paid
28	HARIPAD	HARIPAD MUNICIPALITY	Choorallakkal- Kattil road	23.00	Final bill paid
29	HARIPAD	HARIPAD MUNICIPALITY	Mannarassala block jn. - moodeth chalil-danapady market road	50.00	Final bill paid
30	HARIPAD	HARIPAD MUNICIPALITY	Pulimoottu junction - Aranappuram road	5.00	Final bill paid
31	HARIPAD	HARIPAD MUNICIPALITY	Chelakkapally- thayil road	22.39	No response in 3 times tendered and 1st quotation opened on 21.02.2025
32	HARIPAD	HARIPAD MUNICIPALITY	Anganwadi -Substation road	25.70	Work ongoing
33	HARIPAD	Haripad Municipality	Karukaparambu- Koikkaparambu road	15.00	Final bill paid
34	HARIPPAD	PALLIPPAD	ANJILIMOODU SUDHEESHBHAVANAM ROAD	184.00	Letter sent to CE for executing this work through Irrigation department(on 21/12/2023)
35	HARIPPAD	CHEPPAD GP	Panachamoodu- Kochuveetilmukku Road	355	Contractor has filed WP(c) No.28397/2024 with a request to foreclose the contract, due to the blockade of the work by the natives.
CMLRRP					
1	HARIPPAD	HARIPPAD Municipality	Prathimugham Choorallakkal Road Construction	300	Retaining wall and Earth filling work completed, Tarrig to be done.