15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2453

<u>04-03-2025 - ൽ മറുപടിയ്</u>ക്

വൈപ്പിൻ മണ്ഡലത്തിലെ കിഫ്ബി പ്രവൃത്തികൾ

	ചോദ്യം	ഉത്തരം				
	ശ്രീ. കെ.എൻ. ഉണ്ണിക്കുഷ്ണൻ	ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകപ്പ് മന്ത്രി)				
(എ)	വൈപ്പിൻ മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന അനുവദിച്ച പ്രവൃത്തികളുടെ വിശദാംശം ലഭ്യമാക്കുമോ;	(എ) വൈപ്പിൻ മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന അനുവദിച്ച പ്രവൃത്തികളുടെ വിശദാശം അനുബന്ധമായ് ചേർക്കുന്നു. പ്രസ്തൃത പ്രവൃത്തികളുടെ നിർമാണ പുരോഗതിയും പ്രസ്തൃത പ്രവൃത്തികളിൽ കിഫ്ബിയുടെ ധനാന്ദമതി ലഭ്യമാകാത്തഇം ഇതുവരെ ആരംഭിക്കാത്തതുമായ പ്രവൃത്തികളുടെ വിവരങ്ങളും ആയതിനുള്ള കാരണങ്ങളും അനുബന്ധത്തിൽ ഉൾെപ്പടുത്തിയിട്ടുണ്ട്.				
(ബി)	പ്രസ്തുത പ്രവൃത്തികളുടെ നിർമ്മാണ പുരോഗതി ഇനം തിരിച്ച് വിശദമാക്കുമോ;	(ബി) വൈപ്പിൻ മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന അനുവദിച്ച പ്രവൃത്തികളുടെ വിശദാശം അനുബന്ധമായ് ചേർക്കുന്നു. പ്രസ്തൃത പ്രവൃത്തികളുടെ നിർമാണ പുരോഗതിയും പ്രസ്തൃത പ്രവൃത്തികളിൽ കിഫ്ബിയുടെ ധനാന്ദമതി ലഭ്യമാകാത്തഇം ഇതുവരെ ആരംഭിക്കാത്തതുമായ പ്രവൃത്തികളുടെ വിവരങ്ങളും ആയതിനുള്ള കാരണങ്ങളും അനുബന്ധത്തിൽ ഉൾെപ്പടുത്തിയിട്ടുണ്ട്.				
(സി)	പ്രസ്തുത പ്രവൃത്തികളിൽ കിഫ്ബിയുടെ ധനകാര്യ അംഗീകാരം ലഭ്യമാകാത്തതോ ഇതുവരെ ആരംഭിക്കാത്തതോ ആയ പ്രവൃത്തികൾ ഏതെല്ലാമാണെന്ന് വ്യക്തമാക്കുമോ; എങ്കിൽ ആയതിനുള്ള കാരണം വിശദമാക്കാമോ?	(സി) വൈപ്പിൻ മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന അനുവദിച്ച പ്രവൃത്തികളുടെ വിശദാശം അനുബന്ധമായ് ചേർക്കുന്നു. പ്രസ്തൃത പ്രവൃത്തികളുടെ നിർമാണ പുരോഗതിയും പ്രസ്തൃത പ്രവൃത്തികളിൽ കിഫ്ബിയുടെ ധനാന്ദമതി ലഭ്യമാകാത്തഇം ഇതുവരെ ആരംഭിക്കാത്തഇമായ പ്രവൃത്തികളുടെ വിവരങ്ങളും ആയതിനുള്ള കാരണങ്ങളും അനുബന്ധത്തിൽ ഉൾെപ്പടുത്തിയിട്ടുണ്ട്.				

സെക്ഷൻ ഓഫീസർ

Brows on thes

2453

Sl. No	Project Code	Sub Project Name	Package Name	Project Outlay (Rs. In Crore)	SPV Name	Work Status	Reason for not work Started or not FS given
1	FSH003-11	Strengthening of Fish Marketing Infrastructure in 5 Districts of the State	Nayarambalam Fish Market	₹ 2.76	KSCADC	KIIFB Approved	Package file is under scrutiny at KIIFB. After the package approval SPV can issue TS and then after tender process, SPV can Start work
2	GED003-28	Alappuzha, Ernakulam, Kottayam and Idukki - Cluster 28	Govt.HSS & VHSS Kadamakudy	₹ 1.29	KILA	TS Approved	TS approved on 19.07.24. Soil test to be carried out and PED to be submitted by SPV. After that SPV can tender the work and can commence work.
3	GED003-32	Ernakulam, Alappuzha, Kannur, Malappuram, Kasaragod	Govt HSS Elamkunnapuzha		KILA	Under Appraisal	DPR submitted by SPV which is under Design Review at KIIFB
4	GED005-05	PPE Mission- Upgradation of one school in each constituency - Ernakulam District-Phase 1	Njarakkal Govt. H.S.S	₹ 5.00	KITE	Work completed	Work completed
5	HED007-44	Augmentation of Infrastructural Facilities at Government College Vypin			KITCO	DPR not submitted by SPV. LA in progress	LA Process is underway in Higher Education Department. When the LA completed,SPV can submit the DPR to KIIFB for appraisal.
6	HFW006-01	Construction of 10 bedded isolation wards in 140 LAC TH Njarakkel		₹ 1.68	KMSCL	Work in progress	40% Work Completed
7	PWD001-45	Construction of Nayarambalam Herbert bridge in Vypin constituency in Ernakulam District		₹ 10.40	KRFB	LA in progress	LA in progress
8	PWD014-34	Land Acquisition of Coastal Highway Reach 2 - Puthuvype to Munambam in Ernakulam district (17 km)-LA component		₹ 238.67	KRFB	LA in progress	LA in progress

9	PWD016-43	Construction of Pizhala - Kadamakkudy bridge in Ernakulam District	₹ 43.88	KRFB	KIIFB Approved	The project was kept in abeyance due to non-availability of proper connecting road for the bridge. During the Vypeen LAC meeting dated 18-09-2024, AdCEO had directed GIDA to submit a detailed timeline for the completion of connecting roads. The connecting road for the bridge is currently being widened from 3 m to 9 m through GIDA. GIDA has submitted a detailed timeline, informing that the land for the widening of existing internal roads in Kadamakkudy GP shall be obtained through negotiated purchase (instead of going through time consuming LA procedures) and work can be tendered by the month of mid 2025 and completed by mid 2026. The project shall be reconsidered once the works related to widening of connecting roads reaches tender stage.
10	PWD016-04	Construction fo Azhikode Munanmbam Bridge in Thrissur district	₹ 200.15	KRFB	Work in progress	Work in progress
11	WRD003-07	Water supply Distribution strengthening of Kadamakkudy Panchayath	₹ 12.00	KWA	Work Completed	Work Completed
12	RGD007-04	Cluster III - Construction of Sub Registrar Offices at Kuzhippally	₹ 1.50	KSCC	Work Completed	Work Completed.

ACCOUNTS OFFICER