## 15 -ാം കേരള നിയമസഭ

## 13 -ാം സമ്മേളനം

## നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 415

<u>10-02-2025 - ൽ മറുപടിയ്</u>ക്

## മങ്കട മണ്ഡലത്തിലെ കിഫ്ബി പ്രവൃത്തികൾ

ചോദ്യം			ഉത്തരം		
ശ്രീ. മഞ്ഞളാംകഴി അലി			ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകപ്പ് മന്ത്രി)		
(എ)	മങ്കട മണ്ഡലത്തിൽ കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി നടന്നുവരുന്ന പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി സംബന്ധിച്ച വിശദാംശം നൽകമോ;	(എ)	മങ്കട മണ്ഡലത്തിൽ നിലവിൽ കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി നടന്നു വരുന്ന പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതിയും ടി പ്രവൃത്തികൾ പൂർത്തികരിക്കാൻ ശേഷിക്കുന്ന നടപടികളും ടി പ്രവൃത്തികൾ നടപ്പിലാക്കുന്നതിന് നേരിടുന്ന തടസ്സങ്ങളുടെ വിശദ വിവരങ്ങളും അനുബന്ധമായി ചേർക്കുന്നു.		
(ബി)	നാളിതുവരെ പൂർത്തിയാകാത്തതും എന്നാൽ പുരോഗമിച്ചു കൊണ്ടിരിക്കുന്നതുമായ പ്രവൃത്തികൾ ഓരോന്നും ഏത് ഘട്ടത്തിലാണെന്നും ഇനി എന്തെല്ലാം നടപടികളാണ് ബാക്കിയുള്ളതെന്നും അറിയിക്കുമോ; ഏതെങ്കിലും പ്രവൃത്തി നടപ്പിലാക്കുന്നതിൽ എന്തെങ്കിലും തടസ്സങ്ങൾ നിലവിലുണ്ടോ; വിശദാംശം നൽകുമോ?	(ബി)	മങ്കട മണ്ഡലത്തിൽ നിലവിൽ കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി നടന്നു വരുന്ന പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതിയും ടി പ്രവൃത്തികൾ പൂർത്തികരിക്കാൻ ശേഷിക്കുന്ന നടപടികളും ടി പ്രവൃത്തികൾ നടപ്പിലാക്കുന്നതിന് നേരിടുന്ന തടസ്സങ്ങളുടെ വിശദ വിവരങ്ങളും അനുബന്ധമായി ചേർക്കുന്നു.		

സെക്ഷൻ ഓഫീസർ

				List of F	CIIFB Projects under	Mankada LAC	
No	Project Code	Sub Project Name	Project Outlay (Rs. In Crore)	SPV	Work Status	Detailed Status (Incl. reason for delay)	Next steps to be done
1	WRD022-02	Construction of RCB across Thoothapuzha at Kezhmurikkadavu, Moothikkayam in Moortkanadu Panchayath, Malappuram District	₹67.64	KIIDC	Work in progress	70% completed.  RCB portion completed  Side protection works completed.  Land acquisition for approach road in progress (11(1) notification published)	LA to be completed
2	HFW006-01	Construction of 10 bedded isolation wards in 140 LAC (CHC Mankada)	₹1.68	KMSCL.	Work in progress	55% completed	Work in progress as per schedule
3	HED007-47	MALAPPURAM THRISSUR CLUSTER PHASE 4 ( Govt Arts and Science College Mankada)	₹8.66	KSITIL	KIIFB Approved	1. FS of ₹5.66 crore was issued on 16-02-2020.  2. An intermediate revision proposal was submitted on 301-02-21 based on DSR & GST change. However, due to non submission of supporting documents the file was unable to process. Later, the SPV initiated revision-2 in 18-102-22.  3. Subsequently, on 17-04-20-24, the FS was revised by the SPV. M/s KSTTL, to ₹8.66 crore, with the condition that the SPV should explore cost reduction measures and consider phased implementation of the project. The revision was necessitated by changes in GST and DSR.  3. In compliance with this condition, the SPV submitted a report on 13-07-2024, indicating that cost reduction was not feasible based on discussions with college authorities. Based on this report, the FS proceedings were re-issued for ₹8.66 crore on 11-09-2024.	TS to be issued from the er of the SPV. After that SPV can tender the work.
4	GED003-14	Malappuram - Cluster 14 (1. GHS Cheriyam Mankada- 99,99,392 2. GUPS Mankada Pallipuram - 99,99,434 3. GUPS Koettilangadi-99,99,431)	₹2.97	KILA	Work Completed	Work completed	Nil
5	GED003-27	Betterment of Infrastructure facilities in 446 schools ( Govt. UP School Pang )	₹0.99	KILA	Work Completed	Work completed	Nil
6	GED006-28	Malappuram Cluster (GHSS KADUNGAPURA)	₹ 3.86	KILA	Work Tendered	Work tendered. Site handed over on 18 01.25	Work to be commenced
7	GED006-10	Malappuram Cluster 4 (GHSS Pang)	₹2.98	KILA	Work in Progress	SF slab works going on. GF and FF masonary works going on	Plastering to be commence
8	GED006-23	Kannur, Malappuram, Palakkad. Kollam Cluster (GHSS MANKADA PALLIPPURAM)	₹2.97	KILA	Work Tendered	Tendered	LoA to be issued
9	GED006-24	Kannur, Malappuram, Wayanad, Palakkad Kollam (GHSS MANKADA, MALAPPURAM)	₹2.94	KILA	PED stage	PED returned from KIIFB on 10 12 24	PED to be resubmitted. Af the PED approval. SPV of tender the work.
10	GED005-20	PPE Mission- Upgradation of one school in each constituency - Malappuram District-Phase 2 (Makkarapparambu Govt. H.S.S)	₹ 5.00	KITE	Work Completed	Work Completed	Nil
11	PWD003-11	Oradumpalam - Vylongara Bypass Road	₹16.09	RBDCK	LA in progress	11(1) notification published on 05 08 2024 BVR submitted to District Collector for approval.	LA to be completed

ACCOUNTS OFFICER

				List of F	CIIFB Projects under	Mankada LAC	
No	Project Code	Sub Project Name	Project Outlay (Rs. In Crore)	SPV	Work Status	Detailed Status (Incl. reason for delay)	Next steps to be done
1	WRD022-02	Construction of RCB across Thoothapuzha at Kezhmurikkadavu, Moothikkayam in Moortkanadu Panchayath, Malappuram District	₹67.64	KIIDC	Work in progress	70% completed.  RCB portion completed  Side protection works completed.  Land acquisition for approach road in progress (11(1) notification published)	LA to be completed
2	HFW006-01	Construction of 10 bedded isolation wards in 140 LAC (CHC Mankada)	₹1.68	KMSCL.	Work in progress	55% completed	Work in progress as per schedule
3	HED007-47	MALAPPURAM THRISSUR CLUSTER PHASE 4 ( Govt Arts and Science College Mankada)	₹8.66	KSITIL	KIIFB Approved	1. FS of ₹5.66 crore was issued on 16-02-2020.  2. An intermediate revision proposal was submitted on 301-02-21 based on DSR & GST change. However, due to non submission of supporting documents the file was unable to process. Later, the SPV initiated revision-2 in 18-102-22.  3. Subsequently, on 17-04-20-24, the FS was revised by the SPV. M/s KSTTL, to ₹8.66 crore, with the condition that the SPV should explore cost reduction measures and consider phased implementation of the project. The revision was necessitated by changes in GST and DSR.  3. In compliance with this condition, the SPV submitted a report on 13-07-2024, indicating that cost reduction was not feasible based on discussions with college authorities. Based on this report, the FS proceedings were re-issued for ₹8.66 crore on 11-09-2024.	TS to be issued from the er of the SPV. After that SPV can tender the work.
4	GED003-14	Malappuram - Cluster 14 (1. GHS Cheriyam Mankada- 99,99,392 2. GUPS Mankada Pallipuram - 99,99,434 3. GUPS Koettilangadi-99,99,431)	₹2.97	KILA	Work Completed	Work completed	Nil
5	GED003-27	Betterment of Infrastructure facilities in 446 schools ( Govt. UP School Pang )	₹0.99	KILA	Work Completed	Work completed	Nil
6	GED006-28	Malappuram Cluster (GHSS KADUNGAPURA)	₹ 3.86	KILA	Work Tendered	Work tendered. Site handed over on 18 01.25	Work to be commenced
7	GED006-10	Malappuram Cluster 4 (GHSS Pang)	₹2.98	KILA	Work in Progress	SF slab works going on. GF and FF masonary works going on	Plastering to be commence
8	GED006-23	Kannur, Malappuram, Palakkad. Kollam Cluster (GHSS MANKADA PALLIPPURAM)	₹2.97	KILA	Work Tendered	Tendered	LoA to be issued
9	GED006-24	Kannur, Malappuram, Wayanad, Palakkad Kollam (GHSS MANKADA, MALAPPURAM)	₹2.94	KILA	PED stage	PED returned from KIIFB on 10 12 24	PED to be resubmitted. Af the PED approval. SPV of tender the work.
10	GED005-20	PPE Mission- Upgradation of one school in each constituency - Malappuram District-Phase 2 (Makkarapparambu Govt. H.S.S)	₹ 5.00	KITE	Work Completed	Work Completed	Nil
11	PWD003-11	Oradumpalam - Vylongara Bypass Road	₹16.09	RBDCK	LA in progress	11(1) notification published on 05 08 2024 BVR submitted to District Collector for approval.	LA to be completed

ACCOUNTS OFFICER