

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 515

10-02-2025 - ൽ മറുപടിയ്ക്ക്

ആറ്റിങ്ങൽ മണ്ഡലത്തിലെ സ്കൂളുകളുടെ നവീകരണം

ചോദ്യം		ഉത്തരം	
ശ്രീമതി ഒ എസ് അംബിക		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	ആറ്റിങ്ങൽ മണ്ഡലത്തിലെ സ്കൂളുകളുടെ നവീകരണത്തിനായി എത്ര രൂപയാണ് കിഫ്ബി അനുവദിച്ചിട്ടുള്ളതെന്ന് വ്യക്തമാക്കുമോ;	(എ)	ആറ്റിങ്ങൽ മണ്ഡലത്തിലെ സ്കൂളുകളുടെ നവീകരണത്തിന് 28.87 കോടി രൂപയാണ് കിഫ്ബി അനുവദിച്ചിട്ടുള്ളത്.
(ബി)	ഓരോ പ്രവൃത്തിയുടെയും നിലവിലെ സ്ഥിതി വിശദമാക്കുമോ?	(ബി)	ഓരോ പ്രവൃത്തിയുടെയും നിലവിലെ സ്ഥിതി അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ


515

Drono or mwo

Sl. No	Packages	Project Outlay (Rs. In Crore)	SPV Name	Current Status
1	Attingal Govt. B.H.S.S	₹ 5.00	KITE	Work Completed
2	Government Girls HSS, Attingal	₹ 3.00	KITE	Work Completed
3	Government High School, Avanavanchery, Attingal	₹ 3.00	KITE	Work Completed
4	GHSS Kilimanoor	₹ 3.00	INKEL	work completed
5	Atitngal DIET	₹ 3.00	WAPCOS	Work Completed

Sl. No	Packages	Project Outlay (Rs. In Crore)	SPV Name	Current Status
6	Govt.VHSS Alamcode	₹ 1.38	KILA	Work in Progress. 65% work completed. Plastering work in first floor is ongoing.
7	Govt. HSS Thattathumala	₹ 1.29	KILA	TS issued. PED submitted to KIIFB. It was returned to SPV for correction. Steps taken by SPV to resubmit the PED to KIIFB
8	Govt.Town UPS Attingal	₹ 1.29	KILA	Work in Progress. 20% work completed. Slab reinforcement work in ground floor is ongoing.
9	Govt. Town UPS Kilimanoor	₹ 1.06	KILA	TS issued. Steps are taken by SPV to submit the PED to KIIFB
10	Ghss Cherunniyoor	₹ 1.27	KILA	Work in Progress. 40% work completed. Lintel and shade work ongoing
11	Govt HS Nagaroor Nedumparambu	₹ 1.06	KILA	TS issued. PED submitted to KIIFB. It was returned to SPV for correction. Steps taken by SPV to resubmit the PED to KIIFB
12	GHSS Vakkom	₹ 1.28	KILA	Before the contractor could commence the work after tendering, the school authorities instructed a modification of the proposal. As a result, the contractor was removed from the project. Consequently, a stability certificate from the PWD is required for the new proposal. Further action will be taken by SPV once the certificate is obtained.
13	Govt. HSS Kavalayur	₹ 1.39	KILA	Work in Progress. 75% work completed. Flooring work is ongoing
14	Govt. H.S Ponganad	₹ 1.13	KILA	Before the contractor could commence the work after tendering, the soil test report conducted as per the site conditions indicated a change in the foundation. Accordingly, new foundation drawings are being prepared by SPV.

Sl. No	Packages	Project Outlay (Rs. In Crore)	SPV Name	Current Status
15	Govt.HS Koduvazhannoor	₹ 3.72	KILA	Before the contractor could commence the work after tendering, it was found that there was a well at the construction site. Due to this, the scope of work had to be modified. The revised scope was approved by the school authorities and SPV has submitted it for KIIFB's approval.
	Total	₹ 28.87		


 ଶ୍ରୀମତୀ ସୁମିତ୍ରା ଦାସ