

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2983

10-03-2025 - ൽ മറുപടിയ്ക്ക്

മുല്ലശ്ശേരി, പാവറട്ടി പഞ്ചായത്തുകളിലെ കുടിവെള്ളക്ഷാമം പരിഹരിക്കുന്നതിന് നടപടി

ചോദ്യം		ഉത്തരം	
ശ്രീ. മുരളി പെരുമ്പള്ളി		ശ്രീ. റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	മണലൂർ മണ്ഡലത്തിലെ മുല്ലശ്ശേരി, പാവറട്ടി പഞ്ചായത്തുകളിലെ കുടിവെള്ളക്ഷാമം പരിഹരിക്കുന്നതിനായി റീബിൽഡ് കേരള ഇനിഷ്യേറ്റീവ് പദ്ധതിയിൽ ഉൾപ്പെടുത്തി നടപ്പിലാക്കിക്കൊണ്ടിരിക്കുന്ന കുടിവെള്ള പദ്ധതി നിലവിൽ ഏത് ഘട്ടത്തിലാണ്; വിശദാംശം നൽകാമോ;	(എ)	റീബിൽഡ് കേരള ഇനിഷ്യേറ്റീവ് പദ്ധതിയിൽ ഉൾപ്പെടുത്തി പാവറട്ടിയിൽ 46 കി.മീറ്ററും മുല്ലശ്ശേരിയിൽ 49 കി.മീറ്ററും വിതരണ ശൃംഖല സ്ഥാപിച്ചിട്ടുണ്ട്. കൂടാതെ പാവറട്ടിയിൽ 2030 ഉം മുല്ലശ്ശേരിയിൽ 2693 ഉം ഗാർഹിക കണക്ഷനുകൾ നൽകിയിട്ടുണ്ട്. പി.ഡബ്ല്യു.ഡി. റോഡുകളിൽ അനുമതി ലഭിക്കാത്തത് പ്രവൃത്തിയെ പ്രതികൂലമായി ബാധിച്ചിട്ടുണ്ട്. പി.ഡബ്ല്യു.ഡി. അനുമതി ലഭിക്കുന്ന മുറയ്ക്ക് പ്രവൃത്തി പൂർത്തീകരിക്കാവുന്നതാണ്.
(ബി)	പ്രസ്തുത പദ്ധതിയിൽ ഇതുവരെ പൂർത്തീകരിച്ച പ്രവൃത്തികൾ, ഇനി പൂർത്തീകരിക്കാൻ ബാക്കിയുള്ള പ്രവൃത്തികൾ എന്നിവയുടെ വിശദാംശം നൽകാമോ;	(ബി)	വിശദവിവരങ്ങൾ <u>അനുബന്ധമായി</u> ചേർക്കുന്നു.
(സി)	പ്രസ്തുത പ്രവൃത്തിയുടെ അടങ്കൽ തുക എത്രയാണെന്നും ഇതുവരെ ചെലവഴിച്ച തുക എത്രയാണെന്നും വ്യക്തമാക്കാമോ;	(സി)	വിശദവിവരങ്ങൾ <u>അനുബന്ധമായി</u> ചേർക്കുന്നു.
(ഡി)	പ്രസ്തുത പ്രവൃത്തി പൂർത്തീകരിച്ച് എന്നത്തേയ്ക്ക് നാടിന് സമർപ്പിക്കാനാകും എന്ന് അറിയിക്കുമോ?	(ഡി)	2025 ജൂൺ മാസത്തോടു കൂടി ടി പദ്ധതി പൂർത്തീകരിക്കാനുള്ള നടപടികൾ സ്വീകരിച്ചു വരുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം

Sl.no.	Name of Work	Estimate Amount	Status	Expenditure
1	RKI - WSS to Pavaratty & Mullassery Panchayaths in Chavakad Taluk, thrissur District- phase II - Pavaratty & Mullassery distribution network	44,72,00,000	91 % completed	145300237/-
2	REBUILD-RKI-WSS to Pavaratty & Mullassery Panchayaths in Chavakkad Taluk (Phase 2) - Balance works-Design & Construction of steel bridge across KLDC canal near Koombully bridge	2,83,00,000	100 % completed	22628494/-
3	RKI-WSS to Pavaratty & Mullassery Panchayathin Chavakkad Taluk-Balance work(Package 3)- Interconnection work between new pump house and existing pumping main at Thrithala- Fabricating, Supplying and laying 700mm MS pumping main	87,00,000	100 % completed	9545521/-

4	RKI-WSS to Pavaratty & Mullassery Panchayathin -Trenching and constructing compound wall near Thrithala Well cum Pumphouse	223000.00	Work completed	222795/-
5	REBUILD-RKI-WSS to Pavaratty & Mullassery Panchayaths in Chavakkad Taluk (Phase 2)- Balance works-Street main Extension	3,38,00,000	43 % completed	1017556/-
6	REBUILD-RKI-WSS to Pavaratty & Mullassery Panchayaths in Chavakkad Taluk (Phase 2) -Road Restoration- PWD Road- Pipeline Work	1000000.00	ongoing	Nil

അനുബന്ധം

Sl.no.	Name of Work	Estimate Amount	Status	Expenditure
1	RKI - WSS to Pavaratty & Mullassery Panchayaths in Chavakad Taluk, thrissur District- phase II - Pavaratty & Mullassery distribution network	44,72,00,000	91 % completed	145300237/-
2	REBUILD-RKI-WSS to Pavaratty & Mullassery Panchayaths in Chavakkad Taluk (Phase 2) - Balance works-Design & Construction of steel bridge across KLDC canal near Koombully bridge	2,83,00,000	100 % completed	22628494/-
3	RKI-WSS to Pavaratty & Mullassery Panchayathin Chavakkad Taluk-Balance work(Package 3)- Interconnection work between new pump house and existing pumping main at Thrithala- Fabricating, Supplying and laying 700mm MS pumping main	87,00,000	100 % completed	9545521/-

4	RKI-WSS to Pavaratty & Mullassery Panchayathin -Trenching and constructing compound wall near Thrithala Well cum Pumphouse	223000.00	Work completed	222795/-
5	REBUILD-RKI-WSS to Pavaratty & Mullassery Panchayaths in Chavakkad Taluk (Phase 2)- Balance works-Street main Extension	3,38,00,000	43 % completed	1017556/-
6	REBUILD-RKI-WSS to Pavaratty & Mullassery Panchayaths in Chavakkad Taluk (Phase 2) -Road Restoration- PWD Road- Pipeline Work	1000000.00	ongoing	Nil