

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3120

11-03-2025 - ൽ മറുപടിയ്ക്ക്

തളിപ്പറമ്പ് റവന്യൂ ടവർ നിർമ്മാണത്തിന്റെ പുരോഗതി

ചോദ്യം		ഉത്തരം	
ശ്രീ. എം.വി.ഗോവിന്ദൻ മാസ്റ്റർ		ശ്രീ. പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	തളിപ്പറമ്പ് റവന്യൂ ടവർ നിർമ്മാണത്തിന്റെ പുരോഗതി അറിയിക്കാമോ;	(എ)	മുന്ന് നിലകളിലായി 3963 സ്ക്വയർ മീറ്റർ വിസ്തൃതിയിൽ നിർമ്മിക്കുന്ന റവന്യൂ ടവർ കെട്ടിട നിർമ്മാണ പ്രവൃത്തിയുടെ ഭാഗമായി കെട്ടിടങ്ങൾ പൊളിച്ചു മാറ്റേണ്ടതായിട്ടുണ്ടായിരുന്നു. അതിൽ 5 കെട്ടിടങ്ങൾ പൊളിച്ചു മാറ്റുകയും 1.5 മീറ്റർ ആഴത്തിൽ മാറ്റി സൈറ്റ് ലെവൽ ചെയ്യുകയും ചെയ്തിട്ടുണ്ട്. 1309 സ്ക്വയർ മീറ്റർ വരുന്ന Ground Floor - പ്രവൃത്തിയിൽ 800 സ്ക്വയർ മീറ്റർ വരുന്ന ഭാഗത്ത് നിലവിൽ ഫൗണ്ടേഷൻ പ്രവൃത്തികൾ പുരോഗമിച്ചു വരികയാണ്.
(ബി)	പ്രസ്തുത പ്രവൃത്തിയുടെ പദ്ധതി നിർവ്വഹണ പട്ടിക (എക്സിക്യൂഷൻ ഷെഡ്യൂൾ) ലഭ്യമാക്കാമോ?	(ബി)	പ്രസ്തുത പ്രവൃത്തിയുടെ പദ്ധതി നിർവ്വഹണ പട്ടിക അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം

**CONSTRUCTION OF REVENUE TOWER AT TALIPARAMBA PHASE -1 PROGRAMME SHEDULE
(REVISED -2)**

AGREEMENT NO.SE(K) 27/2024-25 DATED 19.08.2024

Sl. No:	Description	Start Date	End Date	Days
	Site Handed over on 29.08.2024			
1	Demolishing of Existing buildings	15-Nov-2024	25-Nov-2024	11
2	Over area excavation works	30-Nov-2024	13-Dec-2024	16
3	Fndn excvn upto expansion joint (Grid 1 to 9)	1-Feb-2025	28-Feb-2025	28
4	PCC for foundation	1-Mar-2025	3-Mar-2025	3
5	RCC foundation works upto expansion joint	5-Mar-2025	14-Mar-2025	10
6	Pedestal column RCC works upto plinth beams	14-Mar-2025	16-Mar-2025	3
7	Back filling and plinth beam RCC works	17-Mar-2025	31-Mar-2025	15
8	Plinth tilting	1-Apr-2025	2-Apr-2025	2
9	Ground floor column works upto expansion joint	4-Apr-2025	13-Apr-2025	10
10	First floor level beams and slab RCC works	11-Apr-2025	30-Apr-2025	20
11	First floor column works upto expansion joint	2-May-2025	10-May-2025	9
12	Second floor level beams and slab RCC works	11-May-2025	4-Jun-2025	25
13	Second floor column works upto expansion joint	11-Jun-2025	15-Jun-2025	10
14	Third floor level beams and slab RCC works	10-Jun-2025	4-Jul-2025	25
15	GF laterite. solid block super structure works	15-May-2025	3-Jun-2025	20
16	FF laterite. solid block super structure works	10-Jun-25	29-Jun-2025	20
17	SF laterite. solid block super structure works	10-Jul-2025	24-Jul-2025	15
17	Electrical cabling works LT up to expansion joint	1-Jun-2025	30-Jul-2025	60
18	Plumbing Internal & external upto expansion joint	1-Jun-2025	30-Jul-2025	60
19	Plastering internal & external upto expansion joint	16-Jun-2025	30-Aug-2025	76
20	Flooring & dadoing up to expansion joint	6-Jul-2025	13-Sep-2025	70
21	Fndn excvn beyond expansion joint (Grid 9' to 13)	1-Apr-2025	7-Apr-2025	7
22	RCC foundation works beyond expansion joint	8-Apr-2025	14-Apr-2025	7
23	Pedestal column RCC works upto plinth beams	15-Apr-2025	18-Apr-2025	4
24	Back filling and plinth beam RCC works	20-Jun-2025	26-Jun-2025	7
25	Plinth filling beyond expansion joint	27-Jun-2025	28-Jun-2025	2
26	Ground floor column works beyond expansion joint	29-Jun-2025	13-Jun-2025	15
27	First floor level beams and slab RCC works	14-Jul-2025	12-Aug-2025	30
28	First floor column works beyond expansion joint	2-Aug-2025	16-Aug-2025	15
29	Second floor level beams and slab RCC works	18-Aug-2025	16-Aug-2025	30

30	Second floor column works upto expansion joint	8-Sep-2025	22-Sep-2025	15
31	Third floor level beams and slab RCC works	23-Sep-2025	22-Oct-2025	30
32	Expansion joint on terrace floor	13-Oct-2025	17-Oct-2025	5
33	GF laterite, solid block super structure works	13-Aug-2025	27-Aug-2025	15
34	FF laterite, solid block super structure works	18-Sep-2025	2-Oct-2025	15
35	SF laterite, solid block super structure works	24-Oct-2025	7-Nov-2025	15
36	Electrical cable works LT beyond expansion joint	1-Sep-2025	14-Nov-2025	75
37	Plumbing Internal & external upto expansion joint	1-Sep-2025	14-Nov-2025	75
38	Plastering internal & external upto expansion joint	5-Sep-2025	18-Nov-2025	75
39	Flooring & dadoing up to expansion joint	15-Sep-2025	23-Nov-2025	70
40	Finishing	10-Oct-2025	28-Nov-2025	50
41	Construction of septic tank, sump, soak pit	1-May-2025	25-May-2025	25
42	Fire fighting	1-Sep-2025	19-Nov-2025	80
43	Compound wall, retaining wall, gate and yard interlock	1-Sep-2025	19-Nov-2025	80
44	Installation of sanitary and water supply	15-Oct-2025	23-Nov-2025	40
45	Electronics works and fittings	1-Oct-2025	14-Nov-2025	45
45	Electrical wiring, fittings and erection of gen. set	1-Oct-2025	19-Nov-2025	50
46	Miscellaneous works if any	1-Nov-2025	23-Nov-2025	23
47	Snagging works	23-Nov-2025	29-Nov-2025	7
48	Site Handed over to department		30-Nov-2025	