

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 4726

19-03-2025 - ൽ മറുപടിയ്ക്ക്

ജലവിതരണ ശൃംഖല കാര്യക്ഷമമാക്കുന്നതിന് നടപടി

ചോദ്യം		ഉത്തരം	
ശ്രീ. മോൻസ് ജോസഫ്		ശ്രീ. റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	നിരന്തരം പൈപ്പ് പൊട്ടൽ ഉണ്ടാകുന്നത് ഒഴിവാക്കുന്നതിനും കാലപ്പഴക്കം ചെന്ന സിമന്റ് പൈപ്പ് ലൈനുകൾ മാറ്റി ജലവിതരണ ശൃംഖല കാര്യക്ഷമമാക്കുന്നതിനും പദ്ധതിയുണ്ടോയെന്ന് വ്യക്തമാക്കുമോ;	(എ)	നിരന്തരം പൈപ്പ് പൊട്ടൽ ഉണ്ടാകുന്നതു ഒഴിവാക്കുന്നതിനും കാലപ്പഴക്കം ചെന്ന പൈപ്പ് ലൈനുകൾ മാറ്റി ജലവിതരണ ശൃംഖല കാര്യക്ഷമമാക്കുന്നതിനും കിഫ്ബി, സ്റ്റേറ്റ് പ്ലാൻ, അമൃത്, JJM, Deposit എന്നിവയിലുൾപ്പെടുത്തി പദ്ധതികൾ നടപ്പിലാക്കി വരുന്നു.
(ബി)	കിഫ്ബിയുടെ സാമ്പത്തിക സഹായം ഇക്കാര്യത്തിനായി തേടിയിട്ടുണ്ടോ; ഉണ്ടെങ്കിൽ ആയതിന്റെ വിശദാംശങ്ങൾ ലഭ്യമാക്കാമോ;	(ബി)	കിഫ്ബിയിൽ ഉൾപ്പെടുത്തി പഴയ AC/ Premo പൈപ്പുകൾ മാറ്റി പുതിയവ സ്ഥാപിക്കുന്നതിനായി, 11 സർക്കിളുകളുടെ കീഴിലായി (തിരുവനന്തപുരം, കൊല്ലം, പത്തനംതിട്ട, കോട്ടയം, കൊച്ചി, മൂവാറ്റുപുഴ, തൃശ്ശൂർ, പാലക്കാട്, മലപ്പുറം, കോഴിക്കോട്, കണ്ണൂർ) 430.233 കോടി രൂപയുടെ പദ്ധതികൾക്ക് കിഫ്ബിയിൽ നിന്നും അംഗീകാരം ലഭിച്ചിട്ടുണ്ട്. വിശദാംശങ്ങൾ അനുബന്ധം - 1 ആയി ചേർക്കുന്നു.
(സി)	കിഫ്ബിയുടെ അനുമതി ലഭിച്ച ശുദ്ധജല പദ്ധതികളുടെ വിശദാംശവും ആകെ എത്ര തുകയാണ് കിഫ്ബി വഴി ലഭിച്ചതെന്നുമുള്ള വിശദാംശവും വ്യക്തമാക്കാമോ;	(സി)	കിഫ്ബി ധനസഹായത്തോടെ നാളിതു വരെ 5399.608 കോടി രൂപയുടെ 77 കുടിവെള്ള പദ്ധതികൾക്ക് അനുമതി നൽകിയിട്ടുണ്ട്. അവയിൽ 4969.375 കോടി രൂപയുടെ 66 കുടിവെള്ള പദ്ധതികളും 430.233 കോടി രൂപയുടെ 11 സർക്കിളുകളിലെ പഴയ പൈപ്പുകൾ മാറ്റി സ്ഥാപിക്കുന്ന പ്രവൃത്തികളും ഉൾപ്പെട്ടിട്ടുണ്ട്. ശുദ്ധ ജല വിതരണ പദ്ധതിയുടെ വിശദാംശങ്ങൾ അനുബന്ധം - 2 ആയി ചേർക്കുന്നു.
(ഡി)	ഇതിൽ ഏതൊക്കെ പദ്ധതികളുടെ പ്രവർത്തനം ഇതിനകം പൂർത്തീകരിച്ചു എന്നറിയിക്കാമോ?	(ഡി)	894.45 കോടി രൂപയുടെ 26 കുടിവെള്ള പദ്ധതികൾ ഇതിനകം പൂർത്തിയാക്കിയിട്ടുണ്ട്. പഴയ പൈപ്പുകൾ മാറ്റി പുതിയവ സ്ഥാപിക്കുന്ന 121 പ്രവൃത്തികളിൽ 214.86 കോടി രൂപയുടെ 51 പ്രവൃത്തികൾ നാളിതു വരെ പൂർത്തീകരിച്ചിട്ടുണ്ട്. പൂർത്തീകരിച്ച പദ്ധതികളുടെ വിശദാംശങ്ങൾ അനുബന്ധം - 3 ആയി ചേർക്കുന്നു.

അനുബന്ധം - 1

Sl. No	Name of Work	FS Amount (in crores)	FS date
1	Replacement in Thiruvananthapuram Circle	77.8623	9-4-2018
2	Replacement of Transmission Mains in Kollam Circle	37.3301	9-4-2018
3	Replacement of Transmission Main in Pathanamthitta Circle	52.69 Revised FS = 57.654	9-4-2018 Revised FS on 30-12-2022
4	Replacement of Transmission Mains in Kottayam Circle	14.7997	23-03-2019
5	Replacement of Transmission Mains in Kochi Circle	24.9752	8-4-2021
6	Replacement of Transmission Mains in Muvattupuzha Circle	17.7076	19-1-2019
7	Replacement of Transmission Mains in Thrissur Circle	35.13; Revised FS= 52.79	9-4-2018 revised FS on 24-04-2023
8	Replacement of Transmission Mains in Palakkad Circle	34.0858	23-3-2019
9	Replacement of Transmission Mains in Malappuram Circle	28.4226	9-4-2018
10	Replacement of Transmission Mains in Kozhikkode Circle	38.8619	23-3-2019
11	Replacement of Transmission Mains in Kannur Circle	45.7447	18-1-2019

അനുബന്ധം - 2

WATER SUPPLY PROJECTS				
Sl. No	Name of work	KIIFB Sanctioned date	KIIFB Approved Amount Rs. in Crore	Packages
WRD002				
1	Augmentation of Urban Water Supply to Shornur Municipality and Vaniyamkulam Panchayath	18-11-2016	35	2 packages; completed
2	Augmentation of 24mld WTP at Kallissery & Renovation of 33mld WTP at Thiruvalla for Thiruvalla & Changanaserry Municipalities & adj. Pchyts	18/11/2016	58	5 packages; P1, P2, P5 - completed: P3a - 15%; P4 - 98% completed
3	Augmentation of Water Supply Scheme to Kollam Corporation Phase –II	18/11/2016	235	12 packages; 10 packages completed, P1 (RWPM) - 98%; P5 (Electromechanical) - tender sanctioned by GoK
4	WSS to Kasargode Municipality and Chemmanad Panchayath - Phase - I	18/11/2016	76	5 packages; P1, P2, P3, P4 - completed, P5 - under tender process
5	WRD 002- 06 - CWSS to Ponnani Municipality and adjoining villages.	18-11-2016	74.4	3 packages - completed
6	WSS to Koyilandy Municipality	18/11/2016	85	4 packages - completed
7	Augmentation of Urban Water Supply Scheme to Thodupuzha Municipality in Idukki District	18-11-2016	34	2 packages; completed
8	Augmentation of UWSS to Kottayam Municipality	18/11/2016	50	5 packages - P1-98%; P2- 66% foreclosed, P5 - 100%; P3 and P4 -road cutting permission not received from NH MoRTH

9	WSS to Thrissur Corporation and adjoining panchayaths Phase -1	18/11/2016 revised FS on 23-11-2023	222.97	3 packages - 2 packages under tender process; 1 package submitted to KIIFB for TS approval.
10	WSS to Mattanur and Iritty Municipalities	18/11/2016	76.6	4 packages - completed
WRD003				
1	Augmentation of WSS to Dharmadam panchayath in Dharmadam Constituency	18-11-2016	16.5	2 packages; completed
2	WSS to Kottayam Census Towns - Strengthening of Distribution system in Thalassery Taluk of Kannur District	18-11-2016	12	1 package - completed
3	Distribution Line Extension from ongoing WSS to Mananthavady, Edavaka and Nalloornadu villages in Wayanad District	18-11-2016	18	1 package - completed
4	CWSS to Thiruvalli & Adjoining Villages - Phase I & II - Thiruvalli and Wandoor Part -1	18-11-2016	22.2	1 package - completed
5	Augmentation of Nenmara, Ayilur & Melarcode Water Scheme in Chittur & Alathur Taluks in Palakkad District (Phase II)	18/11/2016	24.5	4 packages - completed
6	Water supply Distribution strengthening of Kadamakkudi Panchayath	18-11-2016	12	1 package - completed
7	Water supply Distribution strengthening of Varappuzha Panchayath	18/11/2016	21.65	1 package - 98%
8	W.S.S. to Perunadu & Athikkayam Villages in Pathanamthitta District (Phase -2)	18-11-2016	41.4	3 packages - P1, P2 - completed; P3- 75%
WRD010				
1	Improvements to Ramanattukara Water Supply Scheme by interlinking with WSS to Cheekode and adjoining villages	18-11-2016	26	2 packages; completed

2	Water Supply Scheme to Kalluvathukkal Parippally and Velinalloor villages - Phase I	18/11/2016	27	6 packages; P1, P2, P4, P5, P6 - completed; P3 - 35%
3	WSS to Ambalappara Panchayath in Ottapalam Taluk, Palakkad District - Phase I	18-11-2016	10	1 package - completed
4	Comprehensive WSS to Thachanattukara, Alanallur and Kottopadam panchayaths in Mannarkkad taluk in Palakkad District.	18-11-2016	22	1 package - completed
5	Water Supply Scheme to Tanur Municipality and adjoining 4 Panchayaths - phase 1	18/11/2016	100	6 packages ; P4-completed; P1, P2, P3 - 98%, P5 - 70%; P6-under tender process
WRD025				
1	WSS to Pattazhy, Pattazhy Vadakkekara, Mylom and Thalavoor Panchayaths Phase -II	11.06.2018	60.13	5 packages - completed
2	Chazhur Anthikkadu Thannyam Drinking Water project	13-11-2018	34.76	2 packages; P1- 89%; P2-97%
3	WSS To Kodassery, Pariyaram and Athirappilly Panchayaths in Thrissur District	13-11-2018	58.61	2 packages; P1- 99%; P2- completed
4	Augmentation of CWSS to Nattika Firka Phase I	19-11-2018; revised FS on 19-6-2023	88.78	3 packages - 2 packages under tender process
5	WSS to Edayur panchayath and service level improvement of existing WSS to Irambiliyam panchayath and Valanchey Municipality	19.11.2018	72.17	3 packages: P1-97%; P2 and P3- 94%
6	KIIFB Project: TRAN 10: WRD025-06 - WSS to Ayyappankovil Panchayat in Idukki District	13.11.2018	46.42	P1,P2 - arranged under JJM. revised AS received for Kattapana Municipality using savings, P3- work awarded
7	Thiruvananthpuram Neyyar Alternative Source	25.06.2019	206.96	Request for revised AS for including the WTP submitted to GoK.

8	Developmental activities of Drinking Water Project at Mudhakkal Panchayat	21-03-2022	40.08	Agreement executed; Preliminary works started
9	Karode Comprehensive Drinking water Project-Phase 1	07.09.2019	89.19	2 packages, P1, P2- 8%
10	Drinking Water Project in the coastal Panchayats of Chirayinkeezhu Constituency	07.02.2019	19.87	Phase 1 Completed
11	Treated Drinking Water Project including Kottukal and Athiyannur Panchayats-Phase 1	07.02.2019	26.73	1 package - completed
12	Drinking water project for Nagaroor, Karavaram and Pulimath Panchayats	07.02.2019 Revised FS on 17-04-2024	87.96	1 package - 68% completed
13	WSS to Ramanchadi-Aligar in Malappuram District	13.11.2018	92.52	6 packages - P1, P2 -93%; P3B- 82%; P3A- 67%; P4-not started; P5 - TS approved
14	Edavanna Panchayat Comprehensive Drinking Water Project (IInd Phase)	14.06.2018	47.21	2 packages; P1 - completed; P2-95%
15	Thalassery-Koothuparama Comprehensive drinking water project	16-11-2018	85.86	under tender process
16	KIIFB- Augmentation of WSS to Karumalloor and Kunnukara Panchayaths	21.06.2019 revised FS on 9-3-2024	48.53	3 packages - P1 - agreement executed; P3 - tender sanctioned by GoK; P3- tender submitted to GoK for sanction
17	Elavanchery – Pallassana Comprehensive Drinking Water Project	19.11.2018	17.58	1 package - completed
18	Comprehensive Drinking Water Project, Karimba and Kongad panchayaths	12.11.2018	28.3	3 packages - 2 packages - completed; 1 package - terminated and arranged in JJm
19	KIIFB 2017-18-WRD-025-19- WSS To Feroke Karuvanhuruthy Village	12-11-2018	18.64	1 package - completed
20	Vandazhi, Kizhakkanchery – Vadakanchery – Kannambra Comprehensive Fresh Water Distribution Project (IInd Phase)	19.11.2018	69.54	4 packages - P1- 91%; P2 Part 1 - 72% fore closed; P2 part 2 - 9%, P3- 86%

21	CWSS to resolve the scarcity of drinking water in various grama panchayaths in Malampuzha in Palakkad District	13.11.2018	64.14	5 packages - P1-94%; P2- 3% foreclosed - arranged under JJM; P3 -98%; P3 part - completed; P4-23% foreclosed, balance arranged under JJM; P5-97% foreclosed
22	KIIFB - AUGMENTATION OF WSS TO ANGAMALY CONSTITUENCY- PART 1	12.11.2018	115.93	5 packages - PART I P1-1% (pipe supplied); Part 1 P2-LoA issued; Part 1 P3- Tender submitted to GoK for sanction; Part 2 P1-99%; Part 2 P2-tender submitted to GoK for sanction
	Water Supply Scheme to Peravoor, Muzhakkunnu, Payam and Ayyankunnu in Kannur District – phase I	07.02.2019	83.60	2 packages- P2- under tender process; P3- Tender sanctioned by GoK
24	WSS to Ala, Puliyoar, Budhanoor & Pandanad panchayaths	07.09.2019	199.13	4 packages - P1-99%; P2-35%; P3-5%; P5-completed
25	Manjeri suburban drinking water project	13.11.2018	72.58	2 packages - P1-completed; P2-35%
26	Drinking Water Project in Ettumanoor in Kottayam District	21/06/2019	93.225	2 packages - P1- 5%; P4-99%
27	Karimpukayam Water Supply Project- Augmentation of ARWSS to Kanjirappally, Elikkulam and Chirakkadavu panchayths in Kottayam District	19.11.2018	68.64	3 packages - P1- retendering process; P2-40%; P3 - terminated the original contract. To be retendered
28	Kizhakkannala Drinking Water Supply Project	07.09.2019	53.782	1 package - 74% completed
29	Kuttanad Drinking Water Project-IIInd Phase	25.06.2019, Revised FS on 23-11-2023	385.01	10 packages - P1-10%; P2, P5, P6, P7, P9 - tender submitted to GoK for sanction; P4 - agreement executed; P3 and P8 - under tender process ; Deposit work to KSTP- 60%

30	WSS to for, Cheruthazham, Ezhimala Naval Acadamy in Kannur District phase I	12.11.2018	56.89	1 package - Completed
	KNRKIIFB1118610			
	WRD025-30-01			
31	KIIFB - DRINKING WSS TO PAINGOTTOOR PANCHAYATH	07.02.2019	28.82	2 packages - P1 - agreement executed; P2- LoA issued
32	Kozhinjampara, Vadakarapathy, Eruthenpathy	27-11-2018	23.77	2 packages - completed
33	WSS to Perumatty, Pattanamcherry, Elappully, Nallepathy PhaseII	12.11.2018	25.99	2 packages - completed
34	Ambalappara Phase II	12-11-2018	11.14	1 package - completed
35	Chathannur Drinking Water Project	18.03.2019	60	7 packages - completed
36	WSS to Perumatty, Pattanamcherry, Elappully, Nallepathy Phase III	05.08.2020	77.21	1 package - completed
WRD004				
1	Augmentation and Modernization of WSS Distribution in Alappuzha Municipality-Balance works	25.06.2019 , revised FS on 24-04-2023	299.311	9 packages - P1, P2- 96%; P3, P6- LoA issued; P4, P5, P8, P9 - agreement executed; P7- under tender process;
2	Improvements to WSS of Kondotty Municipality	25.06.2019	108.7	6 packages - P1-99%; P2, P2A -100%; P3A - 96% terminated; P3B - 3%; P3A (balance) - 8%
WRD009				P3 A Balance
1	Tanur Phase 2 Distribution	25-04-2023	78.436	1 package - 3%
2	Mattannur Irrity Phase 2 Distribution	25-04-2023	269.7	2 packages - P1- 25%; P2 - 21%
3	Koyilandy Phase 2 Distribution	25-04-2023	119.18	3 packages - P1- 67%, P2- 44%, P3--62%
4	Shornur Phase 2	13-3-2024	25.51	Revised FS needed as per the direction of KIIFB
5	Thodupuzha Phase 2	13-3-2024	108.62	Request for revised FS submitted to KIIFB

അനുബന്ധം - 3

KIIFB- COMPLETED PROJECTS			
Sl. No	Name of work	KIIFB Sanctioned date	KIIFB Approved Amount Rs. in Crore
1	Augmentation of Urban Water Supply Scheme to Thodupuzha Municipality in Idukki District	18/11/2016	34
2	WRD 002- 06 - CWSS to Ponnani Municipality and adjoining villages.	18/11/2016	74.4
3	Water supply Distribution strengthening of Kadamakkudi Panchayath	18/11/2016	12
4	Augmentation of Urban Water Supply to Shornur Municipality and Vaniyamkulam Panchayath	18/11/2016	35
5	WSS to Ambalappara Panchayath in Ottapalam Taluk, Palakkad District - Phase I	18/11/2016	10
6	Comprehensive WSS to Thachanattukara, Alanallur and Kottopadam panchayaths in Mannarkkad taluk in Palakkad District.	18/11/2016	22
7	CWSS to Thiruvalli & Adjoining Villages - Phase I & II - Thiruvalli and Wandoor Part -1	18/11/2016	22.2
8	Improvements to Ramanattukara Water Supply Scheme by interlinking with WSS to Cheekode and adjoining villages	18/11/2016	26
9	Distribution Line Extension from ongoing WSS to Mananthavady, Edavaka and Nalloornadu villages in Wayanad District	18/11/2016	18
10	Augmentation of WSS to Dharmadam panchayath in Dharmadam Constituency	18/11/2016	16.5
11	WSS to Kottayam Census Towns - Strengthening of Distribution system in Thalassery Taluk of Kannur District	18/11/2016	12
12	KIIFB 2017-18-WRD-025-19- WSS To Feroke Karuvanhuruthy Village	11/12/2018	18.64

13	WRD025- Ambalappara Phase II	12-11-2018	11.14
14	Kozhinjampara, Vadakarapathy, Eruthenpathy	11/27/2018	23.77
15	Chathannoor drinking water project	18-3-2019	60
16	Drinking Water Project in Coastal panchayaths of Chirayinkeezhu Constituency - phase I	07-02-2019	19.87
17	CWSS to Perumatty, Pattanchery, Nallepilly, Elappully Panchayaths in palakkad district--Phase II	12-11-2018	25.99
18	Augmentation of Nenmara, Ayilur & Melarcode Water Scheme in Chittur & Alathur Taluks in Palakkad District (Phase II)	18-11-2016	24.5
19	WSS to Mattanur and Iritty Municipalities	18-11-2016	76.6
20	WSS to Koyilandy Municipality	18-11-2016	85
21	WSS to Kunjimangalam, Cheruthazham, Ezhimala Naval Academy in Kannur District phase I	12.11.2018	56.89
22	Elavanchery – Pallassana Comprehensive Drinking Water Project	19.11.2018	17.58
23	WSS to Perumatty, Pattanamcherry, Elappully, Nallepathy Phase III	05.08.2020	77.21
24	Treated Drinking Water Project including Kottukal and Athiyannur Panchayats-Phase 1	07-09-2019	26.73
25	WSS to Pattazhy, Pattazhy Vadakkekara, Mylom and Thalavoor Panchayaths Phase –II	11-6-2018	60.13
26	Comprehensive Drinking Water Project, Karimba and Kongad panchayaths (fore closed)	22-11-2018	28.3
27	Replacement of Transmission Mains in Kollam Circle	9-4-2018	37.33
28	Replacement of Transmission Mains in Malappuram Circle	9-4-2018	28.42
29	Replacement of Transmission Mains in Kannur Circle	18-01-2019	45.75
30	Replacement of Transmission Mains in Kottayam Circle	23-03-2019	14.8
31	Replacement of Transmission Mains in Palakkad Circle	23-03-2019	34.09