

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 4697

19-03-2025 - ൽ മറുപടിയ്ക്ക്

ജലവിഭവ വകുപ്പിനു കീഴിൽ കോങ്ങാട് മണ്ഡലത്തിൽ അനുവദിച്ചിട്ടുള്ള പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീമതി ശാന്തകുമാരി കെ.		ശ്രീ. റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	നിലവിലെ സർക്കാരിന്റെ കാലത്ത് ജലവിഭവ വകുപ്പ് മുഖേന നടപ്പിലാക്കുന്നതിനായി കോങ്ങാട് മണ്ഡലത്തിൽ അനുവദിച്ചിട്ടുള്ള പദ്ധതികൾ ഏതെല്ലാമെന്നും ഓരോ പദ്ധതിക്കും എത്ര തുക വീതം അനുവദിച്ചിട്ടുണ്ടെന്നും ഓരോ പ്രവൃത്തിയുടെയും പുരോഗതി സംബന്ധിച്ച വിശദാംശവും ലഭ്യമാക്കാമോ?	(എ)	നിലവിലെ സർക്കാരിന്റെ കാലത്ത് ജലവിഭവ വകുപ്പ് മുഖേന നടപ്പിലാക്കുന്നതിനായി കോങ്ങാട് മണ്ഡലത്തിൽ അനുവദിച്ചിട്ടുള്ള പദ്ധതികളും അവയ്ക്ക് അനുവദിച്ച തുകയും പ്രസ്തുത പ്രവൃത്തികളുടെ പുരോഗതിയും സംബന്ധിച്ച വിശദാംശം അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം

ജലസേചനവും ഭരണവും

നം	പ്രവർത്തിയുടെ പേര്	സാമ്പത്തിക വർഷം	അടങ്കൽ തുക	നിലവിലെ അവസ്ഥ
1	Reconstruction of Kalpalam and side protection work of Vazhukkapparathodu in Parali Panchayat in Palakkad District	2021-22	36 ലക്ഷം	പ്രവൃത്തി പൂർത്തീകരിച്ചു.
2	Side Protection works to Chenthundu Edaykal thodu at Edaykal in Thachampara GP in Palakkad	2021-22	25 ലക്ഷം	പ്രവൃത്തി പൂർത്തീകരിച്ചു

കേരള വാട്ടർ അതോറിറ്റി

ജല ജീവൻ മിഷൻ പദ്ധതി

പഞ്ചായത്ത്	ആകെ ഗ്രാമീണ വീടുകൾ	JJM നു മുൻപ് ഉണ്ടായിരുന്ന കണക്ഷൻ	ഭരണാനുമതി നൽകിയ കണക്ഷൻ	ഭരണാനുമതി തുക (ലക്ഷം)	JJM തുടങ്ങിയ ശേഷം നൽകിയ കണക്ഷൻ	നിലവിൽ മൊത്തം കണക്ഷൻ	ഇനി നൽകാനുള്ള കണക്ഷൻ
കാഞ്ഞിരപ്പുഴ	8154	1919	6235	2593.26	3556	5475	2679
കാരക്കുറുശ്ശി	6670	2187	4423	2147.95	3089	5276	1394
കരിമ്പ	7312	3211	4261	4166.36	2065	5276	2036
കേരളശ്ശേരി	4341	41	4140	3591.85	0	41	4300
കോങ്ങാട്	9971	1772	10513	4447.55	150	1922	8049
മങ്കര	6860	1000	3900	3125.06	1550	2550	4310
മണ്ണൂർ	7750	210	6719	3689.43	1258	1468	6282
പറളി	10211	3205	6953	8619.98	53	3258	6953
തച്ചമ്പാറ	4833	1223	3535	2500.65	1875	3098	1735
ആകെ	66102	14768	50679	34882.09	13596	28364	37738

ക്രമ നമ്പർ	പ്രവൃത്തിയുടെ പേര്	നിലവിലെ സ്ഥിതി
1	ജല ജീവൻ മിഷൻ -കാഞ്ഞിരപ്പുഴ പഞ്ചായത്തിന് വേണ്ടി വിതരണശൃംഖല സ്ഥാപിക്കൽ,ഗാർഹിക കണക്ഷൻ നൽകുന്ന പ്രവൃത്തി	94% പ്രവൃത്തി പൂർത്തീകരിച്ചു. 63 കിലോ മീറ്റർ വിതരണശൃംഖല,സ്ഥാപിക്കുന്നതിൽ 58.259 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു.

2	ജല ജീവൻ മിഷൻ - കാഞ്ഞിരപ്പുഴ പഞ്ചായത്തിന് വേണ്ടി വിതരണശൃംഖല സ്ഥാപിക്കുന്ന പ്രവൃത്തി	49% പ്രവൃത്തി പൂർത്തീകരിച്ചു. 13.5 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 6.283 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു.
3	ജല ജീവൻ മിഷൻ - കരിമ്പ,കോങ്ങാട്,മുണ്ടൂർ പഞ്ചായത്തിന് വേണ്ടി വിതരണശൃംഖല സ്ഥാപിക്കൽ,ഗാർഹിക കണക്ഷൻ നൽകുന്ന പ്രവൃത്തി	ദേശീയപാത 966 ൽ പൊന്നംകോട് ബ്രിഡ്ജ് മുതൽ മൈലംപുളളി ജംങ്ഷൻ (ചെയിനേജ് 111.60-123.6 കിലോ മീറ്റർ) പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിന് എൻറൈച്ച്എഐ ലൈസൻസ് ഫീയും ബാങ്ക് ഗ്യാരണ്ടിയും അടച്ചിട്ടുണ്ട്. പ്രസ്തുത ഭാഗം ഡിഎല്ലി ഉള്ളതിനാൽ പിഡബ്ല്യുഡി എൻഎച്ച് വിഭാഗത്തിൽ നിന്നും എൻഒസി ലഭ്യമാകുന്നതിന് എൻഎച്ച്എഐ നൽകിയിട്ടുണ്ട്. അനുമതി നാളിതുവരെ ലഭ്യമായിട്ടില്ല. 83% പ്രവൃത്തി പൂർത്തീകരിച്ചു.രണ്ട് പഞ്ചായത്തുകളിലുമായി 208 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിച്ചുണ്ട്.
4	ജല ജീവൻ മിഷൻ - തച്ചമ്പാറ പഞ്ചായത്തിന് വേണ്ടി വിതരണശൃംഖല സ്ഥാപിക്കൽ,ഗാർഹിക കണക്ഷൻ നൽകുന്ന പ്രവൃത്തി	പി.ഡബ്ല്യുഡി 2 റോഡുകളിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിന് അനുമതി കിട്ടാനുണ്ട്. 88% പ്രവൃത്തി പൂർത്തീകരിച്ചു. 70 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 66.339 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു.
5	ജല ജീവൻ മിഷൻ - തച്ചമ്പാറ പഞ്ചായത്തിന് വേണ്ടി വിതരണശൃംഖല സ്ഥാപിക്കൽ പ്രവൃത്തി	77 % പ്രവൃത്തി പൂർത്തീകരിച്ചു. 11.0 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 9.06 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു.
6	ജല ജീവൻ മിഷൻ - കേരളശ്ശേരി പഞ്ചായത്തിന് വേണ്ടി വിതരണശൃംഖല സ്ഥാപിക്കൽ,ഗാർഹിക കണക്ഷൻ നൽകുന്ന പ്രവൃത്തി	പൊതുമരാമത്ത് റോഡുകളിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിനുള്ള അനുമതി ലഭ്യമാക്കി പൈപ്പ് ലൈൻ സ്ഥാപിച്ച് 4140 എണ്ണം കുടിവെള്ള കണക്ഷൻ നൽകേണ്ടതിൽ 2820 കണക്ഷൻ നൽകി, 72% പ്രവൃത്തി പൂർത്തീകരിച്ചു.
7	ജല ജീവൻ മിഷൻ - കേരളശ്ശേരി പഞ്ചായത്തിന് വേണ്ടി വിതരണശൃംഖല സ്ഥാപിക്കൽ പ്രവൃത്തി	45 % പ്രവൃത്തി പൂർത്തീകരിച്ചു. 13 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 5.9 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു.

8	ജല ജീവൻ മിഷൻ - മകര പഞ്ചായത്തിന് വേണ്ടി വിതരണശൃംഖല സ്ഥാപിക്കൽ, ഗാർഹിക കണക്ഷൻ നൽകുന്ന പ്രവൃത്തി	പി.ഡബ്ല്യൂ.ഡി 2 റോഡുകളിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിന് അനുമതി കിട്ടാനുണ്ട്. അനുമതി ലഭിച്ച റോഡുകളിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്ന പ്രവൃത്തി തുടരുന്നു. 110.15 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 106.95 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു. 95% പ്രവൃത്തി പൂർത്തീകരിച്ചു
9	ജല ജീവൻ മിഷൻ - മണ്ണൂർ പഞ്ചായത്തിന് വേണ്ടി വിതരണശൃംഖല സ്ഥാപിക്കൽ, ഗാർഹിക കണക്ഷൻ നൽകുന്ന പ്രവൃത്തി	പി.ഡബ്ല്യൂ.ഡി 2 റോഡുകളിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിന് അനുമതി കിട്ടാനുണ്ട്. അനുമതി ലഭിച്ച റോഡുകളിൽ നിലവിലെ ഒരു മാസത്തിനകം പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്ന പ്രവൃത്തി പൂർത്തീകരണ ഘട്ടത്തിലാണ്. 87% പ്രവൃത്തി പൂർത്തീകരിച്ചു. 129.58 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 126.99 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു.
10	ജല ജീവൻ മിഷൻ - മണ്ണൂർ പഞ്ചായത്തിന് വേണ്ടി വിതരണശൃംഖല സ്ഥാപിക്കൽ പ്രവൃത്തി	46 % പ്രവൃത്തി പൂർത്തീകരിച്ചു. 9.0 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 4.884 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു.
11	ജല ജീവൻ മിഷൻ - പറളി പഞ്ചായത്തിന് വേണ്ടി വിതരണശൃംഖല സ്ഥാപിക്കൽ, ഗാർഹിക കണക്ഷൻ നൽകുന്ന പ്രവൃത്തി	77% പ്രവൃത്തി പൂർത്തീകരിച്ചു. 193.923 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 103.61 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു.
12	ജല ജീവൻ മിഷൻ - കാരാകുറിശ്ശി പഞ്ചായത്തിന് വേണ്ടി വിതരണശൃംഖല സ്ഥാപിക്കൽ, ഗാർഹിക കണക്ഷൻ നൽകുന്ന പ്രവൃത്തി	83 % പ്രവൃത്തി പൂർത്തീകരിച്ചു. 65.2 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 50.128 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു. പൊതുമരാമത്ത് റോഡുകളിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിനുള്ള അനുമതി ലഭിച്ചിട്ടുണ്ട്.
13	ജല ജീവൻ മിഷൻ - കാരാകുറിശ്ശി പഞ്ചായത്തിന് വേണ്ടി വിതരണശൃംഖല സ്ഥാപിക്കൽ പ്രവൃത്തി	63 % പ്രവൃത്തി പൂർത്തീകരിച്ചു. 11.2 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 7.375 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു.
14	ജലജീവൻ മിഷൻ 2020-21 -കാഞ്ഞിരപ്പുഴ പഞ്ചായത്തിലേക്കുള്ള കുടിവെള്ള കണക്ഷൻ നൽകുന്ന പ്രവൃത്തി	100 % പ്രവൃത്തി പൂർത്തീകരിച്ചു

15	ജലജീവൻ മിഷൻ 2020-21-കാരാകർശി ഗ്രാമപഞ്ചായത്തിൽ വിതരണശൃംഖല സ്ഥാപിക്കലും കുടിവെള്ള കണക്ഷൻ നൽകലും - ഫേസ് - 1 - അഡീഷണൽ പ്രവൃത്തി പാർട്ട് - 4	100 % പ്രവൃത്തി പൂർത്തീകരിച്ചു
16	ജലജീവൻ മിഷൻ കരിമ്പ പഞ്ചായത്തിലേക്കുള്ള കുടിവെള്ള കണക്ഷൻ നൽകുന്ന പ്രവൃത്തി	100 % പ്രവൃത്തി പൂർത്തീകരിച്ചു
17	ജലജീവൻ മിഷൻ 2020-21 -കരിമ്പ പഞ്ചായത്തിൽ പൊതു ടാപ്പുകളു്ക്കു സമീപം കുടിവെള്ള കണക്ഷൻ നൽകുന്ന പ്രവൃത്തി പാർട്ട് 3 & 7	100 % പ്രവൃത്തി പൂർത്തീകരിച്ചു
18	ജലജീവൻ മിഷൻ 2020-21 -തച്ചമ്പാറ പഞ്ചായത്തിലേക്കുള്ള കുടിവെള്ള കണക്ഷൻ (800 എണ്ണം) നൽകുന്ന പ്രവൃത്തി	100 % പ്രവൃത്തി പൂർത്തീകരിച്ചു

കിഫ്ബി പദ്ധതി

ക്രമ നമ്പർ	പ്രവൃത്തിയുടെ പേര്	ഭരണാനുമതി ലഭിച്ചത്		നിലവിലെ സ്ഥിതി
		തുക (ലക്ഷത്തിൽ)	തീയതി	
1	കിഫ്ബി - കോങ്ങാട് കരിമ്പ കുടിവെള്ള പദ്ധതി	2830	12-11-2018	12 എം.എൽ.ഡി ജലശുദ്ധീകരണ ശാല, പമ്പ് ഹൗസ്, റോ വാട്ടർ പമ്പിംഗ് മെയിൻ എന്നിവ ഉള്പ്പെട്ട പാക്കേജ് 30.05.2022 ന് 100 ശതമാനം പൂർത്തീകരിച്ചിട്ടുണ്ട്. ഇതിലെ രണ്ടാമത്തെ പാക്കേജായി കരിമ്പ പഞ്ചായത്തിലെ പാറയ്ക്കൽ 13 ലക്ഷം ലിറ്റർ ഉന്നതതല സംഭരണി, കളിയർ വാട്ടർ ഗ്രാവിറ്റി മെയിൻ, കളിയർ വാട്ടർ പമ്പിംഗ് മെയിൻ, പമ്പ് സെറ്റ് എന്നിവ ഉള്പ്പെടുന്ന പ്രവൃത്തി പ്രാഥമിക കരാറുകാരന്റെ നഷ്ടോത്തര വാദിതത്തിൽ രണ്ട് തവണ ദർഘാസ് ക്ഷണിച്ചെങ്കിലും ആരും പങ്കെടുക്കാത്തതിനാൽ റദ്ദാക്കുകയാണുണ്ടായത്. നിലവിൽ JJM റീ അപ്രോപ്രിയേഷനിൽ ഉള്പ്പെടുത്തിൽ SWSM ൽ അംഗീകാരം

				ലഭിച്ചതിനെ തുടർന്ന് പ്രവൃത്തിയുടെ ദർഘാസ് നടപടികൾ സ്വീകരിച്ചുവരുന്നു.
--	--	--	--	--

ഭൂജലവകുപ്പ്

ക്രമ നമ്പർ	പദ്ധതി പേര്	പദ്ധതിയുടെ തരം	ഗ്രാമ പഞ്ചായത്ത്	ചെലവാക്കിയ തുക	നിലവിലെ അവസ്ഥ
1.	കമ്മ്യൂണിറ്റി ഹാൾ കാരാകരിശ്ശി	റീചാർജ്ജ് പീറ്റ് ഉപയോഗിച്ചുള്ള ഭൂജല പരിപോഷണ പദ്ധതി	കാരാകരിശ്ശി	1,22,424/-	പ്രവൃത്തി പൂർത്തീകരിച്ചു.
2.	GLPS കല്ലൂർ	റീചാർജ്ജ് പീറ്റ് ഉപയോഗിച്ചുള്ള ഭൂജല പരിപോഷണ പദ്ധതി	മങ്കര	1,36,917/-	പ്രവൃത്തി പൂർത്തീകരിച്ചു.
3.	AUPS പേരടിക്കുന്ന്	റീചാർജ്ജ് പീറ്റ് ഉപയോഗിച്ചുള്ള ഭൂജല പരിപോഷണ പദ്ധതി	മണ്ണൂർ	1,56,682/-	പ്രവൃത്തി പൂർത്തീകരിച്ചു.
4.	ഹോമിയോ ഡിസ്പെൻസറി മങ്കര, മാങ്കരിശ്ശി	തുറന്ന കിണർ ഉപയോഗിച്ചുള്ള ഭൂജല പരിപോഷണ പദ്ധതി	മങ്കര	90,426/-	പ്രവൃത്തി പൂർത്തീകരിച്ചു.

പ്രോജക്ട് 1

Sl No	Name of work	Amount in lakhs	Present stage
2021-22			
1	KPIP -AM- Removal of slipped earth floating boadies and minor repair works for ensuring smooth water distribution through LBMC from Ch: 2/500 km to 10/940 km and its distributories for the year 2021-22	2.50	Work Completed
2	KPIP-AM- Removal of slipped earth,floating bodies and minor repair works for ensuring smooth water distribution through LBMC from Ch:10/940 km to 23/000 km and its distributories for the year 2021-22	2.50	Work Completed
3	KPIP -AM- Repair works to No 7 distributory between Ch: 0/000 km and Ch: 0/200 Km for the year 2021-22.	3.00	Work Completed
4	KPIP-AM- Urgent Re-construction of collapsed wall with gate at Kalladikode Irrigation campus 2021-22	5.00	Work Completed
5	KPIP-Urgent rectification of UT at Ch:4/800 km of KPIP-LBMC in Thachampara Gramapanchayath for the year 2021-22	16.10	Work Completed
6	KPIP-AM- Removal of excess earth between 19/000km and 19/200 km of LBMC for the year 2021-22	1.20	Work Completed

7	KPIP-AM- Removal of excess earth between 20/700km and 21/000 km of LBMC for the year 2021-22	1.20	Work Completed
8	KPIP-AM- Silt removal in Pombra distributary and right tail end of Pombra distributary for the year 2021-2022	1.10	Work Completed
9	KPIP-AM- Silt removal between Ch: 5/400 to 5/700 km and ch:7/000 to 7/500 km of LBMC for the year 2021-2022	1.10	Work Completed
10	KPIP - AM - Upkeeping of masonry dam,turfing, control room and dam premises ,jungle clearance includingmaintenanceofpump,pipelineetcfor theyear2021-22	6.00	Work Completed
11	KPIP - AM - maintenance and upkeeping of masonrydamandgalleryincludingpumpoperator for gallery for the year 2021-22	4.00	Work Completed
12	KPIP-AM-Providingsecuritymeasuresfordam and its premises for the year 2021-22.	6.50	Work Completed
13	KPIP -Maintenance and Repair to Dam and Head works-Engaging labour for shutter operation,helpers,electrical and mechanical work on spillway and canal for the year 2021-2022	4.25	Work Completed
14	KPIP-AM -2021-2022 Construction of side protection wall at D/S side of Pichalamunda causway at Left bank of Kanhirapuzha in Thachampara Grama Panchayath	38.00	Work Completed
15	KPIP - AM - Overhauling of spillway shutters,hoisting mechanism and operating mechanismof othershuttersofKanhirapuzhaDam oftheyear 2021-22	1.00	Work Completed
16	KPIP-AM-Jungleclearance,desilting,removing of slipped earth, floating bodies and minor rectificationworkstoLBMC from ch:0/000 to ch: 2/500KM&THAMPAN canal for ensuring smooth water distribution for the year 2021-22	0.25	Work Completed
17	KPIP -Monsoon Preparedness Levelling Up Debris And Sand/Silt/Debris Accumulated Along Kanhirapuzha River - D/S Of Pichalamunda CausewayToChooriyod for smooth flow of flood wateratKanchirapuzhaGramaPanchayathIn PalakkadDistrict	4.00	Work Completed
18	KPIP- Dam Safety 2021-22 - Urgent construction of drain including pit in front of gallery forsmoothflowofwaterpumpedoutfromthegallery	5.00	Work Completed
19	KPIP-Damsafety-installationofsiron/emergency alarm in Kanhirapuzha dam electrification	2.90	Work Completed
2022-23			

1	KPIP-AM-Removal of slipped earth, floating bodies and minor repair works and demolishing and dismantling of super passage at ch: 3/800km of LBMC for ensuring smooth water distribution through LBMC from Ch:2/500 to 10/940 km and its distributaries for the year 2022-23	3.00	Work Completed
2	KPIP-AM- Removal of slipped earth,floating bodies and minor repair works for ensuring smooth water distribution through LBMC from Ch:10/940 km to 23/000 km and its distributories for the year 2022-23	3.00	Work Completed
3	KPIP-AM- Rectification works toThachampara tail end distributary between ch:0/250km and 0/650km for the year 2022-23	10.00	Work Completed
4	KPIP-AM- Rectification works of Jeep shed at Kalladikode Irrigation colony for the year 2022-23	1.50	Work Completed
5	KPIP-AM- Repair works for roofs of E' type Quarters (E1 &E2) at Kalladikode Irrigation colony for the year 2022-23	2.50	Work Completed
6	KPIP-Monsoon preparedness - Removal of excess earth between Ch:1/500 to 1/600 km of Karakurissi distributary for the year 2022-23	0.50	Work Completed
7	KPIP-Monsoon preparedness -Urgent side protection of the U T at Ch:7/850 km of LBMC for the year 2022-23	1.30	WorkCompleted
8	KPIP-Monsoon Preparedness-Urgent repair of UT at ch:2/550km of LBMC for the year 2022-23	1.00	Work Completed
9	KPIP-AM- Jungle clearance and silt removal between ch: 2/500 km and 10/940km of LBMC for the year 2022-23	3.50	Work Completed
10	KPIP-AM- Jungle clearance and silt removal between ch: 2/500 km and 10/940km of LBMC for the year 2022-23	3.00	Work Completed
11	KPIP-AM- Jungle clearance and silt removal between ch: 10/940 km and 23/000km of LBMC for the year 2022-23	3.00	Work Completed
12	KPIP-AM-Maintenance and upkeeping of masonry Dam and gallery including pump operator for gallery for the year 2022-23	5.00	Work Completed
13	KPIP-AM- Upkeeping of masonry Dam,turfing,control room and Dam premises jungle clearance including maintenance pump,pump line etc for the year 2022-23	6.40	Work Completed
14	KPIP-Engaging labour for shutter operation,helpers,electrical and mechanical work on spillway and canal for the year 2022-23	4.60	Work Completed
15	KPIP-AM-ProvidingsecuritymeasuresforDam and its premisesfor the year 2022-23	7.00	Work Completed

16	GENERAL-KPIP-Damsafety-Reaming of formed drains in Kanhirapuzha dam gallery 2022-23- General Civil Work	7.60	Work Completed
17	GENERAL-KPIP-Dam safety- Providing footpath for sump pit in Gallery and Jungle clearance, silt removal from the Rip-rap area with Toed drains including painting of dam parapet etc, providing handrails to Dam top steps and fencing work for rain gauge station- for the year 2022-23- General civil work.	15.50	Work Completed
2023-24			
1	NABARD-KPIP-Rectification works at various locations of LBMC canal -from ch. 0/000km to 2/500km-2023-24-General Civil Work	90.00	Work Completed
2	NABARD-KPIP-New lining works and jungle clearance between Ch: 12/700 km and 12/800 km of LBMC for the year 2023-24 Work	61.62	Work Completed
3	NABARD-KPIP-New lining works and silt removal between ch:12/950km and 13/200km of LBMC for the year 2023-24-Work	51.60	Work Completed
4	NABARD-Nabard -2024-KPIP-New lining works ,silt removal and jungle clearance between Ch: 8/000 km and 9/000 km of LBMC for the year 2023-24-General civil work	99.03	Work in progress 58% completed
5	KPIP - AM - Clearing jungle, silt removal and minor rectification works of LBMC between Ch:10/940 km and 23/000 km for the year 2023-24	7.00	Work completed
6	KPIP-AM- Clearing jungle, silt removal and minor rectification works for all distributories off-taking from LBMC between Ch: 10/940 km and 23/000 km for the year 2023-24	3.50	Work completed
7	KPIP - AM - Water distribution works through LBMC between Ch:10/940 km and 23/000 km and its distributories for the year 2023-24	3.50	Work completed
8	KPIP - AM - Water distribution works through LBMC between Ch:2/500 km and 10/940 km and its distributories for the year 2023-24	3.00	Work completed
9	KPIP - AM - Clearing jungle, silt removal, minor rectification works and demolishing of damaged SP at Ch: 4/400 km of LBMC between Ch:2/500 km and 10/940 km for the year 2023-24	8.00	Work completed
10	KPIP-Monsoon preparedness -Urgent works between LBMC Ch:2/500 km to 10/940 km and its distributories during monsoon period for the year 2023-24-	0.70	Work completed

11	KPIP-Monsoon Preparedness-Emergency works between ch: 10/940km and ch:23/000km and its distributaries during monsoon for the year 2023-24	0.65	Work completed
12	KPIP-AM- Upkeeping of masonry dam, turfing, control room and dam premises, jungle clearance including maintenance, pump, pump line etc. for the year 2023-24.	6.00	Work Completed
13	KPIP-AM- Maintenance and upkeeping of Masonry Dam and Gallery including pump operator-forGalleryfortheyear2023-24.- GeneralCivilWork.	4.60	Work Completed
14	KPIP-AM- Providing security measures for Dam and its premises - for the year 2023-24. - General Civil Work.	6.92	Work Completed
15	KPIP- Engaging labour for shutter operation, helpers electrical and mechanical work on spillwayandcanal-fortheyear2023-24.- GeneralCivilWork.	3.00	Work Completed
16	KPIP-AM-Clearingjungleand desilting of LBMC from ch: 0/000 km to 2/500 km.	1.00	Work Completed
17	KPIP-AM- Clearing jungle desilting of Thampan canal from Ch: 0/000 km to Tail end.	0.50	Work Completed
18	DRIP Phase II-Rehabilitation & improvements of basic facilities of kanhirapuzha dam ,Providing additional facilities to existing control room, turfing on D/S of dam, construction of horizontal and vertical chute drains, providing stilling pool, surveying periphery of waterspread area, investigation works for bridge and watch tower.	605.00	Ongoing 1.18% completed Progress very slow.
2024-25			
1	GENERAL - ACTION PLAN - 2024-25 - KPIP - AM - LBMC - Clearing grass, jungle and silt removal between Ch: 2/500 Km and 10/940 Km of LBMC - General Civil work	5.50	Work Completed
2	GENERAL - ACTION PLAN - 2024-25 -KPIP - AM - Clearing grass, jungle and silt removal for Pombra, Karakurussi, Karimbra I and Karimbra II distributaries and minor rectification work at Karakurissi distributary between ch:1/200and 1/400- General Civil work	7.00	Work in progress 80% completed
3	GENERAL - ACTION PLAN - 2024-25 -KPIP - AM - Water distribution works through LBMC between Ch: 2/500km and 10/940km and its distributaries- General Civil work	2.50	Work in progress 30% completed
4	GENERAL - ACTION PLAN - 2024-25 -KPIP - AM - LBMC - Clearing grass, jungle and silt removal between Ch: 10/940 Km and 23/000 Km of LBMC- General Civil work	5.50	Work Completed

5	GENERAL - ACTION PLAN - 2024-25 -KPIP - AM - Clearing grass, jungle and silt removal for Pulapatta, No:7 and Vengassery distributaries - General Civil work	6.50	Work Completed
6	GENERAL - ACTION PLAN - 2024-25 -KPIP - AM - Water distribution works through LBMC between Ch: 10/940km and 23/000km and its distributaries- General Civil work	3.00	Work in progress 50% completed
7	GENERAL-ACTION PLAN-2024-25-KPIP-AM- Canal cleaning including jungle clearance, silt removal through LBMC between Ch:23/000km and Ch 31/500 km and minor rectification works at ch: 30/350km of LBMC- General Civil work	8.00	Work Completed
8	GENERAL-ACTION PLAN-2024-25-KPIP-AM- Canal cleaning including jungle clearance, silt removal through Mannampetta No 1 and No 2, Eswaramangalam and Valambilimangalam distributories -General Civil work	1.50	Work Completed
9	GENERAL - ACTION PLAN - 2024-25 -KPIP - AM - Water distribution works through LBMC between Ch: 23/000km and 33/000km and its distributaries- General Civil work	2.00	Work in progress 40% completed
10	GENERAL-ACTION PLAN-2024-25-KPIP-AM-Rectification works to Mannampetta No.1 distributory between ch:0/800 km and 0/850 km - General Civil work	3.50	Work not started due to water distribution.
11	GENERAL-URGENT EMERGENCY-Rectification of breached portion at ch.0/840 to 0/860 of No.7 distributory - General Civil work	7.50	Work Completed
12	GENERAL-KPIP-AM-24-25-Clearing jungle , desilting and minor rectification works of LBMC from ch:1/300km to 2/500km- General Civil Work-General Civil Work	1.00	Ongoing 69% completed
13	GENERAL-KPIP-AM-24-25-Clearing jungle desilting of Thampan canal from Ch:0/000 km to Tail end-General Civil Work	0.05	Ongoing 5% completed
14	GENERAL-KPIP-AM-24-25-Engaging labour for shutter operation and Inspection Gallery, helpers, electrical and mechanical work.-General Civil Work	4.37	Ongoing 22% completed
15	GENERAL-KPIP-AM-24-25-Providing Security measures for dam and its premises-General Civil Work	7.30	Ongoing 26% completed
16	GENERAL-KPIP-AM-24-25-Upkeeping of masonry dam, Turfing, Control room and dam premises, jungle clearance including pump, pumpline etc-General Civil Work	8.83	Ongoing 19% completed

ജലനിധി

സാമൂഹ്യ ഉടമസ്ഥതയിലുള്ള കുടിവെള്ള വിതരണ പദ്ധതികളുടെ സുസ്ഥിരത ഉറപ്പാക്കുന്ന 2021-22 സാമ്പത്തിക വർഷത്തെ പദ്ധതി				
ക്രമ നം .	ഗ്രാമപഞ്ചായത്ത്	സ്കീമിന്റെ പേര്	അനുവദിച്ച തുക (രൂപയിൽ)	നിലവിലെ സ്ഥിതി
1	പറളി	പാളയം പുത്തൻതൊടി	274000	കുഴൽ കിണർ നിർമ്മാണം പൂർത്തിയാക്കിയെങ്കിലും വെള്ളം ലഭിക്കാത്തതിനാലും മറ്റ് സ്രോതസ്സുകൾ കണ്ടെത്താൻ കഴിയാത്തതിനാലും പ്രവൃത്തികൾ മുന്നോട്ട് കൊണ്ടുപോകാൻ കഴിഞ്ഞിട്ടില്ല. പദ്ധതി ഡ്രോപ്പ് ചെയ്തു.
സാമൂഹ്യ ഉടമസ്ഥതയിലുള്ള കുടിവെള്ള വിതരണ പദ്ധതികളുടെ സുസ്ഥിരത ഉറപ്പാക്കുന്ന 2022-23 സാമ്പത്തിക വർഷത്തെ പദ്ധതി				
ക്രമ നം .	ഗ്രാമപഞ്ചായത്ത്	സ്കീമിന്റെ പേര്	അനുവദിച്ച തുക (രൂപയിൽ)	നിലവിലെ സ്ഥിതി
1	പറളി	കിനാവല്ലൂർ വെസ്റ്റ്	6,79,000	പ്രവൃത്തി പൂർത്തീകരിച്ചു
2	പറളി	പാന്നംപടം	2,50,000	പ്രവൃത്തി പൂർത്തീകരിച്ചു
ഗാർഹിക കിണറുകളെ സംരക്ഷിതവും സുസ്ഥിരവുമായ സ്രോതസ്സുകളാക്കി മാറ്റുന്ന പദ്ധതി- 2023 -24				
ക്രമ നം.	പഞ്ചായത്ത്	കിണറുകളുടെ എണ്ണം	ഭരണാനുമതി തുക (രൂപയിൽ)	നിലവിലെ സ്ഥിതി
1	കോങ്ങാട്	11	7,94,000	പ്രവൃത്തി തുടങ്ങാനാവശ്യമായ നടപടികൾ സ്വീകരിച്ചു വരുന്നു.
സാമൂഹ്യ ഉടമസ്ഥതയിലുള്ള കുടിവെള്ള വിതരണ പദ്ധതികളുടെ സുസ്ഥിരത ഉറപ്പാക്കുന്ന 2023-24 സാമ്പത്തിക വർഷത്തെ പദ്ധതി				
ക്രമ നം .	ഗ്രാമപഞ്ചായത്ത്	സ്കീമിന്റെ പേര്	അനുവദിച്ച തുക (രൂപയിൽ)	നിലവിലെ സ്ഥിതി
1	കോങ്ങാട്	അയ്യപ്പൻകുന്ന് മണിക്കശ്ശേരി	600000	പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല
2	കോങ്ങാട്	ജലപ്രിയ	520000	പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല
3	കോങ്ങാട്	ജനപ്രിയ	700000	വർക്ക് ഓർഡർ നൽകി . പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല
4	കോങ്ങാട്	കുന്നത്ത് കവലിങ്ങൽ	400000	പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല

5	കോങ്ങാട്	പുലരി തോണിക്കര	600000	50% പൂർത്തിയായി
6	കോങ്ങാട്	ശ്രദ്ധ 4 സെന്റ്	500000	പൂർത്തീകരിച്ചു
7	കോങ്ങാട്	ത്രിവേണി കോരമുണ്ട	400000	പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല
8	കോങ്ങാട്	വരണ തോട്ടം	600000	പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല
9	കോങ്ങാട്	യുവജന ചെറായ	367000	പൂർത്തീകരിച്ചു
10	പറളി	കുന്നശ്ശേരി	600000	പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല
11	പറളി	വലിയകാട്	1900000	പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല

സാമൂഹ്യ ഉടമസ്ഥതയിലുള്ള കുടിവെള്ള വിതരണ പദ്ധതികളുടെ സുസ്ഥിരത ഉറപ്പാക്കുന്ന 2024-25 സാമ്പത്തിക വർഷത്തെ പദ്ധതി

ക്രമ നം .	ഗ്രാമപഞ്ചായത്ത്	സ്കീമിന്റെ പേര്	അനുവദിച്ച തുക (രൂപയിൽ)	നിലവിലെ സ്ഥിതി
1	പറളി	കിഴക്കേകുളം	895000	പ്രവൃത്തി തുടങ്ങാനാവശ്യമായ നടപടികൾ സ്വീകരിച്ചു വരുന്നു.
2	കോങ്ങാട്	ജലധാര	592000	പ്രവൃത്തി തുടങ്ങാനാവശ്യമായ നടപടികൾ സ്വീകരിച്ചു വരുന്നു.
3	കോങ്ങാട്	ഒരുമ	955000	പ്രവൃത്തി തുടങ്ങാനാവശ്യമായ നടപടികൾ സ്വീകരിച്ചു വരുന്നു.
4	കോങ്ങാട്	വന്ദന	896000	പ്രവൃത്തി തുടങ്ങാനാവശ്യമായ നടപടികൾ സ്വീകരിച്ചു വരുന്നു.
5	കോങ്ങാട്	പാലാട്ടുപറമ്പ്	963000	പ്രവൃത്തി തുടങ്ങാനാവശ്യമായ നടപടികൾ സ്വീകരിച്ചു വരുന്നു.

ഗാർഹിക കിണറുകളെ സംരക്ഷിതവും സുസ്ഥിരവുമായ സ്രോതസ്സുകളാക്കി മാറ്റുന്ന പദ്ധതി- 2024-25

ക്രമ നം.	പഞ്ചായത്ത്	കിണറുകളുടെ എണ്ണം	ഭരണാനുമതി തുക (രൂപയിൽ)	നിലവിലെ സ്ഥിതി
1	പറളി	12	10,58,400	പ്രവൃത്തി തുടങ്ങാനാവശ്യമായ നടപടികൾ സ്വീകരിച്ചു വരുന്നു.

ഐ.ഡി.ആർ.ബി

4700-80-800-97-ഡാംസേപ്പി ഓർഗനൈസേഷൻ ആൻഡ് ഡാംസേപ്പി മെഷേഴ്സ് ശീർഷകത്തിലെ പ്രവൃത്തികൾ

ക്രമ നമ്പർ	വർഷം	അനുവദിച്ചപ്രവൃത്തി	അനുവദിച്ച തുക (ലക്ഷത്തിൽ)	നിലവിലെ സ്ഥിതി
------------	------	--------------------	---------------------------	----------------

1	2020-21	KPIP - Dam Safety - Installation Of Siren/Emergency Alarm In Kanhirapuzha Dam	2.89779	പൂർത്തീകരിച്ചു
2	2021-22	KPIP- Dam Safety 2021-22 - Urgent construction of drain including pit in front of gallery for smooth flow of water pumped out from the gallery	4.80	പൂർത്തീകരിച്ചു
3	2022-23	Dam Safety -Reaming of formed drains in kanjirapuzha Dam Gallery 2022-23	7.60	പൂർത്തീകരിച്ചു
4		Seepage water pumping- Providing water level controller in Kanhirapuzha Dam gallery- General Electrical Work	0.25	പൂർത്തീകരിച്ചു
5		GENERAL-KPIP-Dam safety- Providing foot path for sump pit in Gallery and Jungle clearance, silt removal from the Rip-rap area with Toe drains including painting of dam parapet etc, providing hand rails to Dam top steps and fencing work for rain gauge station- for the year 2022-23- General civil work.	15.50	പൂർത്തീകരിച്ചു
6	2023-24	Kanhirappuzha Dam-Supply and installation of new automated gallery pump and maintenance to Thampan sluice of Kanhirappuzha dam in Palakkad district-General Mechanical Work	8.50	പൂർത്തീകരിച്ചു
7		Kanhirapuzha-purchasing of 2 nos of grass Cutter for maintenance of earthen Dam and premises for the year 2023-24	0.5841	പൂർത്തീകരിച്ചു
8		Kanhirapuzha-Maintenance of gallery-Engaging labour for removing Calcination for the year 2023-24	1.420	പൂർത്തീകരിച്ചു

9	2024-25	GENERAL-Dam safety-Kanhirappuzha dam-Painting and maintenance of spillway gates ,hoisting bridge and accessories, emergency gates, gantry cranes and sluice gates of Kanhirappuzha dam in Palakkad district-General Mechanical Work	15.00	FS obtained AS stage
---	---------	---	-------	----------------------

2. 4701-80-800-70-ഡാം റീഹാബിലിറ്റേഷൻ & ഇംപ്രൂവ്മെൻറ് പ്രോജക്ട് ഘട്ടം 2 ശീർഷകത്തിലെ പ്രവൃത്തികൾ

അനുവദിച്ച പ്രവർത്തി	അനുവദിച്ച തുക ലക്ഷത്തിൽ	നിലവിലെ സ്ഥിതി
DRIP Phase II-Rehabilitation & improvements of basic facilities of kanhirapuzha dam ,Providing additional facilities to existing control room, turfing on D/S of dam, construction of horizontal and vertical chute drains, providing stilling pool,surveying periphery of water spread area, investigation works for bridge and watch tower	605	പുരോഗമിക്കുന്നു