

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 5375

21-03-2025 - ൽ മറുപടിയ്ക്ക്

പുനലൂർ ഇൻഡോർ സ്റ്റേഡിയം

ചോദ്യം		ഉത്തരം	
ശ്രീ പി എസ് സുപാൽ		ശ്രീ വി. അബ്ദുറഹിമാൻ (നൂനപക്ഷക്ഷേമം, കായികം, വെഫ്, ഹജ് തീർത്ഥാടന വകുപ്പ് മന്ത്രി)	
(എ)	പുനലൂർ ഇൻഡോർ സ്റ്റേഡിയം പ്രവർത്തനം ആരംഭിക്കുന്നതിന്റെ ഭാഗമായി അടിയന്തരമായി സ്ഥാപിക്കേണ്ട ഉപകരണങ്ങൾ സംബന്ധിച്ച് കിറ്റ്കോ സമർപ്പിച്ച എസ്റ്റിമേറ്റ് എസ്.കെ.എഫ്. ടെണ്ടർ കമ്മിറ്റി അംഗീകാരം നൽകിയിട്ടുണ്ടോ; കമ്മിറ്റിയുടെ മിനിട്സിന്റെ പകർപ്പ് ലഭ്യമാക്കാമോ;	(എ)	പുനലൂർ ഇൻഡോർ സ്റ്റേഡിയം പ്രവർത്തനം ആരംഭിക്കുന്നതിന്റെ ഭാഗമായി സ്ഥാപിക്കേണ്ട ഉപകരണങ്ങൾ സംബന്ധിച്ച് എസ്റ്റിമേറ്റ് ഒന്നും തന്നെ കിറ്റ്കോ ടെണ്ടർ കമ്മിറ്റിയുടെ അംഗീകാരത്തിനായി സമർപ്പിച്ചിട്ടില്ല. എന്നാൽ സ്റ്റേഡിയത്തിലെ അപകടകൾ പരിഹരിക്കുന്നതിനുള്ള പ്രവൃത്തികളുടെ എസ്റ്റിമേറ്റ് 10.02.2025-ൽ കൂടിയ ടെക്നിക്കൽ സാക്ഷൻ കമ്മിറ്റിയിൽ സമർപ്പിക്കുകയും ആയത് കമ്മിറ്റി അംഗീകരിച്ച് നൽകുകയും ചെയ്തിട്ടുണ്ട്. (ടെക്നിക്കൽ സാക്ഷൻ കമ്മിറ്റിയുടെ മിനിട്സ് അനുബന്ധമായി ചേർക്കുന്നു).
(ബി)	എസ്റ്റിമേറ്റിൽ ഉൾക്കൊള്ളിച്ചിട്ടുള്ള പ്രവൃത്തികളുടെ വിശദാംശവും ആയതിനുള്ള തുകയും വ്യക്തമാക്കാമോ;	(ബി)	ഡി ജി റൂം, സിവിൽ / ഇലക്ട്രിക്കൽ പ്രവൃത്തികൾക്കുമായി 29.74 ലക്ഷം രൂപയുടെ എസ്റ്റിമേറ്റാണ് കിറ്റ്കോ ടെക്നിക്കൽ സാക്ഷൻ കമ്മിറ്റിയുടെ അംഗീകാരത്തിനായി സമർപ്പിച്ചിരുന്നത്.
(സി)	പ്രസ്തുത പ്രവൃത്തികളുടെ അംഗീകാരത്തിനാവശ്യമായ വിവരങ്ങൾ കിഫ്ബിയ്ക്ക് സമർപ്പിച്ചിട്ടുണ്ടോയെന്നും പ്രവൃത്തി എന്നത്തേക്ക് പൂർത്തിയാക്കാനാകുമെന്നും വിശദമാക്കാമോ?	(സി)	പ്രസ്തുത പ്രവൃത്തികളുടെ അംഗീകാരത്തിന് ആവശ്യമായ വിവരങ്ങൾ 13.03.2025-ൽ കിഫ്ബിയിൽ സമർപ്പിച്ചിട്ടുണ്ടെന്ന് കിറ്റ്കോ അറിയിച്ചിട്ടുണ്ട്.

സെക്ഷൻ ഓഫീസർ

Boon on me

Directorate of Sports & Youth Affairs
Minutes of the 33rd Technical Sanction Committee for Issuing
Technical Sanction for the Execution of KIIFB Projects

(SPV: M/s KITCO)

Venue : Conference Hall, DSYA, Thiruvananthapuram

Time : 12.00 pm on 10.02.2025

INDEX

SL. NO.		DESCRIPTION
4	ESTIMATE	CONSTRUCTION OF PUNALUR MUNICIPAL STADIUM – ADDITIONAL WORKS

Members Present:

1.	Sri. P. Vishnuraj IAS	Director, Sports & Youth Affairs
2.	Sri. Anilkumar P. K.	Chief Engineer, Sports Kerala Foundation
3.	Sri. T. V. Balakrishnan	Chief Engineer, Kerala State Coastal Area Development Corporation
4.	Sri. Kunhimammu Paravath	SuperIntending Engineer, HED (South Circle)
5.	Sri. Arun Prathap K U	Coordinator, KITCO Ltd

The meeting started at 12.00 PM. The Chief Engineer, Sports Kerala Foundation on behalf of the Director, Sports & Youth affairs welcomed all members to the meeting. The TS estimates of the projects prepared by the M/s KITCO have been placed before the TS committee for approval. Abstract of the Project is as follows:

4. CONSTRUCTION OF PUNALUR MUNICIPAL STADIUM – ADDITIONAL WORKS

M/s KITCO informed following details before the committee:

Technical Sanction for the subject project was accorded in the 4th Technical Sanction Committee meeting held on 13.11.2018, details of which are furnished below:

Sl.No.	Description	Amount (Rs.)
1	A.S Amount G.O.(Rt) No 89/2018/S&YA dated 05.05.2018	10 Cr
2	KIIFB Approved Amount SYA007-01-PA-01 dated 13.11.2018	5.634 Cr
3	Technical Sanction Amount (approved by 4th TS Committee dated 13.11.2018)	5,62,62,489

The components included in the TS estimate are Indoor stadium, site development, water supply & sanitary, sump and pump room, OHT, septic tank- 50 users, electrical works and firefighting works.

Revised Estimate for components for Civil, Electrical & Firefighting package and Maplewood flooring packages were approved by the 25th TS committee for an amount of Rs. 4,72,38,137/- for Civil/Electrical works and Rs. 46,55,923/- for Maplewood flooring works.

High Level Committee inspected the site on 18.07.2024 and the following recommendations were provided:

1. As per the lines marked on the floor, volleyball is currently set to be played in the transverse direction. The playing area inside the lines is made of maple wood, but players must serve the ball from the glossy vitrified tile area and then move onto the wood surface. This creates a level difference of about one inch between the vitrified and wood areas, posing a significant risk of skidding and falling, which could result in injuries to the players. To resolve this issue, it is recommended to mark the volleyball court along the longitudinal direction instead, which would eliminate the dangerous transition and provide a safer playing environment.
2. The electric lights on the shorter walls cause glare and visibility issues for players, prompting a recommendation to relocate them to the long walls, use anti-glare lights, and add overhead lighting for improved playing conditions.
3. Install adequate exhaust fans in the indoor area.

Considering the above, M/s KITCO prepared and placed the estimates before the 30th Technical Sanction Committee meeting held on 17.01.2025. Upon scrutiny, the committee provided certain observations and directed M/s KITCO to recast the estimates,

addressing the identified issues. Accordingly, SPV made the necessary corrections and submitted the recast estimate, incorporating the committee's recommendations.

The abstract of the recast estimate is as follows:


Sl No	Description	Amount
1.	DG Room	9,64,638.14
2.	Electrical works	15,56,243.22
	Total	25,20,881.36
	Provision for GST @18%	4,53,758.64
	Grand Total	29,74,640.00

Decision taken:

The committee decided to accord Technical Sanction for the Additional works of Punalur Municipal Stadium for an amount of Rs. 29,74,640/- (Rupees Twenty Nine Lakh Seventy Four Thousand Six Hundred and Forty Only) including GST @18%. (TS estimate attached as Annexure-I)



Sri. Vishnuraj P. IAS
Director, Sports & Youth Affairs



Sri. Anil Kumar P.K.
Chief Engineer, SKP



Sri. T.V. Balakrishnan
Chief Engineer, KSCADC



Sri. Kunhimammu Paravath
Superintending Engineer, HED(South)

Sri. Arun Prathap K. U, Co-ordinator,
(Representative of M/s Kltco)



03/02/2023 13:20:10