

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 5768

25-03-2025 - ൽ മറുപടിയ്ക്ക്

കുതുപറമ്പ് മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. കെ.പി.മോഹനൻ		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	കുതുപറമ്പ് മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന നടപ്പിലാക്കുന്ന പദ്ധതികൾ ഏതൊക്കെയാണെന്നും ആയതിന്റെ പുരോഗതിയും വിശദമാക്കുമോ;	(എ)	കുതുപറമ്പ് മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന നടപ്പിലാക്കുന്ന പദ്ധതികളും അവയുടെ പുരോഗതിയും പ്രസ്തുത പദ്ധതികളിൽ തുടങ്ങാൻ ബാക്കിയുള്ള പ്രവൃത്തികൾ, ടി പദ്ധതികൾ ആരംഭിക്കാത്തതിന്റെ കാരണങ്ങൾ, ആരംഭിച്ച പ്രവൃത്തികൾ പൂർത്തീകരിക്കുന്നതിനുള്ള തടസ്സങ്ങൾ, ടി പ്രവൃത്തികൾ പൂർത്തീകരിക്കാൻ പ്രതീക്ഷിക്കുന്ന കാലയളവ് എന്നിവയുൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	പ്രസ്തുത പദ്ധതികളിൽ ഏതെങ്കിലും പ്രവൃത്തികൾ തുടങ്ങാൻ ബാക്കിയുണ്ടോ; ഉണ്ടെങ്കിൽ ആയതിന്റെ കാരണം വ്യക്തമാക്കുമോ;	(ബി)	കുതുപറമ്പ് മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന നടപ്പിലാക്കുന്ന പദ്ധതികളും അവയുടെ പുരോഗതിയും പ്രസ്തുത പദ്ധതികളിൽ തുടങ്ങാൻ ബാക്കിയുള്ള പ്രവൃത്തികൾ, ടി പദ്ധതികൾ ആരംഭിക്കാത്തതിന്റെ കാരണങ്ങൾ, ആരംഭിച്ച പ്രവൃത്തികൾ പൂർത്തീകരിക്കുന്നതിനുള്ള തടസ്സങ്ങൾ, ടി പ്രവൃത്തികൾ പൂർത്തീകരിക്കാൻ പ്രതീക്ഷിക്കുന്ന കാലയളവ് എന്നിവയുൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.
(സി)	ആരംഭിച്ച പ്രവൃത്തികൾ പൂർത്തീകരിക്കുന്നതിന് തടസ്സങ്ങൾ നിലവിലുണ്ടോ; ഇല്ലെങ്കിൽ എപ്പോൾ പൂർത്തീകരിക്കാൻ സാധിക്കുമെന്ന് വ്യക്തമാക്കുമോ?	(സി)	കുതുപറമ്പ് മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന നടപ്പിലാക്കുന്ന പദ്ധതികളും അവയുടെ പുരോഗതിയും പ്രസ്തുത പദ്ധതികളിൽ തുടങ്ങാൻ ബാക്കിയുള്ള പ്രവൃത്തികൾ, ടി പദ്ധതികൾ ആരംഭിക്കാത്തതിന്റെ കാരണങ്ങൾ, ആരംഭിച്ച പ്രവൃത്തികൾ പൂർത്തീകരിക്കുന്നതിനുള്ള തടസ്സങ്ങൾ, ടി പ്രവൃത്തികൾ പൂർത്തീകരിക്കാൻ പ്രതീക്ഷിക്കുന്ന കാലയളവ് എന്നിവയുൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

5768

Bromonishwo

KIIFB Projects under Kuthuparamba LAC


Sl. No	Project Code	Sub Project Name	Package	Project Outlay (Rs. In Crore)	SPV Name	Work Status	Current Status	Bottlenecks if any	Expected Completion date
1	CAD001-15	Vagbhatanandan Cultural Complex at Kannur	LA Component	₹ 5.44	KSFDC	LA Completed	LA Completed (0.87 hectare)	No	LA Completed
2	CIN002-02	Development of Mahe - Valapattanam stretch of West Coast Canal - Land Acquisition and Rehabilitation		₹ 650.50	KWIL	KIIFB Approved	<p>First Cut - 6(1) published. Alignment finalisation pending with the SPV.</p> <p>Second Cut - 11(1) - 10.07.2023. Period of 11(1) has been extended for six months and expired on 09.01.2025. Extension proposal is pending with the Government. Subdivision Survey and BVR are under preparation. Currently, the work is temporarily hold due to stay in WP(C) No. 34 113/2023.</p> <p>Third Cut - 4(1) - 26.04.2022. Period of 4(1) has been extended upto 25.04.2025. Appropriate Govt approval issued on 24.07.2023. Currently, the work is temporarily hold due to stay in WP(C) No. 21584/2024.</p>	In Second cut and Third Cut, Work is temporarily hold due to stay from Hon'ble Court	
3	GED003-18	Kannur Cluster - 18 GHSS Kottayam Malabar		₹ 1.00	KILA	Work Completed	Work Completed	Nil	Work Completed
4	GED005-09	PPE Mission- Upgradation of one school in each constituency - Kannur and Kasargod Districts-Phase-I	Patyam Govt. H.S.S	₹ 5.00	KITE	Work Completed	Work Completed	Nil	Work Completed
5	GED006-04	Kannur Cluster 1	GHSS Kuthuparamba	₹ 3.89	KILA	Site handed over	Work not started. Revised estimate under preparation with LSGD.	The contractor has not commenced work. The SPV has stated that work will begin once the revised estimate is approved.	30.07.2026
6	HFW001-02	SETTING UP OF DIALYSIS CENTRES	TH Kuthuparamba	₹ 3.52	KMSCL	Work Completed	Work completed	Nil	Work completed
7	HFW006-01	Construction of 10 bedded isolation wards in 140 LAC	CHC Pattiam	₹ 1.68	KMSCL	KIIFB Approved	Not considered in the first phase (in 90 locations) due to the non-availability of land	Not considered in the first phase (in 90 locations) due to the non-availability of land	Work not started

KIIFB Projects under Kuthuparamba LAC

Sl. No	Project Code	Sub Project Name	Package	Project Outlay (Rs. In Crore)	SPV Name	Work Status	Current Status	Bottlenecks if any	Expected Completion date
8	HOM001-02	Construction of Court Complex at Koothuparamba in Kannur District		₹ 30.14	KSCC	KIIFB Approved	Initially Financial Sanction obtained from KIIFB (24.73crore) on 01.03.2021. Later KIIFB included this work under GRIHA 3 star rating. Accordingly estimate revised and additional FS required for the work. Revised FS for 30.13 crores obtained from KIIFB on 10.04.2023 and submitted to KIIFB for TS approval. KIIFB suggested changes in electrical estimate and estimate value again enhanced to 32.36 crores. Revised Estimate has been approved by TS Committee and once the TS committee minutes is received SPV will submit the details to KIIFB for obtaining revised FS.	Nil	
9	IND001-01	Development of Industrial infrastructure - Land Acquisition in Kannur and Palakkad Districts		₹ 12,727.50	KINFRA	LA in progress	<p>IND001-01-10 - Cheruvanchery-Puthur-Mokeri - 11(1) notification has been published on 15.06.2021. Period of 11(1) has been extended for the 5th consecutive term, and the last extension has been made for six months and it has expired on 14.02.2025. Extension proposal is submitted to the Government.</p> <p>Based on the enquiry with the LAO, informed that the Subdivision Survey has not yet been started because of the involvement in the completion of land acquisition in the Keezhalloor, Pattanur and Kolari villages and the Keezhalloor and Pattanoor villages, and the passing of award for the Keezhalloor-Paduvilayi-Ancharakandi villages. Also, it has been informed that this work will be shifted to the KIIFB LA unit-2. The order form the DC has been obtained in this regard.</p>	Nil	

KIIFB Projects under Kuthuparamba LAC

Sl. No	Project Code	Sub Project Name	Package	Project Outlay (Rs. In Crore)	SPV Name	Work Status	Current Status	Bottlenecks if any	Expected Completion date
10	PWD001-16	Construction of Kidanji Thuruthimukku bridge across Mayyazhi river connecting Kannur District and Kozhikkode District		₹ 17.96	KRFB	Balance work Tendered	Balance work tendered on 14/03/2025. Bid submission end date is 27/03/2025	Nil	12 months from the date of site handover
11	PWD001-48	KIIFB 2016-17-Construction of Kallacherikkadavu Bridge across Mayyazhi river connecting Trippagottur Panchayath in Kannur District and Thonneri Panchayath in Kozhikode District		₹ 10.14	KRFB	LA in progress	4(1) notification issued on 16.05.2024. SIA study completed. Expert Committee formed on 21.11.2024. Committee report submitted to Government. 11(1) notification can be published after approval of the report by Government.	Nil	
12	PWD004-137	PROVIDING DBM AND BC TO KEEZHMADAM KALLIKANDY THOOVAKUNN VADAKKEOILUR KUNNOTHARAMBA ROAD 0/000 to 12/555 IN KANNUR DISTRICT		₹ 37.62	KRFB	Original work foreclosed. Balance work tendered by SPV	Balance work tendered and work awarded to ULCCS	NIL	30th April 2026
13	PWD015-45	IMPROVEMENT TO KUTHUPARAMBA RING ROAD IN KANNUR DISTRICT		₹ 40.24	KRFB	Reach1- LA in progress . Reach 2- Work in progress	Reach 1 (Ch 0/000 to Ch 4/065)- LA procedures nearing completion . Reach 2 (Ch 0/000 to Ch 1/812) - Up to DBM works completed except 100 m. Remaining works are pending since LA is not completed.	Reach 2-LA procedures nearing completion	
14	SYA002-14	THE DEVELOPMENT OF STADIUM AT KOOTUPARAMBA, KANNUR		₹ 5.34	KITCO	Work Completed	Work Completed	Nil	Work Completed
15	TSM005-01	Thalassery Heritage Project - Phase 1	Vairighathakan Temple	₹ 1.85	KIIDC	Work in progress	Overall work progress of 90%. Pattupura roofing works ongoing. Sreekovil work almost completed. Ottupura painting work to be done.	Nil	10-04-2025
16	WRD003-03	WSS to Kottayam Census Towns - Strengthening of Distribution system in Thalassery Taluk of Kannur District		₹ 12.00	KWA	Work Completed	Work Completed	Nil	Work Completed
17	WRD025-15	Thalassery-Koothuparama Comprehensive drinking water project		₹ 85.86	KWA	Work Tendered	Package 1 - Work tendered. Tender approval pending due to court case. Package 2 - Work tendered. Tender approval pending due to court case.	Work tendered. Tender approval pending due to court case.	


ACCOUNTS OFFICER