

പതിമൂന്നാം കേരള നിയമസഭ
നാലാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത
ചോദ്യം നമ്പർ 732

08/03/2012.ൽ മറുപടിയ്ക്ക്

മലബാർ ഇറിഗേഷൻ പാക്കേജ്

ചോദ്യം

ശ്രീ.കെ. രാധാകൃഷ്ണൻ

മറുപടി

ശ്രീ. പി.ജെ.ജോസഫ്
(ബഹു.ജലവിഭവ വകുപ്പ് മന്ത്രി)

എ) മുൻ സർക്കാരിന്റെ കാലത്ത് ആവിഷ്കരിച്ച മലബാർ ഇറിഗേഷൻ പാക്കേജ് (എം.ഐ.ആർ.പി.എ)പദ്ധതികളുടെ പുരോഗതി പരിശോധിച്ചിട്ടുണ്ടോ;

എ) ചീഫ് എഞ്ചിനീയർ(ജലസേചനവും ഭരണവും)യുടെ കീഴിൽ പ്രസ്തുത പദ്ധതികളുടെ പുരോഗതി പരിശോധിച്ചിട്ടുണ്ട്.

ചീഫ് എഞ്ചിനീയർ(പ്രോജക്ട്-2)യുടെ കീഴിൽ വരുന്ന പുരോഗതി പരിശോധന എല്ലാമാസവും നടത്താറുണ്ട്.

ചീഫ് എഞ്ചിനീയർ(പ്രോജക്ട്-1)യുടെ കീഴിൽ വരുന്ന കുറ്റാടി പദ്ധതിയിലെ മിർപ്രവൃത്തികളുടെ പുരോഗതി പരിശോധിച്ചിട്ടുണ്ട്.

ബി) എങ്കിൽ ആയതിന്റെ വിശദാംശങ്ങൾ ലഭ്യമാക്കുമോ;

ബി) ചീഫ് എഞ്ചിനീയർ(ജലസേചനവും ഭരണവും)യുടെ കീഴിൽ മിർപ്രവൃത്തി ഭരണാനുമതി ലഭിച്ച ലിഫ്റ്റ് ഇറിഗേഷൻ പദ്ധതികളുടെ മേൽനോട്ടത്തിനായി ചീഫ് എഞ്ചിനീയർ കൺവീനറായി ഒരു മോണിറ്ററിംഗ് കമ്മിറ്റി രൂപീകരിച്ചിട്ടുണ്ട്. പ്രസ്തുത കമ്മിറ്റി വയനാട്, മലപ്പുറം, തൃശ്ശൂർ, പാലക്കാട് ജില്ലകൾ സന്ദർശിച്ച് പുരോഗതി വിലയിരുത്തുകയും ആവശ്യമായ മാർഗ്ഗ നിർദ്ദേശങ്ങൾ നൽകുകയും ചെയ്തിട്ടുണ്ട്. കൂടാതെ പദ്ധതികളുടെ അവലോകന റിപ്പോർട്ട് ഡിവിഷൻ തലത്തിൽ തയ്യാറാക്കി സമർപ്പിക്കുന്നുണ്ട്.

02/11/2009-ലെ 1226/2009/WRD നമ്പർ സർക്കാർ ഉത്തരവ് പ്രകാരം ഭരണാനുമതി ലഭിച്ച വിവിധ പദ്ധതികളുടെ പുരോഗതി ചുവടെ ചേർക്കുന്നു.

1) 7 വടക്കൻ ജില്ലകളിലെ ലിഫ്റ്റ് ഇറിഗേഷൻ പദ്ധതികളുടെ പുനരുദ്ധാരണത്തിനായി അംഗീകാരം ലഭിച്ച 209 പദ്ധതികളിൽ തൃശ്ശൂർ ജില്ലയിലെ വെള്ളില്ലംകുന്ന് പദ്ധതിയും വയനാട് ജില്ലയിലെ പായോട് പദ്ധതിയും ഉപേക്ഷിച്ചു.

ബാക്കിയുള്ള 207 സ്കീമുകൾ സിവിൽ, ഇലക്ട്രിക്കൽ, മെക്കാനിക്കൽ പ്രവൃത്തികൾ ഉൾപ്പെട്ടതാണ്.

ഇതിൽ പാലക്കാട് ജില്ലയിലെ പദ്ധതികളിൽ 14 പദ്ധതികളും 36 വാക്വം പമ്പുകളും ഒഴിച്ച് ബാക്കി എല്ലാ സ്കീമുകളുടെയും സപ്ലൈ ഓർഡർ നൽകിക്കഴിഞ്ഞു. ഈ 14 പദ്ധതികളുടെയും ടെണ്ടർ നടപടികൾ ആരംഭിച്ചിട്ടുണ്ട്. എല്ലാ സ്കീമുകളുടെയും ഇലക്ട്രിക്കൽ പണികൾ ടെണ്ടർ ചെയ്തിട്ടുണ്ട്. ഇവ പുരോഗതിയിലാണ്.

2) 7 വടക്കൻ ജില്ലകളിലെ ചെക്ക് ഡാമുകൾ, റഗുലേറ്ററുകൾ, വി.സി. ബികൾ എന്നിവയുടെ നിർമ്മാണത്തിനും പുനരുദ്ധാരണത്തിനുമായി ഭരണാനുമതി ലഭിച്ച 209 പ്രവൃത്തികളിൽ 115 എണ്ണം പൂർത്തിയാക്കുകയും 48 എണ്ണത്തിന്റെ പണികൾ പുരോഗമിക്കുകയും ചെയ്യുന്നു. 46 എണ്ണം വിവിധ കാരണങ്ങളാൽ തുടങ്ങാൻ സാധിച്ചിട്ടില്ല.

ചീഫ് എഞ്ചിനീയർ (പ്രോജക്ട്-2)യുടെ അധീനതയിലുള്ള തൃശ്ശൂർ ഇറിഗേഷൻ ഡിവിഷൻ കീഴിൽ മലബാർ ഇറിഗേഷൻ പാക്കേജിന്റെ ഭാഗമായി 41 പണികൾ അനുവദിക്കപ്പെട്ടിട്ടുണ്ട്. ഇതിൽ 17 പണികൾ പൂർത്തിയായി. 14 പണികൾ പുരോഗതിയിലാണ്. 3 പണികൾ എസ്റ്റിമേറ്റ് റിവൈസ് ചെയ്ത് റീ ടെണ്ടർ ചെയ്യേണ്ടതായിട്ടുണ്ട്. 7 പണികളുടെ ഇൻവെസ്റ്റിഗേഷൻ പണികൾ, ഡിസൈൻ- വകുപ്പിന്റെ രൂപകല്പനാ വിഭാഗമായ ഐ.ഡി.ആർ.ബിയിൽ നടക്കുന്നു.

ചീഫ് എഞ്ചിനീയർ (പ്രോജക്ട്-1)റുടെ കീഴിൽ കുറ്റാടി പദ്ധതിയിലെ മിർപ പ്രവർത്തികളുടെ ഒന്നാം ഘട്ടം 95% പൂർത്തീകരിച്ചു. രണ്ടാം ഘട്ടം 65% പൂർത്തീകരിച്ചു.

സി) പ്രസ്തുത പാക്കേജിൽ നിർമ്മാണം ആരംഭിച്ച പദ്ധതികൾ ഏതെല്ലാമാണെന്നും അവ ശേഷിക്കുന്നവ ഏത് ഘട്ടത്തിലാണെന്നും അറിയിക്കുമോ:

ചീഫ് എഞ്ചിനീയർ (ജലസേചനവും ഭരണവും)റുടെ കീഴിൽ 02/11/09-ലെ 1226/09/WRD നമ്പർ സർക്കാർ ഉത്തരവ് പ്രകാരം ഭരണാനുമതി ലഭിച്ച പ്രവൃത്തികൾ അനുബന്ധം - 1, 2, എന്നിവയിൽ വിവരിക്കുന്ന പദ്ധതികൾ വിവിധ കാരണങ്ങളാൽ തുടങ്ങാൻ സാധിച്ചിട്ടില്ല. ബാക്കിയുള്ള പ്രവൃത്തികൾ നിർമ്മാണം പുരോഗമിച്ചുകൊണ്ടിരിക്കുന്നതും പൂർത്തിയാക്കിയിട്ടുള്ളതുമാണ്.

ചീഫ് എഞ്ചിനീയർ (പ്രോജക്ട്-2)റുടെ കീഴിൽ പ്രസ്തുത പദ്ധതിയിൽ പ്രധാനമായും മൊത്തം 25.7 കോടി രൂപയുടെ 7 റഗുലേറ്ററുകളുടെ പണികളാണ് അവശേഷിക്കുന്നത്. അവയുടെ ഡിസൈനും ഡ്രോയിംഗുകളും ഐ.ഡി.ആർ.ബി യിൽ നടന്നുകൊണ്ടിരിക്കുകയാണ്. കൂടാതെ കാരുകുളം, കണ്ണാട്ടുപാടം എന്നീ റഗുലേറ്ററുകൾക്ക് വനം വകുപ്പിന്റെ NOC ലഭിച്ച് കേണ്ടതുണ്ട്. വടക്കാഞ്ചേരി പുഴയുടെ മൂന്ന് ചിരകളുടെ അഭിവൃദ്ധിപ്പെടുത്തൽ പണികൾ റീടെണ്ടർ ചെയ്യാനുള്ള നടപടികൾ സ്വീകരിച്ചിട്ടുണ്ട്.

ചീഫ് എഞ്ചിനീയർ (പ്രോജക്ട്-1)റുടെ കീഴിൽ പ്രസ്തുത പാക്കേജിൽ കുറ്റാടി പദ്ധതിയുടെ കീഴിൽ 202 പ്രവർത്തികളുടെ നിർമ്മാണം ആരംഭിച്ചിട്ടുണ്ട്. രണ്ടെണ്ണം എസ്റ്റിമേറ്റ് സ്റ്റേജിലാണ്.

ഡി) പ്രസ്തുതപാക്കേജിൽ ഉൾപ്പെട്ട പദ്ധതികളുടെ നിർമ്മാണത്തിൽ ഗുരുതരമായ കാലതാമസം ഉണ്ടാകുന്നതായി ശ്രദ്ധയിൽപ്പെട്ടിട്ടുണ്ടോ:

ചീഫ് എഞ്ചിനീയർ (ജലസേചനവും ഭരണവും)റുടെ കീഴിൽ ഗുരുതരമായ കാലതാമസം നേരിട്ടിട്ടില്ല.

ചീഫ് എഞ്ചിനീയർ (പ്രോജക്ട്-2)റുടെ കീഴിൽ ഇൻവെസ്റ്റിഗേഷൻ, ഡിസൈൻ ഇവ പൂർത്തീകരിക്കുന്നതിനായി കാലതാമസം വന്നിട്ടുണ്ട്.

ഇ) എങ്കിൽ കാലതാമസം ഒഴിവാക്കി പദ്ധതികൾ പൂർത്തിയാക്കുന്നതിനുള്ള നടപടി സ്വീകരിക്കുമോ?

ചീഫ് എഞ്ചിനീയർ(ജലസേചനവും ഭരണവും)റുടെ കീഴിൽ സാങ്കേതികമായ കാരണങ്ങളാൽ നേരിട്ട ചെറിയ കാലതാമസം ഒഴിവാക്കി പദ്ധതികൾ പൂർത്തീകരിക്കുന്നതിനുള്ള നടപടികൾ സ്വീകരിക്കുന്നതാണ്.

ചീഫ് എഞ്ചിനീയർ(പ്രോജക്ട്-2)റുടെ കീഴിൽ ഡിസൈനും, ഡ്രായിംഗും കിട്ടുന്ന മുറയ്ക്ക് എസ്റ്റിമേറ്റുണ്ടാക്കി സാങ്കേതികാനുമതിയ്ക്കു ശേഷം എത്രയും വേഗം പണികൾ ആരംഭിക്കുന്നതിനുള്ള നടപടി സ്വീകരിക്കുന്നതാണ്. 02/11/09-ൽ ഭരണാനുമതി ലഭിച്ച ഈ പ്രവൃത്തികളുടെ നിയമാനുസൃതമായ കാലാവധി കഴിഞ്ഞിരിക്കുകയാണ്. ആയതിനാൽ പുതുക്കിയ ഭരണാനുമതി ലഭിക്കേണ്ടതായിട്ടുണ്ട്.



സെക്ഷൻ ഓഫീസർ

അനുബന്ധം-1

APPENDIX I

Sl.No.	List of works Sanctioned under MIRPA (but not started yet) for the repair and construction of regulators, check dams and VCBs	Rs.in Lakhs	Remarks
MINOR IRRIGATION DIVISION , KANNUR			
1	Construction of VCB cum tractor bridge across Karimkuzhi thodu at Kankole in Kankole Alapadamba panchayath	76.60	IDRB design required
2	Construction of SWECB cum tractor bridge across Pathayachira in Taliparamba munjicality	75.45	IDRB design required
3	Construction of VCB cum bridge across Perumbadavu thodu at Mavullapoi in Eramam kutoor panchayath	70.00	IDRB design required
4	Urgent repairs to Meenkuzhi vented dam across Vannathipuzha in Kadannapally Panapuzha Panchayath	46.30	To be re tendered
MINOR IRRIGATION DIVISION , MALAPPURAM			
5	Const. of a VCB cum bridge across Cherupuzha thodu at Neeleswaram ravaramanna in Angadippuram Panchayath	70.25	IDRB design required
6	Const. of a VCB cum bridge across Cherupuzha thodu at Choveena in Puzhakkattiri Panchayath	90	IDRB design required
7	Const. of a VCB cum bridge across Pattukuthu thodu in Ward No. 14 of Elamkulam Panchayath	61	IDRB design required
8	Constn of weir cum bridge across okipuzha at Palathumkundu in Melattur gramapt	60	Revised AS to be obtained
MINOR IRRIGATION DIVISION , KOZHICKODE			
9	Widening and deepening of Edakkad thodu in ward No. 54 of Kozhikkode Corporation.	78.50	Work not started due to non availability of land
10	Improvements to drainage thodu in Chekkara padasekharam in Moodadi Pt.	56.00	To be retendered as per Revised SoR 2010
11	Constructing a vented weir across truthulli puzha at Porgotoor in Ormassery Panchayath	47.00	Recast estimate to be approved
12	Constructing a RCB at Chittarikadavu in Koyilandy Municipality	1000.20	Estimate submitted to govt for T.S
13	Improvements to Pachakkil thodu at Chevarambalem in Kozhikkode Corporation	24.75	Work retendered
14	Constructing a VCB across Chamal thodu at Chamal in Kattippara Pt.	20.00	Work tendered
15	Improvements to Edathuthazhe thodu at U/S Edathuthazha bridge in Naduvannur Pt.	23.00	Work cancelled
16	Constructing a VCB across Venchery puzha at Kaithapoyil in Puthuppadi Panchayath	76.00	Work cancelled
17	Providing irrigation facilities to Edacherry kunnu Thiruvailur Panchayath.	19.00	Work cancelled
18	Constructing of VCB across Vazhikkadavu thodu in Ward No. X of Koodaranhi Panchayath.	21.00	Work cancelled
19	Constructing a RCB across Kootumpuraith thazham Moonnampuzha thodu at Anakuzhi in Madavoor Panchayath	12.50	Work cancelled
MINOR IRRIGATION DIVISION , WAYANADU			
20	Urgent Protection works to Kannarampuzha Diversion Weir in Pulpally Pt.	29.00	Work cancelled

21	Construction of Irrigation tank at Mankombu (Vellachal) in Nenmeni Pt.	15.00	"
22	Protection work, Construction of Minor VCBs and canal at Oorkedavu in Poothadi Pt.	13.50	"
23	Construction of canal at Chenjadi- Naikkuppa in Poothadi Pt.	18.50	"
24	Construction of Irrigation tank at Bhogathanvay in Pulpally Pt.	26.50	"
25	Construction of Irrigation tank at Kunnathukavala in Mullankollv Pt.	26.50	"
26	Construction of Irrigation tank at Kavalakkattu veyal in Mullankollv Pt.	33.00	"
27	Construction of Irrigation tank at Ambattu thodu in Mullankolly Pt.	32.50	"
28	Construction of Left bank canal and protection wall to downstream of Govindamoola chira in Nenmeni Pt.	24.00	"
IRRIGATION DIVISION , THRISSUR			
29	Improvement to Wadakkanchery chira in Wadakkanchery river		Work to be re tendered
30	Improvement to Aftampatta chira in Wadakkanchery river.		"
31	Improvement to Chalakkal chira in Wadakkanchery river		"
32	construction of regulator cum bridge at Thottumugham in Kurumali	600	IDRB design required
33	construction of regulator at Kanathodu river	430	IDRB design required
34	Construction of regulator at Kannattupadam in Kurumali river	305	IDRB design required
35	construction of regulator at Karukulam in Kurumali river	390	IDRB design required
36	Construction of regulator at Munayam in Karuvannru river	650	IDRB design required
37	Constructing sluice at Konthipulam chira	55	IDRB design required
38	Construction of permanent sluice at Pethiyarkulangara across Idiyanchira canal in Thrissur dist.	139.5	IDRB design required
ADDITIONAL IRRIGATION DIVISION , THRISSUR			
39	Construction of a Check dam across Bharathapuzha at Kudaparakayam Kondayur in Desamangalam panchayath.	1050.00	Proposal dropped since not feasible
40	Construction of a Check dam across Bharathapuzha at Painkulam in Panjal Panchayath.	1000.00	TS to be received from Govt
41	Construction of a Check dam across Bharathapuzha at Koottilmukku, in Kondazhy Panchayath.	950.00	TS to be received from Govt
MINOR IRRIGATION DIVISION , KASARGODE			
42	MI RPA - Construction of VCB across Shirva-Valavam thodu in Mangaipady Pt.	29.50	Work re tendered. Tender under process
43	MIRPA - Urgent repairs to Uppala anicut across Uppala river in Meenja Pt.	20.00	"
44	MIRPA - Urgent repairs to Padne anicut at Edachakai in Padna Pt.	25.00	"
MINOR IRRIGATION DIVISION , THRISSUR			
45	Kavilkadavu Thodu, 650 m long, Deepening and 300 m both side protection.	32.00	Not started due to protest from the local people
46	Construction of regulator cum bridge across Kurumali river at Nellayi in Parappokara Panchayath	301.00	Revised AS to be received from Govt.

Compendium - 2

APPENDIX -II
LIST OF LIFT IRRIGATION SCHEMES PENDING

Name of work	District	Remarks
1. MIRPA- Revamping Lift Irrigation Scheme- Ittichira kundur	Thrissur	Revised T.S has been issued. Work will be tendered soon
2. MIRPA- Revamping Lift Irrigation Scheme-Changaloor Melekayam	Thrissur	Revised T.S has been issued. Work will be tendered soon
3. MIRPA- Revamping Lift Irrigation Scheme-Attapilly	Thrissur	Revised T.S has been issued. Work will be tendered soon
4. MIRPA- Revamping Lift Irrigation Scheme-Benchali I&R	Malappuram	Revised T.S for laying of pipes and electrical works to be issued
5. MIRPA- Revamping Lift Irrigation Scheme-Perasannur	Malappuram	Action has been taken to lay pipe line across railway line. An amount of Rs 22 lakhs is to be deposited to KSEB for drawing line across railway line. Revised estimate is being prepared for laying of pipes

Bul