

സംസ്ഥാന സർക്കാർ
സംസ്ഥാന സഭ

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ - 937 30.06.2011 ൽ മറുപടിക്ക്

സ്റ്റേറ്റ് ഹൈവേ എം.ഡി.ആർ., ഒ.എ.ആർ. എന്നിവയുടെ പുനരുദ്ധാരണ

പ്രവൃത്തികൾ

ചോദ്യം

ഉത്തരം


ശ്രീ. ജെയിംസ് മാത്യു

ശ്രീ. വി.കെ. ഇബ്രാഹിംകുഞ്ഞ്
(പൊതുമരാമത്ത് വകുപ്പുമന്ത്രി)

(എ) സംസ്ഥാനത്തെ സ്റ്റേറ്റ് ഹൈവേ, എം.ഡി.ആർ., ഒ.എ.ആർ എന്നിവയുടെ പുനരുദ്ധാരണ പ്രവൃത്തികൾക്കായി 2011-ൽ 4 ഘട്ടങ്ങളിലായി ഭരണാനുമതിയും പ്രത്യേകാനുമതിയും നൽകിയതും തളിപ്പറമ്പ് മണ്ഡലത്തിൽ ഉൾപ്പെടുന്നതുമായ പ്രവൃത്തികൾ ഏതൊക്കെയാണ് ; ഇവയുടെ പ്രവൃത്തികൾ ആരംഭിച്ചിട്ടുണ്ടോ ;

(ബി) ഇല്ലെങ്കിൽ എന്തുകൊണ്ടാണെന്നറിയിക്കുമോ ; പ്രസ്തുത പ്രവൃത്തികൾ ആരംഭിക്കുന്നതിന് അടിയന്തിരമായി നടപടി സ്വീകരിക്കുമോ ?

(എ) 2011 ൽ നാലു ഘട്ടങ്ങളിലായി തളിപ്പറമ്പ് മണ്ഡലത്തിൽ പുനരുദ്ധാരണ പ്രവൃത്തികൾക്കായി ഭരണാനുമതി ലഭിച്ചു & (ബി) പ്രവൃത്തികളുടെ പട്ടിക ഇതോടൊപ്പം ഉള്ളടക്കം ചെയ്യുന്നു. തളിപ്പറമ്പ് മണ്ഡലത്തിൽ ആകെ 25 പ്രവൃത്തികൾക്കായി ഭരണാനുമതി ലഭിച്ചിട്ടുണ്ട്. ഇതിൽ 14 പ്രവൃത്തികൾ ഇതിനോടകം പൂർത്തീകരിച്ചിട്ടുണ്ട് . 2 പ്രവൃത്തികൾ പുരോഗമിച്ച് വരുന്നുണ്ട്. 1 പ്രവൃത്തി എഗ്രിമെന്റ് ഒപ്പ് വെച്ച് ആരംഭിക്കാൻപോകുന്ന സ്ഥിതിയിലാണ്. 4 പ്രവൃത്തികളുടെ ടെണ്ടർ നിരക്ക് അധികമായതിനാൽ അംഗീകാരം ലഭിക്കേണ്ടതുണ്ട്. 4 പ്രവൃത്തികൾ റീ ടെണ്ടർ ചെയ്യുന്നതിനുള്ള നടപടി സ്വീകരിച്ചുവരുന്നു.


സെക്ഷൻ ഓഫീസർ

Reply of LA Question No. 937

PWD ROADS DIVISION KANNUR

UPGRADATION PACKAGE - WORKS SANCTIONED DURING THE YEAR 2010-11 IN TALIPARAMBA LA CONSTITUENCY

Sl no	Sl. No. in the GO.	Name of work	Amount sanctioned	Present Stage of work/ Remarks
GO. (RT) NO. 1809/2010/PWD/TVM DT.30-11-2010				
1	11	Surface renewal to Valiyannur Nayattupaara road Km.7/500 to 8/500	900,000	Completed
2	12	Surface renewal to Valiyannur Nayattupaara road Km.9/500 to 15/562	5,700,000	Work in Progress
3	13	Surface renewal to Taliparamba Coorg Borderbroad Km 9/00 to 10/00	1,325,000	Completed
4	14	Surface renewal to Taliparamba Coorg Borderbroad Km 14/00 to 16/00	2,550,000	completed
5	15	Surface renewal to Methurumba Chapparappadavu Kuttur road Km 0/000 to 1/000	1,250,000	Completed
6	16	Surface renewal to Chirakkal Kattampally Mayyil Kololom road Km.12/00 to 14/800	3,840,000	Completed
GO(MS)1924/2010/PWD dt23.12.10				
7	7	Surface renewal to Kuppam Paramelkavu Muthukuda Kavunkal road km 0/00 to 3/00 and 5/00 to 7/700	5,200,000	Tendered two times but no Response
8	8	Surface renewal to CKMK road km 15/300 to 18/00	4,135,000	Completed
9	9	Surface renewal to CKMK road km 23/00 to 24/00	1,300,000	Completed
10	10	Surface renewal to CKMK road km 7/500 to 11/00	5,375,000	Completed
11	11	Surface renewal to Mayyil Kanjirode road km 0/00 to 1/200	1,300,000	Completed
12	12	Surface renewal to Mayyil Kanjirode road km 3/200 to 4/00	1,000,000	Completed
13	13	Surface renewal to Mayyil Kanjirode road km 6/400 to 7/500	1,050,000	Completed
14	34	Surface renewal to Taliparamba Pattuvam Cherukunnu road 0/00 to 1/00	1,500,000	Completed
GO. (RT) NO. 263/2011/PWD/TVM DT.16-02-2011				
15	6	Chapparapadavu Mangara Chanokundu road Surface renewal to Km 2/500 to 8/00(ODR)	5,000,000	Tender to be finalized
16	7	Chapparappadavu - Theerthally via Vimalassery Eruvatty Chirakkalpady road km 10/900 to 12/150	1,500,000	Tender to be finalized
17	8	Chapparappadavu - Theerthally via Vimalassery Eruvatty Chirakkalpady road km 7/500 to 9/200	1,500,000	Tender to be finalized
18	9	Chapparappadavu - Theerthally via Vimalassery Eruvatty Chirakkalpady road km 9/200 to 10/900	1,500,000	Tender to be finalized
19	16	Mayill - Enthivayal - Kadoormukku Road	5,000,000	Completed
20	21	Taliparamba Coorg Borderbroad Surface renewal to Km 11/500 to 12/500 and 12/500 to 14/00(MDR)	3,170,000	completed

GO. (RT) NO. 337/2011/PWD/TVM DT.25-02-2011			
21	1	Ammanapara Pacheni Aripambra Thiruvattoor Therandi Chapparapadavu road km 7/100 to 13/300	5,000,000 To be tendered
22	15	ETC Poomangalam Mazhoor Panniyoor Kalikadavu Padappengad Madakkad road Km 2/000 to 6/500	4,000,000 To be tendered
23	26	Mayyil - Kanhirod road 4/00 to 4/900	800,000 To be tendered
24	39	Thiruvattur LPS Aripambra Thottikkal Therandi Link road km 0/00 to 1/300	1,850,000 Agreement Executed
25	43	Velapuram Parassinikadavu road Km.4/000 to 6/270	4,850,000 Work in Progress
Total			70,595,000

Thamb