പതിമുന്നാം കേരള നിയമസഭ

പതിനൊന്നാം സമ്മേളനം നക്ഷത്രചിഹ്നമിടാത്ത ചോദൃം നം. 1169 12.06.2014 ലെ മറ്റപടിക്ക്

<u>നേമം മണ്ഡലത്തിൽ എം.എൽ.എ.യുടെ പ്രാദേശിക</u> വികസന ഫണ്ട് വിനിയോഗിച്ചു നടപ്പിലാക്കിയ പ്രവൃത്തികൾ

ചോദൂം ശ്രീ.വി.ശിവൻകൂട്ടി എം.എൽ.എ ഉത്തരം ശ്രീ.കെ.എം.മാണി

(ബ<u>ഹ</u>.ധനകാര്യവും നിയമവും ഭവന നിർമ്മാണവും വകപ്പ് മന്ത്രി)

ഈ സർക്കാർ അധികാരമേറ്റതിനു നാളിതു ശേഷം വരെ നേമം (എ) നിയോജകമണ്ഡലത്തിൽ എം.എൽ.എ.യൂടെ 🧸 പ്രാദേശിക വികസന ഫണ്ട് വിനിയോഗിച്ചു നടപ്പിലാക്കിയ പ്രവൃത്തികൾ, പുരോഗതിയിലുള്ള ഇപ്പോൾ പ്രവൃത്തികൾ, കാലാവധി ഞ്ഞിട്ടും പൂർത്തിയാകാത്ത പ്രവ്യ ത്തികൾ ആയതിന്റെ കാരണവും, മേൽപ്പറഞ്ഞ പ്രവൃത്തിക്കും ചെലവഴിക്കപ്പെട്ട തുക, 2014 -15 സാമ്പത്തിക വർഷ നിർവ്വഹിക്കുന്നതിനായി നിർദ്ദേശിക്കപ്പെട്ട പ്രവൃത്തികളും തുകയും ഇനി ടി ഫണ്ടിൽ അവ ശേഷിക്കുന്ന തുക എന്നീ വിശ ദാംശങ്ങൾ ലഭ്യമാക്കുമോ?

വിവരം അനുബന്ധമായി ചേർക്കുന്നു.

Sup

സെക്ഷൻ ഓഫീസർ

അനാബന്ധം

	SPECIAL DEVELOPMENT FU		M LAC 201	1-15
	Name of MLA; Shrl.\	.SIVANKUTTY		
		AS Amount		
		Sanctioned		
I.No	Name of Work	(Rs.In lakhs) E	xpenditure	Present Stage
		2011-12		
	Construction of Kamaleswaram-Aryankuzhi NH	2011-12		
1	Byepass road	2085000	1985497	Completed
'		200000	1300431	Completed
	Metalling & Tarring Pulimood bye road &			
	construction of Island at Perunelly Jn.			
_	Karalkada-subash nagar road eanchakal-			
2	Poonthura road in Muttathara ward	500000	495384	Completed
3	Construction of Melamcode-Karumam Road	3900000	3854845	Completed
	Total	6485000	6335726	
	Total	2012-13		
		2012-13		
	Construction of Sarada Garden road, Arathi			
1	road Pulluvila line in Nemom division	1200000	1160143	Completed
2	Purchase of a Bus to govt HS Vazhamuttom	1296000		Completed
3	Purchase of a Bus to Govt.LPS Thiruvallom	1057106		Completed
<u> </u>	Drinking water supply to Puthencotta-Vattavila	1007 100	1007 100	
A	in Attukal ward	1000000	776066	Completed
4	Construction of Kalipankulam K.K.Road in	1000000	110300	Completed
5	Kalipankulam ward	1000000	2121 <i>41</i>	Completed
<u> </u>	Kaliparikularii waru	1000000	010144	Completed
	Laying 200 mm pipe Swpipe and 160 mm Dia			
	pipe at Poojappura MSP Nagar, Kodoorkonam	ļ		
6	pond side in Punnakkamugal ward	979000	674439	Completed
	Construction of Azhankal-Sivanagar road and			
	related bye roads and a part of NSS college			
7	road in Pappanamcode	1500000	1366490	Completed
	Construction of Pachalloor-Erathuvilakam road	_		, i
8	in Poonkulam ward	1500000		Work in progress
	Concreting Attinkara road in Vaduvathu-			
9	Paruthikuzhy road	1200000		Work in progress
	Total	10732106	7149288	
	2013-1	4		
	Construction of CHC waiting shed in	<u> </u>		
1	Ponnumangalam ward	499900	499706	Completed
	Construction of raod and drain at Lekshmi			
2	nagar in Thirumala ward	1000000	767423	Completed
	Construction of Paloorkonam Ponnara road in			
3	Ponnumangalam ward	1500000	1484541	Completed
<u> </u>	Bituminus surfacing to the Thirumala Gardens			
	roads and construction of side drain in			
4	Thrikkannapuram Ward	2500000	2148979	Completed
	Construction of Plavila-Kotturkonam road in			
5	Punnakkamugal ward	2700000		Work in progress
<u> </u>	Construction of Toilet block at GHSS			
6	Karamana, TVM	500000		Work in progress
	TSS Laying 150 mm sewer line for a length of			
	209m and construction of 9 man holes at			
	Kunnubunglow & Anganvadi road in			
7	Mudavanmugal ward	987000		Work in progress
		<u> </u>		
	Extension of Water supply line from			!
	Karakkamandapam settlement colony to			
_	bypass roads and Thannivila in	277000		Work in progress
8	Ponnumangalam ward	2//000		. TOTA III progress
_	Construction of Ayinthumoola Raod in	3600000		Work in progress
9	Mudavanmugal ward	2600000		TTOIN III PIOGIESS
	Purchase of computer, UPS, Multimedia			1
	Projector, Screen and other items for Smart	169720		Work in progress
10	class room for Govt UPS Poojappura		4000040	
	1	12733620	4900649	7 I

Section offices

	2014-	15		
1	Laying new sewerage lane of Dr.Pai road in Poojappura Ward	49268		AS Issued
2	Construction of Sathyan Nagar Kamukinkuzhi road in Estate ward	2000000		AS Issued
3	Construction of Bus shelter near KSEB Transformer (Opp. To market in Karamana ward)	275000		File submitted for issuing AS
4	Construction of Bus shelter in Poojappura Jn. Poojappura ward	275000		File submitted for issuing AS
-	Total	2599268		
	Proposed works	for 2014-15		
SI.No	Name of Work	Proposed Amount	Remarks	
1	Construction of bus shelter opposite to Vazhamuttom Govt HS in Vellar ward	275000	Estimate called for	
2	Bus Shelter in front of Govt LPS Thiruvallam in Punchakkari ward	275000	Estimate called for	
3	Bus shelter in Estate Junction in Estate ward	275000	Estimate called for	
4	Construction of Kulikadavu in Nedungad Ward	1500000	Estimate called for	
5	Construction of Road from Anganwadi No.128 building to Madaparav vila	2000000	Estimate called for	
6	Construction of Bus Shelter in Puthenpalli Jn. In Puthenpalli ward	275000	Estimate called for	
		4600000		4000000
1	Total allotment for 2011-12, 2012-13, 20	40000000 32549994		
2	AS Issued from 2011-12, 2012-13, 2013	18385663		
3	Total Expenditure from 2011-12, 2012-1 Balance Available after AS Issued (1-2)	7450006		
4	Balance Available after expenditure of			
5	14, 2014-15	1631343		
6	Total Balance Available (4+5)	9081349		
7	New proposals thus Estimates called for	4600000		
8	Balance Available after Proposals (6-7)			4481349

Seather Offices