

പതിമൂന്നാം കേരള നിയമസഭ

പന്ത്രണ്ടാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.1398

04.12.2014 ലെ മറുപടിയ്ക്ക്

ചേലക്കര മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പിനു

കീഴിലുള്ള കെട്ടിട നിർമ്മാണം

ചോദ്യം


ഉത്തരം

ശ്രീ.കെ.രാധാകൃഷ്ണൻ

ശ്രീ.വി.കെ.ഇബ്രാഹിം കുഞ്ഞ്

(പൊതുമരാമത്ത് വകുപ്പ് മന്ത്രി)

- | | |
|--|---|
| <p>(എ) ചേലക്കര മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പിനു കീഴിൽ ഇപ്പോൾ നിർമ്മാണം നടന്നുവരുന്ന കെട്ടിടങ്ങളുടെ വിശദാംശങ്ങൾ ലഭ്യമാക്കാമോ;</p> | <p>(എ) ചേലക്കര മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പിനു കീഴിൽ ഇപ്പോൾ നിർമ്മാണം നടന്നു വരുന്ന കെട്ടിടങ്ങളുടെ വിശദാംശങ്ങൾ അനുബന്ധം - 1 ആയി ചേർത്തിരിക്കുന്നു</p> |
| <p>(ബി) അവയിപ്പോൾ ഏത് ഘട്ടത്തിലാണെന്നും എപ്പോൾ പൂർത്തിയാക്കാൻ കഴിയുമെന്നും വ്യക്തമാക്കാമോ;</p> | <p>(ബി) നിർമ്മാണം പ്രവൃത്തികളൊന്നും മുടങ്ങിക്കിടക്കുന്നില്ല.</p> |
| <p>(സി) ഏതെങ്കിലും കെട്ടിടങ്ങളുടെ നിർമ്മാണം മുടങ്ങിയിട്ടുണ്ടെങ്കിൽ അത് എത്ര കാലമായി മുടങ്ങിക്കിടക്കുന്നുവെന്നും അതിനുള്ള കാരണങ്ങളും വ്യക്തമാക്കാമോ;</p> | <p>(സി) നിർമ്മാണം പ്രവൃത്തികളൊന്നും മുടങ്ങിക്കിടക്കുന്നില്ല.</p> |
| <p>(ഡി) ഭരണാനുമതി ലഭിക്കുകയും ടെണ്ടർ നടപടികൾ പൂർത്തിയാക്കുകയും ചെയ്തിട്ടുള്ള പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ ലഭ്യമാക്കാമോ;</p> | <p>(ഡി) ഭരണാനുമതി ലഭിക്കുകയും ടെണ്ടർ നടപടികൾ പൂർത്തിയാക്കുകയും ചെയ്തിട്ടുള്ള പ്രവൃത്തികളുടെ വിശദ വിവരങ്ങൾ അനുബന്ധം - 2 ആയി ചേർത്തിരിക്കുന്നു.</p> |
| <p>(ഇ) അവയുടെ നിർമ്മാണം ആരംഭിക്കുവാൻ കാലതാമസം മെന്താണെന്ന് വിശദമാക്കാമോ;</p> | <p>(ഇ) ടെണ്ടർ നടപടികൾ പൂർത്തിയാക്കിയിട്ടുള്ള പ്രവൃത്തികൾ ആരംഭിക്കുവാൻ കാലതാമസം വന്നിട്ടില്ല.</p> |
| <p>(എഫ്) ഭരണാനുമതി ലഭിക്കുന്നതിലേക്കായി പ്രൊപ്പോസൽ സമർപ്പിച്ചിട്ടുള്ള പദ്ധതികൾ ഏതെല്ലാമാണെന്നും അവയുടെ വിശദാംശങ്ങളും നടപടികൾ ഏത് ഘട്ടത്തിലാണെന്നും വ്യക്തമാക്കാമോ?</p> | <p>(എഫ്) ഭരണാനുമതി ലഭിക്കുന്നതിനായി സമർപ്പിച്ചിട്ടുള്ള പദ്ധതികളുടെ വിശദാംശങ്ങൾ അനുബന്ധം - 3 ആയി ചേർത്തിരിക്കുന്നു.</p> |


 സെക്ഷൻ ഓഫീസർ

DETAILS OF BUILDING WORKS IN CHELAKKARA CONSTITUENCY UNDER PWD BUILDINGS DIVISION, THRISSUR

Sl No.	Name of work	Details of Administrative sanction and amount	Date of commencement of work	Date of completion as per agreement	Progress/status of the work	Percentage of completion	Expected date of completion
1	2	3	4	5	6	7	8
01	Construction of a building for ITI Chelakkara, Desamangalam	G.O.(MS) No. 17/2011/LBR dated 5.2.2011 for ₹ 299.5 lakhs	04.04.2012	03.04.2014	HDSC block masonry sunshade concreting and plastering work in progress	62%	31.03.2015
02	SCDD- Maintenance works of existing building, compound wall and construction of new toilet block for ITI, Mayannur	Order No. T1-6429/10 dated 22-11-2013 for ₹ 20.10 lakhs	04/2014	01.09.2014	Work completed	100%	
03	G.Edn Department - Higher secondary education - Annual plan 13-14 - Infrastructure development of Government HSS Cheruthuruthy Thrissur	G.O.(Rt) No. 4780/13/Gl.Edn dated 12.11.13 for ₹ 155 lakhs	19.11.2014	18.11.2015	Work started	5%	30.11.2015
LAC-ADS - 2012-13							
01	Construction of class room for Govt. VHSS Desamangalam	G.O.(Rt) No. 951/2013/S&YA dated 27.2.2013 for ₹ 100 lakhs		18.11.2014	Work completed	100%	
02	Construction of class room block for GHSS Thiruvilamala	G.O.(Rt) No. 826/2013/S&YA dated 19.2.2013 for ₹ 100 lakhs		14.10.2014	Work completed	100%	

03	IHRD - College of Applied Science , Chelakkara - Construction of first floor of Academic block	G.O.(Rt) No.1027/2013/ H.Edn dated 3.6.2013 for ₹ 50 lakhs		10.10.2014	Civil work completed	100%	
LAC-ADS - 2013-14							
01	Construction of First floor of class room block for GHSS Pazhayannur	G.O.(Rt) No.4704/2013/ G. Edn dated 6.11.2013 for ₹ 50 lakhs	21.02.2014	20.02.2015	Plastering work in progress	70%	20.02.2015
02	Construction Of class room block for SMTGHSS Chelakkara	G.O.(Rt) No.4711/2013/ G.Edn dated 6.11.2013 for ₹ 100 lakhs			Tender accepted by Govt at 20.04% above ER [DSR 2013]		
03	Construction of Class room block for GHSS Cheruthuruthy	G.O.(Rt) No.4889/2013/ G.Edn dated 20.11.2013 for ₹ 50 lakhs			Tender accepted by Govt at 14.6% above ER. LOA issued . Agreement to be executed		
04	Construction of class room block for GHSS Panjal	G.O.(Rt) No. 4712/2013/ G.Edn dated 6.11.2013 for ₹ 50 lakhs			Work tendered		
05	Construction of class room block for GUP school Painkulam	G.O.(Rt) No. 4710/2013/ G.Edn dated 6.11.2013 for ₹ 25 lakhs			Work tendered		
06	Construction of Academic block for Government Arts and Science College Chelakkara at Killimangalam	₹ 100 lakhs			Estimate submitted for according administrative sanction		

LAC-ADS - 2014-15

01	GVHSS Thiruvillawamala Construction of School building	₹ 100 lakhs				Estimate as per revised schedule Under preparation	
02	GHSS Varavoor- Construction of School building- (High School section)	₹ 100 lakhs				Estimate as per revised schedule Under preparation	
03	GHSS Varavoor- Construction of School building- (LP section)	₹ 30 lakhs				Estimate as per revised schedule Under preparation	
04	Construction of First and second block for Academic block of Government Arts and Science College Chelakkara at Killimangalam	₹ 100 lakhs				Estimate submitted for according administrative sanction	

Menged
സെക്ഷൻ ഓഫീസർ

DETAILS OF BUILDING WORKS FOR WHICH ADMINISTRATIVE SANCTION HAS BEEN RECEIVED AND TENDER FORMALITIES ARE COMPLETED

Sl. No	Name of the work	Details of administrative sanction	Amount	Progress/ Status of the work
1	Construction of Class room block for GHSS, Cheruthuruthy	G.O.(Rt.)No.4889/2013/G.Edn dated 20-11-2013	₹ 50 Lakh	Tender of the work has been accepted at 14.6% above ER. Agreement to be executed
2	Construction Of class room block for SMTGHSS Chelakkara	G.O.(Rt) No.4711/2013/ G.Edn dated 6.11.2013 for	₹ 100 lakhs	Tender accepted by Govt at 20.04% above ER[DSR 2013].

Menged

സെക്ഷൻ ഓഫീസർ

DETAILS OF PROPOSALS SUBMITTED FOR ACCORDING ADMINISTRATIVE SANCTION

Sl. No	Name of the work	Estimate Amount	Present Stage
1	Construction of Model Residential School, Chelakkara	₹ 500 Lakh	Estimate submitted
2	Construction of Class room block for GHSS, Panjal	₹ 113 Lakh	Estimate submitted
3	Construction of Academic Block for Government Arts and Science College, Chelakkara at Killimangalam [LAC ADS]	₹ 100 Lakh	Estimate submitted
4	Construction of School Building for GVHSS, Thiruvillwamala	₹ 100 Lakh	Estimate under preparation
5	Construction of school building for GHSS, Varavoor- High School section [LAC ADS]	₹ 100 Lakh	Estimate under preparation
6	Construction of school building for GHSS, Varavoor- L P section	₹ 30 Lakh	Estimate under preparation
7	Construction of first and second floor for Academic block of Government Arts and Science College, Chelakkara at Killimangalam [LAC ADS]	₹ 100 Lakh	Estimate submitted

Muzjed

സെക്ഷൻ ഓഫീസർ