

പതിമൂന്നാം കേരള നിയമസഭ

പതിനാലാം സമ്മേളനം


നക്ഷത്രചിഹ്നമിട്ട ചോദ്യം നമ്പർ: *501

23.07.2015 ൽ മറുപടിക്ക്

റെയിൽവേ-വൈദ്യുതീകരണവും പാതയിരുട്ടിപ്പിക്കലും

ചോദ്യം		ഉത്തരം	
<p>(ശ്രീ.പി.ടി.എ. റഹീം ,, വി.ശിവൻകുട്ടി ശ്രീമതി.പി. അയിഷാ പോറ്റി ഡോ.കെ.ടി.ജലീൽ :</p>		<p align="center">(ശ്രീ. ആര്യാദർ മുഹമ്മദ് (ഉൾജജ വകുപ്പുമന്ത്രി)</p>	
(എ)	<p>വൈദ്യുതീകരണവും പാതയിരുട്ടിപ്പിക്കലും സമയ ബന്ധിതമായി പൂർത്തിയാക്കിക്കൊടുത്ത്, സംസ്ഥാനത്ത് റെയിൽ ഗതാഗത മേഖലയിൽ ഉണ്ടാക്കുന്ന പ്രതിസന്ധി സർക്കാർ വിലയിരുത്തിയിട്ടുണ്ടോ;</p>	(എ)	<p>ഉണ്ട്. പാത ഇരുട്ടിപ്പിക്കൽ പണികളുടെ നിലവിലെ അവസ്ഥ അനുബന്ധം ആയി ചേർത്തിരിക്കുന്നു. ഷൊർണ്ണൂർ-കണ്ണൂർ വൈദ്യുതീകരണ പ്രവർത്തിപ്പുരോഗമിക്കുന്നു. ഷൊർണ്ണൂർ - കോഴിക്കോട് വരെയുള്ള സെക്ഷൻ ഉടൻ കമ്മീഷൻ ചെയ്യുകയും ബാക്കിയുള്ളത് മാർച്ച് 2016 നോടുകൂടി കമ്മീഷൻ ചെയ്യുകയും ചെയ്യുമെന്ന് റെയിൽവേ അറിയിച്ചിട്ടുണ്ട്. കണ്ണൂർ-മംഗലാപുരം വൈദ്യുതീകരണ പ്രവർത്തി 2016 ജൂൺ മാസത്തിൽ കമ്മീഷൻ ചെയ്യത്തക്ക രീതിയിൽ പുരോഗമിക്കുന്നു.</p>
(ബി)	<p>റെയിൽവേ യാത്രക്കാരുടെ എണ്ണം ക്രമാതീതമായി അനുദിനം വർദ്ധിച്ചു വരുമ്പോഴും, വർഷങ്ങളായി നീളുന്ന പ്രസ്തുത പ്രവൃത്തികൾ സമയബന്ധിതമായി പൂർത്തിയാക്കാൻ നടപടി സ്വീകരിക്കാത്തതിന്റെ കാരണം വ്യക്തമാക്കാമോ ?</p>	(ബി)	<p>ആവശ്യത്തിന് ഫണ്ട് റെയിൽവേ യിൽ നിന്നും കൃത്യമായി ലഭ്യമാകാത്തതിനാലും സ്ഥലമേറ്റെടുത്ത് റെയിൽവേക്ക് നൽകുന്നതിനുള്ള തടസ്സങ്ങളും കാരണമാണ് പാതയിരുട്ടിപ്പിക്കൽ, ഗേജ്മാറ്റം തുടങ്ങിയ പണികൾ സമയബന്ധിതമായി പൂർത്തിയാക്കാത്തതെന്ന് വിലയിരുത്തുകയും, ഈ പണികൾക്ക് കൃത്യമായി ആവശ്യമായ തുകകൾ ലഭ്യമാക്കി റെയിൽവേ പണികൾ സമയബന്ധിതമായി പൂർത്തിയാക്കണമെന്ന് കേന്ദ്ര സർക്കാരിനോട് സംസ്ഥാന സർക്കാർ പല പ്രാവശ്യം ആവശ്യപ്പെടുകയും ചെയ്തിട്ടുണ്ട്.</p>

		<p>സ്ഥലമേഖലകൾ തൃശ്ശിതപ്പെടുത്താനുള്ള നിലവിലുള്ള സംസ്ഥാന സർക്കാർ സ്വീകരിച്ചിട്ടുള്ള സംസ്ഥാനത്തിന്റെ സമഗ്രമായ റെയിൽവേ വികസനത്തിന് ആവശ്യമായ കാര്യങ്ങളെല്ലാം തന്നെ നടപ്പിലാക്കേണ്ടത് റെയിൽവേയാണ്. അതിനായി സംസ്ഥാന സർക്കാർ നിരന്തരമായി കേന്ദ്ര റെയിൽവേ മന്ത്രാലയത്തിലും റെയിൽവേയുടെ എല്ലാ തലങ്ങളിലും സമ്മർദ്ദം ചെലുത്തുന്നുണ്ട്. ഈ പണികൾ എത്രയും പെട്ടെന്ന് പൂർത്തിയാക്കണമെന്നും അതിനായി ആവശ്യമായ തുക ഉടൻ അനുവദിക്കണമെന്നും സംസ്ഥാന സർക്കാർ ഇതിനോടകം തന്നെ പല പ്രാവശ്യം റെയിൽവേയോട് അഭ്യർത്ഥിച്ചിട്ടുണ്ട്.</p>
--	--	---



 സെക്ഷൻ ഓഫീസർ

Present status (Detailed) Doubling of Railway Tracks- Ernakulam - Kayamkulam Via .
Kottayam and Alappuzha

Name of Work	District	Area of Land			Remarks
		Total (Hector)	Acquired and Handed over to Railways	Balance	
Mulanthuruthy - Kuruppanthara	Kottayam	7. 9211	7. 5215	0. 3996	The progress of Land acquisition is pending with the District Collector Kottayam
Kuruppanthara - Chingavanam	Kottayam	15. 1158	2. 3317	12. 7841	Out of 15. 1158 hectors of land 2.1328 hectors of land was handed over to Railways till date. All the L A process were completed for this reach . The Railways is not taking possession of the land . They were on the stand that the land in the second reach is not required now as there is no sufficient funds available with them. The District collector Kottayam informed that the land Acquisition in Nattakom, Panachikkadu , Muttambalam and Perumbaikkadu Villages became denova.
Chingavanam- Chengannur	Kottayam	10. 5462	10. 5462	0. 0000	Fully handed over.

Chengannur- Chingavanam Doubling	Pathanamthitta	7. 9547	6. 9305	1. 0242	<p>I. <u>Balance - 00.1330 Hectors of land in Thiruvalla Village</u></p> <p>(A) Structural valuation in S No. 290/93 is not yet received from the Railways (0.0470 Hectors)</p> <p>(B) Disposition of land in Sy. No. 215/48 is stayed by Hon'ble High Court in WP e 5124/11. Counter Affidavit filed (0.0860 Hectors)</p> <p>II. <u>Balance - 00.9772 Hectors of land in Kuttappuzha Village</u></p> <p>(A) Structural valuation of 00.7032 Hectors of land is yet to be received from Railways</p> <p>(B) 00.2740 Hectors of land couldn't hand over to Railways because High Court Stay</p> <p>III. <u>Balance 00.1169 Hectors of land in Kuttappuzha Village(Additional Acquisition)</u></p> <p>(A) Declaration for an extent of 00.1169 Hectors was issued . Pending with DC, PTA</p> <p>The Land Acquisition of 00.1508 Hectors of land is stayed by Hon'ble High Court</p>
Harippad- Ambalappuzha Doubling	Alappuzha	21. 5080	21. 3572	0. 1508	Fully Handed over to Railways
Mulamthuruthy Kuruppenthura Doubling	Ernakulam	5. 2863	5. 2863	0. 0000	Ernakulam Village → 00.80 Hectors Elankulam Village → 01.70 Hectors Kumbalam Village → 02.10 Hectors Kumbalam Village → 02.15 Hectors Maradu village → 02.50 Hectors Grand Total -----> 09.25 Hectors
Ernakulam- Kumbalam Doubling	Ernakulam	9. 25	Preliminary stage	9. 25	

Kumbalam- Thuravur Doubling	Alappuzha	11. 13	Preliminary Stage	11. 13	<p>The Land Acquisition is pending with the District Collector, Ernakulam and with the Railways/ Railways is not yet finalized the alignment. Railways requested for providing land free of cost as well as for bearing 50% cost of the work by the State Government</p> <p>Aror Village Ezhupunna Village Kuthiyathodu Village Kodumthuruthu Village</p> <p>The Land Acquisition is pending with the District Collector, Alappuzha and with the Railways/ Railways is not yet finalized the alignment. Railways requested for providing land free of cost as well as for bearing 50% cost of the work by the State Government</p>
-----------------------------------	-----------	--------	----------------------	--------	--


 സെക്ഷൻ ഓഫീസർ