


പതിമൂന്നാം കേരള നിയമസഭ
പതിനഞ്ചാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ 1755 04.12.2015-ൽ മറുപടിയ്ക്ക്

തദ്ദേശ സ്വയംഭരണ വകുപ്പ് മുഖാന്തിരം നടപ്പിലാക്കുന്ന
നിർമ്മാണ പ്രവൃത്തികൾ

	<p align="center"><u>ചോദ്യം</u> ശ്രീ.തോമസ് ചാണ്ടി</p>	<p align="center"><u>മറുപടി</u> ഡോ.എം.കെ.മുനീർ (പഞ്ചായത്തും സാമൂഹ്യനീതിയും വകുപ്പുമന്ത്രി)</p>
(എ)	<p>കട്ടനാട് നിയോജകമണ്ഡലം ആസ്തി വികസന സ്കീമിൽ നിന്നും തദ്ദേശ സ്വയംഭരണ വകുപ്പ് മുഖാന്തിരം നടപ്പിലാക്കുന്ന നിർമ്മാണ പ്രവൃത്തികളുടെ പുരോഗതി അവലോകന റിപ്പോർട്ട് ലഭ്യമാക്കുമോ?</p>	<p>(എ) കട്ടനാട് നിയോജകമണ്ഡലം ആസ്തി വികസന സ്കീമിൽ നിന്നും തദ്ദേശ സ്വയംഭരണ വകുപ്പ് മുഖാന്തിരം നടപ്പിലാക്കുന്ന നിർമ്മാണ പ്രവൃത്തികളുടെ പുരോഗതി അവലോകന റിപ്പോർട്ട് അനുബന്ധമായി ചേർക്കുന്നു.</p>


 സെക്ഷൻ ഓഫീസർ

PROGRESS REPORT (SRI. THOMAS CHANDY MLA)

YEAR	SL. NO	DATE OF A.S	NAME OF WORK	AMOUNT Rs. in Lac	REMARKS
2014-15	1	GO(Rt)No. 2385/2014/LSGD dated 12.09.2014 Rs. 25 Lakhs	Construction of Kuppappuram GHSS Smart Classroom	25	To be retendered
2015-16	2	GO(Rt)No. 278/2015/LSGD dated 29.01.2015 Rs. 30 Lakhs	Mampuzhakkari Chemputhara Motorthara-Vaikkathusseri Palam road metalling and tarring in Ramankary GP	30	Agreement executed. Work started
2015-16	3	GO(Rt)No. 278/2015/LSGD dated 29.01.2015 Rs. 40 Lakhs	Construction of Road Mamparambu-Kuttisseri-Kidangara road 1 st reach in Veliyanad GP	40	Agreement executed. Work not started. Due to flood
2015-16	4	GO(Rt)No. 278/2015/LSGD dated 29.01.2015 Rs. 50 Lakhs	Construction of road from Chathurthyakari Junction towards North Venattukad (1 st reach) in Pulinkunnu GP	50	Selection notice given 18.11.2015
2015-16	5	GO(Rt)No. 278/2015/LSGD dated 29.01.2015 Rs. 25 Lakhs	Formation of road from south side of 88 Palam towards West Nagavally Kshethram vare (ward 10) in Ramankary GP	25	Agreement to be executed. So to be retendered
2015-16	6	GO(Rt)No. 278/2015/LSGD dated 29.01.2015 Rs. 40 Lakhs	Formation of road from Thettallikkara Motorshed towards east shutter mada vare road in Veliyanad GP	40	Work not started. Due to floor
2015-16	7	GO(Rt)No. 278/2015/LSGD dated 29.01.2015 Rs. 25 Lakhs	Narakathara NSS Karayogam Junction – BVVP school vare road maintenance in ward No. 7 & 10 of Neelamperror GP	25	Agreement executed
2015-16	8	GO(Rt)No. 278/2015/LSGD dated 29.01.2015 Rs. 25 Lakhs	Karuppan Junction – Aarattukadavu road gravelling and tarring in ward No. 4 of Kavalam GP	25	Agreement executed. Work started
2015-16	9	GO(Rt)No. 278/2015/LSGD dated 29.01.2015 Rs. 10 Lakhs	Padanilam Junction towards North-(Padanilathu Mallisseri road Metalling and tarring in ward No. 9 of Veeyapuram GP)	10	Final bill to be paid
2015-16	10	GO(Rt)No. 278/2015/LSGD dated 29.01.2015 Rs. 25 Lakhs	Formation of road from Highschool padi to Veliyilpadi in ward No. 13 of Veeyapuram GP	25	1 st metalling completed
2015-16	11	GO(Rt)No. 278/2015/LSGD dated 29.01.2015 Rs. 25 Lakhs	In Edathua – Thakazhy road formation of road from Onnam palam to Kareechira palam vare palli road in ward No. 7 of Thakazhy GP	25	Culvert completed
2015-16	12	GO(Rt)No. 278/2015/LSGD dated 29.01.2015 Rs. 20 Lakhs	Culvert construction in front of Edayadi Palli across Nattuthode in ward No. 15 of Pulinkunnu GP	20	Selected contractor not execute agreement

2015-16	13	GO(Rt)No. 278/2015/LSGD dated 29.01.2015 Rs. 25 Lakhs	Kumarankari PWD road ² towards south Kochukuttan purackal Puthenkalam vare road formation	25	Agreement executed. Work started
2015-16	14	GO(Rt)No. 278/2015/LSGD dated 29.01.2015 Rs. 25 Lakhs	Koyikkari Vettichira 2 nd reach Anpathilchira Culvert road formation	25	Agreement executed. Initial level approved. Work not started
2015-16	15	GO(Rt)No. 609/2015/LSGD dated 28.02.2015 Rs. 20 Lakhs	Metalling and tarring of road from Ambrayil bridge to Ettilpadi in ward No. 4	20	Selected contractor not execute agreement. So notice given to the 2 nd lowest
2015-16	16	GO(Rt)No. 1072/2015/LSGD dated 07.04.2015 Rs. 10 Lakhs	Metalling and tarring or Block Moolachira road Kochuparambu towards east moolachira 1 st reach	10	Agreement executed. Materials collected.
2015-16	17	GO(Rt)No. 1072/2015/LSGD dated 07.04.2015 Rs. 21.20 Lakhs	Special upgradation and repairs to road from Thatherry palam to jyothi junction Nedumudy GP	21.20	Agreement executed on 24.11.2015
2015-16	18	GO(Rt)No. 1072/2015/LSGD dated 07.04.2015 Rs. 10 Lakhs	Renovation of road from Malikalunku to PMGSY road Thalavady GP	10	Agreement executed on 31.08.2015
2015-16	19	GO(Rt)No. 1072/2015/LSGD dated 07.04.2015 Rs. 13.90 Lakhs	Pandamkari Ettuparapadi to Thekkekannamali muttorthara road towards south	13.90	Selected contractor not execute agreement. So notice given to the 2 nd lowest.
2015-16	20	GO(Rt)No. 2812/2015/LSGD dated 15.09.2015 Rs. 20 Lakhs	Tarring of Amrayil padi Devaswam chira road in Thalavady GP	20	Tendered on 27.11.2015
2015-16	21	A.S not issued	Metalling and tarring of Chembumthara muttu to North via Kurisadi Uthumthara road First reach ward 5 in Ramankary GP	29	Proposal under consideration in Government
2015-16	22	A.S not issued	Improvements to the road from north side of Koyikkad bridge to Nanma store in Nedumudy GP	16.55	Proposal under consideration in Government
2015-16	23	A.S not issued	Improvements to the road from Padaharam road to CSI church lind reach in Thakazhy GP	15	Proposal under consideration in Government
2015-16	24	A.S not issued	Gravelling and metalling of road from Onnamkara palam to south St. Sebastians Church near Polemuttu Bridge in Champakulam GP	38	Proposal under consideration in Government
2015-16	25	A.S not issued	Improvements to the road from Nedumudy road Junction to Panaveli palam ward 1 in Champakulam GP	37	Proposal under consideration in Government
2015-16	26	A.S not issued	Metalling and tarring of Methikalum padi-Palliparambupadi-Mutharamman padi-Venneli manakkupadi in ward No. 5 of Thalavady GP	17	Proposal under consideration in Government

2015-16	27	A.S not issued	Metalling and tarring of road from Govt. High School Thalavady via in UP School NSS Karayogam palam Ward No. 11 Thalavady GP	18.10	Proposal under consideration in Government
2015-16	28	A.S not issued	Improvements to the road from Kalathilapalam near Gurumandiram south varriam road ward No. 14 Thakazhi GP	25	Proposal under consideration in Government
2015-16	29	A.S not issued	Concreting of road from Thekkera Co-Operative Bank No. 503 to Kuttanad SNDP Union Office ward No. 2 of Champakulam GP	12	Proposal under consideration in Government

[Handwritten Signature]
[Handwritten Name]