

പതിമൂന്നാം കേരള നിയമസഭ  
പതിനഞ്ചാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത  
ചോദ്യം നമ്പർ : 2614

14/12/2015 -ൽ  
മറുപടിയ്ക്കു്

ശബരിമല മാസ്റ്റർ പ്ലാൻ

ചോദ്യം

ഉത്തരം

ശ്രീ. രാജു എബ്രഹാം

ശ്രീ. വി.എസ്. ശിവകുമാർ,  
ആരോഗ്യവും കുടുംബക്ഷേമവും  
ദേവസ്വവും വകുപ്പു മന്ത്രി.

എ) ശബരിമല മാസ്റ്റർ പ്ലാനിൽ ഉൾപ്പെടുത്തിയിരിക്കുന്ന പദ്ധതികൾ എന്തൊക്കെയാണെന്നും ഇതിന് നിശ്ചയിച്ചിട്ടുള്ള ചിലവ് എത്രയാണെന്നും വ്യക്തമാക്കുമോ; ഏതെങ്കിലും പദ്ധതിയുടെ നിർമ്മാണം പൂർത്തിയായിട്ടുണ്ടോ; എങ്കിൽ ഏതൊക്കെ പദ്ധതികളാണ് നിർമ്മാണം പൂർത്തിയാക്കിയത് എന്ന് വിശദമാക്കുമോ;

ബി) ഏതൊക്കെ പദ്ധതിയുടെ നിർമ്മാണമാണ് ഇപ്പോൾ നടക്കുന്നതെന്ന് വിശദീകരിക്കുമോ; ഇവയുടെ പണികൾ ഏത് ഘട്ടം വരെയായി എന്ന് വ്യക്തമാക്കുമോ; ഇവയുടെ നിർമ്മാണത്തിന് ഏതെങ്കിലും തടസ്സം ഉണ്ടോ; എങ്കിൽ എന്തൊക്കെയാണെന്നും പ്രസ്തുത തടസ്സം നീക്കാൻ എന്തു നടപടികളാണ് സ്വീകരിച്ചിട്ടുള്ളതെന്നും ഇവയുടെ ഓരോന്നിന്റേയും പണി എന്നു പൂർത്തിയാകും എന്നും വ്യക്തമാക്കുമോ;

സി) ശബരിമല മാസ്റ്റർ പ്ലാനിൽ ഇനി ആരംഭിക്കാനുള്ള പദ്ധതികൾ ഏവ; ഇവയുടെ ആരംഭിക്കാതിരുന്നതിന്റെ കാരണവും പ്രസ്തുത പണി എന്നാൽക്കൊന്നാകും എന്നും വ്യക്തമാക്കുമോ;


ഡി) ശബരിമല മാസ്റ്റർ പ്ലാനിൽപ്പെട്ട ഏതെങ്കിലും പദ്ധതികൾക്ക് വനം വകുപ്പിന്റേയോ കേന്ദ്ര സർക്കാരി

എ) ശബരിമല മാസ്റ്റർപ്ലാൻ അൻപത് വർഷക്കാലം നീണ്ടുനിൽക്കുന്ന ഒരു ദീർഘകാല പദ്ധതിയാണ്. ശബരിമല മാസ്റ്റർ പ്ലാനിന്റെ ഒന്നാംഘട്ട പ്രവർത്തനങ്ങളാണ് ഇപ്പോൾ നടന്നുകൊണ്ടിരിക്കുന്നത്. കാലാകാലങ്ങളിൽ കൂടുന്ന ശബരിമല മാസ്റ്റർപ്ലാൻ ഉന്നതാധികാര സമിതിയുടെ തീരുമാന പ്രകാരം മുൻഗണനാ ക്രമത്തിലാണ് ഓരോ പദ്ധതിയും നടപ്പിലാക്കിവരുന്നത്. ഇപ്പോൾ നടന്നുകൊണ്ടിരിക്കുന്ന പണികൾ എല്ലാ തന്നെ സീസൺ കഴിഞ്ഞ് പൂർത്തീകരിക്കുന്നതാണെന്നും ശബരിമല മാസ്റ്റർപ്ലാൻ ഹൈപ്പർ കമ്മിറ്റി ഭരണാനുമതി നൽകിയിട്ടുള്ള എല്ലാ പദ്ധതികളും പൂർത്തീകരണ ഘട്ടത്തിലാണെന്നും തിരുവിതാംകൂർ ദേവസ്വം ബോർഡ് അറിയിച്ചിട്ടുണ്ട്. പദ്ധതികളുടെ പൂർത്തീകരണം സംബന്ധിച്ചും ഇപ്പോൾ നടന്നുകൊണ്ടിരിക്കുന്നതുമായ പണികളെ സംബന്ധിച്ചുമുള്ള വിശദമായ ലിസ്റ്റ് അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.

ഡി) ശബരിമല മാസ്റ്റർപ്ലാനിൽപ്പെട്ട കുന്നാർ വാമിന്റെ ഉയരംകൂട്ടി ശബരിമല തീർത്ഥാടകർക്ക് ആവശ്യമായ ശുദ്ധജലം ലഭ്യമാക്കു

നേറയോ അനുമതി ലഭിക്കേണ്ടതാ  
യിട്ടുണ്ടോ; എങ്കിൽ ഏതൊക്കെ  
പദ്ധതികൾക്ക് ഏതൊക്കെ അനുമതി  
യാണ് ലഭിക്കേണ്ടത് എന്ന് വ്യക്തമാ  
ക്കുമോ; അനുമതി ലഭിക്കാൻ  
എന്തൊക്കെ നടപടികളാണ് സ്വീകരിച്ചി  
ട്ടുള്ളതെന്നും ഇവയുടെ പണി  
എന്നാരംഭിക്കാനാകും എന്നും  
വിശദമാക്കുമോ?

നന്തിനുള്ള പദ്ധതിക്ക് രൂപം നൽകി, പ്രസ്തുത  
പദ്ധതി ആരംഭിക്കു നന്തിന് കേന്ദ്ര  
വൈൽഡ് ലൈഫ് ബോർഡിൻറെ  
അനുമതിക്ക് അപേക്ഷിച്ചിരുന്നെങ്കിലും  
അനുമതി ഇതുവരെ ലഭ്യമായിട്ടില്ല. ആയത്  
ലഭ്യമാക്കുന്നതിനുള്ള നടപടികൾ  
വനം-വന്യജീവി വകുപ്പുമായി ചേർന്ന്  
സ്വീകരിച്ചിട്ടുണ്ടെന്നും, റോപ്‌വേ നിർമ്മാണ  
ത്തിന് കൊൽക്കത്തയിലെ ദാമോദർ റോപ്പ്  
വേയ്സുമായി കരാറിൽ ഏർപ്പെട്ടിട്ടുള്ള  
തായും ഇതിനുള്ള അനുവാദം വാങ്ങുന്ന  
തൂൾപ്പെയ്സുള്ള കാര്യങ്ങൾ റോപ്‌വേ  
നിർമ്മാതാക്കളാണ് കരാർ പ്രകാരം  
ചെയ്യേണ്ടതെന്നും ദേവസ്വം ബോർഡ്  
അറിയിച്ചിട്ടുണ്ട്.



സെക്ഷൻ ഓഫീസർ

**STATEMENT SHOWING THE STATUS OF WORKS UNDER  
SABARIMALA MASTER PLAN**

Sl. No	Name of the Work	Administrative Sanction Amount	Remarks
1	Construction of Queue Complex unit I, II & III between Sabaripet and Marakkootam, Sabarimala	Rs.1,05,00,000/-	Completed
2	SMP-Nilakkal-Construction of Roads and Drains including earth work excavation and filling	Rs.2,79,00,000/-	Completed
3	SMP-Nilakkal-Construction of Parking Area 'C' and KSRTC Parking Land	Rs.1,85,00,000/-	Completed
4	SMP-Nilakkal-Construction of Parking Area 'D' and Retaining wall and Drains	Rs.2,40,00,000/-	Completed
5	SMP-Sabarimala-Improvements to demolished building area by providing interlocking Cobbles and side protection works near maramath complex	Rs.42,25,000/-	Completed
6	SMP-Nilakkal- Supplying and erecting High Mast Lights	Rs.22,00,000/-	Completed
7	SMP-Nilakkal-Construction of facility centre for crew of vehicles	Rs.39,00,000/-	Completed
8	SMP-Nilakkal- Construction of Check Dam near Kaduvathodu	Rs.38,50,000/-	Completed
9	SMP-Nilakkal-Construction of Ground Level Water Tank	Rs.68,25,000/-	Completed

10	SMP-Sabarimala- Improvements and widening to Swamy Ayyappan Road	Rs.5,59,000/-	Completed
11	SMP-Sabarimala- Construction of Grade Separator (Under Pass) at Marakkoottam	Rs.1,02,00,000/-	Completed
12	SMP-Nilakkal- Extension of Malikappuram elevated approach (Fly Over)	Rs.30,00,000/-	Completed
13	SMP-Nilakkal- Extending the side walls of the upstream side of Check Dam near Kaduvathodu	Rs.25,00,000/-	Completed
14	SMP-Nilakkal-Providing Drain on the newly constructed road	Rs.77,60,000/-	Completed
15	SMP-Nilakkal-Providing Drain on the newly developed parking ground C & D	Rs.77,60,000/-	Completed
16	SMP-Construction of Latrine complex at Pamba Manalpuram unit-I	Rs.1,24,10,000/-	Completed
17	SMP-Construction of Latrine complex at Pamba Manalpuram unit-II	Rs.1,24,10,000/-	Completed
18	SMP-Sabarimala- Construction of Queue Complex from Marakkoottam to Saramkuthy from chainage 250m	Rs.1,59,00,000/-	Completed
19	SMP-Sabarimala- Construction of Queue Complex from	Rs.1,59,00,000/-	Completed

	Marakkoottam to Saramkuthy from chainage 310m		
20	SMP-Sabarimala-Construction of Toilet Block	Rs.2,05,00,000/-	Completed
21	SMP-Sabarimala-Construction of Queue Complex from Marakkoottam to Saramkuthy from chainage 190m	Rs.1,59,00,000/-	Completed
22	Design, Construction, Erection, Testing & Commissioning of 5MLD Sewage Treatment Plant at Sannidhanam, Sabarimala based on activated Sludge process or S.B.R Technology followed by O & M of 60 months , Sewage pumping station laying of rising main including supply of material, labour & complete (On Turnkey Basis)	Rs.22,87,00,000/-	Completed-The Sewage networks to the Plant has to be rectified
23	SMP-Sabarimala-Construction of Queue Complex from Marakkoottam to Saramkuthy from chainage 80M	Rs.1,65,35,000/-	Completed
24	SMP-Nilakkal-Construction of Bus Terminal and improvements to the parking ground	Rs.2,05,00,000/-	Completed
25	SMP-Nilakkal-Resurfacing of existing internal roads and providing roads and	Rs.4,02,60,000/-	Completed

	providing walkways		
26	SMP-Nilakkal- Resurfacing of entry and exit roads	Rs.1,05,00,000/-	Completed
27	SMP-Pamba-Construction of Restaurant Block	Rs.3,78,00,000/-	Ground Floor of the building is completed. Remaining work in progress
28	SMP-Pamba-Construction of Toilet Block at Pamba Manalpuram Unit III	Rs.1,87,00,000/-	Completed, to be opened for usage within two days
29	SMP-Pamba-Construction of Ground Level RCC Water tank Unit V	Rs.1,68,70,000/-	Completed
30	SMP-Pamba-Construction of Ground Level RCC Water Tank Unit VI	Rs.1,68,70,000/-	Completed
31	SMP-Pamba-Construction of Godown	Rs.1,45,00,000/-	Ground Floor of the building is completed and open for storage. Remaining works will be taken up after season
32	SMP-Nilakkal-Providing Street Lighting along existing internal roads.	Rs.1,01,00,000/-	Completed.
33	SMP Sabarimala- Construction of Queue complex from Marakkoottam to	Rs.1,59,00,000/-	Completed.

	Saramkuthy from Chainage 370m		
34	SMP-Sabarimala- Construction of Queue complex from Marakkootam to Saramkuthy from Chainages 430m	Rs.1,59,00,000/-	Completed.
35	SMP-Pamba-Construction of Annadanam Block	Rs.3,78,00,000/-	Ground Floor of the building is completed and open for Annadanam. Remaining works will be taken up after season

*[Handwritten Signature]*

02/03/2016