


**പതിമൂന്നാം കേരള നിയമസഭ**  
**പതിനഞ്ചാം സമ്മേളനം**

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ 3427, 16.12.2015-ൽ മറുപടിയ്ക്ക്

കായംകുളം അസംബ്ലി മണ്ഡലത്തിൽ തദ്ദേശ സ്വയംഭരണ വകുപ്പിന്  
കീഴിലെ പ്രവൃത്തികൾ

<u>ചോദ്യം</u> ശ്രീ.സി.കെ.സദാശിവൻ		<u>മറുപടി</u> ഡോ.എം.കെ.മുനീർ (പഞ്ചായത്തും സാമൂഹ്യനീതിയും വകുപ്പുമന്ത്രി)	
(എ)	എം.എൽ.എ മണ്ഡല ആസ്തി വികസന പദ്ധതി പ്രകാരം കായംകുളം അസംബ്ലി മണ്ഡലത്തിൽ 2013, 2014, 2015 വർഷങ്ങളിൽ ഭരണാനുമതി ലഭിച്ചതും ലഭിക്കാനുള്ളതുമായ തദ്ദേശ സ്വയംഭരണ വകുപ്പിന്റെ കീഴിലെ പ്രവൃത്തികൾ ഏതൊക്കെയാണെന്നും അവയിൽ പൂർത്തീകരിച്ചവ, നടന്നുകൊണ്ടിരിക്കുന്നവ, ടെൻഡർ ചെയ്യാനുള്ള പ്രവൃത്തികൾ എന്നിവ ഏതൊക്കെയാണെന്നും വിശദമാക്കാമോ;	(എ)	വിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	ഭരണാനുമതി ലഭിച്ച പല പ്രവൃത്തികളും നിർമ്മാണം ആരംഭിക്കുവാൻ കഴിയാത്ത സ്ഥിതി ശ്രദ്ധയിൽപ്പെട്ടിട്ടുണ്ടോ; എങ്കിൽ ഇതിന്റെ കാരണം വ്യക്തമാക്കാമോ; പ്രസ്തുത നിർമ്മാണ പ്രവൃത്തികൾ അടിയന്തിരമായി പൂർത്തിയാക്കുന്നതിനാവശ്യമായ നടപടി സ്വീകരിക്കുമോ?	(ബി)	ശ്രദ്ധയിൽപ്പെട്ടിട്ടില്ല. ഭരണാനുമതി ലഭിച്ച ചെട്ടികളുണ്ടെന്ന് ഗ്രാമപഞ്ചായത്തിലെ കുറ്റിക്കലേത്ത് കടവ് പാലം എന്ന പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല. സൗത്ത് സർക്കിൾ സൂപ്രണ്ടിംഗ് എഞ്ചിനീയറുടെ ഓഫീസിൽ നിന്നും സാങ്കേതിക അനുമതി ലഭിക്കുന്ന മുറയ്ക്ക് ടെണ്ടർ നടപടികൾ ആരംഭിക്കുന്നതാണ്.

  
 സെക്ഷൻ ഓഫീസർ

**LIST OF WORKS PROPOSED UNDER LAC-ADC FOR THE YEAR 2012-13, 13-14, 14-15, 15-16**

**ഒമ്പതാം വാർഷികം**

**SRI. SADASIVAN MLA**

Year	Sl. No	File No	Date of AS	Name of Work	Amount	Name of implementing Officer	Date of completion as per AS	Actual date of completion	Amount paid	Remarks		
				<b>SRI. SADASIVAN MLA</b>								
2013-14	1	D6-1057/14	GO No. 613/2014 LSGD dated 01.03.2014 Rs. 50 Lakhs	Koyikkal Market Kochampalam - Vathikulam road - Bharanikavu GP	50 Lakhs	Executive Engineer	31.07.2015			Metallling Started		
2013-14	2	D6-21054/14	GO No. 613/2014 LSGD dated 01.03.2014 Rs. 25 Lakhs	Eeerkaalathu Junction Pallimukku road Bharanikavu GP	25 Lakhs	Executive Engineer	14.07.2015			2nd metallling completed.		
2013-14	3	D6-31055/14	GO No. 613/2014 LSGD dated 01.03.2014 Rs. 25 Lakhs	Kshethram Kunnil muttakaram muku road Bharanikavu GP	25 Lakhs	Executive Engineer	31.07.2015			Work completed. Bill under preparation.		
2013-14	4	D6-41056/14	GO No. 613/2014 LSGD dated 01.03.2014 Rs. 25 Lakhs	Pallimukku - sujana road - Pathiyoor GP	25 Lakhs	Executive Engineer	31.08.2015			list metallling completed. 11nd metal stack reported.		
2013-14	5	D6-51058/14	GO No. 613/2014 LSGD dated 01.03.2014 Rs. 25 Lakhs	Enakulangara - Mavilathu road - Pathiyoor GP	25 Lakhs	Executive Engineer	14.07.2015			Completed. Final bill under scrutiny.		
2013-14	6	D6-61059/14	GO No. 613/2014 LSGD dated 01.03.2014 Rs. 25 Lakhs	Krishnapuram Chirakkal Kutty manjinattumukku road - Krishnapuram GP	25 Lakhs	Executive Engineer	24.06.2015	14.07.2015		2nd metallling and drainage completed. Tarring to be done.		
2013-14	7		GO No. 613/2014 LSGD dated 01.03.2014 Rs. 35 Lakhs	Ambalammukku - (Vadakkan Koyikkal road) Kandallloor GP	35 Lakhs	Executive Engineer	1.10.2014		654872	drainage completed. Only tarring to be completed. Part bill paid		

Year	Sl. No	File No	Date of AS	Name of Work	Amount	Name of implementing Officer	Date of completion as per AS	Actual date of completion	Amount paid	Remarks
2013-14	8	D5/613/14	GO No. 613/2014 LSGD dated 01.03.2014 Rs. 50 Lakhs	2013-14 Koikkathara Chalumpattu mukku road Tarring & Retaining wall - Chettikulangara GP	50 Lakhs	Executive Engineer	1.10.2014	20.06.2015		Work completed. Rs. 3778709 allotment received and bill in treasury
2014-15	9	D6-100/14	GO No. 613/2014 LSGD dated 01.03.2014 Rs. 25 Lakhs	2013-14 - LAC -ADF - Prayar Junction - Chankoor jilla Athirthi road Devikulangara GP	25 Lakhs	Executive Engineer	20.08.2014	24.06.2015		2404310/- Allotment received and bill in treasury . Final bill in submitted.
2014-15	10	D6-1819/14	GO (Rt) No 1816/2014 LSGD dated 15.07.2014 Rs. 30 Lakhs	2013-14 Raising & retarring Koledathumukku - Marangattumukku - Chentittapally road in Kayamakulam Municipality Ch. 550 towards east	30 Lakhs	Executive Engineer	22.07.2015			2nd metalling completed. Tarring is pending.
2014-15	11	D6-1820/14	GO (Rt) No 1816/2014 LSGD dated 15.07.2014 Rs.35 Lakhs	2013-14 Raising & retarring Nirayil mukku - Pallithottathu Junction - Kochampalam Jn. Railway road in Klayamakulam Municipality ch0 to 1495	35 Lakhs	Executive Engineer	31.09.2015			1st metalling completed.
2015-16	12		GO (Rt) No 2559/2014 LSGD dated 30.09.2014 Rs1.69 crore	Construction of new bridge in kuttikalethukadavu in Chettikulangara GP	1 crore 69 lakhs	Executive Engineer				Design approved recast estimate submitted to SE for TS and will be obtained soon

Year	Sl. No	File No	Date of AS	Name of Work	Amount	Name of implementing Officer	Date of completion as per AS	Actual date of completion	Amount paid	Remarks
	13			Construction of Vayanasala in ward 28 Kayamakulam Municipality	25 lakhs					Proposal sent to CE 17.12.2014
2015-16	14	D6-133/15	GO No. 347/2015 LSGD dated 3.02.2015 Rs. 25 Lakhs	Karimuttam Junction Ambadimukku road retarring in Bharanikavu GP	25 Lakhs	Executive Engineer	31.01.2016			Patch work done. Retarring to be completed. Rain affected tarring.
2015-16	15	D3-2039/15	GO No. 1276/2015 LSGD dated 29.04.2015 Rs. 25 Lakhs	Works to Kallukulam Puthukulangara Kochayathumukku road in Bharanikavu GP	25 Lakhs	Executive Engineer				Selection notice issued to Sunil Kumar. S
2015-16	16	D6-159/15	GO (RT) No 347/2015 LSGD dated 03.02.2015 Rs.48 Lakhs	Olakettiyambala m road in Chettikulangara GP	48 Lakhs	Executive Engineer	28.01.2016			Agt Executed. Works started. Materials stacked.
2015-16	17	D3-2005/15	GO (RT) No 1093/2015 LSGD dated 09.04.2015 Rs.25 Lakhs	Samskarika Nilayam 0 Chaprayil road in Pathiyoor GP	25 Lakhs	Executive Engineer	31.03.2016			Agt Executed
2015-16	18	D3-2003/14	GO (RT) No 1093/2015 LSGD dated 09.04.2015 Rs.25 Lakhs	Madathilayathu Chanda - Kochuthoppilcolony road in Pathiyoor GP	25 Lakhs	Executive Engineer	31.03.2016			Agt Executed
2015-16	19		GO (RT) No 1093/2015 LSGD dated 09.04.2015 Rs.50 Lakhs	Puthenparambu - Ottathengil road in Devikulagnara GP	50 Lakhs	Executive Engineer				To be started.
2015-16		D5-202004/15	GO (RT) No 1093/2015 LSGD dated 09.04.2015 Rs.25 Lakhs	Devikulangara Alinte Kizhakkethil road in Devikulangara GP	25 Lakhs	Executive Engineer	28.02.2016			Agt Executed

Year	Sl. No	File No	Date of AS	Name of Work	Amount	Name of implementing Officer	Date of completion as per AS	Actual date of completion	Amount paid	Remarks
2015-16	21	D5-2001/15	1093/2015 LSGD dated 09.04.2015 Rs.25 Lakhs	Society junction - Kavumkada road in Krishnapuram GP	25 Lakhs	Executive Engineer	28.02.2015			Agt Executed
2015-16	22	D3-2007/15	1093/2015 LSGD dated 09.04.2015 Rs.25 Lakhs	Kalackattu - Sunitha Thayyil road tarring in Pathiyoor GP	25 Lakhs	Executive Engineer	31.03.2016			Agt Executed
2015-16	23		GO (Rt) No 1818/2015 LSGD dated 18.06.2015 Rs.25 Lakhs	Raising and Tarring (Division No.3)in Kayamkulam Municipality	25 Lakhs	Executive Engineer				Tendered on 28.11.2015
2015-16	24		GO (Rt) No 1818/2015 LSGD dated 18.06.2015 Rs.25 Lakhs	Kayamkulam Municipality	25 Lakhs	Executive Engineer				Tendered on 28.11.2015
2015-16	25		GO (Rt) No 1818/2015 LSGD dated 18.06.2015 Rs.25 Lakhs	Construction of drain (ward No. 22) in Klayamkulam Municipality	25 Lakhs	Executive Engineer				Tendered on 28.11.2015
2015-16	26		AS not received	Construction of road retarring & Construction of culvert in Klayamkulam Municipality	25 Lakhs	Executive Engineer				Submitted to Chief Engineer for Administrative sanction on 17.01.2015
2015-16	27		GO (Rt) No 1818/2015 LSGD dated 18.06.2015 Rs.25 Lakhs	Construction of road retarring in Klayamkulam Municipality	25 Lakhs	Executive Engineer				Tendered on 28.11.2015

Year	Sl. No	File No	Date of AS	Name of Work	Amount	Name of implementing Officer	Date of completion as per AS	Actual date of completion	Amount paid	Remarks
2015-16	28		GO (Rt) No 1818/2015 LSGD dated 18.06.2015 Rs.25 Lakhs	Kankkallil road raising, tarring and Construction of drain in Kiyamkulam Municipality Road	25 Lakhs	Executive Engineer				T.S. issued
2015-16	29		GO (Rt) No 1818/2015 LSGD dated 18.06.2015 Rs.25 Lakhs	maintenance from J.J. Hospital towards west Thondathil Kunnel Palam in Kayamkulam Municipality Enjakkal junction - Pinamkavu road raiding & retarring (ward 39) in Kiyamkulam Municipality	25 Lakhs	Executive Engineer				Tendered on 28.11.2015
2015-16	30		GO (Rt) No 1818/2015 LSGD dated 18.06.2015 Rs.25 Lakhs	GO (Rt) No 1276/2015 LSGD dated 29.04.2015 Rs.25 Lakhs	25 Lakhs	Executive Engineer				Tendered on 28.11.2015
2015-16	31	D3-2041/1	1276/2015 LSGD dated 29.04.2015 Rs.25 Lakhs	Anjilimoodu - Chettyarumukku road tarring in Devikulangara GP	25 Lakhs	Executive Engineer				Selection notice issued. To Jayachandran. M.K
2015-16	32		AS not received	Muttattu - Mannelkkadavu - Vayasalamukku road in Devikulangara GP		Executive Engineer				Cancelled
2015-16	33	AS not received	AS not received	Construction of Puthupally LPS Building in Devikulangara GP	50 Lakhs	Executive Engineer				Proposal sent to CE 03.09.2015
2015-16	34	AS not received	AS not received	Construction of Keerikkad Gov. LPS Building	50 Lakhs	Executive Engineer				Proposal sent to CE 03.09.2015

Year	Sl. No	File No	Date of AS	Name of Work	Amount	Name of implementing Officer	Date of completion as per AS	Actual date of completion	Amount paid	Remarks
2015-16	35	AS not received	AS not received	Metalling and tarring of Korandipallil Kanavath Junction road in Devikulangara GP	20 Lakhs	Executive Engineer				Proposal sent to CE 03.09.2015
2015-16	36	AS not received	AS not received	Metalling and tarring of Kunnethu Junction - Valiyaveetil road in Devikulangara GP	15 Lakhs	Executive Engineer				Proposal sent to CE 03.09.2015
2015-16	37	D5/1210/1	AS not received	Construction of road from Parameswarathu mukku to Tyre Factory mukku road in Chettikulangara GP	15 Lakhs	Executive Engineer				Proposal sent to CE to AS on 02.08.2015
2015-16	38	D5/1210/1	AS not received	Kankaili mukku to Kakkattu mukku in Chettikulangara GP	25 Lakhs	Executive Engineer				Proposal sent to CE to AS on 02.08.2015

Year	Sl. No	File No	Date of AS	Name of Work	Amount	Name of implementing Officer	Date of completion as per AS	Actual date of completion	Amount paid	Remarks
2015-16	39	AS not received	AS not received	Improvement works to road from Mattathu Mukku to Manassery Jn road Bharanikavu GramaPanchayat	25 lakhs	Executive Engineer				Proposal sent to CE on 16.11.2015
2015-16	40	AS not received.	AS not received	Improvement works to road from Kannassery mukku to Palathara Mukku road Bharanikavu GramaPanchayat	15 lakhs	Executive Engineer				Proposal sent to CE on 16.11.2015
	41			Metalling and tarring of Budhasramam Valayil mukku road in Krishnapuram GP	10 lakhs					Proposal sent to CE on 31.07.2015
	42			Metalling and tarring of Kerkkad LPS -SRKV LPS road in Pathiyoor	15 lakhs					Proposal sent to CE on 31.07.2015
	43			Metalling and tarring of Venattuthara mukku Chapakassery mukku road in Krishnapuram	15 lakhs					Proposal sent to CE on 31.07.2015

amudh 032015

*[Signature]*