

പതിമൂന്നാം കേരള നിയമസഭ

ഒൻപതാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത നിയമസഭാ ചോദ്യം നം.828

12.06.2013-ൽ മറുപടിക്ക്

കടമക്കടി ഗ്രാമ പഞ്ചായത്തിലെ മുപ്പത്തടം പദ്ധതി

ചോദ്യം

ശ്രീ.എസ്.ശർമ്മ

മറുപടി

ശ്രീ. പി.ജെ. ജോസഫ്
(ജലവിഭവ വകുപ്പ് മന്ത്രി)

- | | |
|---|---|
| <p>(എ) വൈപ്പിൻ മണ്ഡലത്തിലെ കടമക്കടി ഗ്രാമപഞ്ചായത്തിലെ ശുദ്ധജലക്ഷാമം പരിഹരിക്കുന്നതിന് ഉദ്ദേശിച്ചുള്ള മുപ്പത്തടം പദ്ധതിക്ക് അനുവാദം നൽകിയിട്ടുണ്ടോ; എങ്കിൽ ഉത്തരവിന്റെ പകർപ്പ് ലഭ്യമാക്കാമോ;</p> | <p>(എ) ഉണ്ട്. ഭരണാനുമതി നൽകിയ ഉത്തരവിന്റെ പകർപ്പ് അനുബന്ധമായി ചേർക്കുന്നു.</p> |
| <p>(ബി) പ്രസ്തുത പദ്ധതി എന്നത്തേക്ക് കമ്മീഷൻ ചെയ്യാനാകുമെന്ന് വ്യക്തമാക്കാമോ;</p> | <p>(ബി) നാല് ഉന്നതതല സംഭരണികളിൽ രണ്ടെണ്ണത്തിന്റെ ജോലികൾ ആരംഭിച്ചിട്ടുണ്ട്. സംഭരണികൾ ഒഴിച്ചുള്ള ജോലികൾ ഈ വർഷാവസാനത്തോടെ പൂർത്തിയാക്കി ഭാഗികമായി കമ്മീഷൻ ചെയ്യാൻ സാധിക്കുമെന്ന് പ്രതീക്ഷിക്കുന്നു. പദ്ധതി പൂർണ്ണതോതിൽ 2014 ജൂണിൽ കമ്മീഷൻ ചെയ്യാൻ കഴിയുമെന്ന് പ്രതീക്ഷിക്കുന്നു.</p> |
| <p>(സി) പ്രസ്തുത പദ്ധതി നടപ്പാക്കുന്നതിൽ ഏതെങ്കിലും തടസ്സം നിലവിലുണ്ടോ; എങ്കിൽ വ്യക്തമാക്കാമോ; പ്രസ്തുത പദ്ധതി ഇപ്പോൾ ഏത് ഘട്ടത്തിലാണെന്ന് വിശദീകരിക്കാമോ ?</p> | <p>(സി) പദ്ധതിയിലെ പ്രധാന പൈപ്പുകളായ 400 എം.എം. പൈപ്പുകൾ വരാപ്പുഴയിലെ പൂത്തൻപള്ളി ജംഗ്ഷനിൽ നാഷണൽ ഹൈവേ - 17 ക്രോസ് ചെയ്ത് സ്ഥാപിക്കേണ്ടതുണ്ട്. ഇതിനായി നാഷണൽ ഹൈവേ വകുപ്പിൽ നിന്നുള്ള അനുമതി ലഭിക്കുന്നതിനായി 15.11.2012 ൽ</p> |

ആവശ്യമായ രേഖകൾ സഹിതം കൊടുങ്ങല്ലൂരിലെ നാഷണൽ ഹൈവേ എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർക്ക് സമർപ്പിച്ചുവെങ്കിലും പ്രസ്തുത അനുമതി ലഭിച്ചിട്ടില്ല.

പദ്ധതിയുടെ വിവിധ ഘട്ടങ്ങൾ ചുവടെ ചേർക്കുന്നു.

1. എലുക്കര മുതൽ മുപ്പത്തടം ജലശുദ്ധീകരണശാല വരെയുള്ള റോവാട്ടർ പൈപ്പുകൾ സ്ഥാപിച്ചു കഴിഞ്ഞു.

2. ജലശുദ്ധീകരണ ശാലയുടെ നിർമ്മാണ ജോലികൾ 85% പൂർത്തിയാക്കി.

3. ശുദ്ധീകരണശാല മുതൽ കൊങ്ങോർപ്പിള്ളി വരെയുള്ള 5.8 കി.മീ. 400 എം.എം. വ്യാസമുള്ള പ്രധാന പൈപ്പുകൾ സ്ഥാപിക്കുന്ന ജോലികൾ പൂർത്തിയായി കൊണ്ടിരിക്കുന്നു. ഇതിൽ എരമം മുതൽ ശുദ്ധീകരണശാല വരെയുള്ള(മുപ്പത്തടം) പൈപ്പുകൾ സ്ഥാപിക്കുന്ന ജോലികൾ ചെയ്തിരുന്ന സമയത്ത് നാട്ടുകാർ തടസ്സപ്പെടുത്തിയതിനാൽ ജോലികൾ നിർത്തിവയ്ക്കേണ്ടി വന്നിരിക്കുകയാണ്. ഈ പ്രശ്നം പരിഹരിക്കുവാൻ ജില്ലാ കളക്ടറുടെ നേതൃത്വത്തിൽ 07.06.2013 ന് നടത്തിയ ചർച്ചയിൽ പകരമുള്ള അലൈൻ മെന്റിൽ കൂടിയുള്ള നീളം അളന്ന് തിട്ടപ്പെടുത്തി 08.06.2013ൽ ഇത് സംബന്ധിച്ച് തീരുമാനം എടുക്കുവാൻ നിശ്ചയിച്ചു. ഇപ്രകാരം അളന്നപ്പോൾ അധികമായി 152 മീറ്റർ ആണെന്ന് ബോധ്യപ്പെടുകയും പുതിയ അലൈൻ മെന്റിൽ കൂടി പൈപ്പിടാൻ തീരുമാനിക്കുകയും

ചെയ്തു. പണികൾ ഉടനെ പുനരാരംഭിക്കുവാൻ സാധിക്കുമെന്ന് പ്രതീക്ഷിക്കുന്നു.

4. കൊങ്ങോർപ്പിള്ളി മുതൽ പുത്തൻപള്ളി ജംഗ്ഷൻ വരെയുള്ള 400 എം.എം. പ്രധാന പൈപ്പുകൾ സ്ഥാപിക്കുന്ന ജോലികളിൽ പുത്തൻപള്ളി ജംഗ്ഷനിൽ എൻ.എച്ച് -17 ക്രോസ് ചെയ്ത് സ്ഥാപിക്കുന്നതിനുള്ള അനുമതി ലഭിക്കാത്തതിനാൽ പണി പൂർത്തിയായിട്ടില്ല.

5. പുത്തൻപള്ളി ജംഗ്ഷനിൽ നിന്നും പിഴല സംഭരണിയിലേയ്ക്ക് 5.1 കി.മീ. നീളത്തിൽ സ്ഥാപിക്കുന്ന 315 എം.എം. വ്യാസമുള്ള പൈപ്പുകൾ 90% സ്ഥാപിച്ചു കഴിഞ്ഞു. ബാക്കിപണികൾ നടന്നു വരുന്നു.

6. പിഴല ഭൂതല സംഭരണിയിൽ നിന്നും പാലിയംതുരുത്ത് പിഴല, കോത്താട് ഉന്നതതല സംഭരണിയിലേയ്ക്ക് പൈപ്പുകൾ സ്ഥാപിക്കുന്ന ജോലികൾ 90% പൂർത്തിയാക്കി. ബാക്കി ജോലികൾ അവസാന ഘട്ടത്തിലാണ്.

7. പദ്ധതിക്കാവശ്യമായ മൂപ്പത്തടം, ഏലുക്കര എന്നിവിടങ്ങളിൽ സ്ഥാപിക്കുന്ന ട്രാൻസ് ഫോർമറുകളുടെ ടെണ്ടറിന് (അനുമതി നൽകുന്നതിനുള്ള) നടപടികൾ സ്വീകരിച്ചു വരുന്നു. കൂടാതെ മേല്പറഞ്ഞ സ്ഥലങ്ങളിൽ സ്ഥാപിക്കുവാനുള്ള പമ്പ് സെറ്റുകളുടെ ടെണ്ടർ ക്ഷണിച്ച് സൂപ്രണ്ടിംഗ് എഞ്ചിനീയറുടെ കാര്യാലയത്തിൽ സൂക്ഷ്മ പരിശോധനയിലാണ്. പിഴല സംഭരണിയോടനുബന്ധിച്ച് സ്ഥാപിക്കാനുദ്ദേശിച്ചിട്ടുള്ള പമ്പ്

സെറ്റുകളുടെ ടെണ്ടുകൾ
ക്ഷണിച്ചിട്ടുണ്ട്.

8. പദ്ധതിയിലെ കോത്താട്
ഉപരിതല സംഭരണിയുടെ
പണികൾ 25% പൂർത്തീകരിച്ചു.
മണ്ണൊതുരത്തിൽ സ്ഥാപിക്കുന്ന
ഉപരിതല സംഭരണിയുടെ സൈറ്റ്
ക്ലിയറിംഗ് കഴിഞ്ഞു. പൈലിംഗ്
ജോലികൾ ഉടൻ ആരംഭിക്ക
ുന്നതാണ്. പാലിയം തുരുത്ത്,
പിഴല എന്നീ സ്ഥലങ്ങളിലെ
ഉപരിതല സംഭരണികളുടെ
നിർമ്മാണത്തിനുള്ള സമ്മതപത്രം
ഒപ്പുവെച്ചു.



സെക്ഷൻ ഓഫീസർ

C3
16/3

Varapuzha



GOVERNMENT OF KERALA

Abstract

Local Self Government Department- Estt - Water Supply Scheme to Kadamakudy Panchayath Administrative Sanction accorded - Orders issued.

LOCAL SELF GOVERNMENT (IA) DEPARTMENT

G.O.(Rt) No.621/10/LSGD.

Dated, Thiruvananthapuram, 24/2/2010.

Read:- Letter No.GIDA/887/08, dated: 11/2/2009 from the Secretary, GIDA.

ORDER

The Secretary GIDA in his letter read above has reported to Government that Kadamakkudy Panchayat is one among the 8 Panchayat within the jurisdiction of Goshree Islands Development Authority. It is a group of 8 Islands in Periyar river and its tributaries. The total population of the Panchayat as per 2001 Censes is 15824. Even though surrounded by water there is no source for pure drinking water in these Islands. As it is close to the sea, the ground water that is available is saline. The whole islanders are depending on Kochi Water Supply Scheme and the supply provided by District Administration by barges and tanker lorries. Only less than 50% of the demand is met at present that too in alternate days in some places. The drinking water is a burning issue as far as Kadamakkudy is concerned. District Administration is spending an amount of Rs.120 Lakhs annually for the supply of water through barges and tanker lorries.

240/10
11/03/10
JW

For the improvements of the Water Supply Scheme Kadamakkudy Panchayats, the Kerala Water Authority had formulated a Project by drawing water from Periyar river at Eloorrkara. A new Treatment plan is proposed at Muppathadam. As per this project 4.5..MLD of treated water can be supplied to Kadamakkudy. The project was designed considering the population of 2011. The total cost of the project was Rs.15.38 crores as per the proposal submitted by KWA.

The 23rd General Council of GIDA held on 6.11.08 discussed the issue of water supply to Kadamakkudy Panchayat and the proposal submitted by KWA. The proposa. submitted by KWA caters for Varapuzha and Kadamakkudy Panchayats of which Varapuzha is outside GIDA area. The General Council approved the proposal of Rs.15.38 crores to finance the project and meet the amount of Rs.15.38 crores from GIDA funds and to

B

approach Govt. for administrative and expenditure sanction of the estimate of KWA. Accordingly GIDA requested the Chief Engineer, KWA to submit a detailed estimate and the Chief Engineer has submitted the detailed estimate of Rs. 15.38 crores and informed that due to the increase in cost of pipe the estimate will increase to 16.88 crores. KWA has stated that they have planned for providing protected water supply to Varappuzha Panchayat together with the development of the new project for Kadamakudy. The transmission line from the water treatment plant for a length of 8550m is designed as a common line for both Kadamakudy and Varappuzha. By implementing this project in addition to solving the Water Supply issue there will be a savings of Rs. 120 Lakhs from Public Exchequer annually.

In the circumstances the Secretary GIDA requested for Government Sanction for the following

1. Administrative sanction for the Water Supply Scheme to Kadamakudy Panchayat at an estimated cost of Rs. 16.88 Crores.
2. Permission to Finance the Water Supply Scheme to Kadamakudy Panchayat.
3. Expenditure sanction to meet the expenditure of Rs. 16.88 crores from GIDA funds.

Government have examined the case in detail and are pleased to accord Administrative sanction to the Secretary GIDA for the water supply scheme to Kadamakudy Panchayat for an amount of Rs. 16.88 Crores subject to condition that the entire expenditure shall be met from GIDA's own funds.

By order of the Governor
T.MOHAN
JOINT SECRETARY

To

- ✓ The Secretary, GIDA, Ernakulam.
- The District Collector, Ernakulam.
- The Managing Director, Kerala Water Authority, Thiruvananthapuram.
- The Principal Accountant General (Audit), Kerala, Thiruvananthapuram.
- The Accountant General (A&E) Kerala, Thiruvananthapuram.
- The Finance Department, (vide UO No. 87440/2009/F/2), Dated: 27/1/2010)
- Plg&EA Department (vide UO Note No. 19143/ A2/09 Plg, dated: 30/1/2010)
- Water Supply (C) Department.
- SF/OC.

Forwarded By order

[Signature]
Section Officer

Copy to: PS to Hon'ble Minister (L.SG)

[Signature]
03/20/10