

**പതിനാലാം കേരള നിയമസഭ
പത്താം സമ്മേളനം**

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം.899 05.03.2018 ൽ മറുപടിക്ക്

കോങ്ങാട് മണ്ഡലത്തിലെ പൊതുമരാമത്ത് പദ്ധതികൾ

ചോദ്യം

ഉത്തരം

ശ്രീ.കെ.വി.വിജയദാസ്


**ശ്രീ ജി സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും
വകുപ്പ് മന്ത്രി)**

എ) കോങ്ങാട് മണ്ഡലത്തിലേയ്ക്കായി 2017-2018-ൽ വകയിരുത്തിയിട്ടുള്ള പി.ഡബ്ല്യു.ഡി പദ്ധതികളുടെ തുക ഉൾപ്പെടെയുള്ള വിശദവിവരം ലഭ്യമാക്കുമോ;

എ) കോങ്ങാട് മണ്ഡലത്തിലേയ്ക്കായി 2017-2018-ൽ ദേശീയപാതാ വിഭാഗത്തിന്റെ കീഴിൽ സെൻട്രൽ റോഡ് ഫണ്ട് ഉപയോഗിച്ച് കോങ്ങാട്-മംഗലാംകുന്ന് റോഡിന്റെ പുനരുദ്ധാരണ പ്രവൃത്തിയ്ക്കായി 15 കോടി രൂപയുടെ ഭരണാനുമതി ലഭിച്ചിട്ടുണ്ട്. കെട്ടിട വിഭാഗത്തിന്റെയും നിർമ്മാണകളും പാലങ്ങളും വിഭാഗത്തിന്റെയും കീഴിലുള്ള പ്രവൃത്തികളുടെ വിശദവിവരം അനുബന്ധമായി ചേർക്കുന്നു.

ബി) ആയതിൽ എത്ര തുക ചെലവഴിച്ചിട്ടുണ്ട്; വിശദവിവരം നൽകുമോ?

ബി) പ്രസ്തുത പ്രവൃത്തികളിൽ തുക ഒന്നും തന്നെ ചെലവഴിച്ചിട്ടില്ല.


സെക്ഷൻ ഓഫീസർ

KERALA PUBLIC WORKS DEPARTMENT

ROADS DIVISION, PALAKKAD

PROGRESS REPORT OF BUDGET WORKS (2017-18) UNDER KONGAD CONSTITUENCY

Sl. No	Budget Page no. & item no	Budget Provisions to Infks	L.A Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agl.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
1			Kongad	PWD	Improvements to Peringode Pulappatta road km 1/000 to 1/600 and 1/900 to 4/270	50.00 L	GO(Rt) No 1386/2017/PW D typm Dated 15/09/2017 for Rs. 50.00 L	4879/201-18 dt : 22.11.2017	EE/PL/174/2017 -18 dt : 28.12.2017	P.K.Hameed	4985127	3998565	6 Months					Agreement executed. Levels submitted for approval			

Budget Reply Speech 2017-18 with 20% Provision

2			Kongad / Ottapalam	PWD	Improvements to Edaykkal kullilakadavu colonej niranjan smaraka road													Estimate amounting to Rs1220 L submitted to Govt. vide Lr.No CE/R&B/PKD/PRI CE/2017/1089 dt : 29.11.2017 for AS			
---	--	--	--------------------	-----	--	--	--	--	--	--	--	--	--	--	--	--	--	---	--	--	--

KERALA PUBLIC WORKS DEPARTMENT

ROADS DIVISION, PALAKKAD

**PROGRESS REPORT OF KIIFB 2017-18 WORKS UNDER KONGAD CONSTITUENCY
(BUDGET SPEECH 17-18)**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
Sl. No.	Budget Page no. & item no	Budget Provisions in Lakhs	L.A Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks

Bridges

			Kongad		Construction of Kamba - Chalikadavu Bridge	29.00				Vision								DPR submitted					
--	--	--	--------	--	--	-------	--	--	--	--------	--	--	--	--	--	--	--	---------------	--	--	--	--	--

EXECUTIVE ENGINEER

to KRPB
16.2.18

KERALA PUBLIC WORKS DEPARTMENT

ROADS DIVISION, PALAKKAD

PROGRESS REPORT OF LAC ADS WORKS (2017-18) UNDER KONGAD CONSTITUENCY

Sl. No	Budget Page no. & Item no	Budget Provisions in Lakhs	L.A Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agd.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DDC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year
New proposals 2017-18																					
1			Kongad		LAC ADS 2017-18- Kongad LA Constituency- Construction of Cheraya Karanithodu Brigde	30 Lakhs	RD/2/ADS/3157 (2017/7(1) dt 8.1.2018											Submitted for TS			
2			Kongad		LAC ADS 2017-18- Kongad LA Constituency- Construction of Vadasseru - Nomburathithodu Brigde	11 Lakhs	RD/2/ADS/3157 (2017/5(1) dt 24.01.2018 for Rs. 11 Lakhs											AS received. Estimate to be submitted for IS			

PWD ROADS DIVISION PALAKKAD


STATUS REPORT OF SLTF WORKS 2017-18 FOR KONGAD LAC

1	Name of Work	Amount in lakhs	Date of AS issued	Date of TS issued	Date of tender	Date of agreement	Present Status	
	KONGAD LAC							
1	UPR 2017-18 to Parli - Causeway road km 0/00 to 2/400, Athallur -Anchamile road 0/00-2/180,Parali Mundir road 0/00 to 5/200	4.00	22.09.2017	7.10.2017	19.10.2017	31.10.2017	Work completed	
2	UPR 2017-18 to Peringode - Pulappatta road km 0/00 to 4/270	4.00	22.09.2017	7.10.2017	19.10.2017	3.11.2017	Work completed	
3	UPR Works 2017-18 Kongad Mannarkkad Tippusulthan Road km 0/000 to 6/250	5.00	22.09.2017	9.10.2017	19.10.2017	3.11.2017	Work completed	
4	UPR 2017-18 to Viyyakkurussi-Vazhempuram Road km 6/000-9/000	5.00	22.09.2017	5.10.2017	28.10.2017	10.11.2017	work completed	
5	UPR 2017-18 to Viyyakkurussi-Vazhempuram Road km 9/100-11/500	5.00	22.09.2017	5.10.2017	28.10.2017	10.11.2017	work completed	
6	UPR 2017-18 to Kalladikkode -Pang-Moonnekkar Road km 1/500-4/000	5.00	22.09.2017	5.10.2017	19.10.2017	7.12.2017	work in progress waiting for bitumin	
7	RP 2017-18 Strip BT to Vella road-Keralasseri road km 0/000-4/300	10.00	22.09.2017	13.10.2017	31.10.2017	17.11.2017	8.01.2018	Work started
8	RP 2017-18 to Resurfacing the carriageway of Paibiripala Kongad road km 0/500 to 1/200	25.00	22.09.2017	20.10.2017	31.10.2017	27.11.2017	Work started	
9	RP 2017-18 BT rectification works to Kalladikkode-Sreekrishnapuram road at km1/050 to 2/100	25.00	22.09.2017	31.10.2017	13.11.2017	6.12.2017	initial level taken	
10	RP 2017-18 BT rectification works to Kongad Mannarkkad Tippusulthan Road kms 9/100 to 11/000	15.00	22.09.2017	12.10.2017	27.10.2017	14.11.2017	work completed	
11	RP 2017-18 Strip BT to Kongad Mannarkkad Tippusulthan Road kms 12/500 to 15/000	20.00	22.09.2017	12.10.2017	27.10.2017	14.11.2017	work completed	
12	RP 2017-18 Strip BT to Palakkad Ponnani Road km 6/000 to 22/000	25.00	22.09.2017	17.10.2017	31.10.2017	13.11.2017	Work started	
13	RP 2017-18 to Parali Railway station road km 0/00 to 0/400	5.00	22.09.2017	7.10.2017	19.10.2017	10.11.2017	Work completed	

14	RP 2017-18 widening and strengthening the carriage way to Peringode - Pulappatta road km 1/900 to 3/000	25.00	22.09.2017	24.11.2017	8.12.2017	28.12.2017	Work started
15	RP 2017-18 widening and strengthening of carriageway of Kalladikkode - Sreekrishnapuram road at km 3/000 to 3/200 & km 6/400 to 8/400	22.00	22.09.2017	19.10.2017	31.10.2017	5.12.2017	Work started
16	RP 17-18 to Pathiripala Kongad km 5/000 to 6/000	25.00	8.1.2018	30.01.2018	14.02.2018		SN issued on 22.2.2018
17	RP 17-18 to Viyyakkurissi Vazhempuram road km 1/000 to 3/000	25.00	12.2.2018				To be tendered
18	RP 17-18 to Viyyakkurissi Vazhempuram road km 11/600 to 13/600	25.00	12.2.2018				To be tendered
	Total	275.00					

കോണ്ക്രീറ്റ് മണ്ഡലത്തിൽ 2017-18 കാലയളവിൽ വകയിരുത്തിയ പന്തികളുടെ വിവരങ്ങൾ

ക്രമ നമ്പർ	ഡിപ്പാർട്ട്മെന്റ്	ഡിവിഷൻ	പ്രവൃത്തിയുടെ പേര്	ശീർഷകം	എസ്റ്റിമേറ്റ് തുക	പ്രമാണപത്ര നമ്പറും തുകയും	പ്രവൃത്തിയുടെ പുരോഗതി
1	ജനറൽ എഡ്യൂക്കേഷൻ	പാലക്കാട്	മണ്ണുൽ ഗ്രാമപഞ്ചായത്ത് നവ. എച്ച്.എസ്. പത്മിനിപ്പാല കെട്ടിടനിർമ്മാണം	4202-01-800-88	40 L	CMRRI No. 2558/2017-G.Edn. Dated 02.08.2017 for Rs. 40 L	ബെലകുന്ന് റോട്ടീസ് നൽകിയിട്ടുണ്ട്
2	ജനറൽ എഡ്യൂക്കേഷൻ	പാലക്കാട്	കാഞ്ഞിരപ്പുഴ ഗ്രാമപഞ്ചായത്ത് മുണ്ടക്കുന്ന നവ. എൽ.പി.സ്കൂൾ കെട്ടിടനിർമ്മാണം	4202-01-800-88	15 L	CMRRI No. 2558/2017-G.Edn. Dated 02.08.2017 for Rs. 15 L	കുട്ടങ്ങൾ ക്ഷണിച്ചിട്ടുണ്ട്
3	ജനറൽ എഡ്യൂക്കേഷൻ	പാലക്കാട്	കോണ്ക്രീറ്റ് ഗ്രാമപഞ്ചായത്ത് കോണ്ക്രീറ്റ് നവ. യു.പി.സ്കൂൾ കെട്ടിടനിർമ്മാണം	4202-01-800-88	40 L	CMRRI No. 2947/2017-G.Edn. Dated 22.08.2017 for Rs. 40 L	മണ്ണ് പരിശോധനയ്ക്ക് ടെസ്റ്റ് ക്ഷണിച്ചിട്ടുണ്ട്
4	ജനറൽ എഡ്യൂക്കേഷൻ	പാലക്കാട്	പാലി ഗ്രാമപഞ്ചായത്ത് ഇടത്തറ ജി.യു.എൽ.പി. സ്കൂൾ ജൂനിയർ ഹാൾ കെട്ടിട നിർമ്മാണം	5054-03-337-94	45 L	CMRRI No. 3157/2017-G.Edn. Dated 06.04.2018 for Rs. 45 L	മണ്ണ് പരിശോധനയ്ക്കുള്ള സാങ്കേതികാനുമതി നൽകിയിട്ടുണ്ട്


 സെക്ഷൻ ഓഫീസർ