


പതിനാലാം കേരള നിയമസഭ
പത്താം സമ്മേളനം
നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം. 4647
22.03.2018 ലെ മറുപടിക്ക്

ഹരിപ്പാട് മണ്ഡലത്തിൽ പ്രാദേശിക വികസന പദ്ധതികൾ
പ്രകാരമുള്ള പ്രവൃത്തികൾ

ചോദ്യം ശ്രീ.എൽദോസ് പി. കുന്നപ്പിള്ളിൽ	ഉത്തരം ഡോ.ടി.എം.തോമസ് ഐസക് (ധനകാര്യവും കയറും വകുപ്പ് മന്ത്രി)
(എ) എം.എൽ.എ. പ്രാദേശിക വികസന പദ്ധതി പ്രകാരം ഹരിപ്പാട് മണ്ഡലത്തിൽ 2016-17, 2017-18 സാമ്പത്തിക വർഷങ്ങളിൽ ഭരണാനുമതി നൽകിയിട്ടുള്ള പ്രവൃത്തികളുടെയും ഇവയുടെ നിർവ്വഹണ പുരോഗതിയേയും സംബന്ധിച്ച വിശദാംശങ്ങൾ വ്യക്തമാക്കാമോ;	അനുബന്ധമായി ചേർക്കുന്നു.
(ബി) പ്രസ്തുത പദ്ധതി പ്രകാരം 2016-17, 2017-18 വർഷങ്ങളിൽ ശുപാർശ ചെയ്തിട്ടുള്ള ഏതെല്ലാം പ്രവൃത്തികൾക്കാണ് ഇനിയും ഭരണാനുമതി ലഭിക്കാനുള്ളതെന്ന് വ്യക്തമാക്കാമോ	


സെക്ഷൻ ഓഫീസർ

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം-4647 ന്റെ ചോദ്യത്തിനുള്ള ഉള്ള മറുപടി

LIST OF WORKS PROPOSED AND SANCTIONED BY MLA HARIPAD LAC FOR THE YEAR 16-17

Sl No	File No	AS date	Name of work	AS amount	Implementing Officer	Status
1	F4-15281/16	4.3.16	Providing High mast lights at 5 places of Haripad LAC	699075	BDO Muthukulam	Completed and bill amount of Rs.681595/- given.
2	F4-7463/16	25/10/16	Providing Book shelf, reading table, and chair for Vinjan vikasini vyanasala in Cheppad Grama Panchayath	200000	BDO Muthukulam	Completed and bill amount of Rs.200000/- given.
3	F4-47524/16	27/12/16	Pipeline extension from north of Kanakakkunnu Gurumandiram to rehalayam in ward 03 Arattupuzha Grama Panchayath	70000	Asst Ex. Engineer, KWA, WIP sub-division, Haripad	Work completed and Final bill under preparation
4	F4-38403/16	27/12/16	Construction of School compound wall to Govt LPS, evoor in Cheppad Grama Panchayath	800000	BDO Muthukulam	Initiated Re-tender
5	F4-39031/16	11/01/17	Providing 5 nos of computers, printer, UPS, and LCD projector to Junior technical School Kumarapuram	230951	BDO Haripad	Completed and bill amount of Rs.230400/- given.
6	F4-2077/2017	17/01/17	Costruction of borewell in Pallippadu Grama Panchayath in Haripad Lac	663902	Ex. Engineer, KWA, aLA PPUZHA	Completed and bill amount of Rs.471730/- given.
7	F4-47525/16	23/01/17	Construction of a culvert Irupathiyettil in ward 04 Pallippadu Grama Panchayath in Haripad LAC	900000	BDO Haripad	Revised AS issued on 1.12.17. Work will started soon.
8	F4-2880/2017	03/02/17	Construction of Anganwady No-89 in ward 13 Pallippadu Grama Panchayath	950000	BDO Haripad	part bill paid on 6.11.17 of Rs.358115/- Revised AS issued on 7/3/18
9	F4-5072/17	06/02/17	Purchasing a school van for Govt UPS Mahadevikadu in Karthikappally Grama Panchayath	925727	BDO Haripad	Completed and bill amount for Rs.925508/- given.
10	F4-50843/16	15.2.17	Tarring of MES junction (eastern side) to Valiyaparambu junction in ward 16 Arattupuzha GP	500000	BDO Muthukulam	MLA proposed to cancel the work
11	F4-55056/16	14/02/17	Construction of Kanjippura and store room to Karthikappally Govt UPS in Haripad LAC	350000	BDO Muthukulam	MLA proposed to cancel the work
12	F4-3109/17	23.1.17	RWSS to Karuvatta interconnection work between west of Tapasya junction to Kalpakavadi in Karuvatta GP	127000	Ex. Engineer, KWA, aLA PPUZHA	Completed and bill amount of Rs.86636/- given.
13	F4-53358/16	16.11.16	Providing one Laptop to Govt HSS Haripad in haripad LAC	25000	BDO Haripad	Completed and bill amount of Rs.24750/- given.
14	F4-5370/17	4.2.17	Metalling and tarring of Mundolil-Thikkoyikkal road in ward 08 Kumarapuram G.P	750000	BDO Haripad	90% of the work completed
15	F4-51113/16	16.03.17	Protection and beautification of Muttom-Kottakoyikkal junction pond in Cheppad GP (second stage)	500000	BDO Muthukulam	Work completed final Bill under preparation
16	F4-39289/16	16.03.17	Purchasing a school van for Govt UPS, Panoorkara in Thikkunnappuzha G.P	1171918	BDO Haripad	Completed and bill amount of Rs.1171918/- given.



17	F4-12309/17	24.3.17	Renovation work of Muttom-Cheppad road in Cheppad Grama Panchayath in Haripad LAC	800000	BDO Muthukulam	Completed and bill amount of Rs.750160/- given.
LIST OF WORKS PROPOSED AND SANCTIONED BY MLA HARIPAD LAC FOR THE YEAR 2017-18						
1	F4-55435/16	5.04.17	Metalling and taring work of Veliyilkadavu-Thamarassey road in ward 03 of Cheruthana Grama Panchayath	760000	BDO Haripad	Completed and bill amount of Rs.690508/- given.
2	F4-24320/17	19.05.17	Supply and erection of pump and motor and construction of pump house at Karamutta in ward 1 Karuvatta GP	320000	E E KWA Alpy	60% of the work completed
3	F4-38325/16	18.05.17	Purchasing a scool van for Nallanikkal LP School in Arattupuzha Grama panchayath	940727	BDO Muthukulam	Completed and bill amount of Rs.940727/- given.
4	F4-9398/17	24.05.17	Providing 2 nos of computers and 1 LCD projector to St.Mary's LP School Cheruthana	127000	B D O Haripad	Completed and bill amount of Rs.124900/- given.
5	F4-9401/17	24.05.17	Providing 1 computer and 1 printer to town Muslim LP School Haripad	36540	Municipal Secretary, haripad	AS Issued on 24.5.17 for Rs.36540/- Later Municipal secretary submitted estimate of Rs.46,950/- Letter sent to MLA on 11/9/17 for additional amount
6	F4-9397/17	25.05.17	Construction of Thottupurathu-Eeswary Bhananam road in ward 05 Chingoli grama panchayath	700000	BDO Muthukulam	Work completed and Final bill under preparation
7	13762/17	25.05.17	Construction of a new building to Anganwady 112 in Thrikkunnappuzha Grama Panchayath	900000	BDO Haripad	work to cancel
8	F4-3814/17	29.05.17	Construction of Kanjippura for Govt LP school Haripad	100000	B D O Haripad	Completed and bill amount of Rs.100000/- given.
9	F4-38402/16	1.06.17	Construction of Kanjippura and compound wall for Govt LP School Evoor in Cheppad GP	800000	BDO Muthukulam	RE E-tender process is recommended started and will be opened on 24/3/18
10	F4-9404/2017	1.06.17	Construction of Building and compound wall to Anganwady 75 in Chingoli GP	950000	BDO Muthukulam	Completed final bill under preparation
11	F4-24314/17	22.06.17	Tarring work of PWD-Kizhakkumumuri road in ward 13 Thrikkunnappuzha GP	675000	BDO Haripad	agreement executed
12	F4-24540/17	06.06.17	Renovation work of Kattiparambil-Nedumthara road in WARD 11 of Pallipad GP	700000	B D O Haripad	Estimate for Rs.975000/- Excess amount needed

Sheet1

13	F4-24316/17	14.08.16	Installation of AMC unit for Mahadevikadu Dairy producers Co-operative society Ltd.No.A-83(D) APCOS in Karthikappally Grama Panchayath	165000	Dairy Extension Officer,Haripad	Work completed.Bill under preparation.
14	F4-29198/17	17/08/17	Construction of NH-Pithambil junction road ward 25 Haripad Municipality	1000000	Municipal Secretary, Haripad	Work started
15	F4-50844/16	22.08.17	Construction of a waiting shed at ward 09 Thrikkunnappuzha GP	350000	BDO Haripad	agreement executed
16	F4-31637/17	22.08.17	Purchasing of a computer and 1 printer to SNDP UP School Karuvatta in Haripad LAC	47800	B D O Haripad	Work completed
17	F4-31638/17	22.08.17	Providing 1 computer and 1 printer to Kumarapuram Pothappally Govt LP School in Kumarapuram Grama Panchayath	47800	BDO Haripad	Completed and final bill under preparation
18	F4-50845/17	15.09.17	Construction of new culvert at southern side of Chirakkal temple in ward 10 in Arattupuzha Grama Panchayath	500000	BDO Muthukulam	E-tender process started and will be opened on 24/03/2018
19	DC ALP/930/20 17/F4	30.10.17	Purchasing 1 computer and 1 printer to MT UPS Thrikkunnappuzha	40500	BDO Haripad	Work completed
20	F4-35434/17	8.8.17	Purchasing 5 nos of computer for Govt Technical school Haripad in Haripad LAC	192500	B D O Haripad	Completed and final bill under preparation
21	F4-2076/17	6.11.17	Metalling and tarring work of Ambakkattu junction to Cheryilethu junction road in Haripad Municipality	790000	Municipal Secretary, haripad	Work started .
22	F4-11710/17	9.11.2017	Purchasing a suitable vehicle (Ambulance) for Haripad Municipality for its palliative care services	444596	Municipal Secretary, haripad	Revised AS will be issued soon
23	DC ALP- 1120/17/F4	11.01.18	Electrification of Navajeevan Library in ward 05 Thrikkunnappuzha GP in haripad lac	45000	AE,PWD Electrical Sub-Division,Alappuzha	Work started

Finance Officer
Collectorate Alappuzha

നക്ഷത്ര ചിഹ്നമില്ലാത്ത ചോദ്യം-4647 ന്നി ചോദ്യത്തിനുള്ള മറുപടി

Haripad LAC					
1	Haripad	Installation of High mast loght at Ashramam jn in Karuvatta GP	150000	2.5.17	Estimate and FC not received from BDO Haripad.As per the new guidelines the work is not permissible under MLA SDF
2	Haripad	Extension of pipe line from bread company jn Kaniyanthara Jn	Required amount	3.8.17	AS limit(Rs.1 crore) achieved during 2017-18.Hence further AS could not be issued
3	Haripad	Interconnection works of KWA Pipe lines lying along side of the Palathumpatthu brodge in Muthukulam GP	75000	2.5.17	AS limit(Rs.1 crore) achieved during 2017-18.Hence further AS could not be issued
4	Haripad	Road work of Puthenpurakkal -Mannarassala road in ward 5 of Haripad Municipality	900000	2.5.17	AS limit(Rs.1 crore) achieved during 2017-18.Hence further AS could not be issued
5	Haripad	Construction of Kanjippura and Toilet block for Muttom LPS	50000	21.1.2017	Estimate OF Rs.50000/- received only for Toilet.Clarification needed.Letter sent to MLA
6	Haripad	Purchasing 1 computer and 1 printer to SN trust HSS Nangiarkulangara	Required amount	21.10.17	AS limit(Rs.1 crore) achieved during 2017-18.Hence further AS could not be issued
7	Haripad	Construction of 10 meter three phase four wire line for Kureethara-Kuzhunnakkad padashekham	90037	21.10.17	MLA sanctioned Rs.86,532/-Letter sent to MLA for additional amount.
8	Haripad	Purchasing 1 computer and 1 printer to Kumarapuram Erikkavu Govt Ups	Required amount	21.10.17	AS limit(Rs.1 crore) achieved during 2017-18.Hence further AS could not be issued
9	Haripad	Installation of Minimast light at NsS HS jn Karuvatta GP	180000	22.9.2017	AS limit(Rs.1 crore) achieved during 2017-18.Hence further AS could not be issued
10	Haripad	Installation of Minimast light at Manimalamukku jn Pallippad GP	180000	22.9.2017	AS limit(Rs.1 crore) achieved during 2017-18.Hence further AS could not be issued

