


**പതിനാലാം കേരള നിയമസഭ**  
**പതിനൊന്നാം സമ്മേളനം**  
**നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം. 2286**  
**12.06.2018 ലെ മറുപടിക്ക്**

വാമനപുരം നിയോജകമണ്ഡലത്തിൽ നിന്നും പ്രത്യേക വികസന നിധി പ്രകാരം  
ശിപാർശ ചെയ്യപ്പെട്ട പ്രവൃത്തികൾ

<p align="center"><b>ചോദ്യം</b> <b>ശ്രീ.ഡി.കെ. മുരളി</b></p>	<p align="center"><b>ഉത്തരം</b> <b>ഡോ.ടി.എം.തോമസ്</b> <b>ഐസക്</b> <b>(ബഹു. ധനകാര്യവും കയറ്റും</b> <b>വകുപ്പ് മന്ത്രി)</b></p>
<p>(എ) പ്രത്യേക വികസന നിധി പ്രകാരം 2016-17, 2017-18 സാമ്പത്തിക വർഷങ്ങളിൽ വാമനപുരം നിയോജകമണ്ഡലത്തിൽ നിന്നും ശിപാർശ ചെയ്യപ്പെട്ട പ്രവൃത്തികൾ ഏതെല്ലാം; വിശദമാക്കാമോ;</p>	<p align="center">വിവരം അനുബന്ധമായി ചേർക്കുന്നു.</p>
<p>(ബി) ശിപാർശ ചെയ്യപ്പെട്ട പ്രവൃത്തികളിൽ ഇനിയും പൂർത്തീകരിക്കാനുള്ളവ ഏതെല്ലാം; അവയുടെ പ്രവർത്തനപുരോഗതി വിശദമാക്കാമോ?</p>	

  
**സെക്ഷൻ ഓഫീസർ**

**SPECIAL DEVELOPMENT FUND**

Name of MLA : Adv.D.K.MURALI

Name of Constituency: VAMANAPURAM

Sl. No	Name of Works	Date of Proposal	Proposed amount	A.S.Amt Sanctioned	Implementing Agency	No.& date of A S	Expenditure	Present Stage
<b>2016-17</b>								
1	Purchase of a bus to Govt.UPS Alamthara	09.12.16	1000000	1000000	HM	D6/13/17 Dt:07.01.17 & 24.06.17	1000000	Completed
2	Purchase of a bus to Govt.LPS Mukkudil in Pullampara Grama Panchayath.	09.12.16	1000000	1000000	HM	D6/343/17 Dt:06.02.17	1000000	Completed
3	Construction of Pazhavila Pangadu road 2 <sup>nd</sup> phase in Pangodu Grama Panchayath.	09.12.16	459000	459000	BDO Vapm	D6/429/17 Dt:09.02.17	458154	Completed
4	Purchase of a bus to Govt.UPS Venjaramoodu in Nellanad Grama Panchayath.	02.01.17	500000	500000	HM	D6/636/17 Dt:22.02.17	500000	Completed
5	Construction of Melevattayam road in Pullampara Grama Panchayath.	09.01.17	1000000	1000000	BDO Vapm	D6/739/17 Dt:05.03.17	771976	Completed
6	Construction of Earathuvayal Mangonam road 2 <sup>nd</sup> reach in Pullampara Grama Panchayath.	16.01.17	600000	600000	BDO Vapm	D6/740/17 Dt:05.03.17	597642	Completed
7	Supply, Erection, Testing and Commissioning of 8 Meter Mini Mast with 4 No's of LED (150 Watts) Lighting System (5 Year Warranty) at Perayam Junction in Panavoor Grama Panchayath.	12.02.17	304900	304900	KSIE	D6/741/17 Dt:05.03.17	304900	Completed
8	Supply, Erection, Testing and Commissioning of 8 Meter Mini Mast with 4 No's of LED (150 Watts) Lighting System (5 Year Warranty) at Moonanakuzhi Junction in Panavoor Grama Panchayath.	12.02.17	304900	304900	KSIE	D6/746/17 Dt:05.03.17	304900	Completed
<b>2017-18</b>								
1	Construction of Karikuzhi Krishi Bhavan road in Panavoor Grama Panchayath	09.01.17	2500000	2500000	EE District Panchayath	D6/1627/17 Dt:18.05.17	1883321	Completed

*D. K. Murali*

2	Providing of WiFi Hotspot at Three Locations (Venjaramoodu Bus Stand, Palodu Junction & Kallara Bus Stand) in Vamanapuram LAC	05.02.17	690000	690000	Dy.GM BSNL	D6/1696/17 Dt:13.06.17	690000	Completed
3	Purchase a bus to Panchayath LPS, Elavattom, Elavattom.P.O	22.06.17	800000	800000	HM, Govt. LPS, Elavattom	D6/2217/17 Dt:11.07.17	800000	Completed
4	Purchase a bus to Govt.LPS, Kurupuzha, Elavattom.P.O	22.06.17	800000	800000	HM, Govt. LPS, Kurupuzha	D6/2218/17 Dt:11.07.17	800000	Completed
5	Purchase a bus to Govt.LPS, Vellumannady.	22.06.17	800000	800000	HM, Govt.LPS, Vellumannady	D6/2403/17 Dt:24.07.17	800000	Completed
6	Purchase of 2 Computers & UPS for KV UPS, Vellumannadi in Pullampara Grama Panchayath	04.11.17	55160	55160	Keltron	D6/3879/17 Dt:14.12.17		Completed Bill not submitted
7	Construction of Second Floor for Kalamachal Nethaji Grandhasala (Reg No:2753) in Vamanapuram Grama Panchayath.	14.11.17	450000	450000	BDO Vapm	D6/399/18 Dt:31.01.18		AS Issued
8	Construction of Marakkadu Ayanikuzhi road in Kallara Grama Panchayath.	14.11.17	1000000	1000000	BDO Vapm	D6/400/18 Dt:31.01.18		AS Issued
9	Construction of Kodamplachi Annamamoodu road in Kallara Grama Panchayath.	14.11.17	1000000	1000000	BDO Vapm	D6/401/18 Dt:03.02.18		AS Issued
10	Special repair of Thuruvveli Karenjimukku Karikkuzhi road & bridge in Anad Grama Panchayath.	22.11.17	1500000	1500000	BDO NDD	D6/834/18 Dt:23.02.18		AS Issued
11	Construction of Panayamuttom Pongumkonam road in Panavoor Grama Panchayath.	22.11.17	500000	500000	BDO NDD	D6/835/18 Dt:23.02.18		AS Issued
12	Construction of Pannikonam Kothakulangara road in Panavoor Grama Panchayath.	22.11.17	1000000	1000000	BDO NDD	D6/836/18 Dt:23.02.18		AS Issued
13	Construction of Kitchen shed for Govt.LPS Chullimanoor in Anad Grama Panchayath.	22.11.17	700000	700000	BDO NDD	D6/837/18 Dt:23.02.18		AS Issued

*[Handwritten Signature]*

14	Construction of Paanayam Arch Junction road (2 KM) in Anad Grama Panchayath.	22.11.17	1000000	1000000	BDO NDD	D6/838/18 Dt:23.02.18		AS Issued
15	Construction of Eaniyottukonam Pandarakonam Methodu road in Anad Grama Panchayath.	22.11.17	500000	500000	BDO NDD	D6/839/18 Dt:23.02.18		AS Issued
16	Construction of SNV HSS Nagacheri road in Anad Grama Panchayath.	22.11.17	500000	500000	BDO NDD	D6/840/18 Dt:23.02.18		AS Issued
<b>2018-19</b>								
1	Construction of Idakkunnu Kattadi road in Peringamala Grama Panchayath.	03.03.18	1000000	1000000	BDO Vapm	D6/1899/18 Dt:23.05.18		AS Issued
2	Pipe line extension from Irinjayam Kshethram to Kairali Nagar area in Anad Grama Panchayath.	12.04.18	390000	390000	EE KWA HWD Aruvikkara	D6/1961/18 Dt:04.06.18		AS Issued

*Handwritten signature*