

**പതിനാലാം കേരള നിയമസഭ
പതിമൂന്നാം സമ്മേളനം**

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം.1208

03.12.2018- ൽ മറുപടിക്ക്

ഒറ്റപ്പാലം നിയോജകമണ്ഡലത്തിലെ പൊതുമരാമത്ത് റോഡുകൾ

ചോദ്യം

മറുപടി

ശ്രീ. പി. ഉണ്ണി

ശ്രീ. ജി. സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും വകുപ്പ് മന്ത്രി)

- (എ) ഒറ്റപ്പാലം നിയോജക മണ്ഡലത്തിലെ പൊതുമരാമത്ത് റോഡുകൾ അറ്റകുറ്റപ്പണി നടത്തി ഗതാഗത യോഗ്യമാക്കുന്നതിനായി ഈ സർക്കാർ അധികാരത്തിൽ വന്നശേഷം എത്ര തുക അനുവദിച്ചുവെന്ന് വ്യക്തമാക്കാമോ;
- (ബി) ഓരോ പ്രവൃത്തിയുടെ വിശദാംശവും, അതിനനുവദിച്ച തുകയും പ്രത്യേകം വ്യക്തമാക്കാമോ?

(എ) } ഒറ്റപ്പാലം നിയോജക മണ്ഡലത്തിൽ പൊതുമരാമത്ത് റോഡുകളുടെ അറ്റകുറ്റപ്പണിക്കായി ആകെ 822 ലക്ഷം രൂപ അനുവദിച്ചിട്ടുണ്ട്. (ബി) } അറ്റകുറ്റപ്പണികളുടെയും ബഡ്ജറ്റ് പ്രവൃത്തികളുടെയും വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.

Boimz
സെക്ഷൻ ഓഫീസർ



10/10/2016

PWD ROADS DIVISION PALAKKAD

LIST OF ROAD REQUIRE MINOR REPAIR WORKS (Proforma 1) SLTF 17-18)

SL.NO	Name of Work	Place/From -To	Details of AS issued	Amount in lakhs	Constituency	Present Status
1	UPR to Ambalappara - Mannur 0/0-10/726	Ambalappara - Mannur	CE/R&B/T F/3/2016-17 dated 17/09/2016	5.00	Ottapalam	completed
2	UPR to Lakkidi rly.station road 0/0-4/00	Kootupatha-Pambadi	"	3.00	Ottapalam	completed
3	UPR to Mangalam-Murukkumpatta 0/0-4/600	Mangalam- Murukkumpatta	"	5.00	Ottapalam	completed
4	UPR to Ottapalam Railway Station Road	Ottappalam to Ottapalam Railway	"	2.00	Ottapalam	completed
5	UPR to Ottapalam-Perinthalmna 0/0-17/900	Ottapalam- Kacherikunnu	"	5.00	Ottapalam	completed
6	UPR to Varode-Chunangad 0/0-3/0	Varode-Marukkumpetta	"	3.00	Ottapalam	completed
7	UPR to Ambalappara-Melur -Kizhur road Km 0/00 to 9/200	Ambalappara -Kizhur road	"	5.00	Ottapalam	completed
8	UPR to Pathiripala Chantha Kripalani road km 0/0-3/0	Pathiripala - Kripalani	"	3.00	Ottapalam	completed
9	UPR to Palakkad ponnani road km 22/000-45/000	Pathiripala -Kulappully	"	5.00	Ottapalam	completed
10	OR - Painting and engraving Numbers for avenue tree register and kilometer stone in Ottapalam section		"	3.00	Ottapalam	completed
11	OR -Providing traffic sign boards in varouse MDR's in Ottapalam section		"	3.00	Ottapalam	completed
12	OR -Providing Hectometer and kilometer stones in varouse MDR's in Ottapalam section		"	3.00	Ottapalam	completed
13	OR -Providing Road marking using Thermoplast paints in varouse MDR's in Ottapalam section		"	3.00	Ottapalam	completed

14	OR-UPR Works 2016-17:- UPR works to Ottapalam - Cherpulassery Road between Km 10/000 to 17/000 (Kothakurssi to Cherpulassery)	(Kothakurssi to Cherpulassery)	CE/R&B/T F/11/2016-17 dated 18/02/2017	10.00	Ottapalam	completed
15	OR-UPR Works 2016-17:- UPR works to Mangalam - Murukkupetta Road between Km 2/000 to 4/000	(Nellikurussi to Murukumpatta)	..	3.00	Ottapalam	completed
16	OR-UPR Works 2016-17:- UPR works to Ambalappara - Melur - Kizhur Road between Km 5/000 to 9/200 (Kizhur to Thrikadeeri junction)	(Kizhur to Thrikadeeri junction)	..	3.00	Ottapalam	completed
17	OR-UPR Works 2016-17:- UPR works to Ambalappara - Mannur Road between Km 5/000 to 10/700 (Vengassery to Mannur)	(Vengassery to Mannur)	..	3.00	Ottapalam	completed
18	Providing drainage facilities at km 0/0 of Ambalappara Mannur road	Ambalappara mannur road starting-Ambalappara	CE/R&B/T F/3/2016-17 dated 17/09/2016	10.00	Ottappalam	Completed
19	SLTF 2016-17:- Re construction of drainage and concrete dip between Km 12/000 and 12/500 of Ottapalam - Mannarakkad Road		CE/R&B/T F/15/2016-17 dated 30/03/2017	20.00	Ottappalam	Completed
20	RP to Kadampazhippuram Chirattimala road 0/00 to 0/100, 0/400 to 0/600, 2/00 to 2/500, 3/00 to 3/500 , 4/100 to 5/000 MDR	Kadampazipuram-Vengassery	dated 18/2/2017	15.00	Ottapalam	completed
21	Urgent BT Rectification works to Palakkad - Perinthalmanna road km 27/00-27/200 & 27/500-29/000		..	15.00	Ottappalam	completed

22	Urgent BT Rectification works to Kalladikode - Sreekrishnapuram Road km. 11/200 - 12/300		..	15.00	Ottappalam	completed
23	Urgent BT Rectification works to Vattambalam- Kottappuram road km 3/300-3/700, 5/200-5/600 & 6/400-7/000		..	15.00	Ottappalam	completed
24	Urgent BT Rectification works to Kodakkad Kundoorkunnu Pazhenjeri road km 1/000- 1/500, 1/700-2/400		..	15.00	Ottappalam	completed
25	Urgent BT Rectification works to Nattukal -Palode- Chethallur- Muriyamkanni- Panamkunnu- Erakkingal- Karippamanna- Karimpuzha- Kootilakkadavu- Pezhumetta -Vakkadappuram km 7/250-7/350, 7/450-8/000 & 9/500-10/700		..	15.00	Ottappalam	completed
26	Widening at TB road Jn of Ottappalam and Providing drainage facilities in Palakkad- Ponnani road		..	22.00	Ottappalam	completed
27	Urgent BT rectification works to Nattukal-Palode- Chethallur-Muriyamkanni-Panamkunnu- Erakkingal-Karippamanna-Karimpuzha- Kootilakkadavu-Pezhumatta-Chulliyode- Vakkadapuram-Thumbakkanni- Kadamnazhippuram road km 23/000 to 25/000		CE/R&B/T F/14/2016- 17 dated 18/02/2017	15.00	Ottappalam	completed

28	Urgent BT rectification works to Nattukal-Palode-Chethallur-Muriyamkanni-Panamkunnu-Erackingal-Karippamanna-Karimpuzha-Kootilakkadavu-Pezhumatta-Chulliyode-Vakkadapuram-Thumbakkanni-Kadampazhippuram road km 13/000 to 17/200		..	10.00	Ottappalam	completed	
				234.00			

4	8	7	6	5
SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)
Palakkad, Mannarkkad	Palakkad, Mannarkkad	Palakkad, Mannarkkad	Palakkad, Mannarkkad	Palakkad, Mannarkkad
OTTAPALAM	OTTAPALAM	OTTAPALAM	OTTAPALAM	OTTAPALAM
MDR	MDR	MDR	MDR	MDR
Reconstruction of damaged culvert at km 2/100 of Nattukal Pulothi Kottampuram Mannarkkad Mannarkkad road	Widening and improvements to Kalladikkode Sreekrishnapuram Road km 11/200 - 11/300	Urgent BT rectification works to Kalladikkode - Sreekrishnapuram road Kms 2/100 to 3/000	Reconstruction of culverts at km 2/000 and 3/700 of Kottakkad Kunderkunnu Pazhenjeri road	Strip BT rectification works to Sreekrishnapuram Muriyankanni Chelabhar road 8/000 to 12/000
20.00	15.00	25.00	23.00	15.00
CER&B/TFP KD-2/2017-18 dated 11.09.2017	CER&B/TFP KD-2/2017-18 dated 13.09.2017	CER&B/TFP KD-2/2017-18 dated 13.09.2017	CER&B/TFP KD-2/2017-18 dated 13.09.2017	CER&B/TFP KD-2/2017-18 dated 13.09.2017
5000/2017-18 Dt: 29/11/17	3916/2017-18 Dt: 13/10/17		4952/2017-18 dt: 27/11/17	3915/2017-18 Dt: 13/10/17
EE/PL/177/2017-18 Dt: 4/1/2018	EE/PL/125/2017-18 Dt: 28/11/2017		EE/PL/171/2017-18 Dt: 27/12/17	EE/PL/107/2017-18 Dt: 24/11/2017
Mohammedali.K	Abdullah.P		A.K.Veerankotty	Mohammedali.K
Est.PAC-1994615/- Agd Pac: 1671497.64/-	Est.pac.-1491855/ agrd pac: 1201107/-		Est:PAC-2291770/- Agd PAC-1948451.15/-	est.pac.50grd pac: 1311913.77/-
6months	4months		4months	4months
1/4/2018	11/28/2017		3.1.18	11/27/2017
7/3/2018	3/27/2018		2.5.18	3/26/2018
Work in progress: 50% completed.	Work completed	Work completed	Work completed	Work completed
	27.3.18		2.5.18	26.3.18

14	13	12	11	10
SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)
Palakkad, Shornur, Ottapalam	Palakkad, Shornur, Ottapalam	Palakkad, Shornur, Ottapalam	Palakkad, Mannarkkad	Palakkad, Mannarkkad
OTTAPALAM	OTTAPALAM	OTTAPALAM	OTTAPALAM	OTTAPALAM
MDR	MDR	MDR	MDR	MDR
UPR 2017-18 to 2018-19 Palakkad-Shornur road km 1/00 to 4/00	UPR 2017-18 to 2018-19 Lakkidi railway road km 1/00 to 4/00	UPR 2017-18 to 2018-19 Kulappully road km 22/00 to 45/00	Extension of culvert at km 13/000 of Sulladikkode Sreekrishnan road	Construction of retaining wall at km 27/50 of Ottapalam Mannarkkad road
Filling up pot holes & Chippingcarpet works	Filling up pot holes & Chippingcarpet works	Filling up pot holes & Chippingcarpet works		
10.00	10.00	10.00	5.00	20.00
CE/R&B/TFP/KD/Subsidiary/2017-18 dt 23.09.2017	CE/R&B/TFP/KD/Subsidiary/2017-18 dt 23.09.2017	CE/R&B/TFP/KD-2/2017-18 dated 13.09.2017, 10 lakhs	CE/R&B/TFP/KD-2/2017-18 dated 13.09.2017	CE/R&B/TFP/KD-2/2017-18 dated 13.09.2017
	4391/2017-18 Date 20.10.17	4376/2017-18 dt 20-10-2017 Amt 10 Lakhs	2408/2017-18 Dt: 27/9/17	5108/2017-18 Dt: 7/12/17
	EE/PL/9/4/2017-18 dt 17-11-2017	EE/PL/18/2017-18 dt 27-11-2017	AE/EM/39/2017-18 Dt: 1/12/2017	EE/PL/185/2017-18 Dt: 9/1/2018
	Muhammed Rafeeq	Sri Mohammed	A.K.Veerankutty	PK.PRAKASH
	Agreed PAC 86925 9. Estt male PAC 96381	Agreed PAC 97683 1. Estt male PAC 99646 2.	Agreed PAC 489245/- Agt Pac: 536213/-	Agreed PAC: 19880347/- Agt Pac: 17177516/-
	4 Months	4 Months	6 months	4 months
	22.11.2017	5.12.2017	12/1/2017	16.1.18
	21.3.2018	4.4.2018	5/31/2018	15.5.18
			4/25/2018	
CE/R&B/PKD/Subsidiary/2016-17 dt 3.11.2017	work completed	work completed	work completed	work completed
	Nil	Nil	Nil	
	Nil	Nil	Nil	15.5.18
	Nil	Nil	Nil	sample taken first time
	Nil	Nil	Nil	

14	17	16	14
SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)
Palakkad, Mannarkkad	Palakkad, Shornur, Ottapalam	Palakkad, Mannarkkad	Palakkad, Mannarkkad
OTTAPALAM	OTTAPALAM	OTTAPALAM	OTTAPALAM
MDR	MDR	MDR	MDR
UPR 2017-18 to Nattakkal-Palaode-Chelhallur-Muriyankanni-Pananankunnu-Perumulla-Koottilakadavu-Chudhyode-Vakkadipuram-Thembakunyu-Kattampuzhinuram road km 17/100-to 19/00	UPR 2017-18 to Nattakkal-Palaode-Kunnapuram-Nerikkode-Kattampuzhinuram road km 5/00 to 7/00	UPR 2017-18 to Edakkal-Koottilakadavu road km 7/500 to 9/00	UPR 2017-18 to Nattakkal-Palaode-Chelhallur-Muriyankanni-Pananankunnu-Perumulla-Koottilakadavu-Chudhyode-Vakkadipuram-Thembakunyu-Kattampuzhinuram road km 17/100-to 19/00
filling up pot holes & chippingcarpet works	filling up pot holes & chippingcarpet works	filling up pot holes & chippingcarpet works	filling up pot holes & chippingcarpet works
5.00	5.00	5.00	5.00
CE/R&B/T/EP/2017-18 dttd 08/01/2018	CE/R&B/T/EP/KID/Substiani on-6/2017-18 dt 3.11.2017	CE/R&B/T/EP/KID/Substiani on/2017-18 dt 23.9.2017, Rs 5.00 L	CE/R&B/T/EP/KID/Substiani on/2017-18 dt 23.9.2017, Rs 5.00 L
5529/2017-18 dt 25.1.2018 Rs 15.00L	4713/2017-18 date 7.11.2017 Amt 5 Lakhs	2865/2017-18 Dt: 5/10/17	3175/2017-18 Dt: 7/10/17
EE/P1/10/18-19 dt 7.5.2018	AEE/(s)28/2017-18 date 1.12.2017	AEE/M/34/2017-18 Dt:10/11/2017	AEE/M/45/2017-18 Dt: 29/12/2017
Abuobackar	P.Chandran	KVSuresh	A.K.Veerankutty
1497346/-, 1459461/-	Est.PAC 49831/-	Est.PAC 49831/- Agd Pac: 496898/-	Est.PAC 499217/- Agd Pac: 525683/-
3 months	4 Months	6 months	5 months
	20.11.2017	11/17/2017	1/3/2018
	19.3.2018	5/16/2018	6/2/2018
	12.12.2017		2/7/2018
			12.12.2017
Work in progress	work completed	work in progress	work completed
	Nil	3/31/2018	Nil
	Nil		Nil
	Nil		Nil
	Nil		Nil

24	23	22	21	20	19
SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)	SLTF (Post monsoon 2017-18)
Palakkad, Shornur, Ottapalam	Palakkad, Shornur, Ottapalam	Palakkad, Shornur, Ottapalam	Palakkad, Shornur, Ottapalam	Palakkad, Shornur, Ottapalam	Palakkad, Shornur, Ottapalam
OTTAPALAM	OTTAPALAM	OTTAPALAM	OTTAPALAM	OTTAPALAM	OTTAPALAM
				MDR	MDR
UPR 17-18 - Varode - Mangalapuram road km 0.700 - 1.000	UPR 17-18 - Varambalam - Kottappuram road km 5/600 - 6/400 & 7/000 to 8/000	UPR 17-18 - Koodlakadu road km 5/00 - 7/00	UPR 17-18 - Natufal - Palode - Kunjampuran - Neriakode - Cherapparanthu road km 5/00 - 7/00	UPR 17-18 - Natufal - Palode - Kunjampuran - Neriakode - Cherapparanthu road km 2/700 to 4/600	UPR 17-18 Providing 20mm chipping carpet to Mangalapuram - Marakkumpeta road km 0/000 to 2/000
15.00	5.00	5.00		25.00	25.00
CE/R&B/TF/PKD-16/2017-18 dtd 19.03.2018	CE/R&B/TF/PKD-16/2017-18 dtd 19.03.2018	CE/R&B/TF/PKD-16/2017-18 dtd 19.03.2018	CE/R&B/TF/PKD-16/2017-18 dtd 19.03.2018	CE/R&B/TF/PKD-13/2017-18 dtd 03/02/2019	CE/R&B/TF/PKD-13/2017-18 dtd 03/02/2019
PKD 2018-2019/2018/2179 dt 25.04.2018 for 15.00L	35/2018-19 dt.3.4.18			PKD/2017-18/2018/1126 dt 3.02.2018 Rs 25.00L	PKD/2017-18/2018/1117 dt 21.02.2018 Rs 25.00L
EE/PL/24/18-19 dt 8.6.2018	EE/PL/1/2018-19 dt 14.5.18			EE/PL/22/2017-18 dt 19.3.2018	EE/PL/3/18-19 dt 13.04.2018
P Chandran	A.K. Veerankotty			M.K. Constructions, Pattambi	A.K. Veerankotty
Rs 1480336.84/- Rs 1376713.31/-				2492757/- 2384571.22/-	Estimate PAC : 2498597/- Agreed PAC 2642016.07/-
5 months				3 months	3 months
	24.5.18			21.3.2018	26.04.2018
Work in progress	Work in progress	Work Completed	Substituted	Work Completed	Work in progress

5

KERALA PUBLIC WORKS DEPARTMENT

ROADS DIVISION, PALAKKAD

LA. 406. (a)

BUDGET WORKS (2018-19) UNDER OTTAPPALAM CONSTITUENCY

Sl. No.	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount
1	2	3	4	5	6	7	8	9
1			Ottapalam		BM & BC to Varode Chunangad road km 0/000 to 1/000	200.00 L	GO(Rt) No. 1842/2018/PWD dt 27.11.2018	

PROGRESS REPORT OF SLTF(NON PLAN WORKS)- 2018-19

LA 1208

Sl. No	SLTF-Non-Plan(Post Monsoon/Pre Mansoon with Year such as 2017-18)	Division/Sub Division /Section	LA Constituency	Classification of Road(SH,MDR,ODR or any other with road number)	Name of the work	Details of works included	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Remarks
1	SLTF non plan		Ottapalam		Edakkal Kootiakadavu Road km 6/500-12/710 & Natukal Palode Kadampazhipuram road km 16/200 to 25/000 & Njetarakadavu Porbra road 1/000 to 4/000		1.00	CE/R&B/TF/PKD-1/2018-19 Dt 14/05/2018		AEE(S)/13/2018-19 Dt:12-06-2018	Work in progress
2	SLTF non plan		Ottapalam		OR 2018-19 Urgent Patch repairs in Ambalappara - Mannur Road km 5/000 to 10/001		3.00	CE/R&B/TF/PKD-1/2018-19 Dt 14/05/2018			Quotation invited
					Premonsoon works to v arious roads in Ottapalam LAC		3.00				
					Premonsoon works to Kalladikkode Sreekrishnapuram road km 3/000 to 10/400		1.00				
					by concreting drainage cleaning and surface drain construction . Tree branch cutting berm cutting and jungle clearance in Ottapalam Marakkad road km 0/000 to 16/900 , Lakkiidi Railway station road km 0/000 to 4/000 Ottapalam Perithalmanna Road 0/000 to 8/000 Varod Chunangad Road km 0/000 to 3/000,		5.00				
1	SLTF non plan		Ottapalam		OR Urgent Patch Repairs to Ambalappara- Mannur road 0/00-5/00		15.00	CE/R&B/TF/PKD-10/2018-19 Dt 09/08/2018			Quotation submitted to SE for approval

PROGRESS REPORT OF SLTF(NON PLAN WORKS)- 2018-19

LA 1208

Sl. No	SLTF-Non-Plan(Post Monsoon/Pre Monsoon with Year such as 2017-18)	Division/Sub Division /Section	LA Constituency	Classification of Road(SH,MDR,ODR or any other with road number)	Name of the work	Details of works included	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Remarks
1	2	3	4	5	6	7	8	9	10	11	23
2	SLTF non plan		Ottapalam		OR Urgent Patch Repairs to Lakkidi Railway station road 2/700-4/000		5.00	CE/R&B/TF/PKD-10/2018-19 Dt 09/08/2018			Quotation invited
3	SLTF non plan		Ottapalam		SR works 2018-19 Construction of Drainage facilities and culvert in Ambalappara - Mannur road km 0/200 to 0/600			CE/R&B/TF/PKD-10/2018-19 Dt 09/08/2018			substituted
4	SLTF non plan		Ottapalam		SR works 2018-19 construction of retaining wall at 13/500 in Alumkulam in Ottapalam - mannarkkad road			CE/R&B/TF/PKD-10/2018-19 Dt 09/08/2018			substituted
5	SLTF non plan		Ottapalam		SR works 2018-19 Construction of Drainage facilities at km 0/000 to 0/100 in Mangalam - Murukkumpatta road			CE/R&B/TF/PKD-10/2018-19 Dt 09/08/2018			substituted
6	SLTF non plan		Ottapalam		OR Urgent Patch Repairs to ambalappara-Melur kizhur road 0/00-4/500			CE/R&B/TF/PKD-10/2018-19 Dt 09/08/2018			substituted

PROGRESS REPORT OF SLTF(NON PLAN WORKS)- 2018-19

LA 1208

Sl. No	SLTF-Non-Plan(Post Monsoon/Pre Monsoon with Year such as 2017-18)	Division/Sub Division /Section	LA Constituency	Classification of Road(SH,MDR,ODR or any other with road number)	Name of the work	Details of works included	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
7	SLTF non plan		Ottapalam		OR Urgent Patch Repairs to Ottapalam Mayannur road km 0/000 to 1/500		3.00	CE/R&B/TF/PKD-10/2018-19 Dt 09/08/2018			Quotation invited
8	SLTF non plan		Ottapalam		Urgent Patch Repairs to Ottapalam - Perinthalmanna road 0/00- 10/00			CE/R&B/TF/PKD-10/2018-19 Dt 09/08/2018			substituted
9	SLTF non plan		Ottapalam		SLTF- 18-19 UPR Kalladikode-Sreekrishnapuram road km 3/000 to 10/400		4.00	CE/R&B/TF/PKD-10/2018-19 Dt 09/08/2018			To be tendered
10	SLTF non plan		Ottapalam		UPR to- Nattukal - Palode - Chethalur - Muriyankanny - Inchikunnu - Irakkingal - Karippamanna - Karimpuzha - Kootilakkadavu - Pezhummetta - Chulliyode - Vakadappuram - Thumbakkanni - Kadampazhipuram road km 7/500 - 10/500		15.00	CE/R&B/TF/PKD-10/2018-19 Dt 09/08/2018			Agt executed
11	SLTF non plan		Ottapalam		UPR to - Kulikkiliyad UP School Kulapadam road km 0/000 to 2/000		10.00	CE/R&B/TF/PKD-10/2018-19 Dt 09/08/2018			Agt executed

PROGRESS REPORT OF SLTF(NON PLAN WORKS)- 2018-19

LA 1208

Sl. No	SLTF-Non-Plan(Post Monsoon/Pre Mansoon with Year such as 2017-18)	Division/Sub Division /Section	LA Constituency	Classification of Road(SH,MDR,ODR or any other with road number)	Name of the work	Details of works included	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Remarks
1	2	3	4	5	6	7	8	9	10	11	23
12	SLTF non plan		Ottapalam		UPR 18-19 to Nhetarakadavu-Pombra road km 0/900-4/000		5.00	CE/R&B/TF/PKD-10/2018-19 Dt 09/08/2018			Agt executed
13	SLTF non plan		Ottapalam		Providing drainage facilities at 22/500 (Bappuji's Children's park) of Ottapalam Mannarkkad Road		15.00	CE/R&B/TF/PKD-10/2018-19 Dt 09/08/2018			Agt executed
14	SLTF non plan		Ottapalam		Construction of protection wall at 27/450 of Ottapalam Mannarkkad Road		15.00	CE/R&B/TF/PKD-10/2018-19 Dt 09/08/2018			Agt executed
15	SLTF non plan		Ottapalam		FDR- 18-19 SR Construction of Concrete road at Peringode-Pulapetta road km 2/750 to 2/800 (Flood Damages)			CE/R&B/TF/PKD-10/2018-19 Dt 09/08/2018			substituted
16	SLTF non plan		Ottapalam		Rectification to flood damages at km 12/000 of Kalladikkode Sreekrishnapuram Road		10	CE/R&B/TF/PKD-11/2018-19 Dt 18/08/2018			Work in progress

PROGRESS REPORT OF SLTF(NON PLAN WORKS)- 2018-19

LA 1208

Sl. No	SLTF-Non-Plan(Post Monsoon/Pre Mansoon with Year such as 2017-18)	Division/Sub Division /Section	LA Constituency	Classification of Road(SH,MDR,ODR or any other with road number)	Name of the work	Details of works included	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Remarks
1	2	3	4	5	6	7	8	9	10	11	23
17	SLTF non plan		Ottapalam		UPR works to Ottapalam Perinthalmanna road 0/00 - 8/000		25.00	CE/R&B/TF/PKD-15/2018-19 Dt 18/09/2018			Being quoted above, submitted for approval to SE
18	SLTF non plan		Ottapalam		UPR works to Palakkad Perinthalmanna road km 33/900 - 35/500		5.00	CE/R&B/TF/PKD-15/2018-19 Dt 18/09/2018			Agt executed
19	SLTF non plan		Ottapalam		UPR works to Palakkad Ponnani road 22/000-45/000		20.00	CE/R&B/TF/PKD-15/2018-19 Dt 18/09/2018			Being quoted above, submitted for approval to SE
20	SLTF non plan		Ottapalam		UPR works to Ottapalam Mannarkad road 0/00- 16/900		5.00	CE/R&B/TF/PKD-15/2018-19 Dt 18/09/2018			Tendered
21	SLTF non plan		Ottapalam		UPR works to Ambalapara Melur Kizhur Road 0/00-4/500		6.00	CE/R&B/TF/PKD-15/2018-19 Dt 18/09/2018			Quotation invited

PROGRESS REPORT OF SLTF(NON PLAN WORKS)- 2018-19

LA 1208

Sl. No	SLTF-Non-Plan(Post Monsoon/Pre Monsoon with Year such as 2017-18)	Division/Sub Division /Section	LA Constituency	Classification of Road(SH,MDR,ODR or any other with road number)	Name of the work	Details of works included	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
22	SLTF non plan		Ottapalam		UPR works to Pathiripala Chantha Kripalani road km 0/000 - 3/000		3.00	CE/R&B/TF/PKD-15/2018-19 Dt 18/09/2018			Quotation invited
23	SLTF non plan		Ottapalam		UPR works to Nattukal Palode Kunnipuram Narukkode Chamapparambu road km 1/500 - 1/700		5.00	CE/R&B/TF/PKD-15/2018-19 Dt 18/09/2018			Agt executed
24	SLTF non plan		Ottapalam		UPR works to Nattukal Palode Kunnipuram Narukkode Chamapparambu road km 2/500 - 4/900		10.00	CE/R&B/TF/PKD-15/2018-19 Dt 18/09/2018			Quotation invited
25	SLTF non plan		Ottapalam		Reconstruction of damaged culvert and retaining wall at km 13/000 of Ottappalam Mannarkad road.		24.00	CE/R&B/TF/PKD-15/2018-19 Dt 18/09/2018			Agt executed
26	SLTF non plan		Ottapalam		Providing drainage facilities at 19/800(Sreekrishnapuram and Perumangod school) of Ottappalam Mannarkad road		25.00	CE/R&B/TF/PKD-15/2018-19 Dt 18/09/2018			Agt executed

PROGRESS REPORT OF SLTF(NON PLAN WORKS)- 2018-19

LA 1208

Sl No	SLTF-Non-Plan(Post Monsoon/Pre Mansoon with Year such as 2017-18)	Division/Sub Division /Section	LA Constituency	Classification of Road(SH,MDR,ODR or any other with road number)	Name of the work	Details of works included	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Remarks
1	2	3	4	5	6	7	8	9	10	11	23
27	SLTF non plan		Ottapalam		Providing drainage facilities from km 4/100 - 4/600 of Mangalam Murukkumpatta road(at murukkumpatta junction)		10.00	CE/R&B/TF/PKD-15/2018-19 Dt 18/09/2018			SN issued
28	SLTF non plan		Ottapalam		Providing drainage facilities at km 12/000 - 12/130 and construction of culverts at km 12/070, km 12/300 in Ottappalam Mannarkad road		19.00	CE/R&B/TF/PKD-15/2018-19 Dt 18/09/2018			SN issued
29	SLTF non plan		Ottapalam		UPR works to Ambalapara Melur Kizhur Road 0/00-4/500		5.00	CE/R&B/PKD/Substitution -1/2018-19 dt 25.9.2018			Tendered
30	SLTF non plan		Ottapalam		UPR works to Pathiripala Chantha Kripalani road km 0/000 - 3/000		3.00	CE/R&B/PKD/Substitution -1/2018-19 dt 25.9.2018			Tendered
31	SLTF non plan		Ottapalam		UPR works to Ottapalam Mannarkad road 0/00- 16/900		5.00	CE/R&B/PKD/Substitution -1/2018-19 dt 25.9.2018			Tendered

KERALA PUBLIC WORKS DEPARTMENT

ROADS DIVISION, PALAKKAD

LA 1208

BUDGET WORKS (2016-17) UNDER OTTAPPALAM CONSTITUENCY

No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
1			Ottappalam	PWD	Improvements to Nattukal - Palode - Chethallur - Muriyamkanny - Panamkunnu - Erakkingal - Karippamanna - Koottilakkadavu - Pezhumatta - Chulliyode - Vakkadappuram - Thumbakkanny - Kadampazhippuram km 10/700-12/600.	95	GO(RT) No 179/2017/PWD tvpm Dated 14/02/2017 for Rs 95.00L	PKD/2016-17/1448 dt : 25.3.2017 for Rs. 95.00 L	SE(K)18/2017-18	M.Hussain	7152730	9196157	9 Months	12.06.2017	11.03.2018	FOC extended upto 30.5.2018		Completed	100%				

KERALA PUBLIC WORKS DEPARTMENT

ROADS DIVISION, PALAKKAD

LA-1208

BUDGET WORKS (2017-18) UNDER OTTAPPALAM CONSTITUENCY

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agt. No. & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
1			Ottapalam	PWD	Improvements to Lakkidi Railway station road in between km 0/000 to 4/000 (working chainage between km 0/000 to 0/700)	150	GO(Rt) No 1386/2017/PWD D tvpm Dated 15/09/2017 for Rs. 150.00 L		SE(K)49/2018-19 dt: 19.7.2018	Saheer			8 Months		25.03.2019			Agreement executed					2016/8638

Budget Reply Speech

2			Kongad / Ottapalam	PWD	Improvement works to Edaykkal kuttalakadavu road 0/000 -12/700	1220	GO(Rt) No 493/2018/PWD tvpm Dated 21.03.2018 for Rs. 1220.00 L											Estimate returned to AE for correction					2017/1049
---	--	--	--------------------	-----	--	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	-----------

Special Fund

	Ottappalam	PWD	Improvement works to Kodakkad - Kundurkkunnu- road by providing BM & BC km 0/600-5/000	450	GO(Ms)No. 9/2018/PWD dt : 28.03.2018 for Rs. 450.00 L	3892/2018-2019 Dated:18-09-2018 for Rs.450.00 L													work tendered					2017/10895
	Ottappalam	PWD	Providing BM & BC to Lakkidi Railway station road km 0/700 - 4/00 in Ottappalam Constituency	200	GO(Ms)No. 9/2018/PWD dt : 28.03.2018 for Rs. 200.00 L														Estimate submitted to govt for substitution					2018/896
	Ottappalam	PWD	Providing BM & BC to Mangalam - Murukkumpatta road km 0/000 -1/500 in Ottappalam LAC	100	GO(Ms)No. 9/2018/PWD dt : 28.03.2018 for Rs. 100.00 L														Estimate submitted to govt for substitution					

Bmm
omash B22/mrd