

പതിനാലാം കേരള നിയമസഭ

പതിനാലാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം 1597

05/02/2019-ൽ മറുപടിയ്ക്ക്

ഭൂരിത ഭവനരഹിതർക്കുള്ള ഫ്ലാറ്റ് സമുച്ചയം

	ചോദ്യം	ഉത്തരം
	ശ്രീ.പാറക്കൽ അബൂല്ല	ശ്രീ.എ.സി.മൊയ്തീൻ (തദ്ദേശസ്വയംഭരണ വകുപ്പ് മന്ത്രി)
എ	<p>ലൈഫ് പദ്ധതിയിൽ ഭൂരിത ഭവനരഹിതർക്കുള്ള ഫ്ലാറ്റ് സമുച്ചയത്തിന് ഭൂമി കണ്ടെത്തുവാൻ 2017 ൽ സർക്കാർ ജില്ലാ കളക്ടർമാർക്ക് നിർദ്ദേശം നൽകുകയുണ്ടായോ;</p>	<p>ഭൂരിതഭവനരഹിതർക്കുള്ള ഫ്ലാറ്റ് സമുച്ചയത്തിന് ഭൂമി കണ്ടെത്തുവാനായി ജില്ലാ കളക്ടർമാർക്ക് നിർദ്ദേശം നൽകിയിരുന്നു.</p>
ബി	<p>എങ്കിൽ രണ്ടു വർഷം പിന്നിട്ടിട്ടും ഭൂമി കണ്ടെത്താൻ കാര്യമായ ശ്രമങ്ങൾ ഉണ്ടായിട്ടില്ലെന്ന റിപ്പോർട്ടുകൾ ശ്രദ്ധയിൽപ്പെട്ടിട്ടുണ്ടോ; ഇത് പദ്ധതിയുടെ പ്രവർത്തനത്തെ പ്രതികൂലമായി ബാധിക്കുമോ; വ്യക്തമാക്കാമോ;</p>	<p>ഇല്ല. ഭൂരിത ഭവനരഹിതരായ ഗുണഭോക്താക്കളെ പുനരധിവസിപ്പിക്കുന്നത് ലൈഫ് മിഷന്റെ മൂന്നാം ഘട്ടത്തിൽ ഉൾപ്പെടുത്തിയാണ്. ഇത് 2019-20 സാമ്പത്തിക വർഷത്തിലാണ് പ്രാവർത്തികമാകുന്നത്. ഇതിന്റെ ഭാഗമായി 14 ജില്ലകളിലും പൈലറ്റായി ഓരോ ഭവന സമുച്ചയങ്ങൾ നിർമ്മിക്കുന്നതിന് ആവശ്യമായ ഭൂമി കണ്ടെത്തിയിട്ടുണ്ട്. ടി ഭവന സമുച്ചയങ്ങളുടെ നിർമ്മാണത്തിന്റെ പ്രാരംഭ നടപടികൾ ആരംഭിച്ചു കഴിഞ്ഞിട്ടുണ്ട്. കൂടുതൽ സമുച്ചയങ്ങൾ നിർമ്മിക്കുന്നതിനായുള്ള ഭൂമിയും കണ്ടെത്തിയിട്ടുണ്ട്.</p>

സി)	<p>പദ്ധതിയിൽ ഇതിനകം പൂർത്തീകരിച്ച വീടുകളുടെയും നിർമ്മാണത്തിലിരിക്കുന്ന വീടുകളുടെയും ജില്ല തിരിച്ചുള്ള കണക്കുകൾ വ്യക്തമാക്കാമോ?</p>	<p>14 ജില്ലകളിലെയും പൈലറ്റ് ഭവന സമുച്ചയങ്ങളുടെ വിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.</p>
-----	--	--




സെക്ഷൻ ഓഫീസർ

LIFE MISSION - STATUS REPORT OF PHASE – III (Housing Complex)							
SI no	District	Place	Extend of land	Owner ship	No of units that can be done	PMC	Remarks
Region 1							
1	Kasargod	Near Chittanchal junction	50 cents	Chemmanad GP	52	TDLCCS	Survey completed, concept design under finilization, soil test rock found. DPR will be completed by 20.02.2019
2	Kannur	Kadambur GP	41 cents	Kadambur GP	44	TDLCCS	Survey and Soil Test completed, concept design under finilization
3	Kozhikode	Mavoor GP	50 for pilot project from 266 cents available	PWD	52	Habitat Technology	Survey completed, concept design under finilization, soil test planned for 8/2/19. . DPR will be completed by 18.02.2019
4	Wayanad	Near Chenthalayam forest range office	50 cents	Sulthanbatheri Municipality		Habitat Technology	Cannot do construction at this site, stay from High Court. Trying to vacate it.
Region 2							
5	Malappuram	Perinthalmanna	687cent	Perinthalmanna municipality	396(proposed)	Kudumbasree	Proposel to construct the complex by Kudumbasree under

							consideration
6	Palakkad	Vellappana	38 cents	Chittoor Thathamangalam Municipality	40	Habitat Technology	Survey and soil test completed, concept design under finilization. DPR will be by 5.02.2019
7	Thrissur	Charalparambu	50 for pilot project from 234 cents available	Vadakkancheri Municipality	52	Habitat Technology	Survey and soil test completed, concept design under finilization, DPR will be by 5.02.2019
8	Idukki	Karimannur GP	50 cents	Karimannur GP	42	Habitat Technology	Survey completed . Soil test planned for 6.2..2019. DPR will be by 11.02.2019
9	Ernakulam	Gandhinagar division no 63	70 cents	GCDA Cochin	88(Proposed)	GCDA	Applied for AS
Region 3							
10	Alappuzha	Punnapra Vadakku	50 for pilot project from 213 cents available	Alappuzha Municipality	52	TDLCCS	Survey and soil test completed, concept design under finilization, DPR will be by 20.02.2019
11	Kottayam	Vijayapuram GP	59 cents	Vijayapuram GP	60	TDLCCS	Survey and soil test completed, DPR will be completed by 20.02.2019

12	Pathanamthitta	Panthalam Municipality	50 for pilot project from 90 cents available	Panthalam Municipality	52	TDLCCS	Survey completed and Soil test in progress. concept design under finilization, DPR will be completed by 20.02.2019
13	Kollam	Punalur Municipality	60 cents	Punalur Municipality	60	TDLCCS	Survey and soil test completed, DPR will be completed by 20.02.2019
14	Thiruvananthapuram	Thiruvananthapuram corporation		Thiruvananthapuram corporation		TDLCCS	Land for LIFE Tower to be finilized.


 ഓടൻ ഓടൻ.