

**പതിനാലാം കേരള നിയമസഭ**

**പതിനെട്ടാം സമ്മേളനം**


**നക്ഷത്രചിഹ്നമിട്ട ചോദ്യം നമ്പർ: 935**

**05/02/2020-ലെ മറുപടി**

**വൻകിട കടിവെള്ള പദ്ധതികൾ**

ചോദ്യം	മറുപടി
<p align="center"><b>ശ്രീ.വി. അബ്ദുറഹിമാൻ</b></p>	<p align="center"><b>ശ്രീ. ടി. കൃഷ്ണൻകുട്ടി (ജലവിഭവ വകുപ്പുമന്ത്രി)</b></p>
<p>എ) സംസ്ഥാനം കടുത്ത വരൾച്ചയിലേക്ക് നീങ്ങുന്ന സാഹചര്യത്തിൽ കടിവെള്ള ദൗർലഭ്യം പരിഹരിക്കുന്നതിന് സ്വീകരിച്ചിട്ടുള്ള മുൻകരുതലുകൾ എന്തെല്ലാമാണെന്ന് അറിയിക്കുമോ;</p>	<p>എ) ജലനിധി പദ്ധതിയിൽ ഭൂഗർഭജല പരിപോഷണ പദ്ധതികൾ ആവിഷ്കരിച്ചിട്ടുണ്ട്. ജലനിധി പദ്ധതിയിൽ ജല സംരക്ഷണത്തിനായി ക്ഷണർ റീചാർജ്ജ്, മേൽക്കൂര മഴവെള്ള സംഭരണം (Roof water Harvesting), ചെറുകിട തടയണകൾ, നിർമ്മാണങ്ങൾ, ഭൂമിയുടെ അടിയിലുള്ള തടയണകൾ, VCB (Vented cross Bar), എന്നീ രീതികൾ ഭൂമിയുടെ കിടപ്പനുസരിച്ച് നടപ്പാക്കിയിട്ടുണ്ട്. കൂടാതെ ജലനിധിയുടെ ഒന്നാം ഘട്ടമായി നടപ്പിലാക്കിയ പദ്ധതികളിൽ കേടുപാടുകൾ സംഭവിച്ചുവെന്നു തിരിച്ചറിഞ്ഞ് സുസ്ഥിരത ഉറപ്പാക്കുവാൻ നടപടികൾ സ്വീകരിച്ചിട്ടുണ്ട്.</p> <p>കെ.ആർ.ഡബ്ല്യു.എ.സ്.എയുടെ ഭാഗമായ മഴകേന്ദ്രത്തിന്റെ നേതൃത്വത്തിൽ നടപ്പിലാക്കുന്ന 'മഴവെള്ള സംഭരണം - ഭൂജല പരിപോഷണം' പരിപാടിയിൽ ഉൾപ്പെടുത്തി കടിവെള്ള ക്ഷാമം അനുഭവിക്കുന്ന ഗ്രാമപഞ്ചായത്തുകളിലെ വ്യക്തിഗത കടുംബങ്ങൾക്ക് 10000 ലിറ്റർ മഴവെള്ളം സംഭരിച്ചു ഉപയോഗിക്കുവാൻ സഹായകരമാകുന്ന മഴവെള്ള സംഭരണി പങ്കാളിത്താധിഷ്ഠിത മാതൃകയിൽ നിർമ്മിച്ചു നൽകുന്നുണ്ട്.</p> <p>മഴകേന്ദ്രത്തിന്റെ നേതൃത്വത്തിൽ ഇതിനോടകം 34 ഗ്രാമപഞ്ചായത്തുകളിലെ 7100 കടുംബങ്ങൾക്ക് പദ്ധതിയിലൂടെ കടിവെള്ളം ഉറപ്പാക്കിയിട്ടുണ്ട്. ജലസൗഹൃദവിദ്യാലയം പരിപാടിയുടെ ഭാഗമായി 840 സർക്കാർ വിദ്യാലയങ്ങളിലും പദ്ധതി നടപ്പിലാക്കിയിട്ടുണ്ട്. നടപ്പ് സാമ്പത്തിക വർഷം പദ്ധതിയുടെ ഭാഗമായി തെരഞ്ഞെടുക്കപ്പെട്ട 10 ഗ്രാമപഞ്ചായത്തുകളിലെ 8500 കടുംബങ്ങളിലെ ഇരുന്ന കിണറ്റുകളിൽ മഴവെള്ളം കടത്തി വീട്ട് റീ ചാർജ്ജ് ചെയ്യുന്നതിനും നടപടി സ്വീകരിച്ചു വരുന്നു. മഴവെള്ള സംഭരണത്തിലൂടെ കടിവെള്ള ദൗർലഭ്യം പരിഹരിക്കുവാൻ ആവശ്യമായ നടപടികൾ സ്വീകരിക്കുന്നത് വരൾച്ചയെ പ്രതിരോധിക്കുന്നതിന് സഹായമാകും.</p> <p>ലഭ്യമായ ലഭം വേണ്ട രീതിയിൽ സംഭരിക്കുവാൻ ആവശ്യമായ മുൻകരുതലുകൾ എടുക്കുവാൻ പീൽഡ് ഓഫീസർമാർക്ക് ജല അതോറിറ്റി നിർദ്ദേശം നൽകിയിട്ടുണ്ട്. കൂടാതെ കാലപ്പഴക്കം ചെന്ന പൈപ്പുകൾ മാറ്റുന്നതിനും വിതരണ ശൃംഖലയിലുണ്ടാകുന്ന ലീക്കുകൾ സമയബന്ധിതമായി പരിഹരിക്കുന്നതിനും ഗ്യാലറി, ലീഡിങ് ചാനൽ എന്നിവയിലെ മണ്ണും, ചെളിയും നീക്കം ചെയ്യുന്നതിനും, ജലചൂഷണം, ജലദുരുപയോഗം എന്നിവ തടയുന്നതിന് വേണ്ട ബോധവൽക്കരണം നൽകൽ എന്നീ നടപടികൾ സ്വീകരിച്ചുവരുന്നു. കൂടാതെ സാധ്യമായ സ്ഥലങ്ങളിൽ നദികളിൽ തടയണകൾ നിർമ്മിക്കുവാനുള്ള പദ്ധതികൾ ജലസേചന വകുപ്പിന്റെ സഹായത്തോടെ ജല അതോറിറ്റി നടപ്പാക്കി വരുന്നു.</p>
<p>ബി) ഈ സർക്കാർ അധികാരത്തിൽ വന്ന ശേഷം ആരംഭിച്ച പദ്ധതികൾ പൂർത്തീകരിച്ചിട്ടുള്ളവയായ വൻകിട കടിവെള്ള പദ്ധതികൾ</p>	<p>ബി) ഈ സർക്കാർ അധികാരത്തിൽ വന്ന ശേഷം ആരംഭിച്ച വൻകിട കടിവെള്ള പദ്ധതികൾ അനുബന്ധം 1(a) ആയും പൂർത്തീകരിച്ച വൻകിട കടിവെള്ള പദ്ധതികൾ അനുബന്ധം</p>

	ഏതെല്ലാമെന്ന് വ്യക്തമാക്കുമോ;	(b) ആയും ചേർത്തിരിക്കുന്നു.
സി)	ഈ സർക്കാരിന്റെ കാലാവധിക്കുള്ളിൽ എത്ര വൻകിട പദ്ധതികൾ കൂടിയാണ് പൂർത്തീകരിക്കാൻ ഉദ്ദേശിക്കുന്നത്; വ്യക്തമാക്കുമോ;	സി) ഈ സർക്കാരിന്റെ കാലാവധിക്കുള്ളിൽ പൂർത്തീകരിക്കാൻ ഉദ്ദേശിക്കുന്ന വൻകിട പദ്ധതികൾ അനുബന്ധം II ആയി ചേർത്തിരിക്കുന്നു. എന്നാൽ പ്രസ്തുത പദ്ധതികൾ പൂർത്തീകരിക്കുന്നതിനായി റോഡ് കട്ടിങ്ങും റെയിൽവേ ക്രോസിങ്ങും ആവശ്യമായി വരുന്ന സ്ഥലങ്ങളിൽ ബന്ധപ്പെട്ട വകുപ്പുകളിൽ നിന്നും ആയതിനുള്ള അനുമതി യഥാസമയം ലഭ്യമാകേണ്ടതുണ്ട്. കൂടാതെ പദ്ധതി പൂർത്തീകരണത്തിന് ആവശ്യമായ ഫണ്ട് യഥാസമയം ലഭിക്കേണ്ടതായുണ്ട്. മേൽപ്പറഞ്ഞ പ്രകാരം ആവശ്യമായ അനുമതികളും ഫണ്ടും യഥാസമയം ലഭ്യമായാൽ പദ്ധതികൾ സമയബന്ധിതമായി പൂർത്തീകരിക്കാൻ കഴിയുമെന്നാണ് പ്രതീക്ഷിക്കുന്നത്.
ഡി)	ജലസംഭരണി ഉൾപ്പെടെ ഒന്നാംഘട്ടം പൂർത്തിയാക്കിയ കടിവെള്ള പദ്ധതികൾ അതിവേഗം പൂർത്തിയാക്കി ഉപയോഗപ്രദമാക്കുന്നതിന് അടിയന്തര നടപടി സ്വീകരിക്കുമോ; വിശദവിവരം നല്കുമോ?	ഡി) സംസ്ഥാനത്ത് നടപ്പാക്കാൻ ഉദ്ദേശിക്കുന്ന പ്രധാന കടിവെള്ള പദ്ധതികളുടെ നിർമ്മാണം ത്വരിതപ്പെടുത്തുന്നതിന് ചീഫ് സെക്രട്ടറി തലത്തിലും, സെക്രട്ടറി തലത്തിലും റിവ്യൂ മീറ്റിംഗുകൾ നടത്തിവരുന്നു. ഇതിൽ പ്രകാരം ഫീൽഡ് ഓഫീസർ തലത്തിലും, കേരള ജല അതോറിറ്റി മാനേജിംഗ് ഡയറക്ടർ തലത്തിലും, ടെക്നിക്കൽ മെമ്പർ, ചീഫ് എഞ്ചിനീയർ എന്നീ തലത്തിലും വിവിധ പദ്ധതികളുടെ വിശദമായ മോണിറ്ററിങ് നടത്തിവരുന്നു.  ഇപ്പോൾ നടന്നു വരുന്ന പദ്ധതികളിൽ റോഡ് കട്ടിങ്ങുമായി ബന്ധപ്പെട്ട പ്രവർത്തനങ്ങളിൽ അനുമതി ലഭിക്കുന്നതിനുള്ള കാലതാമസവും അതിന്റെ എസ്റ്റിമേറ്റിലുള്ള വർദ്ധനവും പ്രതികൂലമായി ബാധിച്ചിട്ടുണ്ട്. ആയത് പരിഹരിക്കുന്നതിലേക്കായി പദ്ധതികളുടെ പ്രത്യേക മിറ്റിങ്ങും ഡിപ്പാർട്ട്മെന്റ് തലത്തിലും സർക്കാർ തലത്തിലും നടത്തി പദ്ധതിയുടെ പുരോഗതി ഉറപ്പാക്കാറുണ്ട്. PWD യിൽ നിന്നും അനുവാദം ലഭിക്കുന്നതിനുള്ള കാലതാമസം ഒഴിവാക്കുന്നതിനായി റോഡ് കട്ടിംഗ് വിഷയത്തിൽ ജില്ലാ തലത്തിൽ തീരുമാനമുണ്ടാകാത്ത പ്രവൃത്തികൾ സെക്രട്ടറിതല കമ്മിറ്റിയിൽ ഉന്നയിക്കുവാനും ഉചിതമായ തീരുമാനം കൈക്കൊള്ളാനും, 11.4.2019-ൽ അഡീഷണൽ ചീഫ് സെക്രട്ടറി ചെയർമാനായി, ACS (LSGD) യും, Principal Secretary (PWD) ചേരുന്ന ഒരു എംപവേർഡ് കമ്മിറ്റി രൂപീകരിക്കുകയുണ്ടായി.  കടിവെള്ളവിതരണത്തിനായി പുതിയ പൈപ്പുകൾ സ്ഥാപിക്കുന്നതിനും വൈദ്യുതി കണക്ഷൻ ലഭിക്കുന്നതിനും മറ്റു പലപ്പോഴും NH, PWD, Forest, Railway, തദ്ദേശസ്വയംഭരണസ്ഥാപനങ്ങൾ KSEB എന്നിവിടങ്ങളിൽ നിന്നുള്ള അനുവാദം ലഭിക്കുന്നതിനായി കാലതാമസം നേരിടാറുണ്ട്. ഇതു പരിഹരിക്കുന്നതിനായി വകുപ്പുമേധാവികളുമായും ബഹു. മന്ത്രിമാരുടെ തലത്തിലും മറ്റു ഉന്നത ഉദ്യോഗസ്ഥ തലത്തിലും ചർച്ചകൾ / യോഗങ്ങൾ നടത്തി പ്രസ്തുത വിഷയങ്ങളിൽ വിവിധ വകുപ്പുകളുടെ ഏകോപനത്തിലൂടെ പ്രശ്നം പരിഹരിക്കാറുണ്ട്. അടിയന്തിര സാഹചര്യങ്ങളിൽ അനുമതി ലഭിക്കാൻ വൈകിയാൽ ജില്ലാ ഭരണകൂടത്തിന്റെ ഇടപെടലിലൂടെയും അനുമതി ലഭ്യമാക്കാറുണ്ട്. കൂടാതെ അതത് ജനപ്രതിനിധികൾ, ബന്ധപ്പെട്ട എജൻസികൾ എന്നിവരുമായി ജില്ലാ കളക്ടർ തലത്തിലും സർക്കാർ തലത്തിലും അവലോകനയോഗങ്ങൾ നടത്തി വേണ്ട നടപടികൾ കൈക്കൊള്ളാറുണ്ട്.

  
 സെക്ഷൻ ഓഫീസർ

ഇറ്റാ സർക്കാർ അധികാരത്തിൽ വന്നശേഷം ആരംഭിച്ച വൻകിട കടിവെള്ള പദ്ധതികൾ  
കിഫ്ബി 2016-17 പദ്ധതികൾ

ക്രമ നമ്പർ	പദ്ധതിയുടെ പേര്	രേണാനുമതി തുക കോടിയിൽ	ഇപ്പോഴത്തെ സ്ഥിതി
1	ഷൊർണ്ണൂർ മുനിസിപ്പാലിറ്റിക്കും, വാണിയംകുളം പഞ്ചായത്തിനും വേണ്ടിയുള്ള വിപുലീകരണ പദ്ധതി	35	പൂർത്തീകരിച്ച് ഉദ്ഘാടനം നടത്തി.
2	തിരുവല്ല-ചങ്ങനാശ്ശേരി മുനിസിപ്പാലിറ്റികൾക്കും സമീപ പഞ്ചായത്തുകൾക്കും വേണ്ടിയുള്ള വിപുലീകരണ പദ്ധതി	58	പുരോഗമിച്ചു വരുന്നു.
3	കൊല്ലം കോർപ്പറേഷൻ- രണ്ടാംഘട്ടം കടിവെള്ള പദ്ധതി വിപുലീകരണം	235	പുരോഗമിച്ചു വരുന്നു.
4	കാസർഗോഡ് മുനിസിപ്പാലിറ്റിക്കും ചെമ്മനാട് പഞ്ചായത്തിനും വേണ്ടിയുള്ള കടിവെള്ള പദ്ധതി-ഒന്നാം ഘട്ടം	76	പുരോഗമിച്ചു വരുന്നു.
5	പൊന്നാനിയും സമീപ പഞ്ചായത്തുകൾക്കും വേണ്ടിയുള്ള സമഗ്ര കടിവെള്ള പദ്ധതി	74.4	പുരോഗമിച്ചു വരുന്നു.
6	കൊയിലാണ്ടി മുനിസിപ്പാലിറ്റിക്ക് വേണ്ടിയുള്ള കടിവെള്ള പദ്ധതി	85	പുരോഗമിച്ചു വരുന്നു.
7	തൊടുപുഴ മുനിസിപ്പാലിറ്റിക്ക് വേണ്ടിയുള്ള കടിവെള്ള പദ്ധതി വിപുലീകരണം	34	പുരോഗമിച്ചു വരുന്നു.
8	കോട്ടയം മുനിസിപ്പാലിറ്റിക്ക് വേണ്ടിയുള്ള കടിവെള്ള പദ്ധതി വിപുലീകരണം	50	പൂർത്തീകരിച്ച് ഉദ്ഘാടനം നടത്തി.
9	തൃശ്ശൂർ കോർപ്പറേഷനും സമീപ പഞ്ചായത്തുകൾക്കും വേണ്ടിയുള്ള കടിവെള്ള പദ്ധതി - ഒന്നാം ഘട്ടം	185	പുരോഗമിച്ചു വരുന്നു.
10	മട്ടന്നൂർ-ഇരിട്ടി മുനിസിപ്പാലിറ്റികൾക്ക് വേണ്ടിയുള്ള കടിവെള്ള പദ്ധതി	76.6	പുരോഗമിച്ചു വരുന്നു.
11	ധർമ്മടം കടിവെള്ള പദ്ധതി വിപുലീകരണം	16.5	പൂർത്തീകരിച്ച് ഉദ്ഘാടനം നടത്തി.
12	കോട്ടയം ഗ്രാമപഞ്ചായത്ത് (കണ്ണൂർ) കടിവെള്ള പദ്ധതി - വിതരണശൃംഖല മെച്ചപ്പെടുത്തൽ	12	പുരോഗമിച്ചു വരുന്നു.
13	മാനന്തവാടി, എടവക, നല്ലൂർനാട് വില്ലേജുകൾക്ക് വേണ്ടിയുള്ള ശുദ്ധജലവിതരണ പദ്ധതിയുടെ വിതരണശൃംഖല സ്ഥാപിക്കൽ	18	പൂർത്തീകരിച്ച് ഉദ്ഘാടനം നടത്തി.
14	തിരുവാലിയും സമീപ വില്ലേജുകൾക്കുമായുള്ള പദ്ധതിയുടെ വിതരണശൃംഖല വിപുലീകരണം -ഘട്ടം I & II- തിരുവാലി, വണ്ടൂർ - ഒന്നാം ഭാഗം	22.2	പുരോഗമിച്ചു വരുന്നു.
15	നെന്മാറയ്ക്കും സമീപ പഞ്ചായത്തുകൾക്കും വേണ്ടിയുള്ള കടിവെള്ള പദ്ധതി വിപുലീകരണം -ഘട്ടം-II	24.5	പുരോഗമിച്ചു വരുന്നു.
16	കടമക്കുടി പഞ്ചായത്തിന്റെ വിതരണശൃംഖല മെച്ചപ്പെടുത്തൽ	12	പൂർത്തീകരിച്ച് ഉദ്ഘാടനം നടത്തി.
17	വാരാപ്പുഴ പഞ്ചായത്തിന്റെ വിതരണ ശൃംഖല മെച്ചപ്പെടുത്തൽ	16.5	പുരോഗമിച്ചു വരുന്നു.
18	പെരുനാട്-അത്തിക്കയം വില്ലേജുകളുടെ വിതരണശൃംഖല മെച്ചപ്പെടുത്തൽ ഘട്ടം-2	41.4	പുരോഗമിച്ചു വരുന്നു.
19	ചീക്കോട് കടി വെള്ള പദ്ധതിയുമായി സംയോജിപ്പിച്ചുള്ള രാമനാട്ടുകര കടിവെള്ള പദ്ധതിയുടെ മെച്ചപ്പെടുത്തൽ	26	പുരോഗമിച്ചു വരുന്നു.
20	കല്ലുവായൂർ കടൽ-പാരിപ്പള്ളി-വെളിനല്ലൂർ വില്ലേജുകൾക്ക് വേണ്ടിയുള്ള കടിവെള്ള പദ്ധതി-ഒന്നാംഘട്ടം	27	പുരോഗമിച്ചു വരുന്നു.
21	അമ്പലപ്പാറ പഞ്ചായത്തിനു വേണ്ടിയുള്ള കടിവെള്ള പദ്ധതി - ഘട്ടം -1	10	പൂർത്തീകരിച്ച് ഉദ്ഘാടനം നടത്തി.

ക്രമ നമ്പർ	പദ്ധതിയുടെ പേര്	ഭരണാനുമതി തുക കോടിയിൽ	ഇപ്പോഴത്തെ സ്ഥിതി
22	തച്ചനാട്ടുകര-അലനല്ലൂർ-കോട്ടോപാടം പഞ്ചായത്തുകൾക്ക് വേണ്ടിയുള്ള സമഗ്ര കടിവെള്ള പദ്ധതി	22	പുരോഗമിച്ചു വരുന്നു.
23	താന്തൂർ മുനിസിപ്പാലിറ്റിയും സമീപ 4 പഞ്ചായത്തു കൾക്കും വേണ്ടിയുള്ള കടിവെള്ള പദ്ധതി- ഘട്ടം -I	100	പുരോഗമിച്ചു വരുന്നു.
<b>കീഫ്ബി 2017-18 പദ്ധതികൾ</b>			
1	പട്ടാഴി, പട്ടാഴി വടക്കേക്കര, മൈലം, തലവൂർ പഞ്ചായത്തുകളിലേക്കുള്ള ജലവിതരണ പദ്ധതി -രണ്ടാം ഘട്ടം	60.13	പുരോഗമിച്ചു വരുന്നു.
2	ചാഴൂർ, അന്തിക്കാട്, താന്നൂർ പഞ്ചായത്തുകളിലേക്കുള്ള കടിവെള്ള വിതരണ പദ്ധതി	34.76	പുരോഗമിച്ചു വരുന്നു.
3	കോടശ്ശേരി പരിയാരം, ആതിരപ്പള്ളി പഞ്ചായത്തുകളിലേക്കുള്ള കടിവെള്ള വിതരണ പദ്ധതി	58.61	പുരോഗമിച്ചു വരുന്നു.
4	നാട്ടിക ഹിർക്ക കടിവെള്ള പദ്ധതി	69.96	പുരോഗമിച്ചു വരുന്നു.
5	എടയൂർ- ഇരിമ്പിളിയം - വളാഞ്ചേരി കടിവെള്ള പദ്ധതി	72.17	പുരോഗമിച്ചു വരുന്നു.
6	അയ്യപ്പൻകോവിൽ ജലവിതരണ പദ്ധതി	46.424	പുരോഗമിച്ചു വരുന്നു.
7	തിരുവനന്തപുരം നെയ്യാർ ബദൽ സ്രോതസ്സ്	206.962	പുരോഗമിച്ചു വരുന്നു.
8	കാരോട് പഞ്ചായത്തിലേക്കുള്ള സമഗ്ര കടിവെള്ള പദ്ധതി	89.189	പുരോഗമിച്ചു വരുന്നു.
9	പിറയിൻകീഴ് മണ്ഡലത്തിലെ തിരുപ്രദേശങ്ങളിലേക്കുള്ള കടിവെള്ള വിതരണ പദ്ധതി	19.87	പുരോഗമിച്ചു വരുന്നു.
10	അതിയാന്തൂർ, കോട്ടുകൽ പഞ്ചായത്തുകളിലേക്കുള്ള ശുദ്ധീകരിച്ച ജലവിതരണ പദ്ധതി	25.49	പുരോഗമിച്ചു വരുന്നു.
11	പുളിമാത്ത്, നഗരൂർ, കരവാരം പഞ്ചായത്തുകളിലേക്കുള്ള സമഗ്ര കടിവെള്ള പദ്ധതി-ഒന്നാം ഘട്ടം	81.81	പുരോഗമിച്ചു വരുന്നു.
12	രാമൻചാടി- അലിഗർ കടിവെള്ള പദ്ധതി	92.52	പുരോഗമിച്ചു വരുന്നു.
13	ഇടവണ്ണ പഞ്ചായത്ത് സമഗ്ര കടിവെള്ള പദ്ധതി -രണ്ടാം ഘട്ടം	47.21	പുരോഗമിച്ചു വരുന്നു.
14	തലശ്ശേരി- കൂത്തുപറമ്പ് സമഗ്ര കടിവെള്ള പദ്ധതി	85.86	പുരോഗമിച്ചു വരുന്നു.
15	കുന്തമംഗലം പഞ്ചായത്തിലെ ശുദ്ധജല വിതരണ പദ്ധതി	37.485	പുരോഗമിച്ചു വരുന്നു.
16	എലവഞ്ചേരി- പല്ലശ്ശേരി സമഗ്ര കടിവെള്ള പദ്ധതി	17.58	പുരോഗമിച്ചു വരുന്നു.
17	കരിമ്പ, കോങ്ങാട് പഞ്ചായത്തുകളിലേക്കുള്ള സമഗ്ര കടിവെള്ള പദ്ധതി	28.3	പുരോഗമിച്ചു വരുന്നു.
18	ഹറമൂക്ക് കുന്തമംഗലത്തിൽ കടിവെള്ള പദ്ധതി	18.64	പുരോഗമിച്ചു വരുന്നു.
19	വണ്ടാഴി, കിഴക്കഞ്ചേരി- വടക്കഞ്ചേരി- കുന്നമ്പ്ര പഞ്ചായത്തുകളിലേക്കുള്ള സമഗ്ര ശുദ്ധജല വിതരണ പദ്ധതി- രണ്ടാം ഘട്ടം	69.54	പുരോഗമിച്ചു വരുന്നു.
20	മലമ്പുഴയിലെ വിവിധ പഞ്ചായത്തുകളിലെ കടിവെള്ള ക്ഷാമം പരിഹരിക്കുന്നതിനായുള്ള കടിവെള്ള പദ്ധതി	64.14	പുരോഗമിച്ചു വരുന്നു.
21	അങ്കമാലി കടിവെള്ള വിതരണ പദ്ധതിയുടെ ദീർഘിപ്പിക്കൽ	115.93	പുരോഗമിച്ചു വരുന്നു.
22	കണ്ണൂർ ജില്ലയിലെ പേരാവൂർ, മുഴക്കുന്ന്, പായം, അച്ചന്കുന്ന് എന്നിവിടങ്ങളിലേക്കുള്ള ജലവിതരണ പദ്ധതി- ഒന്നാം ഘട്ടം	76.01	പുരോഗമിച്ചു വരുന്നു.
23	ആലാ-പുലിയൂർ, ബുധന്തൂർ, പാണ്ടനാട്, മുളക്കുഴ, വെണ്മണി പഞ്ചായത്തുകൾക്കും ചെങ്ങന്നൂർ മുനിസിപ്പാലിറ്റിയും വേണ്ടിയുള്ള കടിവെള്ള പദ്ധതി	199.13	പുരോഗമിച്ചു വരുന്നു.
24	മഞ്ചേരി സബർബൻ കടിവെള്ള പദ്ധതി	72.58	പുരോഗമിച്ചു വരുന്നു.
25	എറ്റുമാനൂർ കടിവെള്ള പദ്ധതി	93.225	പുരോഗമിച്ചു വരുന്നു.
26	കരിമ്പുകയം കടിവെള്ള പദ്ധതി	68.64	പുരോഗമിച്ചു വരുന്നു.
27	കിഴക്കൻ മല ജലവിതരണ പദ്ധതി	43.09	പുരോഗമിച്ചു വരുന്നു.

ക്രമ നമ്പർ	പദ്ധതിയുടെ പേര്	രേണാനുമതി തുക കോടിയിൽ	ഇപ്പോഴത്തെ സ്ഥിതി
28	കട്ടനാട് കടിവെള്ള പദ്ധതി - രണ്ടാം ഘട്ടം	289.54	പൂരോഗമിച്ചു വരുന്നു.
29	കണ്ടമംഗലം, ചെറുതാഴം, എഴിമല നേവൽ അക്കാഡമി എന്നിവിടങ്ങളിലേക്കുള്ള കടിവെള്ള വിതരണ പദ്ധതി- ഒന്നാം ഘട്ടം	56.89	പൂരോഗമിച്ചു വരുന്നു.
30	എറണാകുളം ജില്ലയിലെ പൈങ്ങോട്ടൂർ പഞ്ചായത്തിലേക്കുള്ള കടിവെള്ള പദ്ധതി	28.82	പൂരോഗമിച്ചു വരുന്നു.
31	പാലക്കാട് ജില്ലയിലെ കൊഴിഞ്ഞാനാറ, വടകരപ്പതി, എരുത്തേമ്പതി പഞ്ചായത്തുകളിലേക്കുള്ള സമഗ്ര കടിവെള്ള പദ്ധതി	23.77	പൂരോഗമിച്ചു വരുന്നു.
32	പാലക്കാട് ജില്ലയിലെ പെരുമാട്ടി, പട്ടങ്ങേരി, എലപ്പള്ളി, നല്ലേപ്പള്ളി പഞ്ചായത്തുകളിലേക്കുള്ള കടിവെള്ള പദ്ധതി-രണ്ടാം ഘട്ടം	25.99	പൂരോഗമിച്ചു വരുന്നു.
33	ഒറ്റപ്പാലം താലൂക്കിലെ അമ്പലപ്പാറ പഞ്ചായത്തുകളിലേക്കുള്ള കടിവെള്ള പദ്ധതി -രണ്ടാം ഘട്ടം	11.14	പൂരോഗമിച്ചു വരുന്നു.
34	ചാത്തന്നൂർ ജലവിതരണ പദ്ധതി	60	പൂരോഗമിച്ചു വരുന്നു.
35	മുദാക്കൽ പഞ്ചായത്തിലെ ജലവിതരണ പദ്ധതിയുടെ വികസന പ്രവർത്തനങ്ങൾ	പദ്ധതി അംഗീകാരത്തിനായി റി-ഡിസൈൻ ചെയ്തു വരികയാണ്.	
36	പുറമറ്റം, കല്ലപ്പാറ, എഴുമറ്റൂർ, കുന്നത്താനം, ഇരവിപേരൂർ, തോട്ടപ്പുഴശ്ശേരി, കോയിപ്പുറം, പഞ്ചായത്തുകളിലേക്കുള്ള ജലവിതരണ പദ്ധതി	പദ്ധതി സർക്കാരിന്റെ പരിഗണനയിലാണ്	
<b>ഷിഫ്റ്റ് 2018-19 പദ്ധതികൾ</b>			
1	ആലപ്പുഴ മുനിസിപ്പാലിറ്റിക്കു വേണ്ടിയുള്ള കടിവെള്ള പദ്ധതിയുടെ വിപുലീകരണം-ശേഷിക്കുന്ന പ്രവർത്തികൾ	211.709	പൂരോഗമിച്ചു വരുന്നു.
2	കൊണ്ടോട്ടി മുനിസിപ്പാലിറ്റിക്കു വേണ്ടിയുള്ള കടിവെള്ള പദ്ധതിയുടെ വിപുലീകരണം	108.698	പൂരോഗമിച്ചു വരുന്നു.

**അമൂല്യ പദ്ധതി**

തിരുവനന്തപുരം കോർപ്പറേഷൻ			
1	അരുവിക്കരയിലെ 75 MLD പുതിയ ജലപുരൂഷികരണ ശാലയുടെ നിർമ്മാണം.	70.00	ടി പ്രവർത്തി പൂരോഗമിച്ചു വരുന്നു
കൊല്ലം കോർപ്പറേഷൻ			
2	കൊല്ലം കോർപ്പറേഷന്റെ ജലവിതരണ സമ്പ്രദായത്തിന്റെ മെച്ചപ്പെടുത്തൽ	92.08	ഈ പ്രവർത്തി 6 ഭാഗങ്ങളായി വിഭജിക്കുകയും 4 പ്രവർത്തികൾ നിവിധ്യപ്പെടുത്തിയായി പൂരോഗമിച്ചു വരുന്നു. രണ്ട് പ്രവർത്തികൾ ദർശനം ചെയ്തു നടപടികൾ പൂരോഗമിച്ചു വരുന്നു
തൃശ്ശൂർ കോർപ്പറേഷൻ			
3	പി.ചിയിൽ 20 MLD പുതിയ ജലപുരൂഷികരണ ശാലയുടെ നിർമ്മാണം.	17.30	ടി പ്രവർത്തി പൂരോഗമിച്ചു വരുന്നു
മുരുവായൂർ മുനിസിപ്പാലിറ്റി			
4	മുരുവായൂരിൽ ജലവിതരണ സംവിധാനം മെച്ചപ്പെടുത്തൽ (ഘട്ടം -2)	77.18	ടി പ്രവർത്തി പൂരോഗമിച്ചു വരുന്നു
പാലക്കാട് മുനിസിപ്പാലിറ്റി			

ക്രമ നമ്പർ	പദ്ധതിയുടെ പേര്	ഭരണാനുമതി തുക കോടിയിൽ	ഇപ്പോഴത്തെ സ്ഥിതി
5	കവമ്പുര, കെ.പുഴയിൽ.എ. വള്ളിൽ 4.5 എംഎൽഡി ജവഹർലാൽ നെഹറുവെൽ ശാലയുടെ നിർമ്മാണം.	22.25	ടി പ്രവർത്തിച്ച് പുനർനിർമ്മാണം തുടങ്ങി.
ആകെ		278.81	
<b>STATE PLAN 2016-2017 (Major works)</b>			
1	Providing additional 100mld to Thiruvananthapuram and 20mld to adjoining panchayaths - Construction of 120mld water treatment plant at Neyyar	60.00	Tendered on 8/5/2019.
			Divided in two packages. Package I - Civil structures and pipelines with Accepted PAC of Rs.15.90 lakhs.
2	CRWSS to Mallappally, Anicaud and Kottangal(part) panchayath - Phase II	24.00	Overall 10% work completed. Package II - Pumpsets and transformer - Estimate under preparation.
			The work could not be taken up as road is tarred inconnection with Metro Inauguration. Revised AS to be obtained after recasting estimate with road restoration. Decison from higher up is required. A part of the pipe line in this stretch. (infront of PVS hospiptal) is replaced as a deposit work of Kochi corporation in connection with raising of culvert .But the amount deposited by the corporation is only
3	Kochi WSS-Shifting pipelines from Edappally to Kaloor	12.5	

ക്രമ നമ്പർ	പദ്ധതിയുടെ പേര്	രേണാനുമതി തുക കോടിയിൽ	ഇപ്പോഴത്തെ സ്ഥിതി
4	Modernisation of Aruvikkara Pumping Station	10.00	Work started. Pump, starters, cables supplied. Motor testing conducted on 14th , 15th of october. Safety equipment under tendering process . 86MLD rennovation work started. 40% physical achievement
5	Water supply scheme to Pattuvam and adjoining villages	52.50	Work arranged in 16 packages. In which 11 packages completed. Balance work in progress - 412.391Km laid out of 488.637km.
6	JNNURM/ADB works - Improvement of Water supply scheme to TVPM Municipal Corporation and adj. pts. - Strengthening distribution network - Supplying, laying, testing and commissioning of DI and PVC pipes for all zones	20.38	Work arranged as 4 packages. Package I- 70% completed Package II- materials to be supplied package III- 7 km laid out of 8.5km(80%) completed package IV- Materials to be supplied
GREEN BOOK 2017-18			
1	CWSS to Harippad and adjoining ten panchayats - Phase II-	35.00	Land for intake well not received from revenue authority. Hence delay in completion of work. Tank 1st brace concrete completed- Overall 30% completed
2	CWSS to Chittoor -Thathamangalam Municipality and Vadavathoor Panchayat in Palakkad District -	15.00	Overall 83% completed

ക്രമ നമ്പർ	പദ്ധതിയുടെ പേര്	ഭരണാനുമതി തുക കോടിയിൽ	ഇപ്പോഴത്തെ സ്ഥിതി
3	CWSS to Kallyoor Venganoor Panchayats in Thiruvananthapuram District Phase III -	14.66	Out of 42Km of 300mm DI K9 to 90mm PVC laid 34Km
4	CWSS to Ayroor-Kanjettukkara in Pathanamthitta-Phase II-	28.00	Work arranged as single package with APAC of Rs. 2138.78 Lakhs. Pipe supply 100% completed. 144 Km laid out of 161.534 Km. maintenace of sump & reservoir not started. Overall 90% completed
6	CWSS to Puramattom Kallooppara, Ezhumattoor and Kunnanthanam, Eraviperoor, Koippuram and Thottapuzhassery Panchayats in Pathanamthitta- Phase I -	42.35	Work not started. Land acquistion for WTP and intake well cum pumphouse initiated by Revenue department. Acquisition process obstructed due to pending writ petition in Hon. High Court filed by the owner of TP land.
<b>STATE PLAN 2018-2019 (Major woks)</b>			
1	CWSS to Anadu,Palode & Kurupuzha villages -( phase I ) in Thiruvananthapuram district.	16.00	Package I,II Tendered. Package III- Design pending with wascon
2	WSS to Kunnummal Panchayath In Kozhikkode district.	18.00	Pipe supplied, laying not started
3	WSS to Kavanur Village in Malappuram District- (Phase III)	10.80	Pipe fully supplied, laying 30% completed
4	CRWSS to Elappara and adjoining villages- Providing distribution lines in Peermade panchayath.	15.35	Tendered as 3 packages. Package I- Agreement executed Package II- Agreement executed Package III- Retendered



ക്രമ നമ്പർ	പദ്ധതിയുടെ പേര്	ഭരണാനുമതി തുക കോടിയിൽ	ഇപ്പോഴത്തെ സ്ഥിതി
5	Augmentation of Nenmara Aylloor & Metarcode Water Supply Scheme In Chittur and Alathur taluk in Palakkad district.	14.60	Agreement executed on 24/4/2019
<b>STATE PLAN 2019-2020 (Major woks)</b>			
1	UIDSSMT - Augmentation of WSS to Alappazha Municipality and adjoining 8 Panchayaths in Ambalapuzha Thaluk - Supplying, Laying, Testing and Commissioning of 1000mm (OD) HDPE pipe from East of Pacha Bridge to Treatment Plant at Karumady for Raw Water Pumping main- 5435m- Reach III - Replacement of 1000mm HDPE at Thakazhi and Kelamangalam for a length of 2100m	15.41	Nonstarter
2	Interim Augmentation of WSS to Kochi city and adjoining panchayaths - Laying 1400mm MS pumping main and construction of staff quarters	50.00	Nonstarter
3	WSS to Eruvatty village in Pinarayi Panchayath of Talassery Taluk in Kannur district-Laying Distribution network-250mm to 200mm DI pipe (3125m) and 160mm to 90mm PVC pipes (67973m) (Total length- 71 kms) and a rider main (90mm,PVC pipes) along the DI pipe for a length of 3125m, Maintenance of existing OH tank at Mullankunnu and BMBC crossing by HDD	10	Tendered
4	Water supply improvements to Mynagappally- Phase I- S/L clear water 200mm and 300mm DI K9 pumping main from sasthamkottah WTP to ICS OHSR and Public Market OHSR at Mynagappally, Construction of 15.2 LL OHSR at Public Market compound, S/E of 40HP( one stand by) clear water pump and motor , additional power allocation to KSEB, interconnection works at TP site solar and automation charges, road restoration charges and LS provision for demolishing old Anganvadi building and similar works	5.1	Nonstarter
5	WSS to Cheekode and adjoining villages- phase II- Supplying , laying testing and commissioning of balance distribution network from OHSR Komparamba in Pullickal villages- Additional Road restoration charges	1.502	Nonstarter
6	WSS to Thirunavaya and adjoining Villages-Providing 700mm MS pipe for railway crossing near Thirunavaya railway station at K.615/300-400 including intelinking with existing line using 600mm DI K9 pipe	1.77	Nonstarter
<b>NABARD schemes</b>			
Sl. No.	Name of Scheme	AS Amount (Rs. In lakhs)	
1	CWSS to Pallichal, Balaramapuram and Vilavoorkal Pts. - Balance works	1024.00	Ongoing
2	WSS to Valliyamattom and Alakkode villages	558.63	Ongoing
3	WSS to Karimannoor, udumbannoor, Kodukulam and Vannapuram Pts.	1200.00	Ongoing
4	RWSS to Arakuzha & Palakuzha Pts.	1350.00	Ongoing
5	Mini WSS to Inchatthotty in Kuttampuzha Pt.	92.00	Ongoing
6	Mini WSS to Pattuvam & adj. villages - Balance works in Phase I	1495.00	Ongoing

ക്രമ നമ്പർ	പദ്ധതിയുടെ പേര്	അനുബന്ധ തുക കോടിയിൽ	ഇപ്പോഴത്തെ സ്ഥിതി
7	Comprehensive Water Supply Schme (CWSS) to Mannur, Keralasery & Manakara Panchyaths (Phase-I)	2530.00	Ongoing
8	Comprehensive Water Supply Schme (CWSS) to Agali & adjoining Panchayaths in Mannar Taluk.	2500.00	Ongoing
9	WSS to Kottiyoor, Kelakam and Kanichar in Iritty Taluk. (Phase-1).	3525.00	Ongoing
10	WSS to Thrikkovilvattom and Nedumpana Panchayaths-Phase II-Part 1 Distribution system to Thrikkovilvattom Panchayath	1292.00	Ongoing
11	CRWSS to Nedumbram, Niranam, Kadapra & Peringara Panchayaths-laying distribution system in Niranam & Kadapra Panchayaths	2000.00	Ongoing
12	WSS to Erumeli-Laying distribution system in Zone I & Zone VI	1260.00	Ongoing
13	WSS to Seethathode, Panchayath and Nilackkal-Plappally area in Perunad Panchayath in Pathnamthita District.	12000.00	Ongoing
14	CWSS to Vithura and Tholicode Villages-Phase II	3150.00	Ongoing
15	WSS to Poovar Panchayath	1475.00	Ongoing
16	WSS to Kulakkada Panchayath	2931.98	Ongoing

*Renuka Sankar*  
Section Officer

ഇതാ സർക്കാർ അധികാരത്തിൽ വന്നശേഷം പൂർത്തിയാക്കിയ വൻകിട കടിവെള്ള പദ്ധതികൾ

Sl. No.	Name of Scheme	Name of District	Category	AS Amount
<b>2016-17</b>				
1	WSS to Pandalam Panchayat	Pathanamthitta	NABARD	1372.27
2	RWSS to Veliyannoor & Uzhavoor Pts (2013-14)	Kottayam	NRDWP	400
3	Kaduthuruthy & adjoining villages - Veliyannoor area	Kottayam	NRDWP	190
4	Kaduthuruthy & adjoining villages - Njeezhoor area	Kottayam	NRDWP	300
5	CARWSS to Mannar, Kurattissery, Chennithala & Thripperumthura Villages	Alappuzha	Rural	602.9
6	NRDWP - Rural WSS to quality affected habitations in K.S. Mangalam village in Kottayam District	Ernakulam	NRDWP	975
7	NRDWP - Rural WSS to quality effected habitation of Chempu village - Supplying and laying distribution lines in the uncovered area in Chempu Panchayath	Ernakulam	NRDWP	350
8	WSS to Manalur, Karamukku and adjoining village	Thrissur	RWSS	541
9	WSS to Anakkara, Pattithara & Kappur - Phase I	Palakkad	NRDWP	1500
10	WSS to Munnad Bedadka and Kutikole villages	Kannur	ARP	700
11	CWSS to Moorkanad & Adj. Villages - Ph - IV - Koottilangadi Village - Distribution	Malappuram	ARP/NRDWP	600
12	CARWSS to Moorkanad & Adj. Villages - Ph - II - Kuruva Village	Malappuram	ARP/NRDWP	625
13	CARWSS to Moorkanad & Adj. Villages - Ph - I - Moorkanad Village - High level Zone - Part - II	Malappuram	ARP/NRDWP	193
14	CARWSS to Moorkanad & Adj. Villages - earmarked funding	Malappuram	ARP/NRDWP	95
15	ARWSS to Moorkanad & Adj. Villages - Phase - III	Malappuram	ARP/NRDWP	630
16	NRDWP - WSS to Cheekode & Adj. Villages	Malappuram	ARP/NRDWP	2000
17	Aug: of WS to Kolachery - Enhancement of Coverage	Kannur	ARP/NRDWP	900
18	NRDWP - RWSS to quality affected habitations of Thalayazham in Kottayam Dist	Kottayam	ARP/NRDWP	860
19	NRDWP-WSS to Vorkady and adjoining villages-Balance work	Kasargod	ARP/NRDWP	533
20	WSS too Amalapuram and Thattupara in Ayyampuzha Panchayath	Ernakulam	ARP/NRDWP	262
21	Arwss to Kaviyoor - Kunnamthanam Phase I	Pathanamthitta	ARP/NRDWP	944.54
<b>2017-18</b>				
22	Comprehensive Water Supply scheme to Kilimanoor, Pazhayakunnumel and Madavoor panchayaths.	TVPM	State Plan	3100.00
23	Water Harvesting for the sustainability of Vandichira pond- Renovation of RWSS to Parassala	TVPM	NRDWP	244.00
24	19th SLSSC scheme-Sustainability of Water sources- Renovation of Anatazhchira in Andoorakonam Grama panchayath.- Phase II	TVPM	NRDWP	441.00
25	WSS to Karalam panchayat in Mukundapuram Taluk of Thrissur District .	Thrissur	NRDWP	1050.00
26	XX <sup>th</sup> SLSSC 2014-Augmentation of WSS to Nellaya and Kulukkallur panchayath. Extension of distribution line to Zone I & II	Palakkad	NRDWP	900.00
27	ARWSS to Ettumanoor and adjoining 9 Villages Phase I&II	Kottayam	NRDWP	4872.43
28	WSS to Erumeli panchayath	Kottayam	STATE PLAN	5300
29	NRDWP - providing water supply arrangements to hilly areas of Kumily GramaPanchayath	Idukki	NRDWP	900

Sl. No.	Name of Scheme	Name of District	Category	AS Amount
30	UIDSSMT-WSS to Ambalppuzha	Alappuzha	NRDWP	5059
31	NRDWP- WSS to Nooranad Chunakkara – Ph I	Alappuzha	NRDWP	720
32	NRDWP- WSS to Nooranad Chunakkara – Ph 2	Alappuzha	NRDWP	425
33	NRDWP-WSS to Madayi	Kannur	NRDWP	586
34	WSS to Thrikkovilvattom & Nedumpna Panchayaths (Part) Phase I	Kollam	NRDWP	1000
35	RWSS to Pattazhy and Pattazhy Vadakkekara	Kollam	NRDWP	1340
36	WSS to Mylom -Thalavoor-Pidavoor	Kollam	NRDWP	2005
37	CWSS to Panavoor-Pullampara-Balance Distribution	TVPM	NABARD	571
	<b>2018-19</b>			
38	CWSS to Panavoor Pullampara and Vembayam Pt. Disribution system Zone I,II,III,IV & V	TVPM	NABARD	571
39	WSS to Karyara in Vilakkudy Pt.	Kollam	STATE PLAN	295
40	WSS to Ayiroor - Kanjettukara Ph I	Pathanamthitta	NRDWP	1400
41	ARWSS to Kanjirappally, Elikulam and Chirakkara Pt. Distribution	Kottayam	NRDWP	1722
42	UWSS to Kottayam Municipality - Replacing existing dilapidated AC pipe	Kottayam	STATE -PLAN	3515
43	Rural water supply to Udayanapuram (Vadakkemuri and Naduvile part villages) in Kottayam Dist.	Kottayam	NRDWP	800
44	Providing water supply arrangements to hilly areas in Peerumedu and Vandiperiyar Pt.	Idukki	NRDWP	900
45	NABARD aided WSS to Edavetty villages	Idukki	NABARD	1700
46	RWSS to T V Puram Pt. (Vaikom Part) village in Kottayam Dist	Idukki	NRDWP	253
	NABARD aided WSS to Udumbannoor,Karimannoor,Kodukulam andVannappuram Villages	Idukki	NABARD	1200
47	WSS to Purappuzha and Manakkadu Pt.	Idukki	NRDWP	3000
48	2017-18 Optimization of Production and Transmision – extension of WS to Kumily	Idukki	STATE PLAN	800
49	UIDSSMT - Guruvayoor - Chavakkad	Thrissur	UIDSSMT	5055
50	UWSS to Ollur - Edakkunni Census Town	Thrissur	UWSS 105	1150
51			STATE PLAN	
52	CWSS to Peringottukurissi – Kuthannur Ph II	Palakkad	OPTIMIZATION	600
53	Aug. of UWSS to Shornur Municipality and Vaniyamkulam Pt.	Palakkad	KIIFB	3500
54	WSS to AmbalapparaPt. In Ottappalam Taluk – Ph II	Palakkad	KIIFB	1000
55	Aug. of Nenmara Ayilur and Melarcode - Ph I	Palakkad	NRDWP	1100
56	WSS to Kuzhalmannam, Kannadi and Thenkurrissi Ph I	Palakkad	NRDWP	1500
57	WSS to Kuzhalmannam, Kannadi and Thenkurrissi Ph II	Palakkad	NRDWP	700
58	Rehabilitation and moderisation of WSS to Urakam Vengara Pt.	Malappuram	Jalanidhi- II	1956
59	WSS to Kuthuparamba Municipality	Kannur	SAARK	5300
60	WSS to Pattiyam & Kottayam census town	Kannur	SAARK	2700
	NABARD – Tranche – 22 Mini WSS to Pattuvam and adj. Villages Balance works in Ph -I	Kannur	NABARD	1495
61	WSS to Belur and adj. Villages	Kannur	SAARK	1700
62				
63	WSS to Chengala Muliar Madhur Morgal Puthur Pt. PH - I	Kannur	NRDWP	1980
64	Aug.of WSS to Dharmadam	Kannur	KIIFB	1650
	<b>2019-20</b>			
65	WSS to Elanthoor & Mallappuzhassery villages Ph II laying distribution system & constn.of WTP	PTA	NRDWP	867

Sl. No.	Name of Scheme	Name of District	Category	AS Amount
66	RWSS to Elanthoor & Mallappuzhassery village source sustainability improvement works for source and intake well cum pump house	PTA	NRDWP	58.5
67	CRWSS to Nedumpuram, Niranam, Kadapra and Peringara Pt. In Pathanamthitta Dist.	PTA	NRDWP	2700
68	WSS to Manarcadu Pt.- Aug Ph I	KTM	State Plan-2017-18	108
69	NRDWP - RWS to Thalayolaparambu Pt. (Vadayar village)	Ernakulam	NRDWP	840
70	WSS to Velliyamattom	Ernakulam	NRDWP	2000
71	RWSS to Kattoor - Padiyur and Poomangalam	Thrissur	NABARD - 17	2789
72	NRDWP-18 th SLSSC-2012-Augmentation of Pavaratty Regional WSS- covering 10 panchayaths in Thrissur and Palakkad dist - construction of 12m dia intake well cum pump house, foot bridge and control panel room - Package I, providing 33 MLD tube settler clarifier type WTP- Package IV.	Thrissur	ARWSS - 10	1725
73	Augmentation of water supply scheme to Peruvemba Grama Panchayats in Chittur Taluk of Palakkad District. (28/7/2019)	Palakkad	NRDWP	500
74	CWSS to Elappully , Nalleppully , Perumatty and Pattenchery panchayath. Phase-I	Palakkad	State Plan	1170
75	WSS to Kannamangalam Gp	Malappuram	NRDWP	1000
76	Ph II laying distribution	Malappuram	NRDWP	1400
77	NABARD Assisted WSS to Mananthavady, Edavaka and Nallooradu Villages (RIDF - XVII)	Kozhikode	NABARD - 17	2368
78	WSS to Kalliyottukunnu(Ward No.03) in Mananthavady Pt.	Kozhikode	NRDWP	128
79	Endosulphan hit area - WSS to Kayyur Cheemeni Pt.	Kannur	NABARD - 17	1000
80	Wss to Madikkai-Renovation of intake structure,supplying and laying raw water pumpng main from intake well to treatment plant,const. of TP 3.00 MLD, supplying and laying clear water gravity main,const of additional service reservoir,supplying and laying dist. net work, supply and erection,trial running commissioning and mace of pumpset	Kannur	Kasargod package	700

*Renuka Sankar*  
Section Officer

**LIST OF MAJOR WORKS TO BE COMPLETED IN NEXT 1 YEAR**

Sl.No	Name of Scheme	AS Amount (in lakh)
<b>Palakkad</b>		
1	NABARD RIDF XX – WSS to Koppam & Vilayur panchayath in Pattambi Taluk in Palakkad District - Partial commissioning	2000
2	NABARD RIDF XX – WSS to Ongallur - Vallapuzha panchayath in Pattambi Taluk in Palakkad District - Partial commissioning	1500
3	NRDWP-XVIII-CWSS to Mannarkkad & Thenkara Panchayaths in Mannarkkad Taluk – Phase I – Construction of 7 mld Water Treatment Plant and allied works	571.3
4	Augmentation of Nemmara , Ayiloor and Melarcode - Phase II	2450
5	WSS to Ambalappara panchayath in Ottappalam Taluk - Phase I	1000
6	CWSS to Thachanattukara , Alanallur and Kottoppadam panchayath in Mannarkkad Taluk	2200
7	AMRUT -SAAP Providing WSS to Palakkad Municipality	10933
8	CWSS to Elappully, Nalleppully, Pattanchery & Perumatty Panchayaths in Palakkad District – Phase –I – (Partial commissioning in 2019)	1170
9	CWSS to Chittur Thathamangalam Municipality and Vadavannur Panchayath – Partial commissioning	1500
10	NRDWP – 20th SLSSC 2014 –WSS to Anakkara, Pattithara & Kappur Panchayaths in Pattambi Taluk – Phase II - Package I –	1000
<b>Malappuram</b>		
1	SLSSC-2014 -CRWSS to Thiruvalli & adjoining Villages Phase-II-Wandoor Village- Part-2-(Eastern side of railway line)	593
	SLSSC-2012 -CRWSS to Thiruvalli & adjoining Villages Phase-I	1450
	KIIFB-2016-17 - CWSS to Thiruvalli & Adjoining Villages Phase-I&II	2220
	State Plan 2017-18 - CWSS to Thiruvalli & adjoining villages - Phasel - Electro Mechanical works	200
	SLSSC-2013 -WSS to Kavanoor-Phase-I	700
2	SLSSC-2014 -WSS to Kavanur - Phase II	1000
	State Plan -2018 -19 WSS to Kavanoor Gramapanchayath -Phase-III- Distribution System	1080
3	KIIFB 2016-17 -I mprovement to Ramanattukara WSS by interlinking with WSS to Cheekode and Adjoining Village	2600
4	SLSSC-2016 -WSS to Kannamangalam Village. - Phase II - Laying distribution	1400
5	Nabard-RIDF-18- WSS to Othukkungal and Ponmala Panchayaths in Malappuram District	3440
6	Jalanidhi - Rehabilitation and Modernisation of WSS to Thennala, Perumanna clari and Ozhur Panchayaths	3315
7	SLSSC -2013 - CARWSS to Moorkanad & adjoining villages- Phase V Mankada village - Laying distribution system	600
<b>Kozhikkode circle</b>		
1	CWSS to Thariyode. Pozhuthana, Kottathara, Vengappally and Padinharathar Panchayathara - Phase I	1500
2	State plan 2018-19-WSS to Kunnummal Panchayath in Kozhikkode district.	1800
3	KIIFB WSS to Koyilandy Municipality & Adjoining panchayaths-Phase I	8500
4	KIIFB-Feroke Karuvanthuruthy drinking water project	1864
5	AMRUT PROJECT	2557
6	STATE PLAN-OPTIMIZATION-WSS to Ambalavayal Panchayath - Laying Distribution System	500
7	Augmentation of WSS to Unnikulam & Sivapuram Villages	430
8	AMRUT - INTEGRATED CALICUT WATER SUPPLY PROJECT PHASE -II-10 zones	4655
9	JICA Assisted Kerala Water Supply Project for Kozhikkode City and adjoining Villages	800

SI.No	Name of Scheme	AS Amount (in lakh)
10	NABARD-CWSS to Sulthan Bathery, Noolpuzha and Muttill Panchayat. Phase 1 (RIDF-XVIII) <b>Kannur Circle</b>	4220
1	SAARK (2009-10) - WS Improvements to Thalassery Municipality and adjoining towns.	4950
2	AMRUT-WSS to Kannur Corporation	11447
3	WSS to Kasaragod Municipality and Chemmanad Panchayath in Kasargod District-WRD (002-00)-Phase -1- Part	7600 (Part)
4	ARP-WSS to East Eleri Panchayath in Hosdurg thaluk of Kasaragod district.	1212
5	ARP-WSS to Munnad, Bedadukka & kuttikole villages Balance work in Kasaragod District.	600
6	NABARD-WSS to Endosulphan areas at Kallar in Kallar Panchayath in Hosdurg Taluk	600
7	NABARD-Endpsulphan hit area- WSS to Kayyur Cheemeni panchayath <b>Muvattupuzha Circle</b>	1000
1	ARWSS to Vellathooval & Konnathady Villages	2524
2	NABARD- WSS to Arakuzha-Palakuzha- Phase-I	1350
3	NABARD- WSS to Kuttampuzha- For water supply to Inchatthotty	92
4	NRDWP-Pipe line extension in various roads of uncovered areas of Udayanapuram scheme	800
5	State plan 2018-19 Optimization of Production and Transmission- CARWSS to Elappara and adjoining villages - Providing distribution system in Peermede Pt. in Idukki District	1535
6	KIIFB-Augmentation of UWSS to Thodupuzha Municipality in Idukki District (Phase-I)	3400
7	NRDWP - WSS to Velliyamattom <b>Thrissur Circle</b>	2000
1	WSS to Pavaratty Mullassery panchayath in Chavakkad Thaluk- Supplying, laying, testing and commissioning. 300/250/200mm DIK9 gravity main from Chattukulam to Pavaratty and Mullassery OHSR including Railway push through level cross at Brahmakulam-Package III	561.76
	Augmentation of Pavaratty Regional WSS- covering 12 Panchayaths in Thrissur and Palakkad dist - Balance works	476.00
	NRDWP-18 th SLSSC-2012-Augmentation of Pavaratty Regional WSS- covering 10 panchayaths in Thrissur and Palakkad dist - construction of 12m dia intake well cum pump house, foot bridge and control panel room - Package I, providing 33 MLD tube settler clarifier type WTP- Package IV.	1725.00
	WSS to Pavaratty and Mullassery panchayaths in Chavakkadu taluk of Thrissur district. - Construction of 6.70 LL capacity OHSR at Pavaratty panchayath, Construction of 5.50 LL capacity OHSR at Mullassery panchayath	350.00
2	Amrut-2017-18-Zoning & Mapping of WSS of Thrissur Corporation-Supply and laying of various Dia Pipes- Part I	800.00
	Amrut- 2016-17-Zoning & Mapping of WSS of Thrissur Corporation-Supply and laying of various Dia Pipes- Part II	1700.00
	Amrut-2017-18- Construction of 10LL OHSR at Anappara and 5LL sump at Cherur with pumping system and pumping main from Cherur to Anappara for 2 Km with 200 mm DI Pipe	800.00
	Amrut-2017-18- Anappara Villadom area distribution line for around 25KM with 200 mm DI to 110 mm PVC pipe	580.00
	Amrut-2016-17-Construction of new treatment plant of 20MLD WTP, at Peechi.	1730.00
3	Amrut-2017-18-Construction of 5LL OHSR at Kuttanelloor with pumping system and pumping main for 4KM with 200mmDI and 5KM distribution line	800.00
4	Amrut-2015-16- Improvements of coverage in Guruvayur Municipality - Laying distribution network for improvement of coverage in Pookode zone.	1372.00

Sl.No	Name of Scheme	AS Amount (in lakh)
	AMRUT-2016-17-WSS to Guruvayur Municipality in Thrissur District - Construction of 10 LL OHSR and pumping main from WTP to OHSR	1550.00
	AMRUT- 2016-17 & 2017-18-WSS to Guruvayur Municipality in Thrissur District - Improvement of water supply system for Guruvayur. Part 1 & 2	7718.00
	AMRUT-2017-18-WSS to Guruvayur Municipality in Thrissur District-Balance distribution network in Guruvayur Municipality (continuation project)	1968.00
	AMRUT-2017-18-WSS to Guruvayur Municipality in Thrissur District- Laying distribution network in Thaikkad zone- Guruvayur Municipality	1000.00
5	Amrut-2015-16-UWSS to Ollur and Edakkunni census town villages in the corporation - Construction of 20L Ltrs capacity OHSR at Ollur and supplying and laying distribution lines and retaining wall at WTParattupuzha.	1140.00
6	Amrut - Survey and Replacing of Faulty water meters and fixing new water meters at various service connections in Thrissur Corporation area.	300.00
	Amrut - Strengthening the existing distribution system to Thrissur Corporation area - Replacement of very old 80/100/125/300 AC and 700mm PREMO pipes with 110/140 PVC and 200/300/350mm DI pipes at varoius places in Thrissur Corporation .	1440.00
	Amrut - Replacement of AC/PVC pipes to 500mm DI K9 and 60mm PVC pipes in the coporation area around 42 KMs.	1295.00
	Amrut - Laying of distribution lines from existing OHT at Kizhakumpattukara to Nellikunnu area for around 15 km with varying dia pipelines-(Dia 200 mm DI to 110 mm PVC	600.00
	Amrut - Supply , erection, testing and commissioning of 1000 KVA 11 KV/433 KVA Transformer and connected work including construction of control panel room at WTP peechi	300.00
	Amrut - Floating intake structure at Peechi Reservoir	500.00
7	State Plan 2015-16 - CWSS to Wadakanchery and adj Pts- replacing damaged 250 mm AC gravity main and 150 mm Ac distr main by DI/PVC pipes	500.00
8	State plan 2017-18 - Improvements to the existing WSS to Chavakkad Municipality - strengthening of distribution network replacing existing 350 mm AC gravity line 1500 m with 350 mm DI K9	180.00
9	state plan 2018-19 TWSS- Replacing damaged Filter Media for 36 MLD water Treatment plant	300.00
10	UWSS to Ollur & Edakkunny CTs	1150
11	NRDWP-WSS to Thalikulam Panchayaths by Augmentation Nattika Firka Scheme.	2200
12	WSS to Cheruthuruthy & Nedumpura Villages in Vallathole Nagar Panchayath	814
13	RDWSS to Kattor, Padiyur, Poomangalam and adjoining villages & State Plan, RDWSS to Kattoor, Padiyoor, Poomangalam and adjoining villages in Mukundapuram Taluk of Thrissur District	3746
14	RDWSS to Pudukkad Parappukkara and adjoining panchayaths	957
	State plan 2018-19 innovative technologies and modern management practices- RWSS to pudukkad ,parapukkara and adjoining villages-NH crossing works(400mmHDPE) by horizontal directional drilling method at pudukkad	88
15	Amrut- 2015-16-Rehabilitation of Thrissur corporation WSS to Koorkancherry Zone - Supply and laying seperate branched gravity main of 400mm DI K9 and replacement of 700mm PREMO with DI K9, and supply erection and commissioning of 65HP centrifugal pumpset for replacing the old pumpset-2nos at Koorkancherry sump allied works.	341
	Kochi Circle	



Sl.No	Name of Scheme	AS Amount (in lakhs)
1	GIDA – Deposit Work – Improvements of WSS to Elamkunnappuzha, Njarackal and Nayarambalam Pts. Construction of 2Nos. OHSR (Balance work)	5685.00
2	Construction of 15LL OHSR and 2LL CWR at Vadathode, Cheranalloor.	775.00
	Laying of 450mm DI K9 pipe from north end of Aroor Edakochi bridge to KWA water tank site at Edakochi, Kochi corporation 2016-17.	152.00
	Laying of 500mm transmission line from karthikadavu to proposed Pachalam CWR	1070.00
	Construction Of 40 LL Capacity OHSR at Kaloor	1500.00
	Laying 400 rnm DI K9 pipeline from Perumanoor to Ravipuram for a length of 1270m	440.00
	Laying rider main form kathrikadavu to Elamkulam, Chettichira, Ponnuranni areas and distribution lines in Chakkaraparambu, Chalikkavattom areas 2016-17.	325.00
	Laying pumping main of 500mm DI pipe from JnNURM WTP at Maradu to Pumphouse at Thammanam for additional pumping of water (upto 18 MLD) to Kochi city in Kochi Corporation 2016-17.	1650.00
	Water supply sector - Kochi Corporation - Laying 500mm DI line from pumphouse at Thammanam to OHSR at Kadavanthara.	765.00
	Construction of 25 LL OHSR at Karuvelppady	1165.00
	Construction of 13 LL Capacity OHSR at Edakochi	600.00
3	LIC aided Augmentation of WSS to Thripunithura Municipality and adjoining panchayaths - Construction of Check Dam in Muvattupuzha river at Ramamangalam As - 1100 lakhs	1100
4	Augmentation of WSS to Thripunithura Municipality and adjoining panchayaths- Meeting ultimate requirements to the scheme area	2801
5	KIIFB - WSS to Kadamakkudy	1200
	<b>Alappuzha Circle</b>	
1	AMRUT- Ph-I for Alappuzha Municipality	3390
	AMRUT- Ph-II for Alappuzha Municipality	5687
	AMRUT- Ph-III for Alappuzha Municipality	5813
2	Green Book –WSS to Aryad	499
3	Replacement of RWPM of Cherthala JICA projectGRP to MS pipe at Maravanthuruth	2175
	<b>Thiruvananthapuram Circle</b>	
1	Source sustainability -RWss to kakkakuzhy in Vettoor pt	356.00
2	CWSS to Anad, Palodu & kurupuzha villages -Phase II	1600.00
3	RIDF XIX -CWSS to Panavoor Pullampara and Vembayam pts -Distribution system(balance works)	571
4	CWSS to Kalliyoor, Venganoor panchayaths in Thiruvananthapuram District Phase III	1466.00
5	Improvements of Thiruvananthapuram Water Supply Scheme - Construction of 75 MLD WTP at Aruvikkara	7000
6	CWSS to Kanjiramkulam, Thirupuram and Karumkulam Panchayaths	1462.00
7	CWSS to Pallichal, Balaramapuram and Vilavoorkal Panchayaths - Balance Works	1024
8	IWSS to TMC-Thirumala Zone-WP3- Part II	2248.2
9	IWSS to TMC- Powdikonam Zone- WP8 Part II	2248.2
10	IWSS to TMC- Manvila ZOne- WP7 Part II	1403
	<b>Jnnurm Circle</b>	
1	DI Pipe laying works of Distribution mains - WP1	8700.00
2	Balance works of Distribution pipe lines in Manvila Zone (WP7 – Part I)	1403.71
	<b>CORPORATION DEPOSIT</b>	
3	Balance works of Distribution pipe lines in Nemom Zone (WP 9– Part I) STATE PLAN	2038.00

Sl.No	Name of Scheme	AS Amount (in lakh)
4	Balance works of Distribution pipe lines in Thiruvallom Zone (WP 10- Part I) STATE PLAN	
5	Balance works of Distribution pipe lines in New Central Zone (WP2 - Part I) - STATE PLAN FUND	2038
6	Works of Distribution pipe lines in Low Level Zone - WP4	8700
7	Works of Distribution pipe lines in Peroorkada zone - WP6	
8	Balance works of Distribution pipe lines in Powdikkonam Zone (WP8 - Part I) CORPORATION DEPOSIT	2248.2
	<b>Koillam Circle</b>	
1	CWSS to West Kallada, Sooranad South and Sasthamcotta Pt. (ARP)-Phase-II	1115.00
2	Water Supply scheme to Technopark at Kundara in Kollam	490
3	CARWSS to Kulathupuzha and Adjoining Villages - Phase II & Phase II Revised	1815
	<b>Pathanamthitta Circle</b>	
1	WSS to Mallappally, Anicadu & Kottangal panchayats- Phase I	798.00
2	WSS to Mallappally, Anicadu & Kottangal panchayats- Phase II	2400.00
2	WSS for proposed Konni Medical College in Pathanamthitta District.	1398.00
3	WSS to Nedumbram, Niranam, Kadapra & Peringara panchayaths- Laying distribution system in Niranam & Kadapra (part) panchayaths.Phase II	2000.00
4	WSS to Perunad - Athikkayam Villages - Phase I- Remaining components	331.00
5	WSS to Kollamula in Vechoochira panchayath (part), Perunad panchayath (part) and Naranamoozhy panchayath (part).Phase-I	800.00
6	RWSS to Vazhappally- Augmentation of water supply to Thuruthy	360
7	WSS to Kozecherry Panchayat Phase 1	950.00
8	CRWSS to Nedumpuram, Niranam, Kadapra and Peringara panchayat in Pathanamthitta district	2700.00
9	RWSS to Ayroor-Kanjettukara Phase II	2800.00
10	Konni Medical College	
	<b>Kottayam Circle</b>	
1	WSS to Erumeli panchayath - Distribution network in Karimkallumoozhi zone( Road restoration fund 1.30Crore pending in HO)	5300
2	WSS to Manjoor and Kanakkary panchayath	2622
3	Augmentation of Water supply scheme to Kottayam municipality 50 mld WTP	5000
4	Water Supply Scheme to Akalakkunnam and Mutholi Panchayath	1795
5	Water Supply Scheme to Ayarkunnam, Kooroppada, Pampady panchayath	1946
6	Water Supply Scheme to Ettumanoor and adjoining villages	4872.43
7	Water Supply Scheme to Erumely panchayath - Zone 1 (part) - Zone 6	1260
8	Water Supply Scheme to Vakathanam panchayath - well-cum pumphouse	3000
9	Water Supply Scheme to Vijayapuram panchayath - Raw watre pumpset and transformer	4300
10	WSS to manarcadu panchayat	1475
11	WSS to Manimala and adjoining villages	5266
12	ARWSS to kanjirappally, Elikkulam and Chirakkadavu panchayat	3234
13	ARWSS to Kumarakom and Thiruvarpu panchayats	3435.33

*Renuka Sankar*  
*Section Officer*