


**പതിനാലാം കേരള നിയമസഭ**  
**പത്തൊൻപതാം സമ്മേളനം**  
**നക്ഷത്രചിഹ്നമിടാത്ത നിയമസഭാ ചോദ്യം നം. 383**  
**03.03.2020 - ലെ മറുപടിക്ക്**

**പട്ടാമ്പി മണ്ഡലം ആസ്തിവികസന ഫണ്ടിൽ നിർദ്ദേശിച്ചിട്ടുള്ള പ്രവൃത്തികൾ**

<u>ചോദ്യം</u>	<u>മറുപടി</u>
<b>ശ്രീ.മുഹമ്മദ് മുഹസിൻ.പി</b>	<b>ഡോ. ടി. എം. തോമസ് ഐസക് (ബഹു. ധനകാര്യവും കയറും വകുപ്പുമന്ത്രി)</b>
പട്ടാമ്പി മണ്ഡലം ആസ്തിവികസന ഫണ്ടിൽ നിന്നും 2016-17, 2017-18, 2018-19, 2019-20 വർഷത്തിൽ നിർദ്ദേശിച്ചിട്ടുള്ള പ്രവൃത്തികളും അവയുടെ നിലവിലെ സ്റ്റാറ്റസ് വ്യക്തമാക്കാമോ?	ആസ്തി വികസന ഫണ്ടിൽ നിന്നും 2016-17 വർഷത്തിൽ പട്ടാമ്പി നിയോജകമണ്ഡലത്തിൽ നിർദ്ദേശിച്ചിട്ടുള്ള പ്രവൃത്തികളുടെ വിവരങ്ങൾ ശേഖരിച്ചുവരുന്നു. 2017-18 മുതൽ 2019-20 വരെയുള്ള വർഷങ്ങളിലെ വിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.

  
സെക്ഷൻ ഓഫീസർ

## ANNEXURE

STATUS REPORT OF WORKS UNDER ASSET DEVELOPMENT SCHEME FOR MLA							
PATTAMBI CONSTITUENCY AS ON 26/02/2020							
Sl. No.	Name of Work	Name of Panchayath	Implementing Agency	Newly Proposed amount	AS - Date	A.S. Amount	Present Status/ Remarks
2017-18							
1	Erection of High Mast/Mini Mast Light in 9 places of Kulukkallur GP	Kulukkallur	SILK Thrissur	2453000	05/02/2019	2452840	Agreement executed
2	Erection of High Mast/Mini Mast Light in 8 places of Vilayur GP	Vilayur	SILK Thrissur	2941000	05/02/2019	2940940	Agreement executed. Foundation work completed
3	Erection of High Mast/Mini Mast Light in 14 places of Muthuthala & Vallapuzha GP	Muthuthala & Vallapuzha	SILK Thrissur	4453000	27/12/2018 & 18/02/2019	4452820	do
4	Erection of High Mast/Mini Mast Light in 8 places of Koppam GP	Koppam	SILK Thrissur	2756000	05/02/2019	2755920	do
5	Erection of High Mast/Mini Mast Light in 13 places of Ongallur GP	Ongallur	SILK Thrissur	4571000	05/02/2019	4570880	do
6	Erection of High Mast/Mini Mast Light in 12 places of Pattambi Municipality	Pattambi Municipality	SILK Thrissur	4689000	05/02/2019	4688940	do
7	Purchase of Ambulance to Pattambi General Hospital	Pattambi Municipality	Dist. Medical Officer, Palakkad	2300000	07/03/2019	1757000	Head of account to be changed
8	Construction of Toilet Complex at Perumudiyoor Govt. Oriental Higher Secondary School in Pattambi LAC	Muthuthala	EE, PWD Buildings	2500000	31.3.18	2500000	Completed
9	Purchase of School Bus to 5 Schools in Pattambi LAC	LAC area	Dy. Director, Education	7050000	03.01.2019	7030702	Completed
10	Construction of Railway Foot Over Bridge connecting Pattambi Govt. Hospital and KSRTC Bus Stand.	Pattambi Municipality	Sr. Divisional Finance Manager, Southern Railway Palakkad.	5000000	27/4/18	5000000	Sanction from Finance Department received to cancel the work
11	Construction of Class Rooms and Auditorium for GLPS Vadanamkurissi.	Vadanamkurissi GP	EE, PWD (Buildings)	8400000	31.3.18, 29.01.2019 & 16.12.2019	8400000	Civil work completed
12	Construction of Toilet Complex to GHSS Chundambatta	Kulukkallur GP	EE, PWD (Buildings)	2120000	07/06/2018, 07/08/2018, 03/10/2019 & 17/02/2020	2120000	Completed

13	Purchase of Ambulance to Koppam PHC	Koppam GP	Dist. Medical Officer, Palakkad	1329958	03/09/2019	1329958	Head of account to be changed
				50562958		50000000	
<b>2018-19</b>							
1	Building for Out Patient Department and Dialysis Unit at Taluk Hospital, Pattambi		EE, PWD Buildings	9900000	18/02/2019 & 22/10/2019	9900000	Revised A.S issued on 22/10/2019. Proposed land changed. TS estimate is under preparation
2	Infrastructure facilities to G.H.S.S, Pattambi		DD, Education	4200000		0	Project report called for but not received yet
3	Infrastructure facilities to G.H.S.S, Vadanamkurissi		DD, Education	1900000		0	do
4	Infrastructure facilities to G.H.S.S, Koppam		DD, Education	2400000		0	do
5	Construction of Six Class Rooms & Auditorium in upstairs to GLPSchool, Kalledipatta		EE, PWD Buildings	9900000	07/03/2019, 22/10/2019 & 16/12/2019	9900000	Revised A.S issued on 22/10/2019. T.S for the estimate is under scrutiny
6	Construction of Buds School building at Vallapuzha GP		EE, PWD Buildings	9900000	10/06/2019, 22/10/2019 & 16/12/2019	9900000	Revised A.S issued on 22/10/2019. T.S for the estimate is under scrutiny
7	Construction of Six Class Rooms & Auditorium in upstairs to GLPSchool, Perumudiyoor		EE, PWD Buildings	9900000	07/03/2019, 22/10/2019 & 16/12/2019	9900000	Revised A.S issued on 22/10/2019.
8	Providing additional assistance of the Project of 2017-18 for the purchase of Ambulance to Koppam PHC		DD, Education	427042	03/09/2019	427042	Head of account to be changed
9	Providing additional assistance of the Project of 2017-18 for the Construction of Toilet Complex at GHSS, Chundampatta		EE, PWD Buildings	83000	03/10/2019	83000	Completed
				48610042		40110042	
<b>2019-20</b>							
1	Construction of Bus Waiting sheds at various places of Pattambi Municipality, Koppam, Kulukallur and Vilayur Grams Panchayaths	Pattambi Municipality, Koppam GP, Kulukallur GP, Vilayur GP	Ooralunkal Labour Contract Co - Op Society	9730000		0	Estimate called for
2	Construction of Bus Waiting sheds at various places of Ongallur, Thiruvegappura, Muthuthala and Vallapuzha Grams Panchayaths	Ongallur GP, Thiruvegappura GP, Muthuthala GP, Vallapuzha GP	Ooralunkal Labour Contract Co - Op Society	8580000		0	do
3	Purchase of Bus to Sree Neelakanda Govt. Sanskrit College, Pattambi	Pattambi Municipality	Principal, SNGSC, Pattambi	2500000		0	do

4	Road Renovation from Mele Pattambi Up to Panthakkal Baghavathi Temple	do	EE, LSGD	1132000		0	Renovation work cannot be done under under this scheme
5	Purchase of School Bus to GHS, Vilayur	Vilayur GP	DD, Education	1600000		0	Estimate called for
6	Construction of Building at PHC, Thiruvegappura	Thiruvegappura GP	EE, PWD Buildings	2700000		0	do
7	Construction of Compound wall and Auditorium at GMLP School, Pattambi		EE, PWD Buildings	2500000		0	do
8	Construction of Class Room Building and Auditorium for GLPS Valloor		EE, PWD Buildings	7000000		0	do
	<b>Total</b>			<b>35742000</b>		<b>0</b>	

*[Signature]*  
 Dist. Commissioner (GHS)  
 Collectorate, Palakkad.

*[Signature]*