

പതിനാലാം കേരള നിയമസഭ
പത്തൊൻപതാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.988

05.03.2020-ൽ മറുപടിക്ക്

കാസർഗോഡ്-തിരുവനന്തപുരം ദേശീയപാത വികസനം

ചോദ്യം

മറുപടി

ശ്രീ.സണ്ണി ജോസഫ്

ശ്രീ.ജി.സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും
വകുപ്പു മന്ത്രി)


(എ) കാസർഗോഡ് - തിരുവനന്തപുരം ദേശീയപാത വികസന പ്രവർത്തനങ്ങളുടെ നിലവിലെ പുരോഗതി വ്യക്തമാക്കുമോ;

(ബി) ദേശീയപാത വികസനത്തിന് ഏറ്റെടുക്കേണ്ട ഭൂമിയിൽ എത്ര ശതമാനം ഇതിനകം ഏറ്റെടുത്തുവെന്ന് വെളിപ്പെടുത്തുമോ;

(സി) പ്രാദേശികമായ എതിർപ്പ് കാരണം ഏതെങ്കിലും പ്രദേശത്ത് ദേശീയപാത അലൈൻമെന്റിൽ മാറ്റം വരുത്തിയിട്ടുണ്ടോ; വിശദമാക്കുമോ?

(എ) കാസർഗോഡ് - തിരുവനന്തപുരം & ദേശീയപാത പ്രവർത്തനങ്ങളുടെയും, ഭൂമി (ബി) ഏറ്റെടുക്കലിന്റെയും നിലവിലെ സ്ഥിതി അനുബന്ധമായി ചേർക്കുന്നു.

(സി) പ്രാദേശികമായ എതിർപ്പ് കാരണം അലൈൻമെന്റിൽ മാറ്റം വരുത്തിയിട്ടില്ല.


സെക്ഷൻ ഓഫീസർ

13/03/2020

ANNEXURE-A to LA Interpellation Question No. 988

Sr. No.	Name of Project	Length (km)	Land Acquisition Cost (in cr.)	Civil Construction cost (in cr.)	Target for Award	Land Acquisition Status	Present Status
1.	Thalapady Km. 17.200 to Changala Km. 57.200 of NH-66 (Old NH-17)	39.00	683.09	1280.48	Mar 2020	Total Land required(Ha) : 175.5 Additional Land required(Ha):35.66 3A Completed(Ha) : 35.66 (100%) 3D Completed(Ha) : 35.66 (100%) 3G Completed(Ha) : 21.65 (60.7%)	Under bidding. The last date of bid submission is on 04.03.2020. LA Committee of NHAI has approved the LA plan proposal on 20.11.2019. SFC proposal was resubmitted to Ministry.
2	Changala Km. 57.200 to Neleshwaram Km. 95.650 of NH-66 (Old NH-17)	37.27	509.52	1245.5	Mar 2020	Total Land required(Ha) : 168 Total Additional Land required(Ha): 41 3A Completed(Ha) : 41 (100%) 3D Completed(Ha) : 41 (100%) 3G Completed(Ha) : 21 (51%)	Under bidding. The last date of bid submission is on 04.03.2020. LA Committee of NHAI has approved the LA plan proposal on 20.11.2019. SFC proposal was resubmitted to Ministry.
3.	Perole (Neleshwaram town) to Thalipparamba Km	40.11	1496.66	1609.40	Mar 2020	Total Land required(Ha) : 182 Total Additional Land required(Ha):107 3A Completed(Ha) : 107 (100%)	Under bidding. The last date of bid submission is on

[Handwritten signature]

	96.450 to Km. 137.900 of NH-66 (Old NH-17)					3D Completed(Ha) : 101 (93%) 3G Completed(Ha) : 35 (32.7%)	11.03.2020. LA Committee of NHA has approved the LA plan proposal on 02.12.2019
4.	Thalipparamba to Muzhapilangad Km 137.900 to Km. 170.600 of NH-66 (Old NH-17)	30.300	1234.8	1767.44	Mar 2020	Total Land required(Ha) : 136 Total Additional Land required(Ha):115 3A Completed(Ha) : 114 (99%) 3D Completed(Ha) : 104 (90%) 3G Completed(Ha) : 50 (43%)	Under bidding. The last date of bid submission is on 11.03.2020. LA Committee of NHA has approved the LA plan proposal on 02.12.2019
5.	4 laning of Azhiyur to Vengalam Km 188+000 to 230+400 of NH-66 (Old NH-17)	40.80	1815.86	1276.24	Mar 2021	Total Land required(Ha) : 183 Total Additional Land required(Ha):108 3A Completed(Ha) : 108 (100%) 3D Completed(Ha) : 100 (93%) 3G Completed(Ha) : 12 (11%)	LA Committee of NHA has approved the LA plan proposal on 02.12.2019. Final DPR under preparation by M/s AECOM.
6.	Construction of four lane Minor Bridge (Paloli Palam) at Km 203.160, Major Bridge (Moodadi) at Km 204.895 & allied works like 4 lane Main Carriageway with Service Road on	2.10	128.86	72.15	Mar 2020	Total Land required(Ha) : 9.45 Total Additional Land required(Ha):4.32 3A Completed(Ha) : 4.32 (100%) 3D Completed(Ha) : 4.32 (100%) 3G Completed(Ha) : 1.75(41%)	Under Bidding. The last date of bid submission is on 03.03.2020. LA Committee of NHA has approved the LA plan proposal on 02.12.2019

	NH-66 (Old NH-17)						
7.	Ramanattukara to Kuttippuram from 258.800 to 318.000 of NH-66 (Old NH-17)	53.14	2567.09	2462.59	Mar 2022	Total Land required(Ha) : 233 Total Additional Land required(Ha):167 3A Completed(Ha) : 167 (100%) 3D Completed(Ha) : 166 (99%) 3G Completed(Ha) : 52 (31%)	LA Committee of NHAI has approved the LA plan on 13.12.2019
8.	4 laning of Kuttippuram - Kappirikkad from Km 318.000 to Km 349.190 of NH-66 (Old NH-17 & 47)	23.85	797.3	938.52	Mar 2022	Total Land required(Ha) : 103 Total Additional Land required(Ha):39 3A Completed(Ha) : 39 (100%) 3D Completed(Ha) : 39 (100%) 3G Completed(Ha) : 25 (64%)	Draft DPR submitted by M/s Feedback Infra Pvt. Ltd.
9.	4 laning of Kappirikkad - Edapally from Km 349.190 to Km 438.600 of NH-66 (Old NH-17 & 47)	89.00	6106.98	3805.61	Mar 2022	Total Land required(Ha) : 423 Total Additional Land required(Ha):240 3A Completed(Ha) : 205(85%) 3D Completed(Ha) : 146 (61%) 3G Completed(Ha) : 0 (0%)	Final DPR under preparation.
10.	4 laning of Thuravoor Thekku Km. 379.100 - Paravoor Km. 417.000 of NH-66 (Old NH-47)	37.90	1412.94	1385.42	Mar 2021	Total Land required(Ha) : 171 Total Additional Land required(Ha):47 3A Completed(Ha) : 47 (100%) 3D Completed(Ha) : 22 (47%) 3G Completed(Ha) : 0 (0%)	LA Committee of NHAI has approved the LA plan on 27.12.2019
11.	4 laning of Paravoor Km. 417.000- Kottankulangara Km. 454.500 of NH-66 (Old NH-47)	37.50	1640.07	1285.65	Mar 2021	Total Land required(Ha) : 169 Total Additional Land required(Ha):56 3A Completed(Ha) : 56 (100%) 3D Completed(Ha) : 24 (43%) 3G Completed(Ha) : 0 (0%)	Final Feasibility Report submitted. Draft DPR under

12.	4 laning of Kottankulangara Km. 454.500 - Start of Kollam Bypass Km. 486.000 of NH-66 (Old NH-47)	31.50	1640.07	1061.81	Mar 2021	Total Land required(Ha) : 142 Total Additional Land required(Ha):47 3A Completed(Ha) : 47 (100%) 3D Completed(Ha) : 6 (13%) 3G Completed(Ha) : 0 (0%)	preparation by M/s SMEC International Pty. Ltd., Haryana
13.	4 laning of Start of Kollam Bypass Km. 486.000 - Kadambattukonam Km. 517.800 of NH-66 (Old NH-47)	31.25	1409.68	1118.78	Mar 2021	Total Land required(Ha) : 143 Total Additional Land required(Ha):33 3A Completed(Ha) : 33 (100%) 3D Completed(Ha) : 0 (0%) 3G Completed(Ha) : 0 (0%)	
14.	Kadambattukonam Km. 517.800 - Kazhakuttam Km. 547.320 of NH-66 (Old NH-47)	29.83	2584.5	1008.04	Mar 2021	Total Land required(Ha) : 139 Total Additional Land required(Ha):77 3A Completed(Ha) : 77 (100%) 3D Completed(Ha) : 0 (0%) 3G Completed(Ha) : 0 (0%)	
Total		523.54	24027.42	20317.63	-		

[Handwritten signature]

[Handwritten signature]
 02/02/2021 3:26 PM