

**പതിനാലാം കേരളനിയമസഭ**  
**രണ്ടാം സമ്മേളനം**

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ. 2448

07.10.2016-ൽ മറുപടിയ്ക്ക്.

**എം.എൽ.എ-യുടെ ആസ്തി വികസന പദ്ധതി**

<b>ചോദ്യം</b> ശ്രീ. പി. ഉണ്ണി		<b>മറുപടി</b> ഡോ.കെ.റ്റി.ജലീൽ (തദ്ദേശസ്വയംഭരണവും ന്യൂനപക്ഷക്ഷേമവും വഖഫ് ഹജ്ജ് തീർത്ഥാടനവും വകുപ്പുമന്ത്രി)	
<b>(എ)</b>	എം.എൽ.എ-യുടെ ആസ്തി വികസന പദ്ധതിയിൽ ഉൾപ്പെടുത്തി ഒറ്റപ്പാലം അസംബ്ലി മണ്ഡലത്തിൽ തദ്ദേശസ്വയംഭരണ വകുപ്പിന്റെ എഞ്ചിനീയറിംഗ് വിഭാഗം മുഖാന്തിരം നടപ്പിലാക്കിയ പദ്ധതികളുടെ വിശദാംശം ലഭ്യമാക്കാമോ ;	<b>(എ)</b> & <b>(ബി)</b>	അനുബന്ധമായി ചേർക്കുന്നു.
<b>(ബി)</b>	ഏതെല്ലാം പ്രവൃത്തികൾ പൂർത്തീകരിച്ചു എന്നും പൂർത്തിയാക്കാനുള്ളവയുടെ നിലവിലെ സ്ഥിതിയും വ്യക്തമാക്കാമോ ?		

*Karadadivil*  
സെക്ഷൻ ഓഫീസർ.

പ്രവൃത്തി

LAC-ADS-2014-15 & 2015-16 -Ottapalam Assembly Constituency- (Progress report as on 30.09.2016 )										
Sl. No	E-Tender No.	Name of Work	PAC	AGT.No. & Date	As. No.	T.S. No.	PAC Amt.	% of Tender Variation	Name of Contractor	present status.
1	2	3	4	7	8	9	10	12	14	15
1	033/15-16	Dist. Pt. PKD 2015-16 - LAC-ADS Ottapalam Constituency - <b>Improvements to Pookkottukavu Kattukulam Pariyanampatta road in Pookkottukavu Grama Panchayat</b>	30,00,000/-	112/15-16/dt. 11.9.15	G.O.(Rt.) No. 1416/2015 /13.5.15	27/15-16/25.5.15	2995696/-	21.89 % below E/R	P. Muhamed Musthafa, Parambil, Kondoorkara	completed & Final bill submitted
2		Dist. Pt. PKD 2015-16 - LAC-ADS -Ottapalam Constituency- <b>Instalation of LED Mini Mast Lights in 37 Locations in Ottapalam Municipality and 7 Grama Panchayats in Ottapalam Constituency</b>	109,15,000	629/15-16/dt. 53.16	G.O.(Rt) No. 1138/16/ dtd. 4.3.16	Being Govt. Agency			Business Centre Incharge, Kerala State Industrial Enterprises, Trvm	completed & Final bill submitted
3	688/15-16	LAC-ADS-Ottapalam Constituency- <b>Improvements to Pazhukkattuparambu puthur road in Lakkidi perur (Ward No-13-14)</b>	26,00,000/-	578/15-16/dt. 19.2.16	G.O.(Rt.) No. 2676/2015 /3.9.15	604/15-16/17.8.15	2532830/-	0.10 % below E/R	Harinarayanan. K.,	50% completed. Side Protection & Earth filling work are completed. Work will complete before December 2016

4	043/15-16	LAC - ADS -2014-15-Ottappalam Constituency - Construction of Kadambazhipuram Gas Smanam (Ward No.1) in Kadambazhipuram Grama Panchayat	10000000/-	61/15-16/dt. 19.8.15	G.O.Rt. No. 2335/2014/5.9.14	37/15-16/ 25.5.15	6883878/-	1.8% below E/R	N. Sethumadha van, Nechullipada th, Pulappatta	1st & Part bill submitted (Rs. 3011543/-) Plastering & Flooring completed, Floor tiling completed. anticipated completion 30.01.2017.
4a	043/15-16	LAC - ADS -2014-15-Ottappalam Constituency - Construction of Kadambazhipuram Gas Smanam (Ward No.1) in Kadambazhipuram Grama Panchayat (Installation of Gas Furnace etc..)		600/15-16/dt. 1.3.16	G.O.Rt. No. 2335/2014/5.9.14		2090000		Executive Director, Cost Ford, Ayyanthole, Thissur	Anticipated completion 30-01-2017
5	489/E/15-16	Dist. Pt. PKD 2015-16 - LAC-ADS -Ottapalam Constituency- Construction of Samskarika Nilayam building in Pookkottukavu Grama Panchayat	1,00,00,000/-	609/15-16/dt. 3.3.16	G.O.(Rt.) No. 1679/ 2015 /4.6.15	459/15-16/ 12.8.15	90,45,591/-	3.10% below E/R	K.G. Somasundha ran, Kondath house, Kattukulam	Earth cutting Completed. Building work not started.
6		Dist. Pt. PKD 2015-16 - LAC-ADS -Ottapalam Constituency- Construction of Multy purpose Mini Stadium in Ambalapara Grama Panchayat	400,00,000/-							Submitted for AS on 26.02.2016. CTE site inspected on 10.08.2016 and new estimate as per CTE's suggestion is under preparation

*Haradadent*  
*02/08/2016*