

**14 -ാം കേരള നിയമസഭ**

**22 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 217**

**12-01-2021 - ൽ മറുപടിയ്ക്ക്**

**സംസ്ഥാനത്തെ ദേശീയപാതകളുടെ വികസനം**

ചോദ്യം		ഉത്തരം	
<b>ശ്രീമതി വീണാ ജോർജ്ജ്</b>		<b>Shri. Pinarayi Vijayan (മുഖ്യമന്ത്രി)</b>	
(എ)	<p>സംസ്ഥാനത്തെ ദേശീയപാതകളുടെ വികസനത്തിനായി ഈ സർക്കാർ നടത്തിയിട്ടുള്ള പ്രവർത്തനങ്ങൾ എന്തെല്ലാമാണെന്ന് വിശദമാക്കുമോ;</p>	(എ)	<p>സംസ്ഥാനത്തെ ദേശീയപാതകളുടെ വികസനത്തിനായി സ്ഥലം ഏറ്റെടുക്കുന്നതിന് ആവശ്യമായ തുകയുടെ 25% സംസ്ഥാന സർക്കാർ നൽകുന്നതുമായി ബന്ധപ്പെട്ട് കേന്ദ്ര റോഡ് ഗതാഗത ഹൈവേ മന്ത്രാലയം, സംസ്ഥാന സർക്കാർ, കിഫ്ബി എന്നിവരുടെ പങ്കാളിത്തത്തിൽ 03.10.2019-ൽ കരാറിൽ ഏർപ്പെട്ടിട്ടുണ്ട്. കൂടാതെ ദേശീയപാത വികസനവുമായി ബന്ധപ്പെട്ടുള്ള തടസ്സങ്ങൾ നീക്കം ചെയ്യുന്നതിന് റിവ്യൂ മീറ്റിംഗുകൾ സംഘടിപ്പിക്കാറുണ്ട്. സംസ്ഥാനത്തെ ദേശീയപാത പ്രവൃത്തികളുടെ വിശദ വിവരം അനുബന്ധം I ആയി ഉള്ളടക്കം ചെയ്യുന്നു.</p>
(ബി)	<p>ഏതെല്ലാം പ്രവർത്തനങ്ങൾ പൂർത്തീകരിച്ചിട്ടുണ്ടെന്നും മറ്റു പ്രവർത്തനങ്ങളുടെ നിലവിലെ പുരോഗതിയും വ്യക്തമാക്കുമോ;</p>	(ബി)	<p>പൂർത്തീകരിച്ചതും നിലവിൽ പുരോഗമിക്കുന്നതുമായ പ്രവൃത്തികളുടെ വിശദ വിവരം അനുബന്ധം II ആയി ഉള്ളടക്കം ചെയ്തിരിക്കുന്നു.</p>
(സി)	<p>കേന്ദ്ര - സംസ്ഥാന സർക്കാർ സംയുക്തമായി ഏതെല്ലാം പദ്ധതികളാണ് നടപ്പാക്കുന്നതെന്നും ആയതിന്റെ അടിസ്ഥാനത്തിൽ സംസ്ഥാനത്തിന് ഇതുവരെ എത്ര തുക ചിലവഴിക്കേണ്ടിവന്നിട്ടുണ്ടെന്നും വെളിപ്പെടുത്താമോ?</p>	(സി)	<p>കേന്ദ്ര സംസ്ഥാന സർക്കാരുകൾ സംയുക്തമായി നടപ്പിലാക്കുന്ന പദ്ധതികൾക്കായി ഇതുവരെ 525.70 കോടി രൂപ ചെലവഴിച്ചിട്ടുണ്ട്. ഇതു കൂടാതെ 604.90 കോടി കൂടി റിലീസ് ചെയ്യുന്നതിനു അനുമതി നൽകിയിട്ടുണ്ട്. 348.43 കോടി ചെലവിൽ നിർമ്മിക്കുന്ന ആലപ്പുഴ ബൈപ്പാസ്, 352.05 കോടി ചെലവിൽ പൂർത്തീകരിച്ച കൊല്ലം ബൈപ്പാസ് എന്നിവയുടെ ചെലവിന്റെ പകുതി സംസ്ഥാന സർക്കാർ വഹിച്ചുകൊണ്ട് കേന്ദ്ര-സംസ്ഥാന സർക്കാരുകൾ സംയുക്തമായി നടപ്പാക്കിയതാണ്. എന്നാൽ പ്രവൃത്തിയുടെ നിർവ്വഹണവും മേൽനോട്ടവും സംസ്ഥാന പൊതുമരാമത്തു ദേശീയപാത വിഭാഗമാണ് ചെയ്യുന്നത്.</p>

സെക്ഷൻ ഓഫീസർ

## ANNEXURE A of UNQ no.217

Sl.No.	Name of Project	Length (km)
1.	Thalapady Km. 17.200 to Changala Km. 57.200 of NH-66 (Old NH-17)	39.00
2.	Changala Km. 57.200 to Neleshwaram Km. 95.650 of NH-66 (Old NH-17)	37.27
3.	Perole (Neleshwaram town) to Thalipparamba Km 96.450 to Km. 137.900 NH-66 (Old NH-17)	40.10
4.	Thalipparamba to Muzhapilangad Km 137.900 to Km. 170.600 NH-66)	30.30
5.	4 laning of Azhiyur to Vengalam Km 188+000 to 230+400 NH-66) (Old NH-17)	40.80
6.	Construction of four lane Minor Bridge (PaloliPalam) at Km 203.160, Major Bridge (Moodadi) at Km 204.895 & allied works like 4 lane Main Carriageway with Service Road (Old NH-17)	2.10
7.	Ramanattukara to Kuttippuram from 258.800 to 318.000 of NH-66 (Old NH-17)	53.14
8.	4 laning of Kuttippuram - Kappirikkad from Km 318.000 to Km 349.190 of 66 (Old NH-17 & 47)	23.85
9.	4 laning of Kappirikkad - Edapally from Km 349.190 to Km 438.600 of 66 (Old NH-17 & 47)	89.00
10.	4 laning of Thuravoor Thekku Km. 379.100 - Paravoor Km. 417.000 of NH-66 (Old NH-47)	37.90
11.	4 laning of Paravoor Km. 417.000- Kottankulangara Km. 454.500 of NH-66 (Old NH-47)	37.50
12.	4 laning of Kottankulangara Km. 454.500 - Start of Kollam Bypass Km. 486.000 of NH-66 (Old NH-47)	31.50
13.	4 laning of Start of Kollam Bypass Km. 486.000 - Kadambattukonam Km. 517.800 of NH-66 (Old NH-47)	31.25
14.	Kadambattukonam Km. 517.800 - KazhakuttamJn Km. 547.320 of NH-66 (Old NH-47)	29.83

**ANNEXURE B of UNQ no.217**

**PROJECTS COMPLETED:**

Sr. No.	Name of Project	Length (Km)	Length (Km) Completed	Estimated Cost (in Rs. Cr.)	Remarks
1.	4-Laning of Thrissur (Km 270.000) to Angamali (Km 316.700) and Improvement, Operation & Maintenance of Angamaly (316.700) to Edapally (Km to 342.000) on NH-47 (New NH-544)BOT(Tol) <b>Concessionaire:</b> M/s. Guruvayoor Infrastructure Pvt. Ltd <b>IE/SE:</b> M/s. MSV International Inc. in association with MSV International Tech Private Limited	64.94	64.94	312.54  (as per CA)	(i) Appointed Date 22.09.2006 (ii) PCOD-I issued on 04.12.2011 for 64.94 km. (iii) Completion Certificate issued by IE on 18.04.2016 (iv) Toll collection commenced at Paliyekkara Fee Plaza on 09.02.2012
2.	4 Laning of Walayar (Km 182.250) to Vadakkanchery (Km 240.000) on NH-47 (New NH-544) BOT(Toll) <b>Concessionaire:</b> M/s. KNR Walayar Tollways Pvt Ltd <b>IE/SE:</b> M/s. K&J Projects Private Limited	53.495	53.495	682.00  (as per CA)	(i) Appointed Date 18.05.2013 (ii) PCOD issued on 18.05.2015 for 46.75km. (iii) Completion Certificate issued by IE on 31.10.2015 (iv) Toll collection commenced at Pampampallam Fee Plaza on 23.05.2015
3.	4- lane NH connectivity to ICTT Vallarpadam from Kalamassery (0+000 km) to Vallarpadam (17+121 km) on NH-966A (old NH-47C) <b>Contractor:</b> M/s. Suncon Soma (JV)  <b>IE/SC:</b> M/s. Lea Associates South Asia Pvt Ltd.	17.121	17.121	909	(i) Date of commencement - 10.08.2007 (ii) Scheduled date of completion - 09.02.2010 (iii) Actual date of completion - 30.04.2015 (iv) Toll operation commencement date at Ponnarimangalam User Fee Plaza - 03.02.2019
4.	Edappally-Vytilla-Aroor section on NH-66  <b>Contractor:</b> M/s. RDS CVCC (JV)  <b>IE/SC:</b> M/s. Dalal Mot Mac.	16.75	16.75	184	(i) Earlier, M/s. Mecon Gea (JV) was the contractor. Further, the contract was terminated. (ii) New contractor- M/s. RDS CVCC (JV) (iii) Date of commencement - 10.10.2008 (iv) Scheduled date of completion - 30.04.2010 (v) Actual date of completion - 31.01.2011 (vi) Toll commencement date at Kumbalam User Fee Plaza - 17.07.2011
5.	Four laning of Kazhakkootam to Mukkola Section from Km.0+000 to Km.26+500 of NH-47 in the State of Kerala under NHDP Phase III on EPC mode <b>Contractor-</b> M/s KNR Constructions Ltd.)	26.798	26.798	669.06 (CP)  1038.35 (TPC)	(i) Appointed Date 12.06.2015; (ii) PCOD issued on 23.10.2018 for 19.223 Km; (iii) The balance length 7.575 Km completed on 31.01.2020; (iv) Final completion certificate issued on 23.05.2020, w.e.f. 31.01.2020.
<b>Total length completed by NHAI</b>		<b>179.100</b>	<b>179.100</b>		

**PROJECTS UNDER IMPLEMENTATION:**

Sr. No	Name of Project	Length (km)	Awarded /TPC (Rs in Cr.)	Concessionaire /Contractor	Appointed Date	Schedule/ Anticipated date of completion	Physical progress (%)
1	6 Laning of Vadakkanchery (Km 240.000) to Thrissur (Km 270.000) on NH-544 (Old NH-47) on BOT(Toll) basis.	28.355	617 / 910 (Revised TPC cost)	M/s Thrissur Expressway Ltd.	15.09.2012 (revised appointed date) 07.10.2010 (original appointed date)	14.03.2015 (Based on revised appointed date) and 06.04.2013 (based on original appointed date)/ 30.06.2021 (EOT upto 30.06.2021 recommended to NHAI HQ)	84.09
2	Four Laning of Mukkola Junction to Kerala / Tamil Nadu Border from Km.26.500 to Km.43.000 of NH-47 (New NH-66) under NHDP Phase III on EPC mode	16,202	497.08/ 1147.79	M/s Larsen & Toubro Ltd.	15.06.16	14.06.2018/ 31.03.2021	85.19
3	4 laning of Thalassery-Mahe Bypass Section of NH-17(New NH-66) from Km. 170.600(Design Chainage Km.170.600) to Km. 188.000(Design Chainage Km. 189.200 on EPC Mode	18.6	883.98/ 1232.76	M/s GHV India Pvt. Ltd-EKK Infrastructure Pvt. Ltd. (JV)	04.12.2017	31.05.2020/ 23.05.2021	54.72
4	Construction of 4-lane ROB near Neleshwaram Town (Pallikara Railway Gate) from Km. 93.468 (Existing Km. 95.650) to Km. 94.248 (Existing Km. 96.450) on NH-17 (New NH-66) on EPC Mode	0.78	50.49/ 83.16	M/s EKK Infrastructure Ltd.	13.05.2018	21.02.2020/ 07.02.2021	50.87
5	Construction of New 4-Lane Elevated Highway (2x10.5m wide twin two lane structures) including approaches & service roads connecting Kazhakkuttam Junction and Technopark Junction of NH-47 (New NH-66) from Km.547+080 to Km.549+801 in the State of Kerala under NHDP Phase-III on EPC mode	2.721	195.50/ 304.63	M/s RDS-CVCC IV	05.04.2019	04.04.2020/ 04.10.2021	36.90
6	Construction of Six lane Minor Bridge (Paloli Palam) at Km 203.160, Major Bridge (Moorad) at Km 204.895 & allied works like 6 lane Main Carriageway with Service Road for the section Km.203.000 to Km.205.100 (length of 2.1 Km) of NH-17 (New NH-66) under Bharatmala Pariyojna in the State of Kerala on EPC mode	2.100	178.09/ 68.55	M/s ES Infrastructure Pvt. Ltd. (Indian)	09.12.2020	11.06.2022/11.06.2022	Commenced the work on 09.12.2020
	<b>TOTAL</b>	<b>68.166</b>	<b>2422.14/ 3746.89</b>				