

14 -ാം കേരള നിയമസഭ

22 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1099

18-01-2021 - ൽ മറുപടിയ്ക്ക്

മലപ്പുറം മണ്ഡലത്തിലെ പൊതുമരാമത്ത് പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ . പി . ഉബൈദുള്ള		Shri G. Sudhakaran (പൊതുമരാമത്തും രജിസ്ട്രേഷനും വകുപ്പുമന്ത്രി)	
(എ)	മലപ്പുറം മണ്ഡലത്തിലെ വിവിധ പൊതുമരാമത്ത് പ്രവൃത്തികളുടെ പുരോഗതി കെട്ടിടം, റോഡുകൾ, പാലങ്ങൾ, കിഫ്ബി മുഖേനയുള്ള പ്രവൃത്തികൾ, മറ്റു പ്രവൃത്തികൾ എന്നിങ്ങനെ ഇനം തിരിച്ച് വ്യക്തമാക്കുമോ;	(എ)	<p>മലപ്പുറം മണ്ഡലത്തിലെ നിരത്ത്, കെട്ടിട വിഭാഗങ്ങൾക്കു കീഴിലുള്ള പൊതുമരാമത്ത് പ്രവൃത്തികളുടെ പുരോഗതി വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു. മഞ്ചേരി പാലം വിഭാഗത്തിനു കീഴിലുള്ള മലപ്പുറം, പെരിന്തൽമണ്ണ, വേങ്ങര നിയോജക മണ്ഡലങ്ങളിലെ വിവിധ പാലങ്ങളുടെ അറ്റകുറ്റപ്പണികളും പെയിന്റിംഗ് ജോലികളും (നോൺപ്ലാൻ) പൂർത്തീകരിച്ചു. മലപ്പുറം നിയോജക മണ്ഡലത്തിലെ തലപ്പുകടവ്-ആശാരിപടി പാലത്തിന്റെ തകർന്ന പൈപ്പ് കൾവെർട്ടിന്റെ അടിയന്തിര പുനർ നിർമ്മാണം (നോൺ പ്ലാൻ) 08/01/2021-ൽ കരാർ ഉടമ്പടി വെച്ചിട്ടുണ്ട്. ആറുമാസത്തിനകം പൂർത്തീകരിക്കുന്നതാണ്. ദേശീയപാത വിഭാഗത്തിന്റെ പരിധിയിൽ മലപ്പുറം മണ്ഡലത്തിലെ മുണ്ടുപറമ്പ - കാവുങ്ങൾ - ബൈപ്പാസ് റോഡിന്റെ പുനരുദ്ധാരണത്തിന് 2018-19 വർഷത്തെ സി.ആർ.എഫ് സ്കീമിൽ ഉൾപ്പെടുത്തി 6.5 കോടി രൂപയുടെ ഭരണാനുമതി കേന്ദ്ര റോഡ് ഗതാഗത ഹൈവേ മന്ത്രാലയത്തിൽ നിന്നും ലഭിച്ചിട്ടുണ്ട്. പ്രസ്തുത പ്രവൃത്തി 31/05/2021-ന് മുമ്പായി പൂർത്തീകരിക്കുന്നതാണ്. ആർ.ബി.ഡി.സി.കെ യ്ക്ക് കീഴിൽ മലപ്പുറം പോലീസ് സ്റ്റേഷൻ കിഴക്കേക്കോട്ട ചെത്തുപാലം ഫ്ലൈഓവർ പദ്ധതിയാണുള്ളത്. വിശദമായ പദ്ധതിരേഖ കിഫ്ബിയിൽ സമർപ്പിക്കുകയും 11.02.2020-ൽ 89.92 കോടി രൂപയുടെ അംഗീകാരം ലഭിക്കുകയും ചെയ്തു. നിർദ്ദിഷ്ട പദ്ധതി NH ലൂടെ കടന്നുപോകുന്നതിനാൽ ദേശീയപാത വിഭാഗം ചീഫ് എഞ്ചിനീയറുടെ NOC ലഭിച്ചാലുടൻ അർത്ഥനാപത്രം മലപ്പുറം ജില്ലാകളക്ടർക്ക് സമർപ്പിക്കുന്നതാണ്. കിഫ്ബി വിഭാഗത്തിനു കീഴിൽ കോട്ടക്കൽ കോട്ടപ്പടി റോഡ് (തിരൂർ മലപ്പുറം റോഡ് (13/00 മുതൽ 24/191</p>

		<p>വരെ))- ടി പദ്ധതി 11/05/2020-ൽ പൂർത്തീകരിച്ചു. റീബിൽഡ് കേരള ഇനിഷ്യേറ്റീവ് പദ്ധതിയിൽ ഉൾപ്പെടുത്തി കെ.എസ്.റ്റി.പി നടപ്പാക്കുന്ന കോയിലാണ്ടി - എടവണ്ണ റോഡ് വികസന പദ്ധതിയിലെ എരഞ്ഞിമാവ് മുതൽ എടവണ്ണ വരെയുള്ള (18.18 കി.മീ ദൂരം) ഭാഗവും സൗത്ത് പൂത്തളം മുതൽ നെല്ലുപറമ്പ് വരെയുള്ള (13.35 കി.മീ) ഭാഗവും മലപ്പുറം മണ്ഡലത്തിൽ ഉൾപ്പെട്ടതാണ്. ഈ പ്രവൃത്തി 23.11.2020-ൽ ആരംഭിച്ചു. 18 മാസം പൂർത്തീകരണ കാലാവധിയുള്ള ഈ പ്രവൃത്തി സമയബന്ധിതമായി പൂർത്തിയാക്കുന്നതാണ്.</p>
<p>(ബി) പൂർത്തീകരിക്കാനുള്ള ഓരോ പ്രവൃത്തികളും എന്നത്തേക്ക് തീർക്കുവാൻ സാധിക്കുമെന്ന് വെളിപ്പെടുത്തുമോ?</p>		<p>(ബി) മലപ്പുറം മണ്ഡലത്തിലെ നിരത്ത്, കെട്ടിട വിഭാഗങ്ങൾക്കു കീഴിലുള്ള പൊതുമരാമത്ത് പ്രവൃത്തികളുടെ പുരോഗതി വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു. മഞ്ചേരി പാലം വിഭാഗത്തിനു കീഴിലുള്ള മലപ്പുറം, പെരിന്തൽമണ്ണ, വേങ്ങര നിയോജക മണ്ഡലങ്ങളിലെ വിവിധ പാലങ്ങളുടെ അറ്റകുറ്റപ്പണികളും പെയിന്റിംഗ് ജോലികളും (നോൺപ്ലാൻ) പൂർത്തീകരിച്ചു. മലപ്പുറം നിയോജക മണ്ഡലത്തിലെ തലപ്പുകടവ്-ആശാരിപടി പാലത്തിന്റെ തകർന്ന പൈപ്പ് കൾവെർട്ടിന്റെ അടിയന്തിര പുനർ നിർമ്മാണം (നോൺ പ്ലാൻ) 08/01/2021-ൽ കരാർ ഉടമ്പടി വെച്ചിട്ടുണ്ട്. ആറുമാസത്തിനകം പൂർത്തീകരിക്കുന്നതാണ്. ദേശീയപാത വിഭാഗത്തിന്റെ പരിധിയിൽ മലപ്പുറം മണ്ഡലത്തിലെ മുണ്ടുപറമ്പ - കാവുങ്ങൽ - ബൈപ്പാസ് റോഡിന്റെ പുനരുദ്ധാരണത്തിന് 2018-19 വർഷത്തെ സി.ആർ.എഫ് സ്കീമിൽ ഉൾപ്പെടുത്തി 6.5 കോടി രൂപയുടെ ഭരണാനുമതി കേന്ദ്ര റോഡ് ഗതാഗത ഹൈവേ മന്ത്രാലയത്തിൽ നിന്നും ലഭിച്ചിട്ടുണ്ട്. പ്രസ്തുത പ്രവൃത്തി 31/05/2021-ന് മുമ്പായി പൂർത്തീകരിക്കുന്നതാണ്. ആർ.ബി.ഡി.സി.കെ യ്ക്ക് കീഴിൽ മലപ്പുറം പോലീസ് സ്റ്റേഷൻ കിഴക്കേക്കോട്ട ചെത്തുപാലം ഫ്ലൈഓവർ പദ്ധതിയാണുള്ളത്. വിശദമായ പദ്ധതിരേഖ കിഫ്ബിയിൽ സമർപ്പിക്കുകയും 11.02.2020-ൽ 89.92 കോടി രൂപയുടെ അംഗീകാരം ലഭിക്കുകയും ചെയ്തു. നിർദ്ദിഷ്ട പദ്ധതി NH ലൂടെ കടന്നുപോകുന്നതിനാൽ ദേശീയപാത വിഭാഗം ചീഫ് എഞ്ചിനീയറുടെ NOC ലഭിച്ചാലുടൻ അർത്ഥനാപത്രം മലപ്പുറം ജില്ലാകളക്ടർക്ക് സമർപ്പിക്കുന്നതാണ്. കിഫ്ബി വിഭാഗത്തിനു കീഴിൽ കോട്ടക്കൽ കോട്ടപ്പടി റോഡ് (തിരൂർ മലപ്പുറം റോഡ് (13/00 മുതൽ 24/191 വരെ))- ടി പദ്ധതി 11/05/2020-ൽ പൂർത്തീകരിച്ചു. റീബിൽഡ് കേരള ഇനിഷ്യേറ്റീവ് പദ്ധതിയിൽ</p>

ഉൾപ്പെടുത്തി കെ.എസ്.റ്റി.പി നടപ്പാക്കുന്ന കോയിലാണ്ടി - എടവണ്ണ റോഡ് വികസന പദ്ധതിയിലെ എരഞ്ഞിമാവ് മുതൽ എടവണ്ണ വരെയുള്ള (18.18 കി.മീ ദൂരം) ഭാഗവും സൗത്ത് പുത്തളം മുതൽ നെല്ലുപറമ്പ് വരെയുള്ള (13.35 കി.മീ) ഭാഗവും മലപ്പുറം മണ്ഡലത്തിൽ ഉൾപ്പെട്ടതാണ്. ഈ പ്രവൃത്തി 23.11.2020-ൽ ആരംഭിച്ചു. 18 മാസം പൂർത്തീകരണ കാലാവധിയുള്ള ഈ പ്രവൃത്തി സമയബന്ധിതമായി പൂർത്തിയാക്കുന്നതാണ്.

സെക്ഷൻ ഓഫീസർ

പുനരധിനിവേശ
പുനരധിനിവേശ

PWD ROADS DIVISION, MANJERI

LIST OF WORKS UNDER SLTF-2019-20 FOR FLOOD DAMAGE RECTIFICATION

CONSTITUENCY : MALAPPURAM

(A)

SLTF 1st LIST									
Sl No:	constituency	Name of work	Length of damage	Total amount (Lakhs)	Price ID	AS No & date	TS No & date	Tender Status to be detailed with 1st tender dt, re tender date	present status
1	Malappuram	FD 2019-20 : Reconstruction of damaged side wall and culverts between km 1/100 to 1/300 of Cheloor - Chappangadi road in Malappuram LAC	0.20	25.00	RD/20119/54 28	AS/59C/19/922 DATED-01-10-2019	2817/2019-2020 dated 5/10/2019	Selection notice issued	completed
2	Malappuram	FD - 2019 - 20, Providing Urgent stripped BT patch works to Palakkad-Mongam road between KM 1/000 to 2/500 in Malappuram LAC	1.50	5.00	RD/2019/5 383	ORDER No.AS/59C/19/558 Dated:25-09-2019	No.RdOnMNJ/201 9- 2020/RD/2019/5 383Dated:28-09-2019	1.10.2019	Completed
3	Malappuram	FD - 2019 - 20, Providing Urgent BT patch works to Athanikkal - Velloor- Alakkad road (first reach) between KM 1/000 to 5/000 in Malappuram LAC	4.00	10.00	RD/2019/5 385	ORDER No.AS/59C/19/559 Dated:25-09-2019	No.RdOnMNJ/201 9- 2020/RD/2019/5 385Dated:28-09-2019	1.10.2019	Completed
4	Malappuram	FD - 2019 - 20, Providing Urgent reconstruction of collapsed side wall in between KM 1/500 to 2/000 of Muttipalam - Panayi road in Malappuram LAC	0.50	10.00	RD/2019/5 026	ORDER No.AS/59C/19/561 Dated:25-09-2019	No.RdOnMNJ/201 9- 2020/RD/2019/5 026Dated:28-09-2019	1.10.2019	completed
5	Malappuram	FD - 2019 - 20, Providing Urgent BC overlay works to Kolathur - Malappuram road between KM 15/200 to 16/060 in Malappuram LAC	0.86	25.00	RD/20119/54 06	AS/59C/19/1334 DATED-11-10-2019	3424/2019-2020 dated 22/10/2019	1st tender date 23/10/2019, retender date 12/11/2019	completed
6	Malappuram	FD 2019-20 Providing urgent stripped BT patch works to parammel parankimoochikkal road between 1/500 to 3/300	1.80	5.00	RD/2019/5 599	ORDER No.AS/59C/19/551 Dated:25-09-2019	No.RdOnMNJ/201 9- 2020/RD/2019/5 599Dated:27-09-2019	1.10.2019	completed
7	Malappuram	FD 2019-20 Providing urgent stripped BT patch works to malappuram kottapadi bye pass 2nd reach 0/100 to 1/100	1.00	3.00	RD/2019/5 600	ORDER No.AS/59C/19/453 Dated:23-09-2019	No.RdOnMNJ/201 9- 2020/RD/2019/5 600Dated:28-09-2019	1.10.2019	completed
8	Malappuram	FD 2019-20 Urgent stripped BT Patch works to Morayur valanchery - arimbra - oorakam Nedyirruppu harijan colony road between km 8/00 to 10/00	2.00	5.00	RD/2019/6 094	ORDER No.AS/59C/19/580 Dated:25-09-2019	No.RdOnMNJ/201 9- 2020/RD/2019/6 094Dated:28-09-2019	1.10.2019	completed

3

Sl No	Name of work	Amount (Rs. in lakhs)	L/A Constituency	AS No	PRICE EST. No.	Section Office	Name of Contractor	Agreement No	Agreed PAC	Status	Physical Progress (%)	Expected Time of Completion
1	Budget Work 2018-19 Special Sanction-Providing BM and BC Malappuram-Kottapadi bypass Between KM.0/000 to 0/610 and widening of Tirur- Malappuram road between km 25/650 to 26/230 in Malappuram LAC	300.00	Malappuram	G.O(Rt) No. 1978/2018/PWD dated 22/12/2018	2018/718	Malappuram	Rad Rock developers	SE(K) 241/18-19 dated: 07.03.2019	23822214	QSB WMM works are completed. BM & BC completed	90%	30.01.2021
PROGRESS BUDGET WORK 2020-21												
2	Budget work 2020-21- Improvements to Manjeri-Pookottur road Km 0/000 to 8/100	600	Malappuram	G.O(R)No 772/2020/PWD Dated 24.09.2020	2020/1103	Manjeri				Estimate submitted for TS		

PWD ROADS DIVISION, MANJERI

LIST OF WORKS UNDER SLTF-2019-20 FOR FLOOD DAMAGE RECTIFICATION

CONSTITUENCY : MALAPPURAM

SLTF In LIST									
No	constitency	Name of work	Length of damage	Total amount (Lakhs)	Price ID	AS No & date	TS No & date	Tender Status to be detailed with 1st tender dt. re tender date	present status
9	Malappuram	resurfacing to water logged area of Cheloor - Chajjanagadi road b/w km 0/000 to 0/350	0.35	25.00	RD/2019/7169	No.A9/89C/19/1574 Dated:16-10-2019	No.RdDnMNI/2019-2020/RD/2019/7169 Dated:13-11-2019	Tendered on 13/11/2019,retendered on 27/11/2019	Work started Expected to Complete 28/02/2021
10	Malappuram	resurfacing to timathoor kadavu link road 2 km to 0/300 to 0/600	0.80	20.00	RD/2019/7298	No.A5/59C/19/24711 Dated:04-11-2019	6091/2019-2020 dated 27/12/2019	intanted to 25/1/2020	Work started Expected to Complete 28/02/2021
15	Malappuram	SLTF 2019-20: Providing BC overlay works to Kolathur Malappuram road b/w km 14/500 to 15/200	0.70	25	RD/2019/8610	AS/59C/19/3018 dated 11-12-2019	5028/2019-2020 DATED: 21/12/2019	tendered on 24/12/2019	Work started Expected to Complete 28/02/2021
20	Malappuram	SLTF 2019-20: Improvements and BM and BC works to Irumbuzhi Melmuri road between km 0/000 to 0/200	0.90	25	RD/2019/8546				60% Completed

7

(8)

DFIP PROJECT

Name of Project	Estimated Budget (Cr)	A.S No. Date & Amount	T.S No. Date & Amount	Agt. No & Date	Name of Contractor	Present Status of works	Physical Progress (%)	Remarks
	7.00	8	0	10	11	19	20	24
District Flagship Infrastructure project-nadukani - vazhikkadavu-nilambur-edavanna- manjeri- malappuram -vengara- thirurangadi-parappangadi roads in malappuram district chainage 0/000 to 110/000 in the state of kerala	375 crore	Go(ms) no 07/2016/PW 0 dated 20/2/2016 is AEO crore	Ts no 240/CE/R2015-16/240 dated 3/2/2016 for 400 crore	SE(4)370/2015-16 dated 6/2/16	Uralungal Labour contract co-operative society madapally college po, Vadakara	work in progress	90 % work of Malappuram Roads section has been completed	Expected to complete march 31-2021

9

2

7	Malappuram	Construction of Centralised Kitchen work in MSP Head quarters, Malappuram.	50	MLPM/2019-2020/BI/2020/464	Masonry work on progress	04.04.2021	
8	Malappuram	Construction of smart revenue village office, Malappuram.	44 Lakhs	GO(Rt) No. 2239/2018/RD Dtd 14.06.2018	Plinth beam work in progress	29.09.2021	

[Handwritten Signature]
01/04/2021 02:21:00