

14 -ാം കേരള നിയമസഭ

22 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1595

19-01-2021 - ൽ മറുപടിയ്ക്ക്

മാവേലിക്കര മണ്ഡലത്തിൽ നടപ്പിലാക്കിയ പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. ആർ.രാജേഷ്		Shri A. C. Moideen (തദ്ദേശസ്വയംഭരണ വകുപ്പുമന്ത്രി)	
(എ)	ഈ സർക്കാർ അധികാരമേറ്റ ശേഷം മാവേലിക്കര മണ്ഡലത്തിൽ തദ്ദേശ സ്വയംഭരണ വകുപ്പ് മുഖേന നടപ്പിലാക്കിയ എം.എൽ.എ. എ.ഡി.എസ്, എസ്.ഡി.എഫ്, റീബിൽഡ് കേരള ഇനിഷ്യേറ്റീവ്, മുഖ്യമന്ത്രിയുടെ എൽ.ആർ.ആർ.പി തുടങ്ങിയ പദ്ധതികളിലൂടെ നടപ്പാക്കിയ പ്രവൃത്തികളുടെ വിശദവിവരം ലഭ്യമാക്കുമോ;	(എ)	എം.എൽ.എ എ.ഡി.എസ്, എസ്.ഡി.എഫ്, റീബിൽഡ് കേരള ഇൻഷ്യേറ്റീവ്, മുഖ്യമന്ത്രിയുടെ തദ്ദേശ റോഡ് പുനരുദ്ധാരണ പദ്ധതി എന്നിവയ്ക്ക് കീഴിൽ നടപ്പിലാക്കുന്ന പ്രവർത്തികളുടെ വിശദാംശങ്ങൾ യഥാക്രമം അനുബന്ധം I, II, III, IV ആയി ചേർത്തിരിക്കുന്നു.
(ബി)	പ്രസ്തുത പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി വിവരം ലഭ്യമാക്കുമോ;	(ബി)	എം.എൽ.എ എ.ഡി.എസ്, എസ്.ഡി.എഫ്, റീബിൽഡ് കേരള ഇൻഷ്യേറ്റീവ്, മുഖ്യമന്ത്രിയുടെ തദ്ദേശ റോഡ് പുനരുദ്ധാരണ പദ്ധതി എന്നിവയ്ക്ക് കീഴിൽ നടപ്പിലാക്കുന്ന പ്രവർത്തികളുടെ വിശദാംശങ്ങൾ യഥാക്രമം അനുബന്ധം I, II, III, IV ആയി ചേർത്തിരിക്കുന്നു.
(സി)	ഇവയിൽ പൂർത്തീകരിച്ചവ, പൂർത്തീകരിക്കാനുള്ളവ, ആരംഭിക്കാനുള്ളവ എന്നിങ്ങനെ വിശദമാക്കാമോ;	(സി)	എം.എൽ.എ എ.ഡി.എസ്, എസ്.ഡി.എഫ്, റീബിൽഡ് കേരള ഇൻഷ്യേറ്റീവ്, മുഖ്യമന്ത്രിയുടെ തദ്ദേശ റോഡ് പുനരുദ്ധാരണ പദ്ധതി എന്നിവയ്ക്ക് കീഴിൽ നടപ്പിലാക്കുന്ന പ്രവർത്തികളുടെ വിശദാംശങ്ങൾ യഥാക്രമം അനുബന്ധം I, II, III, IV ആയി ചേർത്തിരിക്കുന്നു.
(ഡി)	പ്രസ്തുത പദ്ധതികൾ ഈ സാമ്പത്തിക വർഷം തന്നെ പൂർത്തീകരിക്കുന്നതിന് സ്വീകരിച്ച നടപടികൾ വിശദമാക്കാമോ?	(ഡി)	പ്രസ്തുത പദ്ധതികളുടെ സമയബന്ധിതമായ പൂർത്തീകരണം ഉറപ്പുവരുത്തുവാൻ ചീഫ് എഞ്ചിനീയർ , റീബിൽഡ് കേരള ഇൻഷ്യേറ്റീവ് പ്രോജക്ട് മാനേജ്മെന്റ് യൂണിറ്റ് പ്രോജക്ട് ഡയറക്ടർ തുടങ്ങിയ ഉന്നത ഉദ്യോഗസ്ഥരെ ചുമതലപ്പെടുത്തിയിട്ടുണ്ട്.

സെക്ഷൻ ഓഫീസർ

ഭരണബന്ധം - 1

Question A- MLA - ADS - (109)MAVELIKARA - Shri. R.RAJESH			
Sl. No	Project Name	Financial Year	Estimate amount
1	പാലമേൽ കുടുംബരോഗ്യ കേന്ദ്രത്തിന് ജീവനം ബ്ലോക്ക് നിർമ്മാണം- പാലമേൽ ഗ്രാമപഞ്ചായത്ത്	2020-2021	25
2	പടനിലം ഗ്രൗണ്ട് നവീകരണം നൂറനാട് ഗ്രാമപഞ്ചായത്ത്	2020-2021	
3	നൂറനാട് പ്രാഥമികാരോഗ്യ കേന്ദ്രം എഫ്.എച്ച്.സി ആയി ഉയർത്തൽ	2020-2021	48
4	താമരക്കുളം പ്രാഥമികാരോഗ്യ കേന്ദ്രം എഫ്.എച്ച്.സി ആയി ഉയർത്തൽ	2020-2021	50
5	തഴക്കര പ്രാഥമികാരോഗ്യ കേന്ദ്രം എഫ്.എച്ച്.സി ആയി ഉയർത്തൽ	2020-2021	50
6	പാലമേൽ ഗ്രാമപഞ്ചായത്ത് CBM SCHOOL ജം. - പുത്തൻ കളിയിക്കൽ റോഡ് നിർമ്മാണം	2019-2020	25.00
7	വല്ലികുന്ന് പുത്തൂരത്ത് മുക്ക് മുതൽ തെക്കോട്ട് മൂന്നാണ്ട ജംഗ്ഷൻ റോഡ്	2019-2020	25.00
8	മാവേലിക്കര കണ്ടിപ്പുർ ക്ഷേത്രം റോഡ്(ഇന്റർലോക്കിംഗ്)	2019-2020	30.00
9	നൂറനാട് ഇടക്കുന്നം വാർഡ് തറയിൽ ജം-പെരുവേലിച്ചാൽ റോഡ്	2019-2020	15.00
10	താമരക്കുളം മഠത്തിൽ മുക്ക് -മലയിടുകുറ്റി റോഡ്	2019-2020	25.00
11	നൂറനാട് നടുവിലേമുറി വാർഡ് മുല്ലശ്ശേരിൽ മുക്ക് ചെറുകര റോഡ്	2019-2020	15.00
12	തഴക്കര കോട്ടാലത്ത് അമ്പലം കശുവണ്ടി ഫാക്ടറി റോഡ്	2018-2019	15.33
13	വള്ളികുന്ന് ഗ്രാ.പ - വാർഡ് 11-ആൽത്തറ വിള - ഇല്ലിക്കുളം റോഡ് നിർമ്മാണം	2018-2019	22.3
14	തഴക്കര-ചുനക്കര അതിർത്തി താന്നിക്കുന്ന് സി.പി റോഡ് നിർമ്മാണം	2018-2019	24
15	നൂറനാട് ഗ്രാമപഞ്ചായത്ത്-ചാരും മുട് പറയകുളം കനാൽ റോഡ് നിർമ്മാണം	2018-2019	22
16	നൂറനാട് ദേശാഭിമാനി വായനശാല കെട്ടിടം	2019-2020	17.00
17	വള്ളികുന്ന് കൈപ്പള്ളി റോഡ്	2019-2020	21.50
18	ചുനക്കര കരിമുളക്കൽ തെക്ക്-കാഞ്ഞിര വിള പഞ്ചായത്ത് കിണർ ആലം വിള റോഡ് കോൺ ക്രീറ്റിംഗ്	2019-2020	15.00

19	പാലമേൽ കരിഞ്ഞമുറ്റത്ത് മുണ്ടിനാൽ റോഡ്	2019-2020	20.00
20	പാലമേൽ പയ്യന്നൂർ മാർക്കറ്റ് ജം കുഴിവേലയുത്ത് റോഡ്	2019-2020	10.00
21	പാലമേൽ പി.എച്ച്.സി വാർഡ് മലയിൽ പടിറ്റതിൽ വടക്ക് കൊച്ചുകുഴിവേലിൽ റോഡ്	2019-2020	13.00
22	പാലമേൽ നൂറനാട് ജം-ഇടമല ജം റോഡ്	2019-2020	13.00
23	തെക്കേക്കര മുളളിക്കുളങ്ങര ചിത്തിര ട്യൂട്ടോറിയൽ പടിഞ്ഞാറോട്ട് വട്ടപ്പറമ്പിൽ മുക്ക് വരെ കനാൽ റോഡ്	2019-2020	20.00
24	ചുനക്കര ഗ്രാമപഞ്ചായത്ത് പോലീസ് സ്റ്റേഷൻ അരത്ത കണ്ഠൻ ക്ഷേത്രം റോഡ്	2018-2019	22.70
25	തെക്കേക്കര ഗ്രാമപഞ്ചായത്ത് മാനാപ്പുഴ പാലം നിർമ്മാണം	2018-2019	42.60
26	താമരക്കുളം ഗ്രാമപഞ്ചായത്ത്-ഇ.എം.എസ് സ്മാരക റോഡ്	2018-2019	11.40
27	തെക്കേക്കര പൊന്നേഴ വാർഡിൽ കൊല്ലന്റേ തെക്കേതിൽ ജംഗ്ഷൻ മുതൽ പാണുതറ ജംഗ്ഷൻ വരെ ടാറിംഗ്	2018-2019	15.00
28	താമരക്കുളം ഗ്രാമപഞ്ചായത്ത് -പാൽ സൊസൈറ്റി പൊയ്യക്കുറ്റി റോഡ് ടാറിംഗ്	2018-2019	10.00
29	നൂറനാട് ഗ്രാമപഞ്ചായത്ത് വാർഡ് 2-ലെ മണിയലേത്ത് അംബേദ്കർ കോളനി റോഡ് നിർമ്മാണം	2018-2019	10.00
30	വള്ളിക്കുന്നം ഇലിപ്പക്കുളം കാമ്പിശ്ശേരില് കരുണാകരൻ മെമ്മോറിയല് ഗവ.ഹയർ സെക്കന്ററി സ്കൂള്	2018-2019	65.00
31	വള്ളിക്കുന്നം വെട്ടത്തയ്യത്ത് മുക്ക് തെങ്ങും തറ റോഡ്	2018-2019	10.00
32	നൂറനാട് പാണ്ട്യന് തോട് കന്നുകടവ് റോഡ്	2018-2019	12.00
33	പാലത്തിനാല് ഗ്രാമപഞ്ചായത്ത് ആലത്തിനാല്-ഫാക്ടറി റോഡ് വാർഡ് 7	2018-2019	10.00

34	തഴക്കര കൊച്ചാലുമ്മൂട് ഒരിപ്പുറത്ത് റോഡ്	2018-2019	25.00
35	മാവേലിക്കര നഗര സഭ ആശുപത്രി വാർഡിൽ പൂത്തുവിള റോഡിന്റെ വശം സംരക്ഷണവും, റോഡ് കോൺക്രീറ്റിംഗും	2018-2019	15.00
36	തെക്കേക്കര പോനകം വാർഡിൽ മണ്ണേഴ റോഡ് ഉയർത്തി കോൺക്രീറ്റിങ്	2018-2019	20.00
37	തെക്കേക്കര ഗ്രാമപഞ്ചായത്ത് കുറത്തികാട് ആല്ത്തറ ജംഗ്ഷൻ മുതൽ ടി.എ കനാൽ വരെയുള്ള റോഡിന്റെ ഇരുവശവും ഉയർത്തി ഇന്ന്റർ ലോക്കും ടി.എ കനാലിന്റെ കിഴക്ക് വശം പിച്ച്ിംഗും	2018-2019	30.00
38	തഴക്കര ഗ്രാമപഞ്ചായത്ത്-പുല്ലാരിമംഗലം-സാമൂഹ്യാരോഗ്യ കേന്ദ്രം-കുറത്തിക്കാട് ജംഗ്ഷൻ റോഡ്	2017-2018	40.00
39	താമരക്കുളം ഗ്രാമപഞ്ചായത്ത്-കാട്ടിലെ വിള ജംഗ്ഷൻ-വയല് റോഡ് കോൺക്രീറ്റിംഗ് & ടാറിംഗ്	2017-2018	10.00
40	മാവേലിക്കര നിയോജകമണ്ഡലത്തില് 10 വെയിറ്റിംഗ് ഷെഡ്	2017-2018	30.00
41	മാവേലിക്കര നിയോജക മണ്ഡലം - കുറത്തികാട് സെന്റ് ജോൺസ്, തഴക്കര എം.എസ്.എസ്, പാലമേല് ആർ.സി.വി എല്.പി.എസ് എന്നീ സ്കൂളുകളില് കിച്ചന്	2017-2018	30.00
42	തെക്കേക്കര ഗ്രാമപഞ്ചായത്ത് - ഓലകെട്ടിയമ്പലം വടക്ക് വാർഡിൽ മുക്കോലയില് മുക്കു മുതല് പൈനുംവിള ജംഗ്ഷൻ വരെ റോഡ് ഉയർത്തി ഓട നിർമ്മാണം	2017-2018	15.00
43	പാലമേല് ഗ്രാമ പഞ്ചായത്ത് - ഉളവുക്കാട് പുല്ലംപള്ളില് തെക്കേ ജംഗ്ഷൻ -കരിങ്ങാലില് പുഞ്ച വാലിലകടവ് റോഡ് കോൺക്രീറ്റ്	2017-2018	12.00
44	നൂറനാട് ഗ്രാമ പഞ്ചായത്ത് - കൊച്ചുതുണ്ടില് വടക്കേമുക്ക് - പുത്തമ്പിട്ടില്മുക്ക് - പൊയ്കയില് റോഡ്	2017-2018	20.00
45	താമരക്കുളം ഗ്രാമപഞ്ചായത്ത് - ചത്തീയറ - പുനക്കുറ്റി വാഴവിള ജംഗ്ഷൻ റോഡ്	2017-2018	12.00
46	വള്ളികുന്നം ഗ്രാമപഞ്ചായത്ത് - വാർഡ് 17 - പുല്ലംപള്ളില് ജംഗ്ഷൻ - കൊല്ലക റോഡ്	2017-2018	20.00

47	പാലമേല് ഗ്രാമപഞ്ചായത്ത് - വാര്ഡ് 18- മണിമംഗലത്ത് മുക്ക് - തെങ്ങുവിള മുക്ക് റോഡ്	2017-2018	13.00
48	നൂറനാട് ഗ്രാമപഞ്ചായത്ത് - ഇടപ്പേണ് കയ്യാലേത്ത് മുക്ക്- ആമ്പടവം പുഞ്ച റോഡ്	2017-2018	22.00
49	Kalathil -Kizhakkethil -Kaithakottayam - Ela Road Tarring in Palamel GramaPanchayath	2016-2017	10.00
50	ചാരുംമൂട് പാലത്തടം - ചത്തിയറ റോഡ്	2016-2017	35.00
51	തെക്കേക്കര പഞ്ചായത്തില് കുറത്തികാട് വല്ലൂരേത്ത്മുക്കിന് കലുക്ക് നിർമ്മാണം	2016-2017	20.00
52	തെക്കേക്കര ഉമ്പർനാട് ദേശസേവിനി വായനശാല	2016-2017	10.00
53	തെക്കേക്കര പൊന്നേഴ പുത്തൻകുളങ്ങര പൊന്നശ്ശേരി തോട് സൈഡ് Pitching	2016-2017	15.00
54	കൊക്കാട്ട് വായനശാല (തെക്കേക്കര)	2016-2017	20.00
55	ചാരുംമൂട് - കനാലറോഡ് നവീകരണം Thamarakkulam GP	2016-2017	15.00
56	താമരക്കുളം പഞ്ചായത്ത്, പള്ളം ചത്തിയറ റോഡ്	2016-2017	30.00
57	പാലമേല്, ഉളവുക്കാട്, രണ്ടുതുണ്ടില്മുക്ക് RCV LPS റോഡ്, Palamel GP	2016-2017	15.00
58	പാലമേല് കുടശ്ശുനാട്, തട്ടയ്ക്കാട് പടി - ഗവ. LPS റോഡ്, Palamel GP	2016-2017	15.00
59	പാലമേല് പഞ്ചായത്ത് മുളുന്കുറ്റി - കുറ്റിവിള ആലത്തിനാല് കിഴക്കേക്കര റോഡ്	2016-2017	25.00
60	വള്ളികുന്നം പഞ്ചായത്തില് മണയ്ക്കാട് - വട്ടയ്ക്കാട് നെട്ടുകുളഞ്ഞി റോഡ്	2016-2017	20.00

61	LAC-ADSPalamel GP - Mattapalli ward Vilayil mukku - Konathumukku road	2016-2017	20.00
62	LAC-ADS-2016-17-Mavelikkara Constituency-R.Rajesh MLA-Vadakkethalakkal-Alathinal Ela Road in Palamel Gramapanchayath	2016-2017	20.00
63	Construction of building for BHSS Mavelikkara	2015-2016	50.00
64	Construction of PHC Building for Varenikkal Thekkakara GP	2015-2016	14.00
65	Construction of Thamarakulam Pallam Chathiyara road Bharanikavu GP	2015-2016	100.00
66	Construction of Palamel Vadakkuvila Junction to Kannakara junction road Palamel GP	2015-2016	25.00
67	Construction of road from Anayadi Junction to Kumbalathu Junction Vallikunnam GP	2015-2016	25.00
68	Construction of Chunakkara Kunnuvula Colony road to Thuruthiyil Kshethram road Chunakkara GP	2015-2016	25.00
69	Construction of Open Air Auditorium in Vallikunnam GP	2015-2016	15.00
70	Metalling and tarring Road from Muthukattukarayil edamalamukku towards north in Palamel GP	2015-2016	15.00
71	Widening and tarring Road from Kambisseri Junction Thundathilmukku road in Vallikunnam GP	2015-2016	15.00
72	Construction of Kitchen and Dining facilities to Nooranadu Padanilam H.S.S Nooranad GP	2015-2016	25.00
73	Improvements of Chakkittayil mukku Charuvila to Kottarathil road Thamarakulam GP	2015-2016	14.00
74	Gurunadhankulangara SNDP Mandiram Junction to Panckal Vayal road metalling and tarring Thamarakulam GP	2015-2016	15.00
75	Chathiyara to Charummoodu road retarring Ward 15,16,17 Thamarakulam GP	2015-2016	15.00
76	Construction of the road from Thazhakara Murivayikkara Karamoodu Puthanmukku to Anjilivila mukku in Thazhakkara GP	2015-2016	21.30
77	Makrimada road metalling & tarring and renovation of side wall in Thazhakkara GP	2015-2016	98.85
78	Construction of road from Karthikappallimukku in Thekkekkara GP to Ammencherimukku in Thazhakkara GP	2015-2016	25.00
79	Maintenance of road from Adhikattukulangara thalekkattu thekkekkara manaladi in Palamel GP	2015-2016	25.00

80	Construction of Digital Library in Factory ward of Palamel GP	2015-2016	11.00
81	Construction of Bridge across Mukkad thodu in Nooranad GP	2014-2015	70.00
82	Tarring of Charumoodu - Karimulakkal - Komalloor road in Chunakkara GP	2014-2015	25.00
83	Improvements and retaring of Maya yakshi kshethram - Panayil kshethram road in Palamel GP	2014-2015	30.00
84	Improvements to Palamel Asan Kalunku road at KP road to Mavila mukku at Padanilam Kudassanad road in Palamel GP	2014-2015	35.00
85	1) Construction of new building for Ayurveda hospital in Mavelikkara Thamarakulam GP	2014-2015	25.00
86	2)Construction of new Building for Ayurveda hospital in Mavelikkara Thamarakulam GP Electrification TS Amount 97500	2014-2015	
87	Improvements to Thuruthiyil mukku - Pervullichal Puncha road - Nooranad GP	2014-2015	30.00
88	Improvements to Varikolil mukku - Chunakara market road - Chunakkara GP	2014-2015	25.00
89	Improvements to Pathoorethumukku - Manakkadu Pallam road - Vallikunnam GP	2014-2015	50.00
90	Tarring of Paramada junction to Ambolichira road Palamel GP	2014-2015	25.00
91	Protection and tarring of nooranad Puthupallykunnam bund road Nooranad GP	2014-2015	25.00
92	Construction of Shopping complex and Office Building at Chunakkara Grama Panchayath	2013-2014	100.00
93	Construction of Shopping complex and Office Building at Nooranad GramaPanchayath	2013-2014	100.00

Question B- MLA - ADS - (109)MAVELIKARA - Shri. R.RAJESH

Sl. No	Project ID	Project Name	Financial Year	Estimate amount	Status
1	13394	പാലമേൽ കുടുംബരോഗ്യ കേന്ദ്രത്തിന് ജീവനം ബ്ലോക്ക് നിർമ്മാണം- പാലമേൽ ഗ്രാമപഞ്ചായത്ത്	2020-2021	25	Estimate preparing for ts
2		പടനിലം ഗ്രൗണ്ട് നവീകരണം നൂറനാട് ഗ്രാമപഞ്ചായത്ത്	2020-2021		estimate sent for AS
3	12136	നൂറനാട് പ്രാഥമികാരോഗ്യ കേന്ദ്രം എഫ്.എച്ച്.സി ആയി ഉയർത്തൽ	2020-2021	48	Tendered on 23/12/2020
4	12135	താമരക്കുളം പ്രാഥമികാരോഗ്യ കേന്ദ്രം എഫ്.എച്ച്.സി ആയി ഉയർത്തൽ	2020-2021	50	Sent for TS
5	12134	തഴക്കര പ്രാഥമികാരോഗ്യ കേന്ദ്രം എഫ്.എച്ച്.സി ആയി ഉയർത്തൽ	2020-2021	50	TS sanctioned.
6	11970	പാലമേൽ ഗ്രാമപഞ്ചായത്ത് CBM SCHOOL ജം. - പുത്തൻ കളിയ്ക്കൽ റോഡ് നിർമ്മാണം	2019-2020	25.00	Agreement Executed.work started.
7	11097	വല്ലികുന്ന് പുത്തൂരത്ത് മുക്ക് മുതൽ തെക്കോട്ട് മൂന്നാണ്ട ജംഗ്ഷൻ റോഡ്	2019-2020	25.00	Agreement Executed.work started.
8	10938	മാവേലിക്കര കണ്ടില്ലൂർ ക്ഷേത്രം റോഡ്(ഇന്റർലോക്കിംഗ്)	2019-2020	30.00	SN sent
9	10888	നൂറനാട് ഇടക്കുന്നം വാർഡ് തറയിൽ ജം-പെരുവേലിച്ചാൽ റോഡ്	2019-2020	15.00	Work started. There is site dispute about the width of road.
10	10887	താമരക്കുളം മഠത്തിൽ മുക്ക് - മലയിടകുറ്റി റോഡ്	2019-2020	25.00	Agreement Executed.work started.
11	10886	നൂറനാട് നടുവിലേമുറി വാർഡ് മുല്ലശ്ശേരിൽ മുക്ക് ചെറുകര റോഡ്	2019-2020	15.00	work completed by MGNREGS. So contractor disagree to execute agreement. hence agreement not executed

12	10380	തൃക്കര കോട്ടാലത്ത് അമ്പലം കശുവണ്ടി ഫാക്ടറി റോഡ്	2018-2019	15.33	work started
13	10379	വള്ളികുന്നം ഗ്രാ.പ - വാർഡ് 11-ആൽത്തറ വിള - ഇല്ലിക്കളം റോഡ് നിർമ്മാണം	2018-2019	22.3	Work started. There is site dispute about the width of road.
14	10378	തൃക്കര-ചുനക്കര അതിർത്തി താന്നിക്കുന്ന് സി.പി റോഡ് നിർമ്മാണം	2018-2019	24	Work completed . Bill under preparation
15	10352	നൂറനാട് ഗ്രാമപഞ്ചായത്ത്-ചാരും മൂട് പറയകുളം കനാൽ റോഡ് നിർമ്മാണം	2018-2019	22	Work started .Initial levels reported.
16	10231	നൂറനാട് ദേശാഭിമാനി വായനശാല കെട്ടിടം	2019-2020	17.00	sent for AS letter no d6-3119/19(1) dated 31.12.2019
17	10223	വള്ളിക്കുന്നം കൈപ്പള്ളി റോഡ്	2019-2020	21.50	AS sanctioned.
18	10219	ചുനക്കര കരിമുളക്കൽ തെക്ക്-കാഞ്ഞിര വിള പഞ്ചായത്ത് കിണർ ആലം വിള റോഡ് കോൺ ക്രീറ്റിംഗ്	2019-2020	15.00	agreement executed.Work not started.
19	10217	പാലമേൽ കരിഞ്ഞമുറ്റത്ത് മുണ്ടിനാൽ റോഡ്	2019-2020	20.00	work not started.
20	10216	പാലമേൽ പയ്യന്നൂർ മാർക്കറ്റ് ജം കുഴിവേലയ്യത്ത് റോഡ്	2019-2020	10.00	work in progress
21	10212	പാലമേൽ പി.എച്ച്.സി വാർഡ് മലയിൽ പടീറ്റിൽ വടക്ക് കൊച്ചുകുഴിവേലിൽ റോഡ്	2019-2020	13.00	Work started.Side protection completed.
22	10209	പാലമേൽ നൂറനാട് ജം-ഇടമല ജം റോഡ്	2019-2020	13.00	tender invited on 10.03.2020 retender invited on 29.05.2020 quotation invited on 22.07.2020 requotation invited on 04.09.2020 opening date 18.09.2020 offer quotation invited on 30.09.2020

23	10205	തെക്കേക്കര മുളളിക്കുളങ്ങര ചിത്തിര ട്രൂട്ടോറിയൽ പടിഞ്ഞാറോട്ട് വട്ടപ്പറമ്പിൽ മുക്ക് വരെ കനാൽ റോഡ്	2019-2020	20.00	tender invited on 22.07.2020 retender invited on 08.09.2020 opening date 22.09.2020 no response
24	9077	ചുനക്കര ഗ്രാമപഞ്ചായത്ത് പോലീസ് സ്റ്റേഷൻ അരത്ത കണ്ഠൻ ക്ഷേത്രം റോഡ്	2018-2019	22.70	agreement executed. work not started.
25	9076	തെക്കേക്കര ഗ്രാമപഞ്ചായത്ത് മാനാപ്പുഴ പാലം നിർമ്മാണം	2018-2019	42.60	agreement executed
26	8701	താമരക്കുളം ഗ്രാമപഞ്ചായത്ത്- ഇ.എം.എസ് സ്മാരക റോഡ്	2018-2019	11.40	work completed, final bill submitted
27	8240	തെക്കേക്കര പൊന്നേഴ വാർഡിൽ കൊല്ലൻറെ തെക്കേതിൽ ജംഗ്ഷൻ മുതൽ പാണ്ടുതറ ജംഗ്ഷൻ വരെ ടാറിംഗ്	2018-2019	15.00	50 % work completed
28	8157	താമരക്കുളം ഗ്രാമപഞ്ചായത്ത് - പാൽ സൊസൈറ്റി പൊയ്യക്കുറ്റി റോഡ് ടാറിംഗ്	2018-2019	10.00	work completed.
29	8148	നൂറനാട് ഗ്രാമപഞ്ചായത്ത് വാർഡ് 2-ലെ മണിയലേത്ത് അംബേദ്കർ കോളനി റോഡ് നിർമ്മാണം	2018-2019	10.00	earthwork excavation started
30	8631	വള്ളിക്കുന്നം ഇലിപ്പക്കുളം കാമ്പിശ്ശേരില് കരുണാകരൻ മെമ്മോറിയല് ഗവ.ഹയര് സെക്കന്ററി സ്കൂള്	2018-2019	65.00	Tendered on 23/12/2020
31	7361	വള്ളിക്കുന്നം വെട്ടത്തയ്യത്ത് മുക്ക് തെങ്ങും തറ റോഡ്	2018-2019	10.00	work completed, final bill submitted
32	7357	നൂറനാട് പാബ്യൂന് തോട് കന്നുകുടവ് റോഡ്	2018-2019	12.00	sent for AS letter no d6-2447/19 dated 19.10.2019
33	7356	പാലത്തിനാല് ഗ്രാമപഞ്ചായത്ത് ആലത്തിനാല്-ഫാക്ടറി റോഡ് വാർഡ് 7	2018-2019	10.00	work completed.bill Submitted.

34	7353	തഴക്കര കൊച്ചാലുമ്മൂട് ഒരിപ്പുറത്ത് റോഡ്	2018-2019	25.00	Work completed
35	7352	മാവേലിക്കര നഗര സഭ ആശുപത്രി വാർഡിൽ പുത്തുവിളി റോഡിന്റെ വശം സംരക്ഷണവും, റോഡ് കോൺക്രീറ്റിംഗും	2018-2019	15.00	agreement executed
36	7350	തെക്കേക്കര പോനകം വാർഡിൽ മണ്ണെഴ റോഡ് ഉയർത്തി കോൺക്രീറ്റിങ്	2018-2019	20.00	Work started
37	7349	തെക്കേക്കര ഗ്രാമപഞ്ചായത്ത് കുറത്തികാട് ആല്ത്തറ ജംഗ്ഷൻ മുതൽ ടി.എ കനാൽ വരെയുള്ള റോഡിന്റെ ഇരുവശവും ഉയർത്തി ഇനറർ ലോക്കും ടി.എ കനാലിന്റെ കിഴക്ക് വശം പിച്ച്ിംഗും	2018-2019	30.00	tender invited on 08.09.2020 retender invited on 30.09.2020 opening date extended to 22.10.2020 due to no response
38	6120	തഴക്കര ഗ്രാമപഞ്ചായത്ത്- പുല്ലാരിമംഗലം- സാമൂഹ്യാരോഗ്യ കേന്ദ്രം- കുറത്തിക്കാട് ജംഗ്ഷൻ റോഡ്	2017-2018	40.00	work completed, final bill requisition sent to CE requisition no 116/19-20 dated 27.12.2019
39	5531	താമരക്കുളം ഗ്രാമപഞ്ചായത്ത്- കാട്ടിലെ വിളി ജംഗ്ഷൻ- വയൽ റോഡ് കോൺക്രീറ്റിംഗ് & ടാറിംഗ്	2017-2018	10.00	Work completed, final bill paid
40	4308	മാവേലിക്കര നിയോജകമണ്ഡലത്തിൽ 10 വെയിറ്റിംഗ് ഷെഡ്	2017-2018	30.00	Work completed. Final Bill submitted
41	4307	മാവേലിക്കര നിയോജക മണ്ഡലം - കുറത്തികാട് സെന്റ് ജോൺസ്, തഴക്കര എം.എസ്.എസ്, പാലമേല് ആർ.സി.വി എല്.പി.എസ് എന്നീ സ്കൂളുകളിൽ കിച്ചൻ	2017-2018	30.00	Work completed. Bill under preparation.

42	3152	തെക്കേക്കര ഗ്രാമപഞ്ചായത്ത് - ഓലകെട്ടിയമ്പലം വടക്ക് വാർഡിൽ മുകോലയിൽ മുക്കു മുതൽ പൈനുംവിള ജംഗ്ഷൻ വരെ റോഡ് ഉയർത്തി ഓട നിർമ്മാണം	2017-2018	15.00	Work completed,final bill requisition sent to CE
43	3146	പാലമേല് ഗ്രാമ പഞ്ചായത്ത് - ഉളവുക്കാട് പുല്ലൂപ്പള്ളിൽ തെക്കേ ജംഗ്ഷൻ - കരിങ്ങാലിൽ പുഞ്ച വാലിൽകടവ് റോഡ് കോൺക്രീറ്റ്	2017-2018	12.00	work completed,final bill paid
44	3145	നൂറനാട് ഗ്രാമ പഞ്ചായത്ത് - കൊച്ചുതുണ്ടിൽ വടക്കേമുക്ക് - പുത്തമ്പിട്ടിൽമുക്ക് - പൊയ്കയിൽ റോഡ്	2017-2018	20.00	Work completed,final bill paid
45	3143	താമരക്കുളം ഗ്രാമപഞ്ചായത്ത് - ചത്തിയറ - പുനക്കുറ്റി വാഴവിള ജംഗ്ഷൻ റോഡ്	2017-2018	12.00	Major portion of the road completed by GP
46	3142	വള്ളികുന്നം ഗ്രാമപഞ്ചായത്ത് - വാർഡ് 17 - പുല്ലൂപ്പള്ളിൽ ജംഗ്ഷൻ - കൊല്ലക റോഡ്	2017-2018	20.00	work completed,final bill paid
47	3140	പാലമേല് ഗ്രാമപഞ്ചായത്ത് - വാർഡ് 18- മണിമംഗലത്ത് മുക്ക് - തെങ്ങുവിള മുക്ക് റോഡ്	2017-2018	13.00	Work completed,final bill paid
48	3138	നൂറനാട് ഗ്രാമപഞ്ചായത്ത് - ഇടപ്പേണ് കയ്യാലേത്ത് മുക്ക്- ആമ്പടവം പുഞ്ച റോഡ്	2017-2018	22.00	work completed, final bill submitted
49	2961	Kalathil -Kizhakkethil - Kaithakottayam - Ela Road Tarring in Palamel GramaPanchayath	2016-2017	10.00	Work completed,final bill paid
50	2538	ചാറുംമൂട് പാലത്തടം - ചത്തിയറ റോഡ്	2016-2017	35.00	Work completed,final bill paid
51	2537	തെക്കേക്കര പഞ്ചായത്തിൽ കുറത്തികാട് വല്ലൂരേത്ത്മുക്കിന് കലുക് നിർമ്മാണം	2016-2017	20.00	Work started
52	2536	തെക്കേക്കര ഉമ്പർനാട് ദേശസേവിനി വായനശാല	2016-2017	10.00	work completed, final bill paid

53	2535	തെക്കേക്കര പൊന്നേഴ പുത്തന്തകുളങ്ങര പൊന്നശ്ശേരി തോട് സൈഡ് Pitching	2016-2017	15.00	work completed, final bill paid
54	2534	കൊക്കാട്ട് വായനശാല (തെക്കേക്കര)	2016-2017	20.00	work completed, final bill submitted
55	2533	ചാരുംമുട് - കനാല്റോഡ് നവീകരണം Thamarakkulam GP	2016-2017	15.00	Work completed,final bill paid
56	2527	താമരക്കുളം പഞ്ചായത്ത്, പള്ളം ചത്തിയറ റോഡ്	2016-2017	30.00	Work completed,final bill paid
57	2525	പാലമേല്, ഉളവുക്കാട്, രണ്ടുതുണ്ടില്മുക്ക് RCV LPS റോഡ്, Palamel GP	2016-2017	15.00	work completed,final bill requisition no 12/20-21 dated 22.05.2020 sent to CE
58	2524	പാലമേല് കുടശ്ശനാട്, തട്ടയ്ക്കാട് പടി - ഗവ. LPS റോഡ്, Palamel GP	2016-2017	15.00	Work completed,allotment received on 27.02.2020
59	2523	പാലമേല് പഞ്ചായത്ത് മുള്ളന്തുകുറ്റി - കുറ്റിവിള ആലത്തിനാല് കിഴക്കേക്കര റോഡ്	2016-2017	25.00	work completed, final bill submitted
60	2521	വള്ളികുന്നം പഞ്ചായത്തില് മണയ്ക്കാട് - വട്ടയ്ക്കാട് നെട്ടുകുളങ്ങരി റോഡ്	2016-2017	20.00	work completed, final bill paid
61		LAC-ADSPalamel GP - Mattapalli ward Vilayil mukku - Konathumukku road	2016-2017	20.00	Work completed,final bill paid
62		LAC-ADS-2016-17-Mavelikkara Constituency-R.Rajesh MLA- Vadakkethalakkal-Alathinal Ela Road in Palamel Gramapanchayath	2016-2017	20.00	Work completed,final bill requisition sent to CE

63		Construction of building for BHSS Mavelikkara	2015-2016	50.00	Work completed,final bill paid
64		Construction of PHC Building for Varenikkal Thekkakara GP	2015-2016	14.00	Work completed,final bill paid
65		Construction of Thamarakulam Pallam Chathiyara road Bharanikavu GP	2015-2016	100.00	Work completed,final bill paid
66		Construction of Palamel Vadakkuvila Junction to Kannakara junction road Palamel GP	2015-2016	25.00	Work completed,final bill paid
67		Construction of road from Anayadi Junction to Kumbalathu Junction Vallikunnam GP	2015-2016	25.00	Work completed,final bill paid
68		Construction of Chunakkara Kunnuvila Colony road to Thuruthiyil Kshethram road Chunakkara GP	2015-2016	25.00	Work completed,final bill paid
69		Construction of Open Air Auditorium in Vallikunnam GP	2015-2016	15.00	Work completed,final bill paid
70		Metalling and tarring Road from Muthukattukarayil edamalamukku towards north in Palamel GP	2015-2016	15.00	Work completed,final bill paid
71		Widening and tarring Road from Kambisseri Junction Thundathilmukku road inVallikunnam GP	2015-2016	15.00	Work completed,final bill paid
72		Construction of Kitchen and Dining facilities to Nooranadu Padanilam H.S.S Nooranad GP	2015-2016	25.00	Work completed,final bill paid

73		Improvements of Chakkittayil mukku Charuvila to Kottarathil road Thamarakulam GP	2015-2016	14.00	Work completed,final bill paid
74		Gurunadhankulangara SNDP Mandiram Junction to Panckal Vayal road metalling and tarring Thamarakulam GP	2015-2016	15.00	Work completed,final bill paid
75		Chathiyara to Charummoodu road retarring Ward 15,16,17 Thamarakulam GP	2015-2016	15.00	Work completed,final bill paid
76		Construction of the road from Thazhakara Murivayikkara Karamoodu Puthanmukku to Anjilivila mukku in Thazhakkara GP	2015-2016	21.30	Work completed,final bill paid
77		Makrimada road metalling & tarring and renovation of side wall in Thazhakkara GP	2015-2016	98.85	Work completed,final bill paid
78		Construction of road from Karthikappallimukku in Thekkekkara GP to Ammencherimukku in Thazhakkara GP	2015-2016	25.00	Work completed,final bill paid
79		Maintenance of road from Adhikattukulangara thalekkattu thekkekkara manaladi in Palamel GP	2015-2016	25.00	drain completed, filling done
80		Construction of Digital Library in Factory ward of Palamel GP	2015-2016	11.00	work completed, final bill requisition no 16/20-21 dated 26.05.2020 sent to CE
81		Construction of Bride across Mukkad thodu in Nooranad GP	2014-2015	70.00	Work completed. Final bill paid, file handed over to CE, PWD Roads & bridges
82		Tarring of Charumoodu - Karimulakkal - Komalloor road in Chunakkara GP	2014-2015	25.00	Work completed,final bill paid
83		Improvements and retaring of Maya yakshi kshethram - Panayil kshethram road in Palamel GP	2014-2015	30.00	Work completed,final bill paid

84		Improvements to Palamel Asan Kalunku road at KP road to Mavila mukku at Padanilam Kudassanad road in Palamel GP	2014-2015	35.00	Work completed,final bill paid
85		1) Construction of new building for Ayurveda hospital in Mavelikkara Thamarakulam GP	2014-2015	25.00	civil work completed,final bill paid
86		2)Construction of new Building for Ayurveda hospital in Mavelikkara Thamarakulam GP Electrification TS Amount 97500	2014-2015		electrical work completed,final bill paid
87		Improvements to Thuruthiyil mukku - Pervullichal Puncta road - Nooranad GP	2014-2015	30.00	Work completed,final bill paid
88		Improvements to Varikolil mukku - Chunakara market road - Chunakkara GP	2014-2015	25.00	Work completed,final bill paid
89		Improvements to Pathoorethumukku - Manakkadu Pallam road - Vallikunnam GP	2014-2015	50.00	Work completed,final bill paid
90		Tarring of Paramada junction to Ambolichira road Palamel GP	2014-2015	25.00	Work completed,final bill paid
91		Protection and tarring of nooranad Puthupallykunnam bund road Nooranad GP	2014-2015	25.00	Work completed,final bill paid
92		Construction of Shopping complex and Office Building at Chunakkara Grama Panchayath	2013-2014	100.00	Work in Progress.
93		Construction of Shopping complex and Office Building at Nooranad GramaPanchayath	2013-2014	100.00	work completed.Bill submitted.

Question C- MLA - ADS - (109)MAVELIKARA - Shri. R.RAJESH				
Sl. No	Project Name	Financial Year	Estimate amount	Status

പൂർത്തീകരിച്ചവ

1	തഴക്കര-ചുനക്കര അതിർത്തി താന്നിക്കുന്ന് സി.പി റോഡ് നിർമ്മാണം	2018-2019	24	Work completed . Bill under preparation
2	താമരക്കുളം ഗ്രാമപഞ്ചായത്ത്-ഇ.എം.എസ് സ്മാരക റോഡ്	2018-2019	11.40	work completed, final bill submitted
3	താമരക്കുളം ഗ്രാമപഞ്ചായത്ത് - പാൽ സൊസൈറ്റി പൊയ്യക്കുറ്റി റോഡ് ടാനിംഗ്	2018-2019	10.00	work completed.
4	വള്ളിക്കുന്നം വെട്ടത്തയ്യത്ത് മുക്ക് തെങ്ങും തറ റോഡ്	2018-2019	10.00	work completed, final bill submitted
6	പാലത്തിനാല് ഗ്രാമപഞ്ചായത്ത് ആലത്തിനാല്-ഫാക്ടറി റോഡ് വാർഡ് 7	2018-2019	10.00	work completed.bill Submitted.
7	തഴക്കര കൊച്ചാലുമ്മൂട് ഒരിപ്പുറത്ത് റോഡ്	2018-2019	25.00	Work completed
8	മാവേലിക്കര നഗര സഭ ആശുപത്രി വാർഡിൽ പുത്തുവിള റോഡിന്റെ വശം സംരക്ഷണവും, റോഡ് കോൺക്രീറ്റിംഗും	2018-2019	15.00	agreement executed
9	തെക്കേക്കര പോനകം വാർഡിൽ മണ്ണെഴു റോഡ് ഉയർത്തി കോൺക്രീറ്റിങ്	2018-2019	20.00	Work started
11	തഴക്കര ഗ്രാമപഞ്ചായത്ത്-പുല്ലാരിമംഗലം-സാമൂഹ്യാരോഗ്യ കേന്ദ്രം-കുറത്തിക്കാട് ജംഗ്ഷൻ റോഡ്	2017-2018	40.00	work completed, final bill requisition sent to CE requisition no 116/19-20 dated 27.12.2019
12	താമരക്കുളം ഗ്രാമപഞ്ചായത്ത്-കാട്ടിലെ വിള ജംഗ്ഷൻ-വയല് റോഡ് കോൺക്രീറ്റിംഗ് & ടാനിംഗ്	2017-2018	10.00	Work completed,final bill paid

13	മാവേലിക്കര നിയോജകമണ്ഡലത്തിൽ 10 വെയിറ്റിംഗ് ഷെഡ്	2017-2018	30.00	Work completed. Final Bill submitted
14	മാവേലിക്കര നിയോജക മണ്ഡലം - കുറത്തികാട് സെന്റ് ജോൺസ്, തഴക്കര എം.എസ്.എസ്, പാലമേൽ ആർ.സി.വി എൽ.പി.എസ് എന്നീ സ്കൂളുകളിൽ കിച്ചൻ	2017-2018	30.00	Work completed. Bill under preparation.
15	തെക്കേക്കര ഗ്രാമപഞ്ചായത്ത് - ഓലകെട്ടിയമ്പലം വടക്ക് വാർഡിൽ മുകോലയിൽ മുക്കു മുതൽ പൈനുംവിള ജംഗ്ഷൻ വരെ റോഡ് ഉയർത്തി ഓട നിർമ്മാണം	2017-2018	15.00	Work completed,final bill requisition sent to CE
16	പാലമേൽ ഗ്രാമ പഞ്ചായത്ത് - ഉളവുക്കാട് പുല്ലൂപ്പള്ളിൽ തെക്കേ ജംഗ്ഷൻ - കരിങ്ങാലിൽ പുഞ്ച വാലിൽകടവ് റോഡ് കോൺക്രീറ്റ്	2017-2018	12.00	work completed,final bill paid
17	നൂറനാട് ഗ്രാമ പഞ്ചായത്ത് - കൊച്ചുതുണ്ടിൽ വടക്കേമുക്ക് - പുത്തനീട്ടിൽമുക്ക് - പൊയ്കയിൽ റോഡ്	2017-2018	20.00	Work completed,final bill paid
18	താമരക്കുളം ഗ്രാമപഞ്ചായത്ത് - ചത്തിയറ - പുനക്കുറ്റി വാഴവിള ജംഗ്ഷൻ റോഡ്	2017-2018	12.00	Major portion of the road completed by GP
19	വള്ളികുന്നം ഗ്രാമപഞ്ചായത്ത് - വാർഡ് 17 - പുല്ലൂപ്പള്ളിൽ ജംഗ്ഷൻ - കൊല്ലക റോഡ്	2017-2018	20.00	work completed,final bill paid
20	പാലമേൽ ഗ്രാമപഞ്ചായത്ത് - വാർഡ് 18- മണിമംഗലത്ത് മുക്ക് - തെങ്ങുവിള മുക്ക് റോഡ്	2017-2018	13.00	Work completed,final bill paid
21	നൂറനാട് ഗ്രാമപഞ്ചായത്ത് - ഇടപ്പോൻ കയ്യാലേത്ത് മുക്ക്- ആമ്പടവം പുഞ്ച റോഡ്	2017-2018	22.00	work completed, final bill submitted
22	Kalathil -Kizhakkethil - Kaithakottayam - Ela Road Tarring in Palamel GramaPanchayath	2016-2017	10.00	Work completed,final bill paid
23	ചാരുംമൂട് പാലത്തടം - ചത്തിയറ റോഡ്	2016-2017	35.00	Work completed,final bill paid

25	തെക്കേക്കര ഉമ്പർനാട് ദേശസേവിനി വായനശാല	2016-2017	10.00	work completed, final bill paid
26	തെക്കേക്കര പൊന്നേഴ പുത്തൻകുളങ്ങര പൊന്നശ്ശേരി തോട് സൈഡ് Pitching	2016-2017	15.00	work completed, final bill paid
27	കൊക്കാട്ട് വായനശാല (തെക്കേക്കര)	2016-2017	20.00	work completed, final bill submitted
28	ചാരുംമൂട് - കനാൽറോഡ് നവീകരണം Thamarakkulam GP	2016-2017	15.00	Work completed,final bill paid
29	താമരക്കുളം പഞ്ചായത്ത്, പള്ളം ചത്തിയറ റോഡ്	2016-2017	30.00	Work completed,final bill paid
30	പാലമേല്, ഉളവുക്കാട്, രണ്ടുതൂണ്ടില്മുക്ക് RCV LPS റോഡ്, Palamel GP	2016-2017	15.00	work completed,final bill requisition no 12/20-21 dated 22.05.2020 sent to CE
31	പാലമേല് കുടശ്ശനാട്, തട്ടയ്ക്കാട് പടി - ഗവ. LPS റോഡ്, Palamel GP	2016-2017	15.00	Work completed,allotment received on 27.02.2020
32	പാലമേല് പഞ്ചായത്ത് മുളളൻകുറ്റി - കുറ്റിവിള ആലത്തിനാല് കിഴക്കേക്കര റോഡ്	2016-2017	25.00	work completed, final bill submitted
33	വള്ളികുന്നം പഞ്ചായത്തില് മണയ്ക്കാട് - വട്ടയ്ക്കാട് നെട്ടുകുളങ്ങരി റോഡ്	2016-2017	20.00	work completed, final bill paid
34	LAC-ADSPalamel GP - Mattapalli ward Vilayil mukku - Konathumukku road	2016-2017	20.00	Work completed,final bill paid
35	LAC-ADS-2016-17-Mavelikkara Constituency-R.Rajesh MLA-Vadakkethalakkal-Alathinal Ela Road in Palamel Gramapanchayath	2016-2017	20.00	Work completed,final bill requisition sent to CE

36	Construction of building for BHSS Mavelikkara	2015-2016	50.00	Work completed,final bill paid
37	Construction of PHC Building for Varenikkal Thekkakara GP	2015-2016	14.00	Work completed,final bill paid
38	Construction of Thamarakulam Pallam Chathiyara road Bharanikavu GP	2015-2016	100.00	Work completed,final bill paid
39	Construction of Palamel Vadakkuvila Junction to Kannakara junction road Palamel GP	2015-2016	25.00	Work completed,final bill paid
40	Construction of road from Anayadi Junction to Kumbalathu Junction Vallikunnam GP	2015-2016	25.00	Work completed,final bill paid
41	Construction of Chunakkara Kunnuvula Colony road to Thuruthiyil Kshethram road Chunakkara GP	2015-2016	25.00	Work completed,final bill paid
42	Construction of Open Air Auditorium in Vallikunnam GP	2015-2016	15.00	Work completed,final bill paid
43	Metalling and tarring Road from Muthukattukarayil edamalamukku towards north in Palamel GP	2015-2016	15.00	Work completed,final bill paid
44	Widening and tarring Road from Kambisseri Junction Thundathilmukku road in Vallikunnam GP	2015-2016	15.00	Work completed,final bill paid
45	Construction of Kitchen and Dining facilities to Nooranadu Padanilam H.S.S Nooranad GP	2015-2016	25.00	Work completed,final bill paid

46	Improvements of Chakkittayil mukku Charuvila to Kottarathil road Thamarakulam GP	2015-2016	14.00	Work completed,final bill paid
47	Gurunadhankulangara SNDP Mandiram Junction to Panckal Vayal road metalling and tarring Thamarakulam GP	2015-2016	15.00	Work completed,final bill paid
48	Chathiyara to Charummoodu road retarring Ward 15,16,17 Thamarakulam GP	2015-2016	15.00	Work completed,final bill paid
49	Construction of the road from Thazhakara Murivayikkara Karamoodu Puthanmukku to Anjilivila mukku in Thazhakkara GP	2015-2016	21.30	Work completed,final bill paid
50	Makrimada road metalling & tarring and renovation of side wall in Thazhakkara GP	2015-2016	98.85	Work completed,final bill paid
51	Construction of road from Karthikappallimukku in Thekkekkara GP to Ammencherimukku in Thazhakkara GP	2015-2016	25.00	Work completed,final bill paid
53	Construction of Digital Library in Factory ward of Palamel GP	2015-2016	11.00	work completed, final bill requisition no 16/20-21 dated 26.05.2020 sent to CE
54	Construction of Bride across Mukkad thodu in Nooranad GP	2014-2015	70.00	Work completed. Final bill paid, file handed over to CE, PWD Roads & bridges
55	Tarring of Charumoodu - Karimulakkal - Komalloor road in Chunakkara GP	2014-2015	25.00	Work completed,final bill paid
56	Improvements and retaring of Maya yakshi kshethram - Panayil kshethram road in Palamel GP	2014-2015	30.00	Work completed,final bill paid
57	Improvements to Palamel Asan Kalunku road at KP road to Mavila mukku at Padanilam Kudassanad road in Palamel GP	2014-2015	35.00	Work completed,final bill paid

58	1) Construction of new building for Ayurveda hospital in Mavelikkara Thamarakulam GP	2014-2015	25.00	civil work completed,final bill paid
59	2)Construction of new Building for Ayurveda hospital in Mavelikkara Thamarakulam GP Electrification TS Amount 97500	2014-2015		electrical work completed,final bill paid
60	Improvements to Thuruthiyil mukku - Pervullichal Puncta road - Nooranad GP	2014-2015	30.00	Work completed,final bill paid
61	Improvements to Varikolil mukku - Chunakara market road - Chunakkara GP	2014-2015	25.00	Work completed,final bill paid
62	Improvements to Pathoorethumukku - Manakkadu Pallam road - Vallikunnam GP	2014-2015	50.00	Work completed,final bill paid
63	Tarring of Paramada junction to Ambolichira road Palamel GP	2014-2015	25.00	Work completed,final bill paid
64	Protection and tarring of nooranad Puthupallykunnam bund road Nooranad GP	2014-2015	25.00	Work completed,final bill paid
66	Construction of Shopping complex and Office Building at Nooranad GramaPanchayath	2013-2014	100.00	work completed.Bill submitted.
പൂർത്തീകരിക്കാനുള്ളവ				
1	തെക്കേക്കര പഞ്ചായത്തിൽ കുറത്തികാട് വല്ലൂരേത്ത്മുക്കിന് കലുക് നിർമ്മാണം	2016-2017	20.00	Work started
2	പാലമേൽ ഗ്രാമപഞ്ചായത്ത് CBM SCHOOL ജം. - പുത്തൻ കളിയ്ക്കൽ റോഡ് നിർമ്മാണം	2019-2020	25.00	Agreement Executed.work started.

3	വല്ലികുന്നം പുത്തൂരത്ത് മുക്ക് മുതൽ തെക്കോട്ട് മൂന്നാണ്ട ജംഗ്ഷൻ റോഡ്	2019-2020	25.00	Agreement Executed.work started.
4	നൂറനാട് ഇടക്കുന്നം വാർഡ് തറയിൽ ജം-പെരുവേലിച്ചാൽ റോഡ്	2019-2020	15.00	Work started. There is site dispute about the width of road.
5	താമരക്കുളം മഠത്തിൽ മുക്ക് - മലയിടുകുറ്റി റോഡ്	2019-2020	25.00	Agreement Executed.work started.
6	തഴക്കര കോട്ടാലത്ത് അമ്പലം കശുവണ്ടി ഫാക്ടറി റോഡ്	2018-2019	15.33	work started
7	വള്ളികുന്നം ഗ്രാ.പ - വാർഡ് 11- ആൽത്തറ വിള - ഇല്ലിക്കുളം റോഡ് നിർമ്മാണം	2018-2019	22.3	Work started. There is site dispute about the width of road.
8	നൂറനാട് ഗ്രാമപഞ്ചായത്ത്- ചാറും മൂട് പറയകുളം കനാൽ റോഡ് നിർമ്മാണം	2018-2019	22	Work started .Initial levels reported.
9	ചുനക്കര കരിമുളക്കൽ തെക്ക്- കാഞ്ഞിര വിള പഞ്ചായത്ത് കിണർ ആലം വിള റോഡ് കോൺ ക്രീറ്റിംഗ്	2019-2020	15.00	agreement executed.Work not started.
10	പാലമേൽ കരിഞ്ഞമുറ്റത്ത് മുണ്ടിനാൽ റോഡ്	2019-2020	20.00	work not started.
11	പാലമേൽ പയ്യന്നൂർ മാർക്കറ്റ് ജം കുഴിവേലയുത്ത് റോഡ്	2019-2020	10.00	work in progress
12	പാലമേൽ പി.എച്ച്.സി വാർഡ് മലയിൽ പടീറ്റതിൽ വടക്ക് കൊച്ചുകുഴിവേലിൽ റോഡ്	2019-2020	13.00	Work started.Side protection completed.
13	തെക്കേക്കര പൊന്നേഴ വാർഡിൽ കൊല്ലന്റ്റെ തെക്കേതിൽ ജംഗ്ഷൻ മുതൽ പാണുതറ ജംഗ്ഷൻ വരെ ടാറിംഗ്	2018-2019	15.00	50 % work completed

14	നൂറനാട് ഗ്രാമപഞ്ചായത്ത് വാർഡ് 2-ലെ മണിയലേത്ത് അംബേദ്കർ കോളനി റോഡ് നിർമ്മാണം	2018-2019	10.00	earthwork excavation started
15	Construction of Shopping complex and Office Building at Chunakkara Grama Panchayath	2013-2014	100.00	Work in Progress.
16	Maintenance of road from Adhikattukulangara thalekkattu thekkekara manaladi in Palamel GP	2015-2016	25.00	drain completed, filling done

ആരംഭിക്കാനുള്ളവ

1	തെക്കേക്കര ഗ്രാമപഞ്ചായത്ത് കുറത്തികാട് ആല്ത്തറ ജംഗ്ഷൻ മുതൽ ടി.എ കനാൽ വരെയുള്ള റോഡിന്റെ ഇരുവശവും ഉയർത്തി ഇൻറർ ലോക്കും ടി.എ കനാലിന്റെ കിഴക്ക് വശം പിച്ച്സിംഗും	2018-2019	30.00	tender invited on 08.09.2020 retender invited on 30.09.2020 opening date extended to 22.10.2020 due to no response
2	വള്ളിക്കുന്നം ഇലിപ്പക്കുളം കാമ്പിശ്ശേരിൽ കരുണാകരൻ മെമ്മോറിയൽ ഗവ.ഹയർ സെക്കന്ററി സ്കൂൾ	2018-2019	65.00	Tendered on 23/12/2020
3	നൂറനാട് പാബ്ലിക് തോട് കനുകടവ് റോഡ്	2018-2019	12.00	sent for AS letter no d6-2447/19 dated 19.10.2019
9	പാലമേൽ നൂറനാട് ജം-ഇടമല ജം റോഡ്	2019-2020	13.00	tender invited on 10.03.2020 retender invited on 29.05.2020 quotation invited on 22.07.2020 requotation invited on 04.09.2020 opening date 18.09.2020 offer quotation invited on 30.09.2020
10	തെക്കേക്കര മുളളിക്കുളങ്ങര ചിത്തിര ട്രൂട്ടോറിയൽ പടിഞ്ഞാറോട്ട് വട്ടപ്പറമ്പിൽ മുക്ക് വരെ കനാൽ റോഡ്	2019-2020	20.00	tender invited on 22.07.2020 retender invited on 08.09.2020 opening date 22.09.2020 no response
11	ചുനക്കര ഗ്രാമപഞ്ചായത്ത് പോലീസ് സ്റ്റേഷൻ അരത്ത കണ്ഠൻ ക്ഷേത്രം റോഡ്	2018-2019	22.70	agreement executed. work not started.
12	തെക്കേക്കര ഗ്രാമപഞ്ചായത്ത് മാനാപ്പുഴ പാലം നിർമ്മാണം	2018-2019	42.60	agreement executed

3	നൂറനാട് ദേശാഭിമാനി വായനശാല കെട്ടിടം	2019-2020	17.00	sent for AS letter no d6-3119/19(1) dated 31.12.2019
4	വള്ളിക്കുന്നം കൈപ്പള്ളി റോഡ്	2019-2020	21.50	AS sanctioned.
1	പാലമേൽ കുടുംബരോഗ്യ കേന്ദ്രത്തിന് ജീവനം ബ്ലോക്ക് നിർമ്മാണം- പാലമേൽ ഗ്രാമപഞ്ചായത്ത്	2020-2021	25	Estimate preparing for ts
2	പടനിലം ഗ്രൗണ്ട് നവീകരണം നൂറനാട് ഗ്രാമപഞ്ചായത്ത്	2020-2021		estimate sent for AS
3	നൂറനാട് പ്രാഥമികാരോഗ്യ കേന്ദ്രം എഫ്.എച്ച്.സി ആയി ഉയർത്തൽ	2020-2021	48	Tendered on 23/12/2020
4	താമരക്കുളം പ്രാഥമികാരോഗ്യ കേന്ദ്രം എഫ്.എച്ച്.സി ആയി ഉയർത്തൽ	2020-2021	50	Sent for TS
5	തഴക്കര പ്രാഥമികാരോഗ്യ കേന്ദ്രം എഫ്.എച്ച്.സി ആയി ഉയർത്തൽ	2020-2021	50	TS sanctioned.
8	മാവേലിക്കര കണ്ടിപ്പുർ ക്ഷേത്രം റോഡ്(ഇന്റർലോക്കിംഗ്)	2019-2020	30.00	SN sent

WORKS IN MAVELIKARA LAC FOR THE YEAR 2016-17

	F4-767/16	21/12/16	Providing Automatic Milk Collection Unit for 1)Komallor2)Theruvilmukku 3)Chunakkara Market 4)Chunakkara Kizhakkummuri of Komallor Karimulakkal Milk Producers Society a8D in Mavelikkara LAC	624000	Dairy Extension Officer, Bharanikavu		613638	Completed
2	F4-59991/16	27/12/16	Construction of Reethpally Muthady drinking water pipeline in Mavelikkara Municipality	470000	Asst. Exe. Engr, KWA, Alappuzha		326703	Completed
3	F4-3817/16		Construction of Chunakkara Kaithakkattusseril road in Chunakkara Grama panchayath	500000	BDO Bharanikavu		376138	Completed
4	F4-3824/17		Tile paving and re-tarring work of Mavelikkara Reethupally -Railway station west side road in Mavelikkara Municipality	1000000	BDO Mavelikkara		847491	Completed
5	F4-3815/2017	22.02.2017	Metalling and tarring of Pallivathukkal -Paingathara road in Vallikunnam Grama Panchayath	500000	BDO Bharanikavu		423433	Completed
6	F4-3816/17		Metalling and tarring of Peramuri-Puthenkandathil road in Vallikunnam Grama Panchayath	500000	BDO Bharanikavu		382844	Completed
7	F4-3818/17		Construction of Kanjirathummoodu-Poikayil road in Vallikunnam Grama Panchayath	500000	BDO Bharanikavu		442926	Completed
8	F4-3822/17		Metalling and tarring of Nooranad_EMS road in Nooranad Grama Panchayath	458367	BDO Bharanikavu		446908	Completed
9	F4-3820/17		Metalling and tarring of Thathamunna Vadasseril temple-Ellumvilayil road in Nooranad Grama Panchayath	454351	BDO Bharanikavu		442992	Completed
10	F4-3821/17	28.2.17	Metalling and tarring of Palamel Para junction-Kothakkulam road in Palamel Grama Panchayath	500000	BDO Bharanikavu		437984	Completed
11	F4-3831/17	25.2.17	Construction of Puthuchira Bund from Chiramukham to Chirakkal temple in Thamarakkulam	500000	BDO Bharanikavu		454231	Completed
12	F4-3828/17	27/03/17	Renovation of road from Glass factory junction to Kanjiravilayil junction in Thazhakkara Grama Panchayath	1000000	BDO Mavelikkara		928465	Completed
13	F4-3826/17 DCALP-2121/19	28/03/17	Construction of a building to Vivakananda Vayanasala in Thekkekkara Grama Panchayath	1000000	BDO Mavelikkara		964232	Completed
			Total AS Amount	8006718				

LIST OF WORKS PROPOSED BY MLA MAVELIKARA LAC FOR THE YEAR 2017-18

SINo	File No	Date of AS	Name of work	Amount	Name of Implementing officer	Amount Paid	Remarks	Savings
1	F4-3832/17 DCALP- 2255/19/F4	11.04.17	Interconnection of existing 90mm PVC pipeline to the existing 75 mm PVC distribution line at Kannattumodi-Althara junction in Thekkekkara Grama Panchayath		Ex.Engineer, KWA,Alappuzha		cancelled	
2	F4-28719/17	14.06.17	Purchasing a school van for Govt UP School Chunakkara in Mavelikkara LAC	851388	BDO Bharanikavu	848900	COmpleted	
3	F4-7673/17	26.09.17	Installation of Minimast light at 1)Kavilammakkavu temple 2)Mammoodu junction (Palamel GP)3)Kanjiappuzha jn (Vallikunnam GP), in Bharanicavu GP	435000	BDO Bharanikavu	435000	COmpleted	
4	F4-3825/17	21.02.18	Installation of Minimast light at Idinjayath junction in Palamel Grama Panchayath	145000	BDO Bharanikavu	145000	completed	
5	DC ALP- 1710/17/F4	24.01.2018	Construction of road from Kollasseril portion to Cherukara thekkethil portion in Nooranad GP	500000	BDO Bharanikavu	426985	completed	
6	DC ALP- 1669/17/F4	01.2.18	Construction of road from Pullampallil junction to Kollaka road in Vallikunnam GP	500000	BDO Bharanikavu	469602	COmpleted	
7	DC ALP- 1684/17/F4	01.02.2018	Construction of Marthomappally-Varikkolil road in ward 05 Thamarakkulam GP	500000	BDO Bharanikavu	466447	completed	
8	F4-8971/17	01/02/18	Installation of Mini mast light at Kallumala Thekkemukku junction in thekkekkara GP in Mavelikkara LAC	155000	BDO MAvelikkara	155000	completed	
9	DC ALP- 1711/2017/F4	27.01.2018	Construction of road from Kallakadavu to Pandiyan thodu in Nooranad Grama Panchayath in Mavelikkara Lac	500000	BDO Bharanikavu	383338	completed	
10	DC ALP- 1683/17/F4	27.01.18	Construction of new building to Govt LPS Chathiyara in Thamarakkulam GP in Mavelikkara LAC	1200000	BDO Bharanikavu	1042613	completed	
11	DC ALP- 1727/17/F4	22.02.18	Cocreting of Koonanvila road in Thekkekkara GP	500000	BDO MAvelikkara	439943	completed	
12	DC ALP- 1629/17/F4	22.02.18	Construction of road from Vettiyar Chemparithimukku to old PHC road in Thazhakkara GP	500000	BDO MAvelikkara	442528	completed	
13	DC ALP- 1723/17/F4	23.02.18	Construction of road from Mankamkuzhy Vilayil mukku to Vilayil meenathethil road in Thazhakkara GP	500000	BDO MAvelikkara	476116	completed	
14	DC ALP- 1594/17/F4	27.02.18	Construction of side wall to Kunnel junction-Kochuplavilayil road in ward 05 Thazhakkara GP	500000	BDO MAvelikkara	462837	completed	
15	DC ALP- 1628/17/F4	27.02.18	Construction of Vathikkulam Iruvelil Karadiyil road in Mavelikkara Thekkekkara GP	500000	BDO MAvelikkara	437785	completed	

16	DCALP-1685/17/F4	2.04.2018	Construction of Pullampallil vadakku-Vettathu thekkethil road in Palamel Grama Panchayath	533767	BDO Bharanikavu	442905	completed	
17	DCALP-1635/17/F4	2.04.18	Construction of Varenikkal-Kuttiyilmukku road in Thazhakkara GP in Mavelikkara Lac	0	BDO MAvelikkara		cancelled	
18	DCALP-1666/17/F4	31.03.18	Construction and laying of slab from Kalachantha to PIP canal in Mavelikkara Municipality	500000	BDO MAvelikkara	441838	completed	
19	DCALP-1720/17/F4	28.03.2018	Construction of Kuruvikkattu junction road in Mavelikkara Municipality	0	Municipal Secretary Mavelikkara		cancelled	
20	DCALP-1713/17/F4	0.05.08	Construction of Ponakam-Kalakkattu road in Mavelikkara Municipality	485000	Municipal Secretary Mavelikkara	484343	completed on 05/01/2021	
21	F4-3829/17	27/03/18	Installation of AMC unit in Vettiayar Milk producers Co-operative society LTD No-A 26(D) APCOS	151600	DEO Mavelikkara	143700	Completed.	
22	DC AIP-1708-17-F4	23/02/18	Interlocking of Thadathilvilamukku towards south Ela road (Factory ward) in Palmel GP	0	BDO Bharanikavu		cancelled on 15.05.20	
23	F4-3827/17	26/02/18	Installation of high mast light at District Hospital junction in Mavelikkara Municipality	590000	BDO MAvelikkara		585644 completed	
				9546755				

LIST OF WORKS PROPOSED BY MLA MAVELIKARA LAC FOR THE YEAR 2018-19

1	DC ALP-2500-18-F4	03/08/18	Construction of Kottappuram road in ward 03 Vallikunnam GP	500000	BDO Bharanikavu	432840	completed	67160
2	DCALP-3011/19	10/10/18	Installation of minimast light at Kochalummoodu junction in Mavelikkara	370000	BDO Mavelikkara	370000	completed	0
3	DCALP 1512/19/F4	16/02/19	RWSS to Thamarakulam interconnecting 110 mm PVC pipe line in Charummoodu Thamarakulam road in ward 4,5 & 16 of Thamarakulam G.P	820000	EE KWA PH Division Alappuzha	56707	material cost issued	
4	DCALP-5369/18/F4	18/02/19	Concreting of Pazhavila – canal road in Palamel G.P, Mavelikkara LAC	490000	BDO Bharanikavu	489276	Completed.	724
5	DCALP-5381/18/F4	18/02/19	Concreting of Thengumthara -Kelamchira road in Thazhakkara G.P	750000	BDO Mavelikkara	737258	completed	12742
6	DCALP-5371/18/F4	18/02/19	Tarring of Mullankutty- Karimancavu canal road in Palamel G.P	495000	BDO Bharanikavu		AS Issued	
7	DCALP-2843/19/F4	23/02/19	Construction of Kalakkattu road and raising of drain sidewall in ward 18 of Mavelikkara Municipality	1200000	BDO Mavelikkara	1058975	completed	141025
8	DCALP-5366/18/F4	18/02/19	Concreting of 2 nd reach of KaduvinalMullathanathu road in Thazhakkara G.P	700000	BDO Mavelikkara	699768	completed	232
9	DCALP-5374/18/F4	18/02/19	Tarring of Ambiyilmukku- Kattoormukku road in vallikunnam G.P	497000	BDO Bharanikavu		AS Issued TOC upto 30/04/20	
10	DCALP-5367/18/F4	23/02/19	Concreting of Kidangayam- Plavilamukku Vallottilmukku road in Nooranad G.P	725000	BDO Bharanikavu	533867	completed	191133
11	DCALP-5370/18/F4	23/02/19	Concreting of Thayyilpadi-Harimangalam road in ward 8 Palamel G.P	1200000	BDO Bharanikavu		AS Issued	
12	DCALP-5375/18/F4	23/02/19	Tarring of Ambiyilmukku- T.A canal road in vallikunnam G.P	742000	BDO Bharanikavu		AS Issued	
13	DCALP-247/19/F4	23/02/19	Construction of parolimukku-kaleekkalthodu road at Nooranad G.P	653000	BDO Bharanikavu	480641	completed.	172359
14	DCALP-1949/19/F4	08/03/19	Construction of building for Anganwadi No.166 in Thamarakulam G.P	1000000	BDO Bharanikavu	951888	Completed.	48112
				10142000		5811220		633487
			Balance CF	5290065				

savings 633487

LIST OF WORKS PROPOSED BY MLA MAVELIKARA LAC FOR THE YEAR 2019-20

Sl. No	AS No	Date of AS	Name of Work	Amount	Name of Implementing officer	Amount Paid	Remarks	Savings
1	DCALP-1950/19/F4	02/07/19	Tarring of Paravilayilmukku-Ellumvila road in Muthukattukara ward Palamel Panchayath	450000	BDO Bharanikkavu		AS Issued TOC upto 30/04/20	
2	DCALP-275/19/F4	10/08/19	Irrigation of Karingalil Puncta - Installation of a transformer at Karingalil Puncta	464236	EE, Electrical division Mavelikkara	417812	Advance paid	
3	DCALP-5382/19/F4	22/11/19	Concreting of Pappedathumukku-vyppil road at Thadathilal ward in Thekkekkara G.P in Mavelikkara LAC	1000000	BDO Mavelikkara	902440	completed	97560
4	DCALP-213/19	24/12/19	-Installation of 5KV UPS for Kudasanadu SVHSS- in Palamel Panchayath	180000	BDO Bharanikkavu		AS Issued	
5	DCALP-14564/19/F4	07/02/19	Providing Electric Ambulance at District Hospital Mavelikkara	525600	Superintendent, District Hospital Mavelikkara	525599	completed	1
6	DCALP-111/2020/F4	29/02/19	Construction of Palavila junction Neelavana junction road in Ulavikad ward in Palamel G.P	498000	BDO Bharanikkavu		AS Issued	
7	DCALP-14559/19/F4	13/03/20	Concreting road from western side of Alummoottil School towards right in ward 17 in Mavelikkara G.P	750000	BDO Mavelikkara	650298	completed	99702
8	DCALP-14528/19/F4	13/03/20	Construction of Kallithundam - Karivelil road in Thazhakkara G.P	450000	BDO Mavelikkara	418420	completed	31580
9	DCALP-14542/19/F4	13/03/20	Construction of Kuzhilethu road - Arunoottimangalam road in Thazhakkara G.P	800000	BDO Mavelikkara	708619	completed	91381
10	DCALP-14527/19/F4	24/04/20	Construction of Vadasserikulam - Kopparamukku road in Thazhakkara Grama Panchayath	500000	BDO Mavelikkara		AS Issued	
11	DCALP-14543/19/F4	24/04/20	Construction of road towards right of Sam Abraham road in ward 18 of Mavelikkara G.P	420000	BDO Mavelikkara		AS Issued	
12	DCALP-119/2020/F4	24/04/20	Construction of Pachakappura for Meni memorial school in Vallikunnam grama panchayath	600000	BDO Bharanikkavu		AS Issued	
13	DCALP-114/2020/F4	24/04/20	Construction of Elanjimoodu Nagaraja kshetram - Govt. LPS road in Palamel G.P	700000	BDO Bharanikkavu		AS Issued	
14	DCALP-130/2020/F4	24/04/20	Installation of AMC unit for Ksheerasangham A-263(D) Payyanalloor, Palamel & Ksheerasangham 199(D) APCOS Thathamunna Nooranad	330000	Dairy Extension Officer, Bharanikkavu		AS Issued	
			Total	7667836		3623188		320224

LIST OF WORKS PROPOSED BY MLA MAVELIKARA LAC FOR THE YEAR 2020-21

Sl. No	AS No	Date of AS	Name of Work	Amount	Name of Implementing officer	Amount Paid	Remarks	Savings
1	DCALP-107/2020/F4	25/05/20	Construction of Kurisumoodu Kottavilappally - Mission road in Nooranad G.P	500000	BDO Bharanikavu		AS Issued	
2	DCALP-108/2020/F4	25/05/20	Construction of Puthuppurackal mukku Palavila road in Palamel ward in Nooranad G.P	500000	BDO Bharanikavu		AS Issued	
3	DCALP-105/2020/F4	28.05.2020	Construction of building for Vattakkad Youth League Vayanasala in Vallikunnam G.P	800000	BDO Bharanikavu		AS Issued	
4	DCALP-106/2020/F4	28.05.2020	Construction of Kurumpolimukku Anganwadi road in Vallikunnam G.P	1000000	BDO Bharanikavu		AS Issued	
5	DCALP-109/2020/F4	28.05.2020	Construction of Gurunadhankulangara Kurakkassery colony road in Thamarakkulam G.P	0	BDO Bharanikavu		cancelled	
6	DCALP-123/2020/F4	28.05.2020	Construction of building for Anganwadi No.116 in ward 28 in Mavelikkara municipality	1200000	BDO Mavelikkara		AS Issued	
7	DCALP-2647/2020/F4	28.05.2020	Construction of Thadathivilayil mukku - Attathottil Ela road in Factory ward at Palamel G.P in Mavelikkara LAC	500000	BDO Bharanikavu		AS Issued	
8	DCALP-121/2020/F4	15/06/20	Construction of Pachakappura for Viswakarma Hindu UPS Vazhupadi in Thazhakkara grama panchayath	400000	BDO Mavelikkara		AS Issued	
9	DCALP-115/2020/F4	24/06/20	Construction of Muttanisseril Aquadate road in Thekkekkaral G.P	800000	BDO Mavelikkara		AS Issued	
10	DCALP-4643/20/F4	24/06/20	Construction of Omkaram Parayantayyath - Milma Society - Woodmill road in ward-4 Thazhakkara Grama Panchayath	750000	BDO Mavelikkara		AS Issued	
11	DCALP-122/2020/F4	24/06/20	Construction of building for Anganwadi No.112 in ward 14 in Thamrakkulam grama panchayath	1200000	BDO Bharanikavu		AS Issued	
12	DCALP-4634/20/F4	24/06/20	Construction of Building for Anganwadi No. 93 in Palamel Grama PAnchayath	2500000	EE, PWD (B) Alappuzha		AS Issued	
13	DCALP-4872/20/F4	24/06/20	Paving interlock in Unnippalm Railway station road in ward 14 in Mavelikkara municipality	550000	BDO Mavelikkara	493644	completed on 05/01/2021	56356
14	DCALP-5400/20/F4	10/07/20	Concreting 2nd reach of Mukalu parambu - Pallithara Road in ward 21 of Thazhakkara Grama Panchayath	450000	BDO Mavelikkara		AS Issued	

15	DCALP-4006/20/F4	13/08/20	Providing three phase electric connection to Mundupalam Padasekharam Thazhakkara	133284	EE, KSEB, Electrical dvn Mavelikkara	119955	Advance	
16	DCALP-2471/2020/F4		Palliative Ambulance for Thekkekkara G.P in Mavelikkara LAC	1100000	BDO Mavelikkara		AS Issued	
17	DCALP-8565/2020/F4		Construction of waiting shed in front of Sub treasury Mavelikkara	325000	EE, PWD Buildings Alappuzha		AS Issued	
			Total	12708284				56356
			Savings	56356				
			Pending proposals					
1	DCALP-118/2020/F4		Construction of waiting shed at Karimulakkal junction Chunakkara and Kurisummoodu junction (Edappon) Nooranad	600000	BDO Bharanikavu		estimate awaiting	
2	DCALP-186/2020/F4		Paving interlock in front of Ponnaramthottam temple road (two sides) in Mavelikkara municipality	500000	Municipal Secretary Mavelikkara		estimate awaiting	
3	DCALP-4644/20/F4		Laying pipe line from Edappura in Konnakkottu road (North of K.P road) in ward-7 Chunakkara Grama Panchayath	666000	EE KWA PH Division Alappuzha		estimate awaiting	
			Total	1766000				

Deputy collector (General)
 For District Collector.

എ) റീബിൽഡ് കേരള-തദ്ദേശസ്വയംഭരണ വകുപ്പ് പ്രോജക്ട് മാനേജ് മെന്റ് യൂണിറ്റ് മുഖാന്തിരം നടപ്പിലാക്കുന്ന പ്രവർത്തികളിൽ ഒന്നാം ഘട്ടത്തിൽ മാവേലിക്കര നിയോജകമണ്ഡലത്തിലെ ഏവി മുക്ക് ശാരങ്കക്കാവ് റോഡ്, രണ്ടാം ഘട്ടത്തിൽ ടി നിയോജകമണ്ഡലത്തിലെ ചുനക്കര ഗ്രാമപഞ്ചായത്തിലെ വാര്യത്ത് മുക്ക്-തുണ്ടത്തിക്കടവ് റോഡ്, കിടങ്ങിൽ മുക്ക്-പടിപുരയ്ക്കൽ മുക്ക് റോഡ്, ഗവ.യു.പി. സ്കൂൾ-മാപ്പിളവീട് റോഡ് എന്നീ പദ്ധതികൾ ഉൾപ്പെടുത്തിയിരിക്കുന്നു.

ബി) ഏവി മുക്ക് ശാരങ്കക്കാവ് റോഡ് പ്രവർത്തി ആരംഭിച്ചിട്ടുണ്ട്.

വാര്യത്ത് മുക്ക്-തുണ്ടത്തിക്കടവ് റോഡിന്റെ സർവ്വേ നടപടികൾ പുരോഗമിക്കുന്നു കിടങ്ങിൽ മുക്ക്-പടിപുരയ്ക്കൽ മുക്ക് റോഡ് ഗവ.യു.പി.സ്കൂൾ-മാപ്പിളവീട് റോഡ് എന്നിവയ്ക്ക് CMLRRP ഫണ്ട് അനുവദിച്ചു. തന്മൂലം RK-LSGD PMU മുഖാന്തിരം പ്രവർത്തി നടപ്പാക്കുന്നില്ല.

സി) പൂർത്തീകരിച്ചവ-ഇല്ല

പൂർത്തീകരിക്കാനുള്ളവ-എവി മുക്ക് ശാരങ്കക്കാവ് റോഡ്

ആരംഭിക്കാനുള്ളവ-വാര്യത്ത് മുക്ക്-തുണ്ടത്തിക്കടവ് റോഡ്

ഡി) എവി മുക്ക് ശാരങ്കക്കാവ് റോഡിന്റെ ടെണ്ടർ നടപടി പൂർത്തീകരിച്ചു പ്രവർത്തി അവാർഡ് ചെയ്ത് ആരംഭിച്ചിട്ടുണ്ട്. വാര്യത്ത് മുക്ക്-തുണ്ടത്തിക്കടവ് റോഡിന്റെ സർവ്വേ നടപടികൾ പൂർത്തീയാകുന്ന മുറയ്ക്ക് DPR തയ്യാറാക്കി പ്രവർത്തി ടെണ്ടർ ചെയ്യുന്നതാണ്.

DETAILS OF WORK IN CMLRRP MAVELIKKARA LAC

S.No	Name of Project	AS ref no	amount	Name of LSGI	Status of Work
1	Vettiyar Nerchapalli - Vettiyar St Mary's Palli Road	G.O (Rt) No.1300/2020/LSGD	1700000	Thazhakara Grama Panchayat	Work Awarded
2	Cherumala thekkum puram band - anjilivila leena Bhavanam Road	G.O (Rt) No.1300/2020/LSGD	1500000	Thazhakara Grama Panchayat	Work Awarded
3	Ward 7 Mutharamman Kovil Hospital Road & Water Authority Puthiyakavu Road	G.O (Rt) No.1300/2020/LSGD	1110000	Mavelikkara Municipality	TS Approved
4	Edappon Tenguvilappadi - Mapra colany Road	GO(MS)No_49/2020/LSGD	1000000	Nooranad Grama Panchayat	Work Awarded
5	(Ward-3) Pathu Veedu Jn - Elluvila Aluvila Road	GO(MS)No_49/2020/LSGD	1000000	Mavelikara Thamarakulam Grama Panchayat	Work Awarded
6	M R Junction Vilayil Padeettathil Road	GO(MS)No_49/2020/LSGD	1000000	Vallikunnam Grama Panchayat	Tender Approved
7	Watter Authority - Puthiykavu Road	GO(MS)No_49/2020/LSGD	1000000	Mavelikkara Municipality	AS Approved
8	12.Mile - mettupuram Road	GO(MS)No_49/2020/LSGD	1000000	Palamel Grama Panchayat	Tender Opened
9	Kaanikka vanchi Komma road in ward 9	GO(MS)No_49/2020/LSGD	1500000	Thazhakara Grama Panchayat	Work Awarded
10	(Ward 14-15) Nadeel Vayal Road	GO(MS)No_49/2020/LSGD	1500000	Mavelikara Thamarakulam Grama Panchayat	Work Awarded
11	Thekkekanjiravila - Thanuvellil kulam	G.O (Rt) No.1300/2020/LSGD	2000000	Mavelikara Thamarakulam Grama Panchayat	Tender Opened
12	Kochupalavilamukku - Bhagavathi Ayyathu Road (Ward - 12 & 18)	GO(MS)No_49/2020/LSGD	1000000	Palamel Grama Panchayat	Work Awarded
13	Ellumvilayil - Alathinal kizhakku Road	GO(MS)No_49/2020/LSGD	1000000	Palamel Grama Panchayat	Work Awarded
14	Kottamukku - chuakkara kshetram Road	G.O (Rt) No.1300/2020/LSGD	2265000	Chunakkara Grama Panchayat	Tender Opened
15	Thekkekkara Panchayathu Pallarimangalam - Patterethu Road	GO(MS)No_49/2020/LSGD	5500000	Mavelikkara Thekkekkara Grama Panchayat	Work Awarded
16	(Ward - 6) Kottaykkattusseri chittezhathu nediyavila Road	GO(MS)No_49/2020/LSGD	1000000	Mavelikara Thamarakulam Grama Panchayat	Work Awarded
17	Edappon KSEB - Palavila mukku Road	GO(MS)No_49/2020/LSGD	1500000	Nooranad Grama Panchayat	Work Awarded
18	Panayil kshethrathinu Padinjaru Mukuluvila Jn Road (Ward -15)	GO(MS)No_49/2020/LSGD	1000000	Palamel Grama Panchayat	Work Awarded
19	Meleveetil mukku - Kuzhuvellil Ayyathu -Parayattu Ela Road (Ward -12)	GO(MS)No_49/2020/LSGD	1000000	Palamel Grama Panchayat	Work Awarded

20	Olayil parambil - Para Road	GO(MS)No_49/2020/LSGD	1000000	Palamel Grama Panchayat	Work Awarded
21	Ward 7 Manaladi kshethram - Karavila Road	G.O (Rt) No.1300/2020/LSGD	2000000	Mavelikara Thamarakulam Grama Panchayat	Tender Opened
22	Kinarumukku Vattaykkadu - Puthurethu Road	G.O (Rt) No.1300/2020/LSGD	9800000	Vallikunnam Grama Panchayat	Tender Opened
23	Kurishinmoodu Jn - Arayante ayyathu mukku Road	GO(MS)No_49/2020/LSGD	1000000	Nooranad Grama Panchayat	Work Awarded
24	Oleparambil Jn - Randuthundil Mukku Road	GO(MS)No_49/2020/LSGD	5000000	Palamel Grama Panchayat	Work Awarded
25	Njavarakkuthu - Poothakuzhi Road	GO(MS)No_49/2020/LSGD	1000000	Palamel Grama Panchayat	AS Approved
26	Renovation to Irappanpara Palunkuzhi road in ward no 12 of Mavelikkara Thamarakulam GP	G.O (Ms) No.166/2020/LSGD	1000000	Mavelikara Thamarakulam Grama Panchayat	TS Approved
27	Renovation to SNDP Jn Kothuchira road of ward no (5&6) of Mavelikkara Thamarakulam GP	G.O (Ms) No.166/2020/LSGD	1300000	Mavelikara Thamarakulam Grama Panchayat	AS Approved
28	Railway Station Jn Theekkekara Panchayath boarder Road	GO(MS)No_49/2020/LSGD	6500000	Mavelikkara Thekkekara Grama Panchayat	Work Awarded
29	Alavilamukku - Kaniyude Padeettathil Road	GO(MS)No_49/2020/LSGD	1000000	Nooranad Grama Panchayat	Work Awarded
30	Vanchiyil thekkethil Mullasseril Road	GO(MS)No_49/2020/LSGD	1000000	Nooranad Grama Panchayat	AS Approved
31	Mavelikkara Municipality Sam Abraham Road	GO(MS)No_49/2020/LSGD	1000000	Mavelikkara Municipality	AS Approved
32	Kalluvilamukku Nalayyathu Vadakku Ambalathinal Road	GO(MS)No_49/2020/LSGD	1000000	Nooranad Grama Panchayat	Work Awarded
33	Thekkadathu mukku -Thazhelpadam	G.O (Rt) No.1300/2020/LSGD	7000000	Thazhakara Grama Panchayat	AS Approved
34	RCV LPS - Pulivelikulangara	GO(MS)No_49/2020/LSGD	1000000	Palamel Grama Panchayat	Work Awarded
35	Kidangayam paluvila Viswan Bhavanam mukku Aliyas Nagar - Vallakadavu	GO(MS)No_49/2020/LSGD	1000000	Nooranad Grama Panchayat	Work Awarded
36	Kidangil mukku -Padippurakkal Road	G.O (Rt) No.1300/2020/LSGD	2900000	Chunakkara Grama Panchayat	Tender Approved
37	Ramanalloor colony to Mampra colony Road	G.O (Rt) No.1300/2020/LSGD	2000000	Thazhakara Grama Panchayat	Work Awarded
38	Kanjiravila - Aganvadi Road	GO(MS)No_49/2020/LSGD	1000000	Palamel Grama Panchayat	Work Awarded
39	Kalluvila -Chakkulathukadavu Road	GO(MS)No_49/2020/LSGD	1000000	Thazhakara Grama Panchayat	Work Awarded
40	Mavila - Kanjikkal Road	GO(MS)No_49/2020/LSGD	1000000	Thazhakara Grama Panchayat	Work Awarded
41	Chunakkara Panchayathu Thachayil Bund - Mappala Veettil Road	GO(MS)No_49/2020/LSGD	3500000	Chunakkara Grama Panchayat	Tender Opened