

പതിനാലാം കേരള നിയമസഭ
അഞ്ചാം സമ്മേളനം
നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം. 1765
04.05.2017 ലെ മറുപടിക്ക്

ആസ്തി വികസന ഫണ്ട്

ചോദ്യം ശ്രീ.വി. ജോയി	ഉത്തരം ഡോ.ടി.എം.തോമസ് ഐസക് (ബഹു. ധനകാര്യവും കയറും വകുപ്പ് മന്ത്രി)
(എ) വർക്കല നിയോജകമണ്ഡലത്തിൽ ആസ്തി വികസന ഫണ്ടിൽ ഉൾപ്പെടുത്തി ഭരണാനുമതി നൽകിയ ഏതെല്ലാം പ്രവൃത്തികൾ നടപ്പിലാക്കാതെ അവശേഷിക്കുന്നു എന്ന് വ്യക്തമാക്കാമോ;	വർക്കല നിയോജക മണ്ഡലത്തിൽ എം.എൽ.എ. ശുപാർശ ചെയ്തതും ഇതു വരെ നടപ്പിലാക്കാത്തതുമായ പ്രവൃത്തികളെ സംബന്ധിച്ച വിശദാംശങ്ങൾ അനുബന്ധം 1, 2 ആയി നൽകുന്നു.
(ബി) നടപ്പിലാക്കുവാനുള്ള പ്രവൃത്തികൾക്ക് ഭരണാനുമതി നൽകിയ ഉത്തരവിന്റെ നമ്പരം, തീയതിയും, ഓരോ പ്രവൃത്തിക്ക് എത്ര രൂപ വീതമാണ് അനുവദിച്ചിട്ടുള്ളത് എന്നും വ്യക്തമാക്കാമോ;	
(സി) ഭരണാനുമതി നൽകിയിട്ടുള്ളവയിൽ ഏതെങ്കിലും പ്രവൃത്തികൾക്ക് എഗ്രിമെന്റ് വയ്ക്കാതെയുണ്ടോ?	

Sathier

സെക്ഷൻ ഓഫീസർ

Sl. No	Name of Work	Estimate Amount (Rs. In lakh)	AS Order No.	Reason for not execution
2013-14				
1	Construction of 20 hedded ward for CHC, Pallickal in Chirayinkeezhu Taluk	100.00	G.O.(Rt) No. 1606/2014/H&FWD dtd. 19.05.2014	Agreement executed. Auction for trees conducted. Hindrance free site to be handed over to PWD.
2015-16				
2	Construction of a new building for PHC, Madavoor	13.00	G.O.(Rt) No. 2320/2015/H&FD dtd. 23.07.2015	Agreement to be executed. The lowest bidder did not execute the agreement. The action for awarding the work to the 2 nd bidder is in progress.
3	Renovation of Ground floor & construction of first floor for Govt Muslim HS, Nadayara	40.00	G.O.(Rt) No. 5360/2015/GEdn dtd. 16.11.2015	Agreement executed. Site to be handed over by Panchayath Authorities.
4	Building for LPS, Hariharapuram.	25.00	G.O.(Rt) No. 115/2016/GEdn dtd. 11.01.2016	Agreement executed. Site to be handed over by Panchayath Authorities.
5	Construction of a building for Anganwadi in Sreenivasapuram colony in Chemmaruthy G.P	10.00	G.O.(Rt) No. 88/2016/SJD dtd. 12.02.2016	No response for repeated tender calls.

Stathal

2016-17 ൽ എം.എൽ.എ. കൂവർഗ്ഗം ചെയ്ത പ്രവൃത്തികളുടെ നിവഹിതമാക്കൽ സ്ഥിതി

Sl. No.	Project ID	Project name	Estimate	AS	Remarks
1	1520	Purchase of Shool bus for two schools in Varkala LAC	23.74	G.O.(Rt) No. 1303/17/G.Edn. Dated 09.05.2017	ടെണ്ടർ നടപടിക്രമങ്ങൾ പൂർത്തിയാക്കുന്നതെയുള്ള ആയതിനാൽ അവ എഗ്രിമെന്റ് വച്ചിട്ടില്ല.
2	1522	Installation of smart class rooms in 39 Govt. Schools in Varkala Constituency	56.19	G.O.(Rt) No. 1303/17/G.Edn. Dated 09.05.2017	
3	1977	Construction of Auditorium for GHSS Palayamkundu	46	G.O.(Rt) No. 1331/17/LSGD dtd. 26.04.17	
4	1978	Kallurkuzhi Parakundu Road (including bridge)-Navayikulam	37	G.O.(Rt) No. 813/17/LSGD dtd. 22.03.17	
5	1979	Kokkottukonam-Anayakundu Road including bridge in Pallickal	29	G.O.(Rt) No. 813/17/LSGD dtd. 22.03.17	
6	1981	Chemmaruthi-Sivapuram -Kulanjipoykayil Road	27.64	G.O.(Rt) No. 817/17/LSGD dtd. 22.03.17	
7	1982	Renovation of Kallambalam Market in Navayikulam GP	25.2	G.O.(Rt) No. 1117/17/LSGD dtd. 07.04.17	
8	1983	Construction of building for Pakalkuri GHSS	19	G.O.(Rt) No. 1117/17/LSGD dtd. 07.04.17	
9	1984	Venkulam , PHC Sub Centre - Kuriyil Kadavu Road	18.5	G.O.(Rt) No. 667/17/LSGD dtd. 13.03.17	
10	2449	Installation of Minimast lights in 20 locations Varkala Constituency using Asset...	70	G.O.(Rt) No. 1690/17/LSGD dtd. 24.05.2017	
11	2468	Construction of Compound wall of Govt. LP School Kappil ,in Varkala Constituency	10	G.O.(Rt) No. 1117/17/LSGD dtd. 07.04.17	
12	2469	Extension of Pipeline and installation of Pump Sets in various parts of Varkala ...	61.92	WS-C/31/2017 Kerala Water Authority	
13	2504	Total electrification in Varkala Constituency	16.3	G.O.(Rt) No. 151/17/Power dtd. 19.04.2017	
14	2806	ഗവ. എച്ച് എസ് എസ് . വെട്ടൂർ , ചുറ്റുമതിലും ,ശേറ്റം നിർമ്മാണം(വെട്ടൂർ ഗ്ര...	Cancelled		
15	2808	മുത്താന എൽ പിഎസ് ചെക്കലവിലാകം റോഡ്, നവീകരണം(ചെമ്മരത്തി ഗ്രാമപഞ്ചായത്ത്)	11	G.O.(Rt) No. 1148/17/LSGD dtd. 24.04.17	
16	2809	നക്രാംകോണം -പുത്തൻവാരം കൊച്ചുലുമാട് റോഡ് നവീകരണം(മടവൂർ ഗ്രാമ പഞ്ചായത്ത്)	39	G.O.(Rt) No. 1148/17/LSGD dtd. 24.04.17	
17	3015	തൃക്കണത്തുകാവ് ക്ഷേത്രത്തിന് സമീപമുള്ള പൊതുക്കളം നവീകരണം	11.5	Financial Concurrence issued ദല 07.08.2017	
Total			501.99		

Handwritten signature