

പതിനാലാം കേരള നിയമസഭ

അഞ്ചാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം. 1802

04.05.2017 ലെ മറുപടിക്ക്

വാമനപുരം എം.എൽ.എ.യുടെ പ്രത്യേക വികസന നിധി പ്രകാരം ഭരണാനുമതി ലഭിച്ച പ്രവൃത്തികൾ

ചോദ്യം ശ്രീ.ഡി.കെ. മുരളി	ഉത്തരം ഡോ.ടി.എം.തോമസ് ഐസക് (ബഹു. ധനകാര്യവും കയറും വകുപ്പ് മന്ത്രി)
(എ) കഴിഞ്ഞ മന്ത്രിസഭയുടെ കാലയളവിൽ വാമനപുരം നിയോജകമണ്ഡലത്തിൽ എം.എൽ.എ യുടെ പ്രത്യേക വികസന നിധി പ്രകാരം ഭരണാനുമതി ലഭിച്ച പ്രവൃത്തികൾ ഏതൊക്കെ;	കഴിഞ്ഞ മന്ത്രിസഭയുടെ കാലയളവിൽ വാമനപുരം നിയോജകമണ്ഡലത്തിൽ എം.എൽ.എ യുടെ പ്രത്യേക വികസന നിധി പ്രകാരം ഭരണാനുമതി ലഭിച്ച പ്രവൃത്തികളുടെ പേരും അവയുടെ നിലവിലെ സ്ഥിതിയും വിശദമാക്കുന്ന ലിസ്റ്റ് അനുബന്ധമായി ചേർക്കുന്നു.
(ബി) ഈ പ്രവൃത്തികളിൽ പൂർത്തീകരിക്കാനുള്ളത് ഏതൊക്കെ; വിശദമാക്കാമോ?	

Stalled

സെക്ഷൻ ഓഫീസർ

SPECIAL DEVELOPMENT FUND FOR 2011-16

Name of MLA. : Shri.Kolliyakode N Krishnan Nair

Name of Constituency: Vamanapuram

Sl. No	Name of Work	A.S.Amt Sanctioned (Rs.In lakhs)	Implementing agency	Expenditure	No.& date of Administrative Sanction	Present Stage
2011-12						
1	Construction of Vellamkudi - Thanniyam -Panachamoodu road in Kallara Panchayath.	300000	BDO Vamanapuram	297235	D6/691/12 dt17/3/12	Completed
2	Construction of Pakistanmukku-Chettakada road in Pangodu Panchayath.	550000	BDO Vamanapuram	550000	D6/695/12 Dt23.3.2012	Completed
3	Construction of Kalunkinmugam-Pothakuzhi road in Pullampara Panchayath.	550000	BDO Vamanapuram	550000	D6/696/12 23.03.12	Completed
4	Construction of Shaktipuram-Mundanthadikadu road in Pullampara Panchayath.	200000	BDO Vamanapuram	189631	D6/697/12 23.03.12	Completed
5	Concreting of Chirathalakkal-Pulinjikkapoika road in Vamanapuram Panchayath.	200000	BDO Vamanapuram	200000	D6/699/12 Dt.23.3.2012	Completed
6	Construction of Waitingshed at Vamanapuram Hospital Jn. in Nellanad Panchayath.	125000	BDO Vamanapuram	89208	D6/700/12 Dt.23.3.2012	Completed
7	Construction of Manikodu-Kokkottukonam-Palamkonam road in Nellanad Panchayath.	400000	BDO Vamanapuram	394626	D6/701/12 Dt12.07.2012	Completed
8	Construction of Waitingshed at Alanthara-Shasthakhetrarnada jn. in Nellanad Panchayath.	125000	BDO Vamanapuram	90645	D6/702/12 Dt.4/4/12	Completed
9	Construction of Ozhukupara-Mulluvila road in Peringamala Panchayath.	700000	BDO Vamanapuram	628837	D6/703/12 Dt.4.4.2012	Completed
10	Shalivahanmukku-Maruthumood road in Nanniyodu Pt	300000	BDO Vamanapuram	283730	D6/704/12 28.07.12	Completed
11	Construction of Thottumukku Chinanvila road in Nanniyodu Pt	300000	BDO Vamanapuram	300000	D6/705/12 Dt.28.7.2012	Completed
12	Construction of Parappil-Aanakkulam road in Kallara Panchayath	300000	BDO Vamanapuram	300000	D6/693/12 17.03.2012	Completed
13	Construction of Public Comfort Station at Muthuvila Junction in Kallara Panchayath	200000	BDO Vamanapuram	198472	D6/692/12 dt.17.3.2012	Completed
14	Construction of Darfakattakkal-Kalamudappan pong road in Vamanapuram Panchayath.	500000	BDO Vamanapuram	480353	D6/698/12 Dt.23.3.2012	Completed
Total		4750000		4552737		

2012-13

1	Impts to Nagacheri Bhadrpeedom Kalladakunnu road in Anad Pt	350000	BDO Ndd	350000	D6/1051/12 dt:14.05.12	Completed
2	Impts to Irinjayam-Meenmood road in Anad Pt	350000	BDO Ndd	350000	D6/1112/12 dt:11.05.12	Completed
3	Construction of Mottakavu-Komalloor road in Panavoor GP	400000	BDO Ndd	400000	D6/1111/12 dt:11.05.12	Completed
4	Perayam-R S Puram road in Panavoor Pt	300000	BDO Nedumangad	300000	D6/1110/12 dt:11.05.12	Completed
5	Constrn of Chirathakkal - Pulinchikkapoyka road in Vamanapuram gp	300000	BDO Vamanapuram	300000	D6/34/13 dt.08.01.13	Completed
6	Constrn of Kattakkada-Pallikunnu Amachal road in Vamanapuram gp	600000	BDO NDD	598643	D6/3088/12 dt.17.12.12	Completed
7	Constn of Kuttimoodu-Kanjirampara Road in VMPM GP	500000	BDO Vamanapuram	496607	D6/1974/12 dt10/9/12	Completed
8	Parikkappara-Kadumankuzhy-Alamukku Road in Pullampara Panchayath	300000	BDO Vamanapuram	298487	D6/3179/12 dt.26.12.12	Completed
9	Panachamoodu-Mannanvila Road in Pullampara Panchayath	300000	BDO Vamanapuram	299224	D6/3180/12 dt.26.12.12	Completed
10	Constrn of Kurumpayam Poothakuzhy Unnimukku Tharatta road Tarring in Kallara gp	500000	BDO Vamanapuram	500000	D6/1970/12 Dt10/9/12	Completed
11	Constn of Ambalamukku Thannippara Kailasathukunnu road in VMPM Block	500000	BDO Vamanapuram	477378	D6/1971/12 Dt 10/9/12	Completed
12	Constrn of building to Neeramankadadavu-Vinjanapeedom Grandasalain Kallara GP	500000	BDO Vamanapuram	497769	D6/1972/12 Dt10/9/12	Completed
13	Constrn ofThottumukku Chonanvila road in 2nd reach in Peringamala Pt	500000	BDO Vamanapuram	499840	D6/2192/12 dt22/9/12	Completed
14	Constrn of Parakkonam-Mailakkunnu Boudermukku road in Peringamala Pt	1000000	BDO Vamanapuram	1000000	D6/2302/12 Dt27/9/12	Completed
15	Construction of a hall on 2nd floor of Govt:HSS Venjarammoodu in Nellanad Pt	1000000	BDO Vamanapuram	984490	D6/1367/12 dt:13.06.12	Completed
16	Constrn of Kudavanadu-Thazhe Kudavanadu Road in Nanniyodu Pt	500000	BDO Vamanapuram	500000	D6/2190/12 Dt22/9/12	Completed
17	Borewell Construction and MWSS at Kannampara Pangodu Gr Pt	525000	BDO Vamanapuram	515000	D6/1606/12 dt.07.10.12	Completed

8	Constrn of Chettakkadamukku Sivakshethram Road in Pangodu GP	1000000	BDO Vamanapuram	1000000	D6/1968/12Dt 10/9/12	Completed
19	Ponkuzhikkonam-Sivankovil Road in Vamanapuram Panchayath.	500000	BDO Vamanapuram	500000	D6/74/13 08.01.13	Completed
20	Construction of Library building at Govt.LPS Anad in Anad Panchayath	500000	BDO NDD	492355	D6/3118/12 17.12.12 & 02.12.13	Completed
21	Construction of Ayurvedic clinic at Vellanchira in Panavoor Pt	1000000	BDO NDD	995705	D6/3090/12 17.12.12	Completed
22	Constrn of Parappil Anakulam road in Kallara gp	300000	BDO Vamanapuram	299365	D6/3181/12 26.12.12	Completed
23	Construction of Kollamkavu-Paranada road in Anad Pt	300000	BDO NDD	294536	D6/3091/12 26.12.12	Completed
24	Construction of Kollamkavu-Panniyottukonam -Pangodu road in Anad Pt	500000	BDO NDD	500000	D6/3092/12 26.12.12& 03.12.14	Completed
25	Construction of stair room and one class room on 2nd floor of Venjaramood Govt:HSS in Nellanad Pt	1000000	BDO Vamanapuram	316856	D6/1366/12 dt:13.06.12	Partly Completed
26	Construction of building to Govt: LPS Ambalamukku in Nellanad Pt	700000	BDO Vamanapuram		D6/1536/12 dt:19.07.12	As revised
Total		14225000		12766255		

2013-14

1	Constrn of Idathattu Nanamkode Ayiravallikunnu road in Kallara GP	400000	BDO Vamanapuram	400000	D6/1879/13 dt.05.07.13	Completed
2	Constrn of sidewall of the thodu near Moozhi Ooralikonam road in Anad gp	300000	BDO NDD	273640	D6/2997/13 05.07.13	Completed
3	Constrn of parappil-Grandhasala jn Cheruvalam road in Kallara Gp	200000	BDO Vamanapuram	199790	D6/3258/13 07.10.13	Completed
4	Constrn of Perumala Pandarathodu road in Pullampara GP	500000	BDO Vamanapuram	499633	D6/3338/13 dt.24.10.13	Completed
5	Constrn of Kottukunnam Grandhasala Mudiyoorkonam road in Nellanad	500000	BDO Vamanapuram	500000	D6/3339/13 dt.24.10.13	Completed
6	Constrn of Vellamkudy AKG colony road in Kallara	500000	BDO Vamanapuram	496352	D6/3343/13 dt.24.10.13	Completed
7	Constrn of Varikkallil Chalippankonam road in Pullampara	500000	BDO Vamanapuram	499541	D6/3404/13 dt.24.10.13	Completed
8	Constrn of Thandrampoika Ayiloorakonam road in Nellanad	500000	BDO Vamanapuram	499538	D6/3439/13 dt.24.10.13	Completed

9	Constrn of Thirichittoor Kodumpara Thycadunada road in Anad	500000	BDO NDD	498532	D6/3441/13 dt.24.10.13	Completed
10	Constrn of Maruthummoodu Thazhekunnathumala road in Anad	500000	BDO NDD	498803	D6/3442/13 dt.24.10.13	Completed
11	Constrn of Mulamoodu neenilam vattarathala road in Panavoor	1000000	BDO NDD	998088	D6/3443/13 dt.24.10.13	Completed
12	Constrn of Pachanmukku Senanipuram road in Pangodu	500000	BDO Vamanapuram	498844	D6/3603/13 dt.11.11.13	Completed
13	Constrn of Mailakkunnu Parakkonam road in Peringamala	500000	BDO Vamanapuram	499242	D6/3685/13 dt.13.11.13	Completed
14	Constrn of Palode RKV Pandarakonam road in Peringamala GP	500000	BDO Vamanapuram	499451	D6/3686/13 dt.24.11.13	Completed
15	Constrn Alummkuzhi Anganvadi building in Nanniyode gp	500000	BDO Vamanapuram	499898	D6/240/14 29.01.14	Completed
16	Purchase of Computer, UPS and Printer for Chullimanoor S.H.UPS in Anad Panchayath	43200	The General Manager, Keltron	43200	D6/548/14 26.02.14	Completed
17	Constrn of building for Venjaramoodu HSS in Nellanad GP	1000000	BDO Vamanapuram	980205	D6/3340/13 dt.24.10.13	Completed
18	Constrn of Marathummoodu Channamkonam road in Kallara	300000	BDO Vamanapuram	298198	D6/3342/13 dt.24.10.13	Completed
19	Consrn of Pezhummoodu Poopuram road in Pullampara GP	1000000	BDO Vamanapuram	998715	D6/3604/13 dt.11.11.13	Completed
20	Constrn of Thanniyam stadium road in Pangodu	500000	BDO Vamanapuram	499987	D6/3605/13 dt.11.11.13	Completed
Total		10243200		10181657		
2014-15						
1	MLA SDF Share to Social Justice Department for the Construction of Model Anganawadi Center in Anad Grama Panchayath	626888	Director of Social Justice	626888	D6/1855/14 13.08.14	Completed
2	Purchase of a Bus to Govt.UPS, Attukal in Panavoor Grama Panchayath	1000000	HM, Attukal UPS	1000000	D6/2657/14 13.10.14	Completed
3	Construction of Pavathoor Kidarakkuzhi Road in Nanniyodu Grama Panchayathu	500000	BDO Vamanapuram	500000	D6/3074/14 21.11.14	Completed
4	Purchase of a Bus to Govt.HSS Bharathanoor in Pangodu Grama Panchayath	1000000	HM, Bharathannoor	1000000	D6/3453/14 05.12.14	Completed

5	Bore Well Hand Pump Scheme at Onpathekkar SC Colony in Nanniyodu Grama Panchayath	91497	District Officer, Ground water	59510	D6/3625/14 22.12.14	Completed
6	Construction of Vattathipalli Road in Pullampara Grama Panchayath	500000	BDO Vamanapuram	500000	D6/3701/14 20.12.14	Completed
7	Construction of Chavarod Moozhi Ayyampara Road in Pullampara Grama Panchayath	300000	BDO Vamanapuram	299644	D6/3705/14 20.12.14	Completed
8	Construction of Venjaramoodu Kannankodu Kokkottukonam Road in Nellanad Grama Panchayath	500000	BDO Vamanapuram	499330	D6/3702/14 20.12.14	Completed
9	Construction of Mammoodu Sooryakanthi Road in Peringammala Grama Panchayath	900000	BDO Vamanapuram	900000	D6/3706/14 20.12.14	Completed
10	Construction of Thottumukku Chonavila Road in Nanniyodu Grama Panchayath	500000	BDO Vamanapuram	479847	D6/3707/14 20.12.14	Completed
11	Construction of Meenmutti Thekkumkadu Road in Nanniyodu Grama Panchayath	500000	BDO Vamanapuram	500000	D6/3708/14 20.12.14	Completed
12	Construction of Chirathalagal Village office road in Pullampara Grama Panchayath	200000	BDO Vamanapuram	200000	D6/3817/14 13.01.15	Completed
13	Construction of Vanathil Kalluvaramb Kottayil road in Kallara Grama Panchayath	500000	BDO Vamanapuram	499865	D6/3821/14 13.01.15	Completed
14	Construction of Venjaramood Market - LP School Road in Nellanad Grama Panchayath	200000	BDO Vamanapuram	200000	D6/695/15 22.02.15	Completed
15	Construction of Vadakkanad - Makkamkonam Road in Nellanad Grama Panchayath	300000	BDO Vamanapuram	300000	D6/698/15 22.02.15	Completed Partly
16	Construction of Vanjuvam - Keezhkkottumoozhi - Vaalakuzhi - Theakkummoodu Road in Anad Grama Panchayath	500000	BDO NDD	297965	D6/63/15 14.01.15	Completed and reported that can't complete do to local
17	Construction of Vattavila Mannuvilakam road in Vamanapuram Grama Panchayath	1000000	BDO Vamanapuram		D6/3822/14 13.01.15 & 15.08.15 & 27.04.17	issues AS Revised
	Total	9118385		7863049		

2015-16

1	Construction of Veangavila - Naith office - Kollakonam - Pashuvilakkonam Road in Anad Grama Panchayath	500000	BDO NDD	500000	D6/1584/15 11.05.15	Complete
2	Purchase of Computers to Chullimanoor Govt.LPS in Anad Grama Panchayath	81030	The General Manager, Keltron	81030	D6/1858/15 11.05.15	Completed
3	Purchase of Computers to Thannimoodu Tribal School in Peringamala Grama Panchayath.	190530	The General Manager, Keltron	190530	D6/1859/15 11.05.15	Completed
4	Purchase of Computers to Vayyakkavu UPS in Pullampara Grama Panchayath.	44530	The General Manager, Keltron	44530	D6/1860/15 11.05.15	Completed
5	Construction of Muthuvila - Maraykkadu - Ayanikkuzhi Road in Kallara Grama Panchayath.	200000	BDO Vamanapuram	200000	D6/2093/15 17.07.15	Completed
6	Construction of AKG Colony - Bhoothakkuzhi Road in Kallara Grama Panchayath.	200000	BDO Vamanapuram	199909	D6/2094/15 08.07.15	Completed
7	Construction of Peringamala - Kattaikkal - Bund - Padinjarekkara Road in Peringamala Grama Panchayath.	800000	BDO Vamanapuram	800000	D6/2095/15 08.07.15	Completed
8	Construction of Theriyamvila Road in Nanniyodu Grama Panchayath.	400000	BDO Vamanapuram	400000	D6/2096/15 17.07.15	Completed
9	Construction of Naarakathumvila - Thannimoodu Road in Nanniyodu Grama Panchayath.	400000	BDO Vamanapuram	400000	D6/2097/15 08.07.15 & 26.09.15	Completed
10	Construction of Palodu - Prince Plantation Road in Nanniyodu Grama Panchayath.	400000	BDO Vamanapuram	400000	D6/2098/15 08.07.15	Completed
11	Second Metalling & Tarring of Kurumbayam - Ushas road in Kallara Grama Panchayath. Second Metalling & Tarring of Kurumbayam - Ushas road in Kallara Grama Panchayath. Second Metalling & Tarring of Kurumbayam - Ushas road in Kallara Grama Panchayath.	300000	BDO Vamanapuram	300000	D6/2101/15 08.07.15	Completed

12	Construction of Attukal - Ottathengu Road in Pullambara Grama Panchayath.	400000	BDO Vamanapuram	400000	D6/2290/15 17.07.15	Completed
13	Condruction of Udhayagiri - R.S Puram road in Nanniyodu Grama Panchayath	500000	BDO Vamanapuram	500000	D6/2291/15 17.07.15	Completed
14	Construction of Maadambhara - Kaavara - Neerchalil Road in Nellanad Grama Panchayath.	300000	BDO Vamanapuram	300000	D6/2373/15 17.07.15	Completed
15	Concreting of Arippa - Kunnubanglavu road in Peringamala Grama Panchayath. Concreting of Arippa - Kunnubanglavu road in Peringamala Grama Panchayath. Concreting of Arippa - Kunnubanglavu road in Peringamala Grama Panchayath.	300000	BDO Vamanapuram	300000	D6/2553/15 29.07.15	Completed
16	Mini water supply scheme at Onpathekkar SC colony in Nanniyodu Grama Panchayath. Mini water supply scheme at Onpathekkar SC colony in Nanniyodu Grama Panchayath. Mini water supply scheme at Onpathekkar SC colony in Nanniyodu Grama Panchayath.	300000	District Officer, Ground water	300000	D6/2610/15 01.08.15	Completed
17	Concreting of Kanikkapetty Palamukku road in Pangode Grama Panchayath	400000	BDO Vamanapuram	400000	D6/2641/15 03.08.15	Completed
18	Tarring of Kannangod Kokkottukonam road in Nellanad Grama Panchayath. Tarring of Kannangod Kokkottukonam road in Nellanad Grama Panchayath. Tarring of Kannangod Kokkottukonam road in Nellanad Grama Panchayath.	135000	BDO Vamanapuram	135000	D6/2643/15 03.08.15	Completed
19	Concreting of Kattadi Society mukku road in Peringamala Grama Panchayath. Concreting of Kattadi Society mukku road in Peringamala Grama Panchayath. Concreting of Kattadi Society mukku road in Peringamala Grama Panchayath.	300000	BDO Vamanapuram	300000	D6/2647/15 03.08.15	Completed

20	Construction of Toilet and setting up a room for Laboratory facilities in Venjaramood HSS in Nellanad Grama Panchayath. Construction of Toilet and setting up a room for Laboratory facilities in Venjaramood HSS in Nellanad Grama Panchayath. Construction of Toilet and setting up a room for Laboratory facilities in Venjaramood HSS in Nellanad Grama Panchayath.	300000	BDO Vamanapuram	292122	D6/2649/15 03.08.15	Completed
21	Side wall construction and concreting of Neelimana Karikuzhi road in Nellanad Grama Panchayath	1000000	BDO Vamanapuram	1000000	D6/2696/15 08.08.15	Completed
22	Concreting of Koppam Chekkalakonam road in Nanniyodu Grama Panchayath	400000	BDO Vamanapuram	400000	D6/2783/15 15.08.15	Completed
23	Concreting of Panthuvila Pattikonam road in Vamanapuram Grama Panchayath	400000	BDO Vamanapuram	400000	D6/2784/15 15.08.15	Completed
24	Construction of side wall in Moozhi - Killiyar road in Anad Grama Panchayath	250000	BDO NDD	250000	D6/2834/15 22.08.15	Completed
25	Construction of Kundarakuzhi - Paulottukonam road in Anad Grama Panchayath	250000	BDO NDD	246934	D6/2835/15 22.08.15	Completed
26	Construction of Mundoorkonam - Punnavakkunnu road in Anad Grama Panchayath	700000	BDO NDD	700000	D6/2836/15 22.08.15	Completed
27	Construction of Thevarumoozhi - Chornodu road in Panavoor Grama Panchayath	300000	BDO NDD	299315	D6/2837/15 22.08.15	Completed
28	Construction of Chappath - Valiyakonganamcode - Vellanchira road in Panavoor Grama Panchayath	800000	BDO NDD	798830	D6/2838/15 22.08.15	Completed
29	Side wall construction of Pulinchikkapoika - Vayalikkada road in Vamanapuram Grama Panchayath	425000	BDO Vamanapuram	396546	D6/3232/15 30.09.15	Completed

30	Supply Erection and Commissioning of 8 Meter Mini Mast with 4 No's of LED (200 Watts) Lighting System (3 Years Warranty) at Tharatta Junction in Kallara Grama Panchayath	350000	KSIE	350000	D6/180/16 25.01.16	Completed
31	Supply Erection and Commissioning of 8 Meter Mini Mast with 4 No's of LED (200 Watts) Lighting System (3 Years Warranty) at Vellamkudi Junction in Kallara Grama Panchayath	350000	KSIE	350000	D6/181/16 25.01.16	Completed
32	Supply Erection and Commissioning of 8 Meter Mini Mast with 4 No's of LED (200 Watts) Lighting System (3 Years Warranty) at Vengamala Kshethram Nada in Pullampara Grama Panchayath	350000	KSIE	350000	D6/183/16 25.01.16	Completed
33	Supply Erection and Commissioning of 12 Meter High Mast with 6 No's of LED (200 Watts) Lighting System (3 Years Warranty) at Kuttimoodu Junction in Vamanapuram Grama Panchayath	566983	KSIE	566983	D6/184/16 25.01.16	Completed
34	Construction of a Bore Well & Installation of Tank & Taps at Vettambally Laksham veedu Colony in Anad Grama Panchayath.	300000	District Officer, Ground water	284423	D6/750/16 27.02.16	Completed
35	Construction of Building for Nethaji Memmorial Library in Kallara Grama Panchayath	500000	BDO Vamanapuram		D6/1948/15 08.07.15 & 29.09.15	AS Revised
36	Tarring of Sabarmathi Road in Nellanad Grama Panchayath	500000	BDO Vamanapuram		D6/1947/15 08.07.15	AS issued

37	Concreting of Aksharapatha road in Peringamala Grama Panchayath. Concreting of Aksharapatha road in Peringamala Grama Panchayath.	200000	BDO Vamanapuram		D6/2554/15 29.07.15	AS issued
38	Metalling and Tarring of Pazhavila Pangade road in Pangode Grama Panchayath. Metalling and Tarring of Pazhavila Pangade road in Pangode Grama Panchayath.	500000	BDO Vamanapuram		D6/2648/15 03.08.15	AS issued
39	Construction of road to Vamanapuram Govt. Hospital in Nellanad Grama Panchayath.	759000	BDO Vamanapuram		D6/3211/15 29.09.15	AS issued
	Total	15352073		12836152		

S. S. S.