# പതിനാലാം കേരള നിയമസഭ അഞ്ചാം സമ്മേളനം

## നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദും നം.5741 25-05-2017 ൽ മറ്റപടിക്ക്

#### കിഫ്ബി

### മോദ്യം ശ്രീ. പി.കെ.ബഷിർ

വഴി ഭരണാനുമതി നൽകിയ പദ്ധതികളടെ ഇപ്പോഴത്തെ അവസ്ഥ എന്താണ്; പ്രവർത്തി ആരംഭിച്ചിട്ടണ്ടോ; ഇല്ലെങ്കിൽ എന്താണ് തടസ്സമെന്ന് വൃക്തമാക്കമോ?

### മറ്റപടി ശ്രീ. റ്റി.എം. തോമസ് ഐസക് (ധനകാരൂവും കയറും വകുപ്പു മന്ത്രി)

(എ) കഴിഞ്ഞ സാമ്പത്തിക വർഷം കിഫ്ബി 07.11.2016 ൽ കൂടിയ കിഫ് ബോർഡിന്റെ 27 ാമത് ബോർഡ് യോഗം (പുന:സംഘടിപ്പിച്ച കിഫ് ബോർഡിന്റെ ആദ്യ ബോർഡ് യോഗം) 4022.08 കോടി രൂപ മുതൽ മുടക്കുള്ള 48 പദ്ധതികൾക്ക് അംഗീകാരം നൽകുകയും 21.03.2017 ൽ കൂടിയ 28 ാമത് ബോർഡ് യോഗം 8041.65 കോടി രൂപ മുതൽ മുടക്കുള്ള 53 വിധേയമായി പദ്ധതികൾക്ക് വൃവസ്ഥകൾക്ക നൽകുകയും ചെയ്ത. 27 ാമത് ബോർഡ് യോഗം അംഗീകരിച്ച പദ്ധതികളുടെ പ്രവർത്തന പുരോഗതി റിപ്പോർട്ട് അനുബന്ധമായി ചേർക്കുന്നു. അതാത പദ്ധതികളമായി ബന്ധപ്പെട്ട പദ്ധതി നിർവ്വഹണ ഏജൻസികൾ സ്ഥലമേറ്റെടുപ്പ്/ടെന്റർ നടപടികൾ പൂർത്തിയാക്കുന്ന മുറയ്ക്ക് കിഫ്ബി ധനസഹായം നൽകുന്നതാണ്. 28 ാമത് ബോർഡ് യോഗം അംഗീകരിച്ച പദ്ധതികളടെ നടപ്പിലാക്കലിനുള്ള നടപടികൾ പ്രാഥമിക ഘട്ടത്തിലാണ്.

Şi. No	Papartment Name	Project Code	Main Project Name	Sub-Project Name	Poject Outlay⊡ (Rs. In Crore)	SPV Name	Current Status : (as on 17.05.2017)
1	Forest	FOR001-00	Fencing - man- animal conflict in forest		100.00	State Forest Development Agency() (SFDA)	Under this project 3 components are being implemented:  (1) Solar fencing (2) Rail fencing (3) Elephant proof walls.  Action to tender 107.5km Solar fencing work is progressing in 5 FDAs.
2	Health & Family Welfare	HFW001-01	Cath Labs, Basic Infrastructure in MCC, KCC, MHH Thiruvananthapuram, Kozhikode (100)	Setting up of Cathlab & CCU		Limited □ (KMSCL)	1. Tender for Cathlab and ancillary equipments completed □ 2. CCU equipments – out of 22 equipments, tender completed for 20 equipments. □ 3. Two equipments (Ventilator, Medical gas pipeline system) of CCU subjected to retender and is expected to completed before 31.05.2017 □ 4. The successful bidder of cathlab (M/s WiproGE Healthcare) visited the 10 Locations and submitted the Plan of the proposed cathlab. Bill of Quantitles of turnkey works for the installation of cathab and ancillary equipments is expected to complete the within 25.05.2017. □ 5. Site visit completed in 10 locations. Site available in 10 locations. However, 250KVA power available only in one location. □ 6. KSEB is requested to submit the estimate to terminate the required power supply for cath lab and CCU. □ 7. After evaluation of the layout (plan) and Bill of Quantities, orders will be issued to M/s WiproGE Healthcare for execution of turnkey works and installation of cathlab and ancillary equipments. □ 8. Civil work of CCU is entrusted with KHRWS and the estimate preparation is progressing which is expected to be completed before 15.06.2017. □

10 / 10 mm

1 1

3	Health & Family Welfare	HFW001-02		Setting up of Dialysis Centres	69.00	Kerala Medical	1. Tender process completed for 22 equipments and finalised the L1 bidders.□ Orders for the execution of civil and electrical works issued to KHRWS for 19 locations.□ Out of 19 Locations:□ i. Work order for 7 location is already awarded by M/s KHRWS to the L1 bidder. Work started at 2 locations.□ ii. Tender is under progress for 3 locations.□ iii. Tender to be invited for 9 locations.□ iii. Tender to be invited for 9 locations.□ 2. Preparation of plan progressing in 10 locations (THQH Kozhenchery, THQH Ranni, THQH Koilandy, GH Thalassery, TH Peravur, THQH Thaliparamba, TH Iritty, TH Alathur ,THQH Chittur)□ 3. In one location (THQH Chalakkudy), dialysis centre is already functioning; expansion required. No civil or electrical works required. Order issued for four dialysis machines and ancillary equipment. Installation work progressing. □ 4. In 3 locations (THQH Fort Kochi, THQH Perumbavoor and THQH Kayankulam), Dialysis centre is already functioning; expansion required. Requires minor civil works estimated less than Rs. 5 lakhs and equipments for additional stations required.□
	Health & Family Welfare	HFW001-02	Cath Labs, Basic Infrastructure in MCC, KCC, MHH Thiruvananthapuram, Kozhikode (100)	Setting up of Dialysis Centres		Kerala Medical Services Corporation Limited⊡ (KMSCL)	5. In 4 locations (TH Vadakkanchery, THQH Chavakkad, THQH Kunnamkulam & THQH Pudukkad). Already civil and electrical works partially done by other agencies. Requires additional civil and electrical works and also all equipments. Water supply problem in THQH Chavakkad & THQH Pudukkad.  6. In one location (THQH Kodungallur), dialysis centre is already functioning; expansion required. OP functioning in the proposed area for expansion. New OP building under construction. Around one year required to get site.  7. In one location (THQH Parassala) site not handed over as the proposed site is functioning as labour room and antenatal ward. Construction of new building for labour room and antenatal ward is almost completed, but not handed over. Hence the site for dialysis unit will be obtained only after shifting these facilities.  8. In two locations (GH Pala & THQH Nileeshwaram), the dialysis centre proposed in the new building under construction. Estimate will be taken after completion of the building work.  9. In 3 locations (GH Alappuzha, THQH Sulthanbathery & DH Kanbangad) changed to THQH Kattanana. THQH Kaniiranalli. THQH
4	Industries	IND005-00	Petrochemical & Pharma Park	Setting up of Petrochemical & Pharma Park	1264.00	Kerala Industrial Infrastructure Development Corporation[] (KINFRA)	Administrative sanction obtained for land acquisition vide G.O (Ms)     No. 28/2017/ID dated 28.04.2017.□     The land to be acquired from FACT.□     Survey work being done by District Collector.

.....

5	Information Technology	ITD001-00	IT Parks	First Building at Technocity with 2 lakh sq feet	100.00	Korala State IT	The technical committee constituted by SPV (KSITIL) has evaluated the BOQ and approved technical sanction for the same. □ The Notice Inviting Tender (NIT) will be published on shortly.□ Smart Business Centers for 2 floors, Sewage Treatment Plant and Solar Power Plant being specialized works is not included in the scope of this tender and separate tenders will be floated after obtaining approval from PMU.
6	Information Technology	ITD001-02	IT Parks	3.4 Lakh sq.ft Buildings at Kochi Innovation Zone	251.13	Kerala State IT Infrastructure Ltd□ (KSITIL)	Letter of Indent for awarding the work to ULCC ltd has been sent.  Based on G.O (Ms) No. 3/2017/E&ITD dated 17.02.2017.)  Proof checking of design of the building was done by consultants from IIT, Chennai. Slight modifications in design carried out based on this.
7	Public Works	PWD004-02	137 Roads	Improvements to Ambalapuzha Thiruvalla road	69.50	Kerala Road Fund Board⊡ (KRFB)	The work has been awarded to Uralungal Labour Contract Co- operative Society Ltd (ULCC) vide Agreement No. 2408/P3/KRFB/2016/002 dated 09.05.2017.□ EE from office of CTE has visited the site on 16.05.2017 and permitted to continue the work from 0/000 to 6/00.
8	Public Works	PWD004-03	137 Roads	Four taning of NH-47(66)- Karamana Kaliyikkavila - Phase I - Reach II - Pravachambalam to Vazhimukku	162.46	Kerala Road Fund Board⊡ (KRFB)	1. Land taken possession only for a length of 4.25km out of 6.5km required for the project.□ 2. The land from Balaramapuram to Vazhimukku i.e for a lengh of 1.50km to be acquired under the new LA Act 2013.□ 3. Administrative Sanction proposal amounting to Rs 98.10 crore for the land acquisition from Balaramapuram to Vazhimukku submitted to Government which is being processed in Public Works Department.□ 4. Detailed estimate for the work has been prepared. Technical Sanction will be issued soon on taking possession of the entire 6.50km of land.
9	Public Works	PWD004-04	137 Roads	Improvements to Kalavoor Kattoor Beach road	20.80	Board© (KRFB)	Investigation completed.□ Technical saction issued on 28.04.2017.□ To be tendered by KRFB.
10	Public Works	PWD004-05	137 Roads	Varankavala Coalgate Kavungal road	21.50	Kerala Road Fund Board⊡ (KRFB)	Investigation completed.□ Design of culvert to be revised.□ Modification required.
11	Public Works	PWD004-06	137 Roads	Improvements to Cherthala- Thannermukkom Road CH 0/000-5/950	12.80	Kerala Road Fund Board⊡ (KRFB)	Investigation completed.□ Design of culvert to be revised.□ Modification required.
12	Public Works	PWD004-07	137 Roads	Improvements to Perambra - Cheruvannur - Vatakara road between Km 0/000 to 9/800 in Kozhikode District	24.4	Kerala Road Fund 0 Board⊡ (KRFB)	Investigation completed.  Technical saction issued on 11.05.2017.  To be tendered by KRFB.

	<del></del>	<del>,</del>	· · · · · · · · · · · · · · · · · · ·				
13	Public Works	PWD004-10	137 Roads	Improvements to Kozhikode Balusserry road in Kozhikode District	59.75	Road Infrastructure Company Kerala Ltd.   (RICK)	Investigation completed.□ Revised DPR has to be submitted .
14	Public Works	PWD004-12	137 Roads	Improvements to Easthill - Ganapathikavu - Karaparamba road	21.00		Investigation completed.□ Technical saction issued on 11.05.2017.□ To be tendered by KRFB.
15	Public Works	PWD004-15	137 Roads	Payyoli Perambra road between Km 0/000 & 18/105 in Kozhikode District	42.00	Kerala Road Fund Board⊡ (KRFB)	Investigation completed.  To be placed before the next TS committee.
16	Public Works	PWD004-18	137 Roads	Improvements to Thamarasserry Varattiakkal road in Kozhikode District	36.00	Kerala Road Fund Board⊡ (KRFB)	Investigation completed.□ To be placed before the next TS committee.
17	Public Works	PWD004-25	137 Roads	KIIFB Project: Improvements to Kaithavana Pazhayanadakkavu Ambalappuzha Vadakkenada road	20.20	Kerata Road Fund Board⊡ (KRFB)	Investigation completed.□ TS to be issued. □ Modification required.
18	Public Works	PWD004-26	137 Roads	Improvements to Muttungal - Nadapuram - Pakramthalam road between Km 0/000 to 11/855 in Kozhikode District	41.50	Kerala Road Fund Board⊡ (KRFB)	Investigation completed.□ To be placed before the next TS committee.
19	Public Works	PWD004-30	137 Roads	Improvements to Melechovva - Mattannur road Km 0/000 to 23/023		Board□	Cancelled vide G.O (Rt) No. 253/2017/PWD dated 01.03.2017.□ AS issued for arranging overlay works as this is feeder road for Kannur International Airport.
20	Public Works	PWD004-31	137 Roads	Improvements to the road with BM & BC of Chova Anjarakandy Keezhallur Mattannur road from Km 9/000 to 19/000	22.75	Kerala Road Fund Board⊡ (KRFB)	Cancelled vide G.O (Rt) No. 253/2017/PWD dated 01.03.2017.  AS issued for arranging overlay works as this is feeder road for Kannur International Airport.
21	Public Works	PWD004-35	137 Roads	Arammayil Parapram road (Improvements to Parapram Olayambalam sixth mile road Km 0/000 to 5/167 and Km 5/900 to 9/405) in Kannur District	14.53	Board□	Investigation completed.□ TS formally issued on 11.05.2017 , subject to modification .□ Modification required.

25	Public Works	PWD012-03	Trivandrum / Kozhikode Light Metro Project.	Construction of Flyover at Sreekariyam in Thiruvananthapuram	135.37	Trancit	<ol> <li>Planting of boundary stones for land acquisition in progress.□</li> <li>Consultancy agreement with DMRC for implementation of the flyovers at Ulloor is under finalisation and is expected to be signed</li> </ol>
			1			Kerala Rapid	1. LA requisition submitted to the District Collector on 22.09.2016□
24	Public Works	PWD012-02	Trivandrum / Kozhikode Light Metro Project.	Construction of Flyover at Pattom in Thiruvananthapuram	84.61	Transit Corporation Limited (KRTL)	LA requisition submitted to the District Collector on 22.09.2016     Notification under Section 6(1) of Kerala Survey and Boundaries     Act 1961 issued on 27.12.2016 to facilitate demarcation of land     required. □     Revised GA drawings of the proposed flyover under review.□     Consultancy agreement with DMRC for implementation of the flyovers     at Ulloor is under finalisation and is expected to be signed shortly.
23	Public Works		Trivandrum / Kozhikode Light Metro Project.	Construction of Flyover at Utloor in Thiruvananthapuram	52.68	Transit Corporation Limited (KRTL)	1. LA requisition submitted to the District Collector on 22.09.2016  2. Notification under Section 6(1) of Kerala Survey and Boundaries Act 1961 issued on 27.12.2016 to facilitate demarcation of land required. □  3. Revised GA drawings of the proposed flyover incorporating certain technical improvements, under review. Expected to be approved shortly.□  4. Demarcation of land to be acquired will commence after approval of GA drawings.□  5. Consultancy agreement with DMRC for implementation of the flyovers at Ulloor is under finalisation and is expected to be signed shortly.
22	Public Works	PWD006-01	Development of 43 roads	Improvements to kallanthodu Koolimaud road Km 0/000 to 7/000	25.00	Kerala Road Fund Board□ (KRFB)	Investigation completed.□ To be placed before the next TS committee.

