

**പതിനാലാം കേരള നിയമസഭ
അഞ്ചാം സമ്മേളനം**

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം.856 28.04.2017 ൽ മറുപടിക്ക്

വൈപ്പിൻ മണ്ഡലത്തിലെ പൊതുമരാമത്ത് പ്രവൃത്തികൾ

ചോദ്യം


ഉത്തരം

ശ്രീ. എസ്. ശർമ്മ

**ശ്രീ ജി സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും
വകുപ്പ് മന്ത്രി)**

എ) വൈപ്പിൻ മണ്ഡലത്തിൽ നടന്നുവരുന്ന വിവിധ പൊതുമരാമത്ത് പ്രവൃത്തികളായ റോഡുകളുടെയും പാലങ്ങളുടെയും കെട്ടിടങ്ങളുടേയും പ്രവർത്തന പുരോഗതി വ്യക്തമാക്കുമോ?

എ) പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.



സെക്ഷൻ ഓഫീസർ

P.W.D BUILDINGS DIVISION, ERNAKULAM
 PLAN/NONPLAN/MABARD/LAC-ADS/MPLAD/DEPOSIT/13TH FC WORKS
 Vypin Constituency Works

Vypin Ernakulam	Construction of Paneyath office complex cum community hall at Nayarambalam in Ernakulam	4515-00-800-96- Projects under LAC-ADS	G.O (R) No.2209/15/L.S.G.D dated 21.07.2015 for Rs.263 Lakhs	3472/15- 16/CE/BLDS/TVM/da led 22.02.2016 for Rs.263 lakhs	14/16- 17/SE/BLD/C C/TSR dated 15.06.2016	Joji Joseph	7.10% below	24197170	22479170	18 months	23.06.2016	22.12.2017	First roof slab completed
Vypin Ernakulam	Construction of first floor at Public Office Complex, Njarakkal, Ernakulam - Balance Works	4059-01-051-86 (NP)	G.O (R) No.1703/2015/PW D dated 20.11.2015 for Rs.34 Lakhs	3437/15- 16/CE/BLDS/TVM/da led 20.02.2016 for Rs.34 lakhs	26/EL(B)EKM dated 10.08.2016	P.A.John	6.43% below	2890659	2704772	8 months	19.03.2016	18.04.2017	Nearing completion

3000
100
300

DETAILS OF BUDGET WORK WITH AS ISSUED ON 14.02.2017 AND 06.03.2017.

Sl. No.	Name of Work	Name of constituency	AS. No. & Amount	TS No. & Amount	Present stage
1	Improvements to Paravur Cherai Road- Providing BM & BC (Balance portion)	Vypin	No.179/2017/PWD dated 14.02.2017 for Rs. 110L	3748/2016-17 DTD 26.03.2017 Rs. 110L	Tendered
2	Improvements to Malipuram-Chappa Kadapuram road (Reconstruction of damaged portion from University junction to AS junction in Vypin LA constituency.	Vypin	Go.No.18/2017/PWD dated 16.03.2017 for Rs. 403.301	4584/2016-17 dtd 32.3.17 Rs. 393 L	TS Obtained tender date fixed on 10.05.17.
3	Widening and Improvements (BM & BC Work) to Aniyil Nedungad road Km 0/000 to 5/000 in Vypin LA Constituency.	Vypin	GO.No.18/2017/PWD dated 16.03.2017 for Rs. 273 L	4232/2016-17 dtd 30.03.2017 Rs. 273 L	TS Obtained to be tendered.
4	Budget work 2016-17 Improvements to Elamkunnapuzha beach road balance portion in Vypin LAC Ch.0/750 to 1/500.	Vypin	GO.No.18/2017/PWD dated 16.03.2017 for Rs. 121.351		Estimate for TS received on 25.4.17 under scrutiny in this office.
5	Budget work 2016-17 – Improvements to Iqbal road (BM& BC balance work) Ch. 0/000 to 1/600.	Vypin	GO.No.18/2017/PWD dated 16.03.2017 for Rs. 273 L		Estimate for TS under scrutiny at Division office.
6	Budget work 2016-17 Improvements to BM & BC) to A.A Said Muhammed road Km. 0/000 to 1/815.	Vypin	GO. No.18/2017/PWD dated 16.03.2017 for Rs. 220.45 L	4581/2016-17 dated 31.3.2017 for Rs. 220 L	TS approved tender date fixed on 10.05.17.

PWD ROADS & BRIDGES- ERNAKULAM DIVISION

DETAILED PROGRESS REPORT OF NABARDWORKS AS ON APRIL 2017

Sl. No	Name of project	District/Sub Division	AS/TS/SS	Agreement No. & Date	Agency With rate	Start Date as per Agreement	Date of completion as per Agt	Targetted Date of Completion	Estimate PAC/Agreed PAC	Up to date Expenditure	Pending Bill	Present Stage
1	NABARD RIDF - XIX - Construction of Convent Beach Bridge	Emakulam	G.O. (R/I) No. 68/2015/PWD dated 14-01-2015	124/SECCAM/2016-17 dated 29.11.2016	M/s. K.T. Mathew & Co. @ 7.99% below	18 months			16149134 14873268		Nil	Agreement executed, Work not started

M. Mathew
 M. Mathew
 0222331111