

പതിനാലാം കേരള നിയമസഭ
ഒമ്പതാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം.2881

07.02.2018- ൽ മറുപടിക്ക്

ആലത്തൂർ നിയോജകമണ്ഡലത്തിലെ പൊതുമരാമത്ത് റോഡുകൾ

ചോദ്യം

മറുപടി

ശ്രീ. കെ.ഡി.പ്രസേനൻ

ശ്രീ. ജി. സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും വകുപ്പ്
മന്ത്രി)

ആലത്തൂർ
നിയോജകമണ്ഡലത്തിൽ
ഏതെല്ലാം പൊതുമരാമത്ത്
റോഡുകളുടെ പ്രവൃത്തികളാണ്
നിലവിൽ നടന്നുവരുന്നത് എന്ന്
വിശദമാക്കാമോ?

ആലത്തൂർ നിയോജകമണ്ഡലത്തിൽ
നടന്നുവരുന്ന പൊതുമരാമത്ത് റോഡ്
പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ
അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.



സെക്ഷൻ ഓഫീസർ

Program No

KERALA PUBLIC WORKS DEPARTMENT																						
ROADS DIVISION, PALAKKAD																						
PROGRESS REPORT FOR ALATHUR LAC																						
Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
PROGRESS REPORT OF BUDGET WORKS (2016-17)																						
1			Alathur	PWD	Formation of Gandhi In:--Kattussery--Veezhumala Road km 2/900 ~ 5/200		GO(MS) No 18/2017/PWD tvpm Dated 16/03/2017 for Rs 298.00 L											ODR - Investigation estimate for 1.80 Lakhs . Tendered . No response.				2017/5483
2			Alathur	PWD	Improvements to Kallampadam--Puthanthara--Division Forest Office Road km 0/00 ~ 2/800		GO(MS) No 18/2017/PWD tvpm Dated 16/03/2017 for Rs 218.00 L											TS issued. Work tendered.				2016/4219

3			Alathur	PWD	Improvements & widening the carriage way of Ottupara-- Kunnathu gate-- Palathara Road km 0/00 ~ 4/200		GO(MS) No 18/2017/PWD tvpm Dated 16/03/2017 for Rs 210.00 L												ODR- TS issued on 28.1.2018					2016/4619
4			Alathur	PWD	Improvements to Kottekkulam-- Konnallur Road km 0/00 ~ 2/700		GO(MS) No 18/2017/PWD tvpm Dated 16/03/2017 for Rs 188.00 L												ODR- TS issued					

PROGRESS REPORT OF BUDGET WORKS (2017-18)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
2			Alathur		Providing BC to Alathur Bazar road km 0/600 2/600		GO(Rt) No 1386/2017/PW D tvpm Dated 15/09/2017 for Rs. 50.00 L			Manoj									Initial levels taken.				

Budget Reply Speech 2017-18 with 20% Provision

4			Alathur		Construction of Alathur Bypass road and drainage renovation works														Estimate under preperation				
5			Alathur		Renovation of Punnakulam Pullupara Puthukkode Road														ODR				

PROGRESS REPORT OF KIIFB 2016-17 WORKS

3			UPR 2017-18 to Kunnankad-Konnakkalkadavu road 0/000 to 10/000	5														Work completed			
4			UPR 2017-18 to Kundukad-Chittady road 0/000 to 2/800 and 4/200 to 6/600	5														Work completed			
5			UPR 2017-18 to Kundukad - Moolankode road Km 0/000 to 3/000	4														Work completed			
6			UPR 2017-18 to Vadakkenchery - Pollachi road Km 0/600 to 2/900 and 3/500 to 12/000	5														Work completed			
7			UPR 2017-18 to Alathur Bazar road Km 0/600 to 4/200 and 4/700 to 5/100	5														Work completed			
8			UPR 2017-18 to Kottekulam Nemmara road Km 0/000 to 4/000	3														Work started			


9				UPR 2017-18 to Thrippalur Chittilanchery road Km 0/000 to 6/000	5													Work completed				
10				UPR 2017-18 to Mangalam dam - Kadappara road Km 0/000 to 8/000	5													Work started				
11				UPR 2017-18 to Mangalam old N.H. Km 0/000 to 1/200	3													Work started				
12				UPR 2017-18 to Mangalam Dam Veettikkalkadavu road Km 0/000 to 2/500	2													Work started				
13				Vadakkanchery Kizhakkanchery road Km 0/000 to 3/000	5													Work completed				
14				UPR 2017-18 to Mudappallur - Chakkanthara - Chellupady road Km 0/000 to 1/000	4													Work started				

				UPR 2017-18 to Erimayur byepass road 0/00 - 0/800	2															Tendered twice . No response. Quotati on invited on 07.11.2017				
16				UPR 2017-18 to Kannadi Pannicode road km 0/00 - 10/00km	5															Work completed				
17				UPR 2017-18 to Koduvayur Trippalur road km 4/00-7/990	5															Work completed				
18				UPR 2017-18 to Kulavanmukku Kalapetty Mahalikudam road km 0/0 - 4/670	5															Work completed				
19				UPR 2017-18 to Kunisseri Vallangy road km 0/0 - 7/460	5															Agt executed on 9.11.2017. Supply started				
				UPR 2017-18 to Kuzhalmannam bazar road km 0/0 - 3/400	5															Work Completed				
21				UPR 2017-18 to Perinkunnam road km 0/0 - 4/600	5															Work Completed				

22	UPR 2017-18 to Pothukad Manankulambu road km 0/0 - 3/400 & Ceruthapallur harijan colony road km 0/0 - 1/200	4																		Work completed					
23	UPR 2017-18 to Vemballur Muringamala road km 0/0 - 3/140	4																			Work completed				
24	RP 2017-18 to Thrippalur - Chittilanchery road from Km 0/300 to 2/000	20																			Agt executed on 21.11.2017. work started				
25	RP 2017-18 to Kaniyamangalam - Cherukunnam - Mangalam Dam road from Km 2/600 to 4/300	25																			Work completed				
26	RP 2017-18 to Anakkappara - Mudappallur road from Km 0/000 to 2/000	25																			Work started				

2			UPR Works 2016-17 Mampad- Pöovathingalatty road Km 0/000 to 12/000	3.50														Completed			
3			UPR Works 2016-17 Kunnamkad- Valkulambu road Km 0/000 to 8/600	2.50														Completed			
4			UPR Works 2016-17 Kunnamkad- Konnakkaikadavu road 0/000 to 10/000	3.00														Work started			
5			UPR Works 2016-17 Kundukad-Chittady road 0/000 to 6/500	2.00														Completed			
6			UPR Works 2016-17 Kanichiparutha - Palakuzhy road Km 0/000 to 7/100	2.50														Completed			
7			UPR Works 2016-17 Kundukad - Moolankode road Km 0/000 to 3/000	1.00														Completed			
8			UPR Works 2016-17 Alathur Bazar road Km 0/000 to 5/100	2.00														Completed			

26				RP-Renewal works to Koduvayur-Trippalur road km 11/200 to 11/800	15.00															Agreement Executed
27				RP works to Kunnankad - Valikulambu road from Km 0/000 to 1/200	20.00															Agreement Executed on 13/06/2017-
28				RP works to Kundukad Chittady road from Km3/000 to 4/200	20.00															Work started
29				RP Works to Mudappallur - Chakkanthara - Chellupady road from Km 1/000 to 2/000	15.00															Work started
30				RP Works to Erattakulam old N.H from Km 0/000 to 1/400	21.00															Work started


 അനന്ത അനന്ത