

15 -ാം കേരള നിയമസഭ

1 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 778

10-06-2021 - ൽ മറുപടിയ്ക്ക്

റോഡുകളുടെ നവീകരണം

| ചോദ്യം                |  | ഉത്തരം  |                                      |
|-----------------------|--|---|--------------------------------------|
| ശ്രീ. കെ .ഡി .പ്രസേനൻ |  | Shri P. A. Mohamed Riyas<br>(പൊതുമാതൃകയിൽ വിനോദസഞ്ചാരവും വകുപ്പ് മന്ത്രി) |                                      |
| (എ)                   | ആലത്തൂർ നിയോജക മണ്ഡലത്തിൽ ടെണ്ടർ നടപടി പൂർത്തീകരിച്ചിട്ടും, പ്രവൃത്തി പൂർത്തീകരിക്കാത്ത റോഡുകൾ ഏതൊക്കെയാണെന്ന് വിശദമാക്കാമോ; | (എ)   | വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു. |
| (ബി)                  | പ്രസ്തുത റോഡുകളുടെ പ്രവൃത്തി എപ്പോൾ പൂർത്തീകരിക്കും എന്ന് വിശദമാക്കാമോ?  | (ബി)  | വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു. |

സെക്ഷൻ ഓഫീസർ

**List of PWD Road Works in Alathur LAC, which have been tendered but not completed**

| Sl. No | Name of work   | Amount of work in Lakhs | Year    | Present Status of work          | Expected Date of Completion | Remarks  |
|--------|--|-------------------------|---------|---------------------------------|-----------------------------|--|
| 1      | Improvements to Punnakulam Pullupara Puthukode road km 0/000 to 3/200 & 0/000to 1/100  | 759.00                  | 2017-18 | Work in progress, 60% Completed | 30-09-2021                  |  |
| 2      | UPR to Mangalam dam Kadappara road 3/100 to 8/000  | 10.00                   | 2018-19 | Work in progress                | 30-11-2021                  |  |
| 3      | Improvements to Mangalam Kadappara road 0/000 to 3/100.  | 75.00                   | 2018-19 | Work in progress                | 15-11-2021                  |  |
| 4      | Budget 2018-19-Improvements to Alathur - Maruthamthadam road Km 1/500 to 6/800   | 300.00                  | 2018-19 | Work in progress, 50% Completed | 30-11-2021                  |  |
| 5      | Providing drainage facilities and side protection works to Vadakkanchery-Pollachi road km 6/900 to 8/600                                   | 50.00                   | 2019-20 | Not Started                     |                             | Agreement period expired. Risk and Cost to be proposed |
| 6      | SLTF 2019-2020 - UPR to Pothukad-Manamkulambu road km 0/000 to 3/400.  | 25.00                   | 2019-20 | work in progress                | 30-11-2021                  |  |
| 7      | Providing BCPatch/BT Patch/Strip BT/Strip BC between Km 3/800 to 5/100 and road concrete works at Km 3/000 to 3/900 of Alathur Bazar Road. | 40.00                   | 2019-20 | work in progress                | 30-11-2021                  |  |
| 8      | Improvements & providing BM & BC to Anakkappara Mudappallur road at ch km 0/000 to 4/000.  | 500.00                  | 2019-20 | Work in progress, 50% Completed | 31-12-2021                  | CD and Drainage Works 60% completed                    |
| 9      | NABARD-RIDF-XXIV 2019-20 Kunissery - Vallangy road Km 0/000 to 6/460.  | 500.00                  | 2019-20 | Work in progress, 80% Completed | 31-08-2021                  | BM BC Works Completed                                  |
| 10     | Improvements - BM& BC to Kuzhalmannam Bazaar road 0/000 to 3/400   | 300.00                  | 2020-21 | Tendered                        | 30-06-2022                  | selection notice issued. agreement not executed.       |
| 11     | SLTF 2019-2020 -- Improvements to Kundukad Moolamkode road km 0/00 to 2/700.   | 100                     | 2019-20 | Work in progress                | 30-11-2021                  |  |