

15 -ാം കേരള നിയമസഭ

1 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 812

10-06-2021 - ൽ മറുപടിയ്ക്ക്

വയനാട് ജില്ലയിലെ റോഡുകളുടെ നവീകരണം

ചോദ്യം		ഉത്തരം	
ശ്രീ. ടി.സിദ്ദിഖ്		Shri P. A. Mohamed Riyas (പൊതുമരാമത്തും വിനോദസഞ്ചാരവും വകുപ്പ് മന്ത്രി)	
(എ)	വയനാട് ജില്ലയിലെ റോഡുകളുടെ നവീകരണ പ്രവർത്തനങ്ങൾ സംബന്ധിച്ച വിശദാംശങ്ങൾ ലഭ്യമാക്കാമോ; ഇതിനായി മുൻ സർക്കാർ വകയിരുത്തിയിട്ടുള്ള തുക എത്രയാണെന്ന് വെളിപ്പെടുത്താമോ;	(എ)	പ്രോഗ്രസ്സ് റിപ്പോർട്ട് അനുബന്ധമായി ചേർത്തിട്ടുണ്ട്.
(ബി)	കൽപ്പറ്റ ബൈപ്പാസ് റോഡ് നവീകരണത്തിനും യാത്രാ ക്ലേശം പരിഹരിക്കുന്നതിനുമായി സ്വീകരിച്ച നടപടികൾ എന്തെല്ലാമാണെന്ന് വിശദമാക്കാമോ;	(ബി)	കൽപ്പറ്റ ബൈപ്പാസ് റോഡ് (കി.മീ. 0/000 മുതൽ 3/800 വരെ) - നിലവിൽ 7 മീറ്റർ വീതിയുള്ള റോഡ് നാലുവരിപ്പാത യാക്കുന്നതിനാണ് എസ്റ്റിമേറ്റ് വിഭാവനം ചെയ്യുന്നത്. 30 മീറ്റർ വീതിയിൽ വളരെ മുൻപ് സ്ഥലം ഏറ്റെടുത്തിട്ടുണ്ട്. സംരക്ഷണഭിത്തി നിർമ്മാണവും കലുങ്കുകളുടെ വീതി കൂട്ടലും പുരോഗമിക്കുന്നു. വീതി കൂട്ടുന്നതിന് കിലോമീറ്റർ 3/000 മുതൽ 3/800 വരെയുള്ള ഭാഗത്തെ പാറ നീക്കം ചെയ്യേണ്ടതുണ്ട്. കൺട്രോൾഡ് ബ്ലാസ്റ്റിംഗ് നടത്തി പാറ നീക്കം ചെയ്യുന്ന പ്രവൃത്തി പുരോഗമിക്കുന്നു.
(സി)	നിലവിൽ നവീകരണ പ്രവർത്തിയിലുള്ള വയനാട് ജില്ലയിലെ മുഴുവൻ റോഡുകളുടെയും പ്രവർത്തികൾ അടിയന്തരമായി പൂർത്തിയാക്കുന്നതിനുവേണ്ട നടപടികൾ സ്വീകരിക്കുമോയെന്ന് വ്യക്തമാക്കാമോ?	(സി)	നിലവിൽ നടന്നുവരുന്ന റോഡ് പ്രവൃത്തികളുടെ സമയബന്ധിതമായ പൂർത്തീകരണത്തിന് നടപടികൾ സ്വീകരിച്ചുവരുന്നു.

സെക്ഷൻ ഓഫീസർ

Annexure

KERALA PUBLIC WORKS DEPARTMENT ROADS DIVISION, WAYANAD

PROGRESS REPORT OF WORKS AS ON 31/05/2021.

Sl. No.	Budget page no. & Item No.	Budget provision	LA Constituency	Name of project	Estimate amount	AS No., Date & Amount (in Lakhs)		TS No., Date & Amount (in Lakhs)		Agreement No & Date.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in Months	Date of Site Handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of work.	Physical Progress (%)	Expenditure up to current month.	Amount required up to this financial year.	Remarks
						7	8	9	10														
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22		
Non Plan works 20-21																							
1			Mananthavady	Providing BM & BC work to Vythiri - Tharuvana Road from km 7/000 to 8/500.(RD/2020/2308)	150 lakhs	G.O.(Rt)No.796/2020/PWD Dated, Thiruvananthapuram, 30/09/2020	150 lakhs															Estimate Submitted for TS	
2			Kaipetta	Providing BC and Improvements to Kalputta - Meppadi Road from km 0/000 to 7/000 (RD/2020/3695)	450 lakhs	G.O.(Rt)No.796/2020/PWD Dated, Thiruvananthapuram, 30/09/2020	450 lakhs				M G Jalith								5%			culvert work started Initial levels taken	
3			Mananthavady	Improvements to Ondayangadi Thrisseley Anappara Road bet km 0/000 to 6/000 (RD/2020/3934)	600 lakhs	G.O.(Rt)No.796/2020/PWD Dated, Thiruvananthapuram, 30/09/2020	600 lakhs	3012/2020-21 dated 22.12.2020	600 lakhs				48829183.32										work not started
4			Sulthan Bathery	Providing BC works for Sulthan Bathery - Noelipuzha Road from 10/000 to 15/705 (RD/2020/2040)	400 lakhs	G.O.(Rt)No.796/2020/PWD Dated, Thiruvananthapuram, 30/09/2020	400 lakhs	4073/2020-21 did 23.01.2021	400 lakhs	SE(K)137/2020-21 did 23.02.2021		M/A Resh Construct	35712913.00	32139554.00	6	05.03.2021	04.09.2021						work started
5			Sulthan Bathery	Providing BC works Vasiyanchal - Kolagappara Road from km 8/000 to 12/000(RD/2020/3983)	200 lakhs	G.O.(Rt)No.796/2020/PWD Dated, Thiruvananthapuram, 30/09/2020	200 lakhs	2546/2020-21 dated 22.10.2020 for 200.00 lakhs	200 lakhs	SE(K)102/2020-21 did 20.01.2021	VD Divassia, Veliyath (h), Kambipalam, Thalappuzha	17854376.00	16763607.44	6	29.01.21	28.07.21							Initial Level Taken
6			Mananthavady	Providing BM and BC to Kaipattukkunnur Enchoina Road bet km 0/00 to 3/400	320 lakhs	G.O.(Rt)No.925/2020/PWD Dated, Thiruvananthapuram, 06/11/2020	320 lakhs	4773/2020-21 dated 03.02.2021	320 lakhs			V J Varky		25819113.94						1%			Work started
7			Mananthavady	Providing BM and BC to 7/4Pathirichal Pallikkal Road bet 0/00 to 2/190	280 lakhs	G.O.(Rt)No.925/2020/PWD Dated, Thiruvananthapuram, 06/11/2020	280 lakhs	5568/2020-21 date 18-02-2021	280 lakhs			V J Varky	22030523.00	19887607.00									S/N issued
FOOD WORKS 2020-21																							
1			Mananthavady	Flood damage 2020-21:- Construction of Culvert and Drain Between km 5/200 to 5/850(RHS) of Dhasanakkara-Puyampalli-Koyteri Road	40 lakhs	G.O.(Rt)No.353/2021/PWD Dated, Thiruvananthapuram, 26/02/2021	40 lakhs															Duplicate in AS work	

2	Mananthavady	Flood damage 2020-21 Providing Drainage facilities between km 7/200 to 7/800 of Mananthavady Pakranithalam Road	25 lakhs	G.O.(R)No.11/2021/PWD Dated, Thiruvananthapuram, 05/01/2021	25 lakhs	3409/2020-21 dated 13/01/2021	25 lakhs	EE(W)12/2020-21 dated 12/01/2021	LBin Jose, Parappalil(II), Puzhupathoor, Wayanad.	2200139.6	2085664.54	2 months	80.00%	side wall completed	
3	Mananthavady	Flood damage 2020-21-Urgent strip BT patch work in between km 0/000 to 11/700 at Vellamunda -Varambetta-Panthipoyil-Padjarathara	25 lakhs	G.O.(R)No.11/2021/PWD Dated, Thiruvananthapuram, 05/01/2021	25 lakhs	3483/2020-21 dated 16/01/2021	25 lakhs	EE(W)13/2020-21 dated 15/02/2021	K M Kurukose, Kavanakudiyil, Meenagadi PO, Wayanad	2231198	2452874	2 months		Work started	
4	Mananthavady	Flood Damages 2020-21 Construction of Culvert and Drain Between km 5/200 and 5/850 (RHS) of Dhasanakkarpayyamballil-Koyler Road	20 lakhs	AS/59C/20/11219 dtd 27.01.2021	20 lakhs	4729/2020-2021 dated 02/02/2021	20 lakhs	EE(W)21/2020-21 dated 26/02/2021	TV Abraham, Thandikkattu, Kumbler, Wayanad	1576635.015	1726309	3 months		Work started	
5	Kalpetta	Flood Damage 2020-21-Reconstruction of Damaged retaining wall between ch 2/200 to 2/250 on Kakkavayal-Kolavayal-karyambadi-Kenichira-Pulpally road	25 lakhs	G.O.(R)No.11/2021/PWD Dated, Thiruvananthapuram, 05/01/2021	25 lakhs	3482/2020-21 dated 16/01/2021	25 lakhs	EE(W)14/2020-21 dated 16/02/2021	K M Kurukose, Kavanakudiyil, Meenagadi PO, Wayanad	2231960.3	2090376.48	2 months		Work started	
6	Kalpetta	Flood damage 2020-21 providing strip BT and BT patch work between km 7/500 to 16/100 of Kolavayal-Kariyambadi-Kenichira-Pulpally Road	25 lakhs	G.O.(R)No.11/2021/PWD Dated, Thiruvananthapuram, 05/01/2021	25 lakhs	3461/2020-21 dtd 15.01.2021	25 lakhs	EE(W)20/2020-21 dated 19/02/2021	PR sivarajan, puthanverthil House, Moolankave	2231474.47	2450129.5	2 months	25.02.2021	24.04.2021	Work completed
7	Sulthan Bathery	Flood damage 2020-21 Providing CGPS to Parakkadavu Madappalikkunnu-Chanappara-Kolavally-Marakkadavu Road	25 lakhs	AS/59C/20/10815 dtd 05.01.2021	25 lakhs	3411/2020-21 dated 13/01/2021	25 lakhs	EE(W)15/2020-21 dated 19/02/2021	VJ Vincent, Vattaparambil House, Thovarmala PO, Sulthan Bathery.	2231168.06	2436735.42	3 months			to be started
8	Sulthan Bathery	Flood Damages 2020-21 Construction of Culvert and side protection work between 0/000-1/100 of parakkadavu -madappalikkunnu-Chanappara-Kolavally -Marakkadavu road	25 lakhs	AS/59C/20/10814 dtd 05.01.2021	25 lakhs	3510/2020-21 dated 16/01/2021	25 lakhs	EE(W)16/2020-21 dated 19/02/2021	VJ Vincent, Vattaparambil House, Thovarmala PO, Sulthan Bathery.	2232024.13	2452977.98	2 months			to be started
9	Sulthan Bathery	Flood damages 2020-21 Reconstruction of damaged Culvert and side protection at 0/700 of seethamouni-tourdhagar-parakkavala-kabanjiri road	25 lakhs	G.O.(R)No.11/2021/PWD Dated, Thiruvananthapuram, 05/01/2021	25 lakhs	3410/2020-2021 dated 13/01/2021	25 lakhs	EE(W)17/2020-21 dated 19/02/2021	VJ Vincent, Vattaparambil House, Thovarmala PO, Sulthan Bathery.	2231985.73	2445718.92	3 months			to be started
10	Sulthan Bathery	Flood damage 2020-21 providing strip BT and BT patch work between km 0/000 to 14/100 of sulthan bathery-kattayal-puzhupathoor-Vakery Road	25 lakhs	G.O.(R)No.11/2021/PWD Dated, Thiruvananthapuram, 05/01/2021	25 lakhs	3458/2020-21 dtd 15.01.2021	25 lakhs	EE(W)18/2020-21 dated 19/02/2021	TV Abraham, Thandikkattu, Kumbler, Wayanad	2231794.86	2441255.59	2 months		27/2/2021	to be started

11	Sulthan Bathery	Flood damage 2020-21 providing strip BT and BT patch work between km 0/000 to 12/700 of Kappiset-Pulpally-anappara-Pakkam-Dhasanakkara	25 lakhs	G.O.(R)No.11/2021/PWD Dated, Thiruvananthapuram, 05/01/2021	25 lakhs	3466/2020-21 dtd 15.01.2021	25 lakhs	19/02/2021 dated 19/02/2021	PR shivaraju, puthuvettill House, Molankave	2231783.75	2448409.845	2 months							ongoing
12	Sulthan Bathery	Flood damage 2020-21:- Construction of CC Drainage and culvert Between km 0/200 to 0/700 of sulthan Bathery-Chernabady Road	50 lakhs	G.O.(R)No.353/2021/PWD Dated, Thiruvananthapuram, 26/02/2021	50 lakhs														Submitted for TS
FLOOD WORKS 2018-19																			
1	Mananthavady	Providing BM & BC to Thalassery Bavall Road Ch. Km. 86/000 to 93/000 RD/2019/2898	500	GO(R)No.252/2019/PWD Dated:19-02-2019	500	1810/2019-2020 dated 05.09.2019	500	SE(K)59/2020-21 Dtd 09/09/2020	seji mathew	44642727.00	43169528.00	8	17-09-2020	5/16/2021	applied up to 30/09/2021		Work in progress	90.00%	work in progress .Drainage work completed .BM&BC completed.First and Part bill submitted
2	Mananthavady	2018-19 Mananthavady LAC - Providing BM and BC and improvements to 6 th mile Kannimana-Karlinthirikkadavu-Mananthavady road in Wayanad District (0/000 -4/000) RD/2018/10920	700	GO(R) No. 1978/2018/PWD dt. 22/12/18	700	8220/2018-2019 dated 29/01/2019	700	SE(K)81/2019-20 Dtd 08/08/2019	Namshad	69740151	66334934	9	17.08.2019	16.05.2020	Applied up to 31.05.2021		Work in progress	90.00%	BC & Road marking work pending.First and Part bill submitted
3	Mananthavady	2018-19 Mananthavady LAC-Urgent RP works to Erumanothoor -Pambala - Kunhome road between km 0/000 to 10/500 in Wayanad District	600	GO(R) No. 1978/2018/PWD dt. 22/12/18	600	8855/2018-2019 dated 13-02-2019	600	SE(K)33/2019-20 Dtd 08/08/2019	T.T.Sunny	59959479	58113789	9	17.08.2019	16.05.2020	Applied up to 31.10.2021		Work in progress	32.00%	4 culvert completed and one culvert yet to start.road widening work under progress.
4	Mananthavady	2018-19-Mananthavady LAC-Providing BM and BC to Thontchal Pallidkal road between km 0/000 to 3/200 in Wayanad District RD/2018/10921	450	GO(R) No. 1978/2018/PWD dt. 22/12/18	450	8221/2018-2019 dated 19-01-2019	450	SE(K)05/2019-20 Dtd 09/09/2019	Shaji V J	42296693	40265461	6	16.09.2019	15.03.2020	15/06/2020	28/05/2020	Work Completed	100.00%	final bill submitted
5	Mananthavady	Improvements to Mananthavady Town roads	210	GO(R) No. 1978/2018/PWD dt. 22/12/18	210	142/2019-2020 dated 25/5/2019	210	SE(K)173/2019-20 Dtd 11/12/2019	Abdul Saibur	18733553	19477200	6	21.12.2019	20.06.2020	Applied for extension up to 31/04/2021		work in progress	60.00%	BM work completed.Ambedkar road concreting work pending.
6	Mananthavady	2018-19 Mananthavady LAC - Providing BM& BC and improvement to Anjampeedikka Puthussery Kanjirangad road bet km 0/000 to 5/200 in Wayanad District RD/2018/10849	600	GO(R) No. 1978/2018/PWD dt. 22/12/18	600	4979/2019-2020 dated 22.11.2019	600	SE(K) 57/2020-21. Dtd 08-09-2020	Abdul Raheem	53399137.42	56762473.00	8	14-09-2020	5/13/2021			work in progress	90.00%	RE submitted,side protection work culvert and drainage work completed, BM BC to be completing

7	Mananthavady	2018-19 Mananthavady LAC - Providing BM and BC to Manthavady Kandothuvayal Road between Km 10/200 to 14/300 in Wayanad District	465	GO(R) No. 1978/2018/PWD dt. 22/12/18	465	8809/2019 2019 dated 12/02/2019	465	SE(K) 85/2019-20, Dtd 08.08.2019	R.V. Joseph	45740341.37	44110942.00	6	13-Aug-2019	12-Feb-2020	12/31/2020	Work completed.	100%	Work completd Final bill submitted	
8	Mananthavady	2018-19 - Manathavady LAC - R P to Pallikkunnu Anjukunnu Road Bet km 0/000 to 5/330 In Wayanad District	200	GO(R) No. 1978/2018/PWD dt. 22/12/18	200	8587/2018-2019 dated 07/02/2019	200	SE(K) 64/2019-20, Dtd 12.07.2019	P.Joseph	19897826.00	17060330.00	6	18-Jul-2019	17-Feb-2020	15-02-2020	Work completed.	100%	Final bill submitted	
9	Mananthavady	2018-19 Manathavady LAC Providing Renewal BC to Karttikulam- Tholpetu road 0/000 to 15/300 in Wayanad District	541	GO(R) No. 1978/2018/PWD dt. 22/12/18	541	1854/2019-20 dated 09.09.2019	541	SE(K) 79/20-21, Dtd 01.10.2020	Shaji V	47436917.00	52075751.00	9	08-Oct-2020	07-Jul-2021		Work in progress	92.00%	work in progress. BM & BC WORK COMPLETED First & part bill submitted	
10	Mananthavady	Flood damage Works 2018-19 - Mananthavady LAC -Urgent side protection works and resurfacing to Mananthavady - Kalpetta road between KM 4/580 to 4/700 in Wayanad District.	110	GO(R) No. 1978/2018/PWD dt. 22/12/18		8275/2018-2019 did 01/02/2019	110	SE(K) 161/2018-2019 Dtd 08/08/03/2019	Santosh kumar KD	10942529	11288045.00	3	08.03.2019	07.06.2019	Applied upto 30.10.20	Work completed.	100%	Final bill submitted	
11	Mananthavady	Flood damage work 2018-19 - Mananthavady LAC -Urgent side protection works and resurfacing to Thalassery - Bavaly road at KM 60/050 in Wayanad District.	130	GO(R) No. 1978/2018/PWD dt. 22/12/18	130	8276/2018-2019 did 01/02/2019	128	SE(K) 139/2018-2019 Dtd 06/03/2019	Namshad A	12486032	12336648.00	3	15.03.2019	14.06.2019	30.12.2019	Work completed.	100%	Final bill submitted	
12	Mananthavady	Flood damage works 2018-19- Mananthavady LAC -Urgent side protection works and resurfacing to Thalassery - Bavaly road bet. km 74/700 to 74/900 in Wayanad District.	76	GO(R) No. 1978/2018/PWD dt. 22/12/18	76	8432/2018 2019 dated 05/02/2019	76	EE(W) 14/2019-20 Dated 06.07.2019	Santhosh kumar KU	7491079	7662077.00	25	05.03.2019	19.05.2019	Applied upto 04.12.2019	Work completed.	100%	Final bill submitted	
13	Mananthavady	Flood Damage 2018-19 Mananthavady LAC-Urgent side protection work and resurfacing to Begur Thirunelli road between km 6/650 & 6/750	100	GO(R) No. 1978/2018/PWD dt. 22/12/18	100	8546/2018-2019 dated 7/2/2019	100	EE(W) 14/2019-20 Dated 06.07.2019	Namshad A.	9995623	10391615.00	25				Forest Dept not permitting to work and hence could not start		Permission for substitution of the work requested	
14	Mananthavady	Flood damage works 2018-19- Mananthavady LAC Urgent side protection works and resurfacing to Begur Thirunelli road between Km 9/780 & 9/820 in Wayanad District	78	GO(R) No. 1978/2018/PWD dt. 22/12/18	78	8544/2018-2019 dated 07/02/2019	78	EE(W) 13/2019-20 Dated 06.07.2019	Namshad A	7706713	8013219.00	15 days	05.03.2019	19.05.2019	18.07.2019	Work completed.	100%	final bill not submitted	
15	Sulthan Batherly	Providing BM& BC S.Bathery- Noolpuzha road from km 0/000 to 10 /000 RD/2018/10694	970	GO(R) No. 1978/2018/PWD dt. 22/12/18	970	5095/2019-2020 dated 28.11.2019	970	SE(K) 4/2020-21 dt. 25.05.2020	K.T Manoj PWD contractor	8622114	94838289.00	18 months	05.06.2020	04.02.2021	31.03.2021	26.02.2021	work in Completed	100.00%	Final bill submitted

16	Sulthan Bathery	Providing BM& BC Meenangadi-Kumblery-Anabalavayal road between km 0/000 -6/375 RD/2018/11316	700	GO(R) No. No.1978/18/PWD dt. 22/12/2018	700	5718/2019-2020 dated 17.12.2019	700	SE(K)12/2020-21 dt. 10-06-2020	ULCC	67412069	66853276	9 months	18/05/2020	17/03/2021	Applied upto 30-04-2021	work in progress	95.00%	0	1st part bill submitted
17	Sulthan Bathery	Providing BM& BC Vaduvanchal-Kolagappara road km 0/000 to 4/100	500	GO(R) No. 1978/2018/PWD dt. 22/12/18	500	8223/2018-2019 dt. 29/1/19	500	SE(K)7/2019-20 dt. 23/07/2019	Best Construction S.Bathery	49999229	51248662	6 months	30/07/2020	1/29/2020	27/05/2020	Work completed	100%	0	Work completed.Final Bil submitted
18	Sulthan Bathery	Improvements by Providing CGPS to Thumattuchal-Karigalode-Pattad-Meppadi road b/w km 0/000-6/600	200	GO(R) No. 1978/2018/PWD dt. 22/12/18	200	8047/2018-2019 dt.22/01/19	200	SE(K)30/2018-19 Dt. 02.03.2019	Best Construction	19950358	17473389	6	11.03.2019	10.09.2019		Work completed	100%	0	
19	Kalpetta	Providing BM& BC in between Chainages 0/000 to 4/800 of Vengappally-Anoth-Puzhuthana Road in Wayanad District	500	GO(R) No. 1978/2018/PWD dt. 22/12/18	500	8683/2018-2019 dated 10.02.2019	500	SE(K)86/2019-20 Dt. 13.08.2019	Austin Kadamala	49360132	47278452	6	22.08.2019	21.02.2020	31.12.2020 approved	BM&BC completed	100%		BM&BC completed.final bill submitted
20	Kalpetta	Providing BM & BC in between chainages 0/000 to 2/600 of 10 Mile VT to Kavumannam road in Wayanad District	400	GO(R) No. 252/2019/PWD dated 19.02.2019	400	1676/2019-2020 dated 20.08.2019	400	SE(K)166/2019-20 dated 29.11.2019	Fayis	353099900	321612700	8	06.12.2019	05.08.2020	granted upto 30.04.2020, applied upto 31.12.2020	Work in progress	55%		concrete work completed
21	Kalpetta	Providing BM & BC in between chainages 0/000 to 4/400 of Chenalode-Mundakkutty-Cheriyamkolly road in Wayanad District	400	GO(R) No. 1978/2018/PWD, Dated 22.12.2018	400	8219/2018-2019 Dated 29.01.2019	400	SE(K)93/2019-20 Dt. 16.08.2019	M.M.Thomas	39634229	36655968	6	23.08.2019	22.02.2020	22.05.2020 31.12.2020	Completed	100%		Completed
22	Kalpetta	Providing CGPS to Chenalode-Ootupara road from 5/400 to 12/325	200	GO(R) No. 1978/2018/PWD dt. 22/12/18	200	8142/2018-19	200	SE(K)34/2019-20 Dt. 14.06.2019	P.V. Raphael	19523284	20991670	4	14.05.2019	13.10.2019	Applied up to 31.03.2020	Completed	100%		Completed
23	Kalpetta	Providing CGPS to Koppundikkal-Perul-Panankuzhy road from 0/000 to 3/100	100	GO(R) No. 1978/2018/PWD dt. 22/12/18	100	8503/2018-19, Dated 06/02/2019	100	SE(K)04/2019-20 dt. 07/06/19	Jabbar.T.K	9939837	8426553	3	03.05.2019	02.08.2019	Extension granted up to 31.01.2020	Completed	100%		concrete work completed

24		Kalpetta	Providing BM&BC to Calicut-Vythiri-Gudalur road from 78/150 to 97/150 in Wayanad District (working chainage from 84/050 to 97/070) RD/2018/3658	1400	GO(Rt) No. 1978/2018/PWD dt. 22/12/18 (Revised AS G O (Rt) No. 1515/2019/PWD, dated 26.12.2019)	1400	7109/2019-20 dt. 07.03.2020	1400	SE(K)56/2020-21 dated 08.09.2020	K.T. Manoj	124598843	133309372	8	14.09.2020	13.05.2021	Work in progress	55.00%		Culvert side protection ,drain work completed widening work in progress, 1st part bill submitted
BUDGET 2019-20																			
1	5054-04-337-99	S.Bathery	Improvements by Providing BM&BC B/w Km 0/000 to 3/000of Puzhoor - Cheeral road in wayanad district. RD/2019/3839	300	GO(Rt) No. 966/2019/PWD dt. 02/08/2019	300	6978/2019-20 Dated 22.11.2019	300	SE(K)189/2019-20 dt. 13.01.2020	K.T. Manoj	26687032	25886440	8	21/01/2020	9/20/2020	completed	100.00%	0	Final Bil submitted
2		S.Bathery	2019-2020 Improvements by Providing BM & BC to Ambalavayal-Chulliyode road between km 0/000 to 6/600 in Sulthan Bathery LAC.	500	GO(Rt) No. 146/2019/PC dt. 02.08.2019	500	1673/2020-21 dt. 24.7.20	500		Vincent VJ	45542020	40308938	8.00	10/9/2020	6/8/2021	work in progress	98.00%	0	
3	5054-04-337-99	Mananthavady	Providing BM & BC to Thalassery - Baveli road bet. Km 93/000 to 97/800 in Wayanad District. RD/2019/3356	335	GO(Rt) No. 966/2019/PWD dt. 02/08/2019	335	5094/2019-20, 28.11.2019	335	SE(K)50/2020-21 Dtd 03/09/2020	V D Divassia	29908403.00	32749846.00	6	11.09.20	10.03.2021 Applied extension up to 30.05.2021	work in progress	60.00%		BM & BC Completed
4		Kalpetta	Providing BM&BC to Karininty Pillookara - Maniyankude - Kalpetta Road from 3/200 to 7/400 in Kalpetta LAC in Wayanad District	300	G.O.(Rt) No.214/2020/PWD Dated:24/02/2020	300	101/2020-21, Dtd. 10.04.2020	300	SE(K)18/2020-21 Dtd 01.07.2020	K.M.Kunhikose	26684324	25954004	6	09.07.2020	08.01.2021	work in progress	90.00%		BM&BC work Completed road marking completed
BUDGET 2018-19																			
1		S.Bathery	Improvements by Providing BM&BC to S.Bathery Malavayal Ambukuthy Ambalavayal road b/w km 0/000 to 3/000	400	GO(Rt) No. 1842/2018/PWD dt. 27/11/18	400	8328/2018-2019 Dated 3.02.19	400	SE(K)14/2019-20 dt. 27/05/19	Hilltrack Construction Pvt.Ltd	39540441.00	38763885.00	6	3.08.2019	2/3/2020	work completed	100%	0	
2		Kalpetta	Providing BC to Vythiri - Tharuvanz Road in bet. Km 0/000 to 8/500 in Wayanad District.	400	GO(Rt) No. 1842/2018/PWD dt. 27/11/18	400	1424/2019-2020, Dated 23.07.2019	400	SE(K)181/2019-20 dt. 31/12/19	P.K.Girdharan	35609150	39169760	8	09.01.2020	08.09.2020	BM completed and BC completed	90%		BC completed, 2nd and part bill submitted, Revised As for reducing chainage not sanctioned yet
3		Kalpetta	Providing BM&BC to Pinangode-Kambalakkad Road bet Ch: 7/100 to 11/300	250	GO(Rt) No. 1842/2018/PWD dt. 27/11/18	250	8582/2018-2019, Dated 07.02.2019	250	SE(K)60/2019-20 dt. 08.07.2019	T.T. Sunny	4797335	24050214	6	18.07.2019	17.01.2019	Work in progress	95%		BC Completed ,shoulder concrete work in progress. Road safety work in progress

2	Mananthavady	Providing BM & BC to mananthavady - Kandothuvayal road 4/000 to 9/000 in Wayand district	300	GO(MS) No. 09/2018/PWD dt. 28/05/22 (revised GO(MS) No. 20/2018/PWD dt. 06.06/2018)	6644/2018-19 dated 01.11.2018	300	SE(K) 183/2018 - 19 dated 23/04/2019	V.D. Divassya	29732504	29732504	6	01.02.2019	31.07.2019	Granted upto 31.01.2020. Applied upto 15/07/2020	Work completed.	100.00%		Final Bill submitted
1	S. Bathery	Improvements Parakadavu Mandapallikunnu Chamappara Kolavally Marakadavu Perikallor Roads between km 3/500 to 7/00 in Wayanad District)	100	GO(MS) No. 20/2018/PWD dt. 06/06/18	5372/2018- 2019 dated 3/10/18	100	SE(K) 118/2018-19 dated. 14/11/18	Shaji V J	9998518	9663433	6	23/11/18	22/05/19	12/31/2019	RE submitted for approval from Govt.	95%	4678184	RE Submitted AS per G.O (RT) No.309/2021/PWD dtd 24/2/2021 AS was revised and nomenclature of the work was changed to Improvements Parakadavu Mandapallikunnu Chamappara Kolavally Marakadavu Perikallor Roads between km 4760 to 7600 in Wayanad District)
1		BUDGET WORK 2017-18	2400															
8	Mananthavady	Providing BM&BC to 6th Mile Kammana-Karintthrikkadav- Mananthavady Road bet Ch: 4/000 to 7/000 RD/2017/9429	400	GO(R) No. 1842/2018/PWD dt. 27/11/18	8317/2018- 2019 dated 29.01.2019	400	SE(K)112/2019- 20 Did 16/09/2019	Melduro	39989002	3861118	9	26.09.2019	25.06.2020	applied upto 31.12.20	Work completed	100.00%		Final bill submitted
7	Mananthavady	Providing BM&BC to Periya Kooram Road bet Ch: 12/000 to 15/270 RD/2018/10039	300	GO(R) No. 1842/2018/PWD dt. 27/11/18	1271/2019- 2020 dated 06.07.2019	300	SE(K)98/2019-20 Did 26/08/2019	T.T. Sunny	26580394.77	26314590	8	27.08.2019	26.04.2020	applied upto 30.06.21	Work in progress	95.00%		Bm.WideningCompleted
6	Mananthavady	Providing BM&BC to Panamaruni LPS, Neerattadi Road bet Ch: 2/000 to 5/600	300	GO(R) No. 1842/2018/PWD dt. 27/11/18	8896/2018- 2019 dated 17.2.2019	300	SE(K) 1107/2020-21, Did 28-01-2021	Austin Kadannala	29566328.27	31368858.00	6	02-Feb-2021	01-Aug-2021		work in progress.	60.00%		Bm & BC to be Completed
5	Mananthavady	Providing BM&BC to Mananthavady- Kandothuvayal Road bet Ch: 9/000 to 11/200(8/000 to 10/200)	200	GO(R) No. 1842/2018/PWD dt. 27/11/18	8736/2018- 2019 dated 11.07.2019	200	SE(K) 136/2019-20 Dt. 14.10.2019	V D Divassya	19704734.00	19133976.00	6	13-Aug-2019	12-Feb-2020	4/3/2020	work in progress.	98.00%		Work in Progress Road safety works are to be executed
4	Kolpeta	Providing BM&BC to Chennaiode-Mundakkutty-Cheriyamkully Road bet Ch: 8/950 to 9/450	150	GO(R) No. 1842/2018/PWD dt. 27/11/18	9478/2018- 2019 dated 01/09/2019	150	SE(K) 63/2019-20 Dt. 11.07.2019	K.V.Stadrik	14944350	14198527	6	20.07.2019	19.01.2020	applied up to 31.12.2020	Work in progress	70%		GSB completed

2	Mamanthavady	Improvements and providing BM and BC Nedumpvil-Mamanthavady road chainage 38/000 to 81/000 (portion from Ch.50/400 to 81/000 of Thalassery-Bavali road) Balance work.	1222	GC(R) No.1540/2011/PWD dt. 9.11.2011	2500	25/CE/2011-12/754 dt. 17/01/2012.	7500	SE(K)16/2017-18 dt. 02.06.2017	M/s. Paroque Constructions	122149707	133905656	9	09.05.2017	08.03.2018	30.04.18 6.30.08.2018 & 31.12.18 28.02.2018 & applied upto 30.11.2019	work stand still at site.	93.00%	1113760228	RE approved:Extension applied upto 31.12.2020
NABARD 2020-21																			
	Mamanthavady	NABARD RIDF XXVI Improvements to Kattikulam Panavally Appappara Aranappara Tholpetty road between Km. 13/000 and 18/000 in Thirunelly Grama Panchayath.	825.96	GOR(1785/2020/PWD dated Thiruvananthapuram 29-9-2020	825.96														Estimate submitted for TS
NABARD 2018-19																			
1	S Bathery	NABARD-RIDF-XXIV-Improvements and up gradation of Cheeyambam 56 Kappiset Vandikadav Road between chainage Km.0/000 to Km 8/600 in Sulthan Bathery LAC RD/2018/11783	700	G.O (RI) No.202/2019/PWD dated 11/02/19	700	SE/2019-2020 Dated 10.06.2019	700	SE(K)137/2019-20 dt. 14.10.2019	T.T.Sunny	61725793.09	60812383.00	9	21.10.2019	20.07.2020	applied up to 30.11.2020	Work completed	100%	34505870	Final bill submitted
2	Mamanthavady	NABARD-RIDF-XXIV-Improvements to Mamanthavady-Ambukuthi-Jessy-Pilakkavu-Pancharakolly road(ODR) between KM 0/000 TO 5/000 in Mamanthavady LAC RD/2018/11853	700	G.O (RI) No.202/2019/PWD dated 11/02/19	700	9773/2018-2019 dated 10/03/2019	700	SE(K)158/2019-20 dt. 15.11.2019	T.V.Hinoy	69305673.78	67996404.00	9	23.11.2019	22.08.2020	26/02/2021	Work Completed	100.00%	9369210	RE submitted
3	Mamanthavady	NABARD-RIDF-XXIV-Improvements to Kattikulam-Panavally-Appappara-Aranappara-Tholpetty road between Km 8/8000 to 13/800 in Thirunelly Panchayath in wayanad Dt (Working chainage between km 8/800 and 13/000) RD/2018/11852	500	G.O (RI) No.202/2019/PWD dated 11/02/19	500	1295/2019-2020.Dated 10.07.2019	500	SE(K)111/2019-20 dt. 16.09.2019	Namshad A	44393449.00	43549869.00	9	25-Sep-2019	24-Jun-2020	31-01-2021 applied up to 30/05/2021	Work in progress	95.00%	10907032	BM & B C work Completed,second & part bill submitted
4	Kalpetta	RIDF XXIV - Providing BM&BC to Koodothummal-Mecherl-Panamaram Road RD/2018/11835	500	G.O (RI) No.202/2019/PWD Dated 11.02.2019	500	1263/2019-2020.Dated 05.07.2019	500	SE(K)132/2019-20 Dated 10.10.2019	N.Abdul rafieek	44390136.2	41729182	9	19.10.2019	18.07.2020		completed	100%	13500811	
NABARD 2016-17																			

1		5054-4-337-94	Kalpetta	RIDE XXII - Improvements to Kavanandam-Marakkunnii-Bankkunnii road	600	GCRT No. 1609/2016/PWD dated.23.11.2016	600	4054/16-17 and 29.03.2017	600	SE(K)214/2017-1Bdt. 20.1.2017	Madathil Constructrups	59021042	48809010	12	27/11/2017	26/11/2018	31-05-2019	Work completed	100%	48819450	Final bili submitted PCR to submir
III			III	KIIFB Works 2017-18																	
1	Budget speech 2017-18		S Bathery	Improvement s and Upgradation of Kappist - Pulpally- Pakkom--Dasanakkara- Pappampally- Koyilteri road bet km 0/000 to 22/700	4075	Princ.G.O.(RC)No. 942/2017/PWD DTD 10/07/2017	3080														File handed over to KIIFB on 01.03.2021
2	Budget speech 2017-18		Kalpetta/ S Bathery	Providing BM and BC to Kakkavayal - Kolavayal- Kariambadi road bet Km 0/000 to 16/800 RD/2018/5778	1500	PWD015-1 B/APR- 2/2019HRFB Date: 07.09.2019	2847.40														File handed over to KIIFB on 01.03.2021
3	Budget speech 2017-18		S Bathery	Improvement s and Upgradation of Sulthan Bathery Cheranbadi road bet Km. 3/000 to 11/200 RD/2018/9952	3000	Principal As No.CO RT No. 942/2017 PWD 10/07/2017 28crore	3105														File handed over to KIIFB on 01.03.2021
4	Budget speech 2017-18		Mananthavady	KIIFB 2017-18. Mananthavady LAC improvements to Kaniyaram- Arattuthara Road bet. km. 0/000 to 10/450 in Wayanad district. RD/2018/3105	2000	Princ.G.(RC)No. 942/2017/PWD DTD 10/07/2017 20 crore	2000														File handed over to KIIFB on 01.03.2021
5	Budget speech 2017-18		Mananthavady	KIIFB 2017-18- Hill Highway in Wayanad District Ist Phase- I Kottiyoor - Boys Town road Km 2/500 to 6/270 and Boys town (43rd mile) Valad - Kunkichira road Km 8/300 to 19/100 and Mananthavady - Kalpetta road between Km 0/000 to 19/500 and Thalasseri - Bavgil road from Km 68/200 to 69/780, 70/390 to 77/790 and 78/010 to 81/000	12992	Princ.G.O.(RC)No. 942/2017/PWD DTD 10/07/2017 30 crore															File handed over to KIIFB on 01.03.2021

4	3	2	1	6
Budget speech - 16-17	Budget speech - 16-17	Budget speech - 16-17	Budget speech - 16-17	Budget speech - 2017-18
Kalpitta	Mananthavady	S.Bithery	Kalpitta	Kalpitta
Providing BM & BC to Kanyamburta-Meenangadi road Km 0/000 to 12/800 in Wayanad District PRICE ID RD/2016/8443	KIIFB- Providing BM&BC to Mananthavady Kalthakkal road between km 0/000 to 10/415 in Wayanad District PRICE ID RD/2016/6872	KIIFB Improvements & Upgradation of Ugenachal - Panamaram Road between Km 0/000 - 22/200 in Wayanad District.	Providing BM & BC to Kalpitta-Varamberta road Km 0/000 to 17/725 in Wayanad District	KIIFB 2017-18- IIII Highway II Phase-Kalpitta Constituency Pachilakkadu- Kalnatty - Kalpitta bypass- Meppadi - Chooralmala - Aranapuzha (Improvements to Mananthavady Kalpitta road from 24/600 to 30/800, Kalpitta bypass road from 0/000 to 3/800, Calicut-Vythiri- Gudallur road from Km 75/800 to 78/050 and Chooralmala - Aranapuzha road from 0/000 to 4/500 PRICE ID 2017/6680 .
2500	1000	2500	2000	9960
APR- 1/31/2018/KIIFB dated 16.03.2018	APR-1/255/2018/KIIFB Dated:14.03.2018	PWD004-132-PA-01 dated 11/06.2018	APR- 1/255/2018/KIIFB dated 14.03.2018	PWD013-13-PA-01 dated 30.05.2018
3899	4555	5440	5666	5778
KLT/2018- 19/2016/R443 dated 27-06-2018	MVD/2018-19/2016/6872 dtd 16.06/2018	7059/2018-19 . Dated 17/11/18	KLT/2018- 19/2016/6955 dated 28-06-2018	KLT/2018-19/2017/6680 dated 30-01-2019
3899	4550.30	5440	5666	5778
55/PWD 004- 327/PD/PMU- KRFB/2018-19 OTD 05.11.2018	61/PWD 004-131/PD/PMU- KRFB/2018-19 OTD 13.11.2018	01/PWD004-132/PD/PMU/KRFB/2018-19 OTD 28/05/19	50/PWD004- 102/PD/PMU- KRFB/2018-19 Dtd 24.10.2018	04/PWD0013-13/PD/PMU-KRFB/2019-20Dtd 20.06.2019
M/S. Malabar Tech	Eranad Engineering Enterprises, Contractors and Engineers, V.K.Trude Centre, Thirur Road, Down Hill, Malappuram.	R S Development Construction	M/S Kudruli Constructions	M/S. RS development
386899290.10	453740123.00	534568155.10	561595267.7	577800000
401035832.75	423002335.00	505579075.00	516327674.4	565395817.9
18	24	12	18	18
07.11.2018	22-Nov-2018	06.06.2019	31.10.2018	29.06.2019
06.05.2020	21-Nov-2020	05.06.2020	30.04.2020	28.12.2020
applied up to 31.12.2020.Sought upto 31.03.2021	Applied up to 30.04.2021	applied up to 05.12.2020	31.12.2020.Sought upto 30.04.2021	Sought upto 31.05.2021
Work in progress	Work in Progress	Work in progress	Work in progress	work in progress.
99%	55.00%	35%	86%	43%
317139712	63745551	8710385	191741725	32292510
Road Marking Completed. RE pending for approval at KIIFB.		work stopped according to stop memo	DDM completed upto 17/725.KSEB pole shifting to be completed	Drainage Work and GSB Work in progress on Calicut-Vythiri-Gudalur Road and Mananthavady-Kalpitta Road. Retaining wall work in progress on Kalpitta Bypass Road.utility shifting no fund released from KIIF B. 104 tree cutting auction yet to be approved

5	Budget speech - 16-17	Kalpctm	Providing BM & BC to Meppadi-Choorainala road Km 0/000 to 12/800 in Wayanad District PRICE ID RD/2017/3877	4096	APR-17/255/2018/KHFB dated 14.03.2018	4096	1686/2018-19 Dated 02.07.2018	4096	56/PWD 004-103/PD/PMU-KHFB/2018-19 Dated 05.11.2018	P.K.Sulphiker	404977484.63	392326318.62	18	09.11.2018	08.05.2020	applied up to 31.12.2020	DBM work in progress	50%	17797257	DBM work completed for 5.50 km, Retaining wall, culvert and drainage work in progress. Estates land not freely surrendered for road widening. Contractor is showing very slow progress in the available land. KSEB pole shifting to be completed	
6	Budget speech - 16-17	Mananthavady	KHFB-2016-17- Providing BM&BC bet.km.20/540 to 25/430 of Mananthavady Pakramthalam Road in Wayanad District. PRICE ID RD/2017/4006	1600	PWD/004-130/PA-01 dated 28.05.2018	1600	PDS/2018-19/2017/4006 DTD 05.01.19	1600	84/PWD 004-130/PD/PMU-KHFB/2018-19 Dated 05.03.2019	M/s ULCCS Ltd	158591339.70	17450474.00	12	08.03.2019	07.03.2020		work Completed	100%	91850209		
IV		IV	MLA ADS WORKS 2019-20																		
1		Mananthavady	MLA ADS 2019-20 Construction of culvert at ch:1/110 of Pathiyadam Moortorkolly road in Mananthavady Municipality	45	RD3/999/2020, Dated, 29/05/2020 of District Collector, Wayanad	45	RdInWYD/2020-2021/RD/2020/2548D dated:13-10-2020	45	EE(W)17/2020-21 Dated 31/12/2020	VJ Varkey	4017431	3647729	4				Work in progress	90%		culvert & Retaining wall work completed	
IV		IV	MLA ADS WORKS 2018-19																		
1		Mananthavady	MLA-ADF 2018-19 Taring work to palakuzhi-Kuzhivilam road bet km 0/950 to 1/710 in mananthavady constituency	20	RE 3/317/2019, Dated, 23/12/2019 of District Collector	20	7001/2019-2020 dtd 29-02-2020	20	EE(W)02/2020-21 Dated 21/05/2020	Devasabathu	1785.127	1782134/-	45 days	28.05.2020	11-07-2020	Extension applied upto 31-01-2021	Work completed	100.00%		Final bill submitted	
2		Mananthavady	Neelome Colony Road Taring work	50	RD 3/3414/2019, Dated, 12/12/2019 of District Collector	50	6682/2019-2020, dtd 31.01.2020	50	EE(W) 56/2019-20, Dtd 02.30.2020	Narshad	4435208.14	4220415.75	2 months 15 days	28.02.2020	13.05.2020	Extension applied upto 25.11.2020	Work completed.	100%		Final bill submitted	
			MLA ADS WORKS 2017-18																		
			MLA ADS WORKS 2016-17																		
1		S Bathery	LAC ADS 2016-17 :- Improvements to Gorunkunnu - Kaimarakolly road in Noolpuzha gramapanchayath in Sulthan Bathery Constituency	25	GO(RT) No. 1002/2017/LSGD Dated: 30-03-2017.	25	1679/2018-19 dtd 29/06/18	25	EE(W)46/2018-19, Dtd. 21/08/2018	Aji.T.Abraham	2339660	1978817		29.08.18	28.12.18		Work completed		1971283	Rectification to report	
2		S Bathery	LAC ADS 2016-17 :- Kuriehipatta - Velukolly - Mudavankara Kuruva road taring in Pulpaaly gramapanchayath in Sulthan Bathery Constituency	25	GO(RT) No. 584/2017/LSGD, Dated: 02-03-2017.	25	1739/2018-2019 dated 08/07/18	25	EE (W) 64/2018-19 dtd 5 /10/19	Siddik.K.V	2442205	2479729		11/10/18.	43375	31.03.2019		Work completed		2193446	Rectification to report

3		S Batherly	LAC ADS 2016-17:- Improvements to Andoor Kunippall Road in Ambalavayal Grama Panchayath in Wayanad District	24	3870/2017 dtd 30.11.2017	24	2857/2018-2019 Dated 21/08/18	24		T.T Sunny		2125604	3			19.01.2019	Work completed		2096449	Rectification to report	
V		V	DEPOSIT WORKS																		
1		S Batherly	Reformation works in Sulthan Batherly -Malavayal-Ambukuthy-Ambalavayal-Road-between km 3/500- 8/000 and Malavayal - Amniayippalam road between km 0/000-2/555, Sulthan batherly - Cherambadi road between km 0/800-1/500	27911000/-	GOIRT No.29/2020/PWD dt. Tmvd6.01.2020	27911000/-	7175/2019-20 dtd 11/03/2020	27911000/-	SE(K)19/2020-21 dtd 1/7/2020	Shaji.V.J	21431215	14306732	6	09/07/2020	1/7/2021	28.02.2021	work completed	100%		first part bill submitted.RE to approve	
2	8443-00-108-0-0-0	Kalpetta	Deposit work- 2017-18-Improvement and construction of Mangapady- Anapady road in Suganthagiri, Wayanad Dt.	111.85	957/17 Dated:20-06-2017	111.85	6587/2017-2018 Dated:26-03-2018	111.85	SE(K)104/2018-19, Dated 26.03.2018	Kunhi mohammed	9893881	7718085	6	15.11.2018	14.05.2019	Applied up to 31.10.2019	Work terminated at risk and cost. Balnce work estimate submitted for re-arrangements				Balance work arranged
3	8443-00-108-0-0-0	Kalpetta	Deposit work- 2017-18-Improvement and construction of Mangapady- Anapady road in Suganthagiri, Wayanad Dt.(rearranged work)	111.85	957/17 Dated:20-06-2017	111.85	6587/2017-2018 Dated:26-03-2018	111.85	SE(K)44/2020-21, Dated 17.08.2020	M. Abdul Raheque	9893881	8152545	6	18.08.2020	17.07.2021		Completed	100%		Road concrete completed.Final bill submitted	

ONE TIME MAINTENANCE OF Village Roads/LSGD/CORPORALTION ROADS

VI																				
1		S.Batherly	Improvements to road leading to Kottoor bridge between Ch: 0/000 and 1/400 of Menonmukku-Kottoor road in Ambalavayal Panchayath	100	Go(MS)No.59/2015/PWD Dated 03/07/2015	100														
2			Purtadu-Jyyampara-Karakkalli road in Ambalavayal Grama Panchayath	20	Go(MS)No.59/2015/PWD Dated 03/07/2015	20														
3			Kumballeri-Rattakundu road in Ambalavayal Grama Panchayath	10	Go(MS)No.59/2015/PWD Dated 03/07/2015	10														
										M.D.Abdulis	1268928	13958151	4	20-7-2016	19-11-2016	sought up to 31-12-2017	Retaining wall & Culvert concreting completed	85%		work heldup Recommended for terminating the work on 04.01.18