

**15 -ാം കേരള നിയമസഭ**

**10 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1098**

**31-01-2024 - ൽ മറുപടിയ്ക്ക്**

**ജലവിഭവ വകുപ്പ് കോണ്ടാട് മണ്ഡലത്തിൽ അനുവദിച്ച പദ്ധതികൾ**

ചോദ്യം		ഉത്തരം	
ശ്രീമതി ശാന്തകുമാരി കെ.		ശ്രീ. റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനു ശേഷം ജലവിഭവ വകുപ്പ് മുഖേന കോണ്ടാട് മണ്ഡലത്തിൽ അനുവദിച്ച പദ്ധതികൾ ഏതെല്ലാമെന്ന് വിശദമാക്കുമോ;	(എ)	ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനു ശേഷം ജലവിഭവ വകുപ്പ് മുഖേന കോണ്ടാട് മണ്ഡലത്തിൽ അനുവദിച്ച പദ്ധതികളുടെയും നിലവിലെ നിർമ്മാണ പുരോഗതിയുടെയും വിശദാംശം അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.
(ബി)	പ്രസ്തുത പ്രവൃത്തികളുടെ നിലവിലെ നിർമ്മാണ പുരോഗതി വിശദമാക്കുമോ?	(ബി)	ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനു ശേഷം ജലവിഭവ വകുപ്പ് മുഖേന കോണ്ടാട് മണ്ഡലത്തിൽ അനുവദിച്ച പദ്ധതികളുടെയും നിലവിലെ നിർമ്മാണ പുരോഗതിയുടെയും വിശദാംശം അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

**അനുബന്ധം**

**ജലസേചനവും ഭരണവും**

ക്രമ നം	പദ്ധതിയുടെ പേര്	സാമ്പത്തിക വർഷം	ഭരണാനുമതി തുക/എസ്റ്റിമേറ്റ് തുക (ലക്ഷത്തിൽ)	നിലവിലെ സ്ഥിതി
1	Side protection works to chenlhandu Edayikkal thodu at Edayikkal in Thachampara GP 2021-22	2021-22	25.00	പ്രവൃത്തി പൂർത്തീകരിച്ചു
2	RMF Side protection at Chooriyodu Side protection work to up stream right side of Chooriyodu check dam in Kanjirapuzha Grama Panchayath	2022-23	15.00	പ്രവൃത്തി പൂർത്തീകരിച്ചു
3	General – FD 2022-23 Side protection work to left bank of machamthodu in Thachampara GP in Palakkad District	2022-23	26.00	പ്രവൃത്തിയുടെ പൂർത്തീകരണ കാലാവധി 31/05/2024 ആണ്
4	Monsoon preparedness – Desiltation of Thuppanad river at Moonnekkar in Karimba GP	2023-24	3.40	പ്രവൃത്തി പൂർത്തീകരിച്ചു
5	Monsoon preparedness – Desiltation of Thuppanad river at Aneefamukku Moonnekkar in Karimba GP	2023-24	2.20	പ്രവൃത്തി പൂർത്തീകരിച്ചു
6	Monsoon preparedness – Desiltation of Thuppanad river at Karimba2 village in ward 3 in Karimba GP	2023-24	1.20	പ്രവൃത്തി പൂർത്തീകരിച്ചു
7	General Annual Maintenance 2023 -24 Annual Maintenance works to Poonchola canal diversion scheme in Kanjirapuzha GP	2023-24	1.40	പ്രവൃത്തി പൂർത്തീകരിച്ചു
8	General Annual Maintenance 2023 -24 Annual Maintenance works to pambanthodu canal diversion scheme in Kanjirapuzha GP	2023-24	1.13	പ്രവൃത്തി പൂർത്തീകരിച്ചു

**കേരള വാട്ടർ അതോറിറ്റി**

ക്രമ നമ്പർ	പഞ്ചായത്ത്	ഡിവിഷൻ	ഭരണാനുമതി ലഭിച്ചത്			കൊടുത്ത കണക്ഷനുകളുടെ എണ്ണം	നിലവിലെ സ്ഥിതി	ചെലവായ തുക ലക്ഷത്തിൽ '
			FHTCs	Amount in lakhs	Date			
1	കാഞ്ഞിരപ്പുഴ	പി.എച്ച് ഡിവിഷൻ, ഷൊർണ്ണൂർ	1600	201	21/08/2020	1599	പ്രവൃത്തി പൂർത്തീകരിച്ചു	75.4
2	കാഞ്ഞിരപ്പുഴ	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	4635	1640	24/12/2020	FHTC-1599 FHTC-442	62% പ്രവൃത്തി പൂർത്തീകരിച്ചു. 63 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 58 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു. പ്രവൃത്തി 31.03.2024 ൽ പൂർത്തീകരിക്കുന്നതാണ്.	474.71
				430.26	23-02-2022 (അധിക ഭരണാനുമതി)			
3	കരിമ്പ	പി.എച്ച് ഡിവിഷൻ, ഷൊർണ്ണൂർ	400	72.94	21/08/2020	435	പ്രവൃത്തി പൂർത്തീകരിച്ചു	59.02
			160	21	24/12/2020	177		16.1
4	കരിമ്പ	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	3701	3320	24/12/2020	HTC-261	ദേശീയപാത 966 ൽ പൊന്നംകോട് ബ്രിഡ്ജ് മുതൽ മൈലംപുളളി ജങ്ഷൻ (ചെയിനേജ് 111.60-123.6 കിലോ മീറ്റർ) പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിന്	4953.39

5	കോങ്ങാട്	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	10363	3320	24/12/2020	HTC-2282	<p>പി.ഡബ്ല്യൂ.ഡി- എൻ.എച്ച്. എൻ.എച്ച്.ൻറെ അനുമതി ലഭിക്കേണ്ടതുണ്ട്.</p> <p>എൻ.എച്ച്.എ.ഐ ആണ് അനുമതി ലഭിക്കേണ്ട അതോറിറ്റി എന്നു കാണിച്ച് അപേക്ഷ 27.07.2023 ന് തിരിച്ചയച്ചു. ഈ റോഡിൽ പൈപ്പ് ലൈൻ സ്ഥാപിച്ചാൽ മാത്രമേ കരിമ്പ, കോങ്ങാട്, മുണ്ടൂർ (ഭാഗികം) എന്നീ പഞ്ചായത്തുകളിലായി 17977 എണ്ണം ഗാർഹിക കണക്ഷൻ നൽകാൻ കഴിയുകയുള്ളൂ. 62% പ്രവൃത്തി പൂർത്തീകരിച്ചു. രണ്ട് പഞ്ചായത്തുകളിലുമായി 208 208 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിച്ചിട്ടുണ്ട്.</p>	
6	തച്ചമ്പാറ	പി.എച്ച് ഡിവിഷൻ, ഷൊർണൂർ	800	114.13	21/08/2020		പ്രവൃത്തി പൂർത്തീകരിച്ചു	110.41
7	തച്ചമ്പാറ	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	2735	1670	24/12/2020	FHTC-287	<p>പി.ഡബ്ല്യൂ.ഡി 1 റോഡിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിന് അനുമതി കിട്ടാനുണ്ട്. 31.03.2024 നകം പ്രവൃത്തി പൂർത്തീകരിക്കാനാണ് ലക്ഷ്യമിട്ടിരിക്കുന്നത് 48% പ്രവൃത്തി പൂർത്തീകരിച്ചു. 70 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 52 കിലോമീറ്റർ</p>	535.68
				209.52	23-02-2022 (അധിക ഭരണാനുമതി)	HTC-505		

							സ്ഥാപിച്ചുകഴിഞ്ഞു.	
8	കേരളശ്ശേരി	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	4140	2148	24/12/2020	-	01.08.2023 ന് പ്രവൃത്തിയുടെ എഗ്രിമെന്റ് വെച്ചിട്ടുണ്ട്. പൊതുമരാമത്ത് റോഡുകളിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിനുള്ള അനുമതി ലഭ്യമാക്കി പൈപ്പ് ലൈൻ സ്ഥാപിച്ച് 4140 എണ്ണം കുടിവെള്ള കണക്ഷൻ നൽകേണ്ടതുണ്ട്. 10% പ്രവൃത്തി പൂർത്തീകരിച്ചു. 31.05.2024 നകം പ്രവൃത്തി പൂർത്തീകരിക്കുന്നതാണ്.	
				493.85	23-02-2022 (അധിക ഭരണാനുമതി)			
9	മങ്കര	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	3700	2440	18/09/2021	FHTC-175 HTC - 2332	പി.ഡബ്ല്യു.ഡി 2 റോഡുകളിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിന് അനുമതി കിട്ടാനുണ്ട്. അനുമതി ലഭിച്ച റോഡുകളിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്ന പ്രവൃത്തി തുടരുന്നു. 31.03.2024 നകം പ്രവൃത്തി പൂർത്തീകരിക്കുന്നതാണ്. 104 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 94 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു. 50% പ്രവൃത്തി പൂർത്തീകരിച്ചു.	1128.53
10	മണ്ണൂർ	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	6719	2212	24/12/2020	FHTC-772 HTC-2812	പി.ഡബ്ല്യു.ഡി 2 റോഡുകളിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിന് അനുമതി കിട്ടാനുണ്ട്. അനുമതി ലഭിച്ച റോഡുകളിൽ നിലവിലെ ഒരു	835.57
				437.43	23-02-2022 (അധിക ഭരണാനുമതി)			

							മാസത്തിനകം പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്ന പ്രവൃത്തി പൂർത്തീകരണ ഗുണമേന്മയാണ്. 31.03.2024 നകം പ്രവൃത്തി പൂർത്തീകരിക്കുന്നതാണ്. 51%	
11	പറളി	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	6953	8691.98	13/05/2022	HTC-1811	13% പ്രവൃത്തി പൂർത്തീകരിച്ചു. ഇൻടേക്ക് വെൽ, പമ്പ് ഹൗസ്, റോ വാട്ടർ പമ്പിംഗ് മെയിൻ, ക്ലിയർ വാട്ടർ പമ്പിംഗ് മെയിൻ 4 എം.എൽ.ഡി ഡബ്ല്യു.ടി.പി 11 ലക്ഷം ടാങ്ക്, ട്രാൻസ്ഫോർമർ, വിതരണശൃംഖല സ്ഥാപിച്ച് 6953 എണ്ണം ഗാർഹിക കണക്ഷൻ നൽകൽ എന്നീ പ്രവൃത്തികൾ 31.05.2024 നകം പൂർത്തീകരിക്കാൻ ലക്ഷ്യമിട്ടിരിക്കുന്നു. 192 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 60 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു.	1345.02
12	കാരാകുറിശ്ശി	പി.എച്ച് ഡിവിഷൻ, ഷൊർണൂർ	1800	422.5	21/08/2020	1635	പ്രവൃത്തി തുടരുന്നു. പൂർത്തീകരണ തീയതി 31.03.2024	341.02

13	കാരാകുറിശ്ശി	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	2623	1160	24-12-2020	FHTC-1175 HTC-88	62 % പ്രവൃത്തി പൂർത്തീകരിച്ചു. 65.2 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 44.50 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു. ടപാതുമാരമത്ത് റോഡുകളിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിനുള്ള അനുമതി ലഭിച്ചിട്ടുണ്ട്. 31.03.2024 നകം പ്രവൃത്തി പൂർത്തീകരിക്കുന്നതാണ്.	570.4
				281.45	23-02-2022 (അധിക ഭരണാനുമതി)			

**ജലനിധി**

ജല ജീവൻ പദ്ധതിയിൽ ഉൾപ്പെടുത്തി നിലവിലുള്ള കുടിവെള്ള പദ്ധതികളിൽ നിന്നും പുതിയ കണക്ഷൻ കൊടുക്കുന്ന പദ്ധതി (Retrofitting) മകര കോണ്ടാട് പഞ്ചായത്തുകളിൽ നടപ്പിലാക്കിയിട്ടുണ്ട് . ജല ജീവൻ പദ്ധതിയിൽ ഉൾപ്പെടുത്തി നിലവിലുള്ള കുടിവെള്ള പദ്ധതികളിൽ നിന്നും പുതിയ കണക്ഷൻ കൊടുക്കുന്ന പദ്ധതിയിൽ (Retrofitting) മകര പഞ്ചായത്തിൽ 207 കണക്ഷനും കോണ്ടാട് പഞ്ചായത്തിൽ 47 കണക്ഷനും നൽകി പ്രവൃത്തി പൂർത്തീകരിച്ചു. ജലനിധി സുസ്ഥിരത പദ്ധതികളുടെ വിവരങ്ങൾ ചുവടെ ചേർക്കുന്നു.

ക്രമ നം.	ഗ്രാമ പഞ്ചായത്ത്	സ്കീമിന്റെ പേര്	നിലവിലെ സ്ഥിതി
<b>Plan Scheme 2022-23</b>			
1	പറളി	കിനാവല്ലൂർ വെസ്റ്റ് (Phase- 2)	പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല
2	പറളി	പാന്നംപാടം	പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല
<b>Plan Scheme 2023-24</b>			
1	പറളി	കുന്നശ്ശേരി	
2	പറളി	വലിയക്കാട്	

3	കോങ്ങാട്	അയ്യപ്പൻകുന്ന് മാണിക്കശ്ശേരി	ഭരണാനുമതി നൽകി സാങ്കേതികാനുമതി നൽകി ടെണ്ടർ നടപടികൾ സ്വീകരിച്ചു വരുന്നു.
4	കോങ്ങാട്	ജലപ്രിയ	
5	കോങ്ങാട്	ജനപ്രിയ	
6	കോങ്ങാട്	കുന്നത്തുകവലങ്ങിൽ	
7	കോങ്ങാട്	പുലരി തോണിക്കര	
8	കോങ്ങാട്	ശ്രദ്ധ 4 സെന്റ്	
9	കോങ്ങാട്	ത്രിവേണി കോരമുണ്ട	
10	കോങ്ങാട്	വരണ തോട്ടം	
11	കോങ്ങാട്	യുവജന ചെറായ	
12	കോങ്ങാട്	കിണർ സംരക്ഷണ പ്രവൃത്തികൾ 11 എണ്ണം	



**ഭൂജലവകുപ്പ്**

ക്രമ നം.	ജില്ല	പദ്ധതിയുടെ പേര്	നിയോജക മണ്ഡലം	പഞ്ചായത്ത്/മുനിസിപ്പാലിറ്റി/കോർപ്പറേഷൻ	പദ്ധതി	പദ്ധതിക്കായി ചെലവഴിച്ച തുക	പൂർത്തീകരിച്ച വർഷം
1	പാലക്കാട്	തച്ചംപാറ	കോങ്ങോട്	തച്ചംപാറ	ഹാന്റ് പമ്പ് റിപ്പയർ	80094	2018-19
2	പാലക്കാട്	കരിമ്പ	കോങ്ങോട്	കരിമ്പ	ഹാന്റ് പമ്പ് റിപ്പയർ	28155	2018-19
3	പാലക്കാട്	കോങ്ങോട് ടൗൺ, തോട്ടപ്പാലം, വാർഡ്-10, കോങ്ങോട്	കോങ്ങോട്	കോങ്ങോട്	FRW-പുനരുദ്ധാരണം	19143	2018-19
4	പാലക്കാട്	ഹോമിയോ ഡിസ്പെൻസറീ, മാങ്കര, മാങ്കരിശ്ശി	കോങ്ങോട്	മാങ്കര	ഡഗ് വെൽ റീച്ചാർജ്ജ്	90426	2022-23
5	പാലക്കാട്	കമ്മ്യൂണിറ്റി ഹാൾ, കാരകരിശ്ശി	കോങ്ങോട്	കാരകരിശ്ശി	റീച്ചാർജ്ജ് പിറ്റ്	122424	2022-23
6	പാലക്കാട്	ജി.എൽ.പി.എസ്, കല്ലൂർ	കോങ്ങോട്	മാങ്കര	റീച്ചാർജ്ജ് പിറ്റ്	136917	2022-23
7	പാലക്കാട്	എ.യു.പി.എസ് പേറടിക്കുന്ന്, ഒറ്റപ്പാലം	കോങ്ങോട്	മാന്യൂർ	റീച്ചാർജ്ജ് പിറ്റ്	156682	2022-23
8	പാലക്കാട്	മാങ്കര പ്രീ മെട്രിക് സ്കൂൾ, കോങ്ങോട്	കോങ്ങോട്	കോങ്ങോട്	മിനി കുടിവെള്ള പദ്ധതി	6,69,935	2022-23
9	പാലക്കാട്	മാങ്കര പ്രീ മെട്രിക് സ്കൂൾ, കോങ്ങോട്	കോങ്ങോട്	കോങ്ങോട്	മിനി കുടിവെള്ള പദ്ധതി		2022-23
10	പാലക്കാട്	മാങ്കര പ്രീ മെട്രിക് സ്കൂൾ, കോങ്ങോട്	കോങ്ങോട്	കോങ്ങോട്	ഫിൽറ്റർ യൂണിറ്റ്		2022-23

**ഐ.ഡി.ആർ.ബി**

1. കാഞ്ഞിരപ്പുഴയിൽ Fully Climatic സ്റ്റേഷനുകളിൽ നിന്നും ക്ലൈമറ്റ് ഡാറ്റ ശേഖരണം – Continuous Activity
2. കാഞ്ഞിരപ്പുഴ സ്റ്റേഷന്റെ വാർഷിക അറ്റകുറ്റ പണികൾ
3. Real Time Data Collection നു വേണ്ടി AWS ഉപകരണങ്ങൾ കാഞ്ഞിരപ്പുഴ Fully Climatic Station -ൽ സ്ഥാപിക്കൽ പ്രവർത്തനം പുരോഗമിക്കുന്നു.

കോങ്ങാട് മണ്ഡലത്തിൽ ഉൾപ്പെട്ടിട്ടുള്ള കാഞ്ഞിരപ്പുഴ ഡാമിലെ പ്രവൃത്തികൾ ചുവടെ ചേർക്കുന്നു.

ക്രമ നം.	വർഷം	ശീർഷകത്തിന്റെ പേര്	അനുവദിച്ച പ്രവൃത്തി	നിലവിലെ നിർമ്മാണ പുരോഗതി
1	2021-2022	4700-80-800-97-ഡാം സേഫ്റ്റി ഓർഗനൈസേഷൻ ആന്റ് ഡാം സേഫ്റ്റി മെഷേഴ്സ്	Urgent construction of drain including pit in front of gallery for smooth flow of water pumped out from the gallery എന്ന പ്രവൃത്തിക്കായി 4.8 ലക്ഷം രൂപ അനുവദിച്ചു.	പ്രവൃത്തി പൂർത്തീകരിച്ചു.
2	2022-2023	എ.)4701-80-800-70- ഡാം റീഹാബിലിറ്റേഷൻ ആന്റ് ഇംപ്രൂവ്മെന്റ് പ്രോജക്ട് ഘട്ടം 2 (DRIP Phase II)	മാർച്ച് 2021 ൽ ആരംഭിച്ച ഡാം റഹാബിലിറ്റേഷൻ ആന്റ് ഇംപ്രൂവ്മെന്റ് പ്രോജക്ട് ഘട്ടം 2 (DRIP Phase II) നു കീഴിൽ കാഞ്ഞിരപ്പുഴ ഡാമിന്റെ പുനരുദ്ധാരണ പ്രവൃത്തി 6.374 കോടി രൂപയ്ക്ക് അനുവദിച്ചു.	പ്രസ്തുത പ്രവൃത്തി 5.93 കോടി രൂപയ്ക്ക് കരാർ നൽകി സൈറ്റ് കൈമാറിയിട്ടുണ്ട്.

		ബി.) 4700-80-800-97- ഡാം സേഫ്റ്റി ഓർഗനൈസേഷൻ ആന്റ് ഡാം സേഫ്റ്റി മെഷ്യേഴ്സ്.	1. Reaming of formed drains in Kanjirappuzha Dam Gallery 2022-23 എന്ന പ്രവൃത്തിക്കായി 7.6 ലക്ഷം രൂപ അനുവദിച്ചു.  2. Providing footpath for sump pit in Gallery and Jungle clearance, silt removal from the Riprap area with Toe drains including painting of dam parapet etc. providing handrails to Dam top steps and fencing work for rain gauge station for the year 2022-23 General Civil work എന്ന പ്രവൃത്തിക്കായി 15.5 ലക്ഷം രൂപ അനുവദിച്ചു.	പ്രവൃത്തി പൂർത്തീകരിച്ചു.  പ്രവൃത്തി പൂർത്തീകരിച്ചു.
3	2023-2024	4700-80-800-97-ഡാം സേഫ്റ്റി ഓർഗനൈസേഷൻ ആന്റ് ഡാം സേഫ്റ്റി മെഷ്യേഴ്സ്	1. Supply and installation of new automated gallery pump and maintenance to Thampan sluice of Kanhirappuzha dam in Palakkad district General Mechanical Work എന്ന പ്രവൃത്തിക്കായി 8.5 ലക്ഷം രൂപ അനുവദിച്ചു.  2. Kanjirapuzha purchasing of 2 nos. of grass cutter for maintenance of earthen dam and premises എന്ന പ്രവൃത്തിയ്ക്കായി 58,410/- രൂപ അനുവദിച്ചു.  3. Kanjirapuzha Maintenance of gallery- Engaging labour for removing Calcination for the year 2023-24 എന്ന പ്രവൃത്തിയ്ക്കായി 1.42 ലക്ഷം രൂപ അനുവദിച്ചു.	പ്രവൃത്തിയ്ക്ക് 8.5 ലക്ഷം രൂപയുടെ ഭരണാനുമതി നൽകി.  പ്രവൃത്തിയുടെ ടെൻഡർ നടപടികൾ നടന്നു വരുന്നു.  1.42 ലക്ഷം രൂപയുടെ സാങ്കേതികാനുമതി നൽകി.

**പ്രോജക്ട് 1**

ക്രമ നമ്പർ	നിയോജക മണ്ഡലം	പ്രവൃത്തിയുടെ പേര്	തുക ലക്ഷത്തിൽ	നിലവിലെ സ്ഥിതി
<b>Kanhirappuzha</b>				
<b>2021-22</b>				
1	Kongad	KPIP - AM - Jungle clearance, desilting, removing of slipped earth, floating bodies and minor rectification works to RBMC in kanjirapuzha and Thenkara Panchayats 2021-2022	1	Work completed
2	Kongad	KPIP - AM - Jungle clearance, desilting, removing of slipped earth, floating bodies and minor rectification works to Chooriyode and Pallikurup distributories in kanjirapuzha Panchayat- 2021-22	1	Work completed
3	Kongad	KPIP - Monsoon Preparedness- Urgent rectification works to superpassage of RBMC at Ch:0/865 km at Varmamkode in Kanjirapuzha GP 2021-22	0.93	Work completed
4	Kongad	KPIP-Monsoon preparedness- Urgent Rectification to Damaged Canal bund at Alupuram Colony in Pallikurup Minor Distributory Ch. 0/600 to 1/1000 km 2021-22	1.31	Work completed
5	Kongad	KPIP - AM - Jungle clearance, desilting, removing of slipped earth in RBMC and Branch canals in kanjirapuzha and Thekara Panchayat- 2021-22	2.5	Work completed
6	Kongad	KPIP -AM- Removal of slipped earth floating boadies and minor repair works for ensuring smooth water distribution through LBMC from Ch: 2/500 km to 10/940 km and its distributories for the year 2021-22	2.50	Work completed
7	Kongad	KPIP-AM- Removal of slipped earth, floating bodies and minor repair works for ensuring smooth water distribution through LBMC from Ch:10/940 km to 23/000 km and its distributories for the year 2021-22	2.50	Work completed
8	Kongad	KPIP -AM- Repair works to No 7 distributory between Ch: 0/000 km and Ch: 0/200 Km for the year 2021-22.	3.00	Work completed

9	Kongad	KPIP-AM- Urgent Re-construction of collapsed wall with gate at Kalladikode Irrigation campus 2021-22	5.00	Work completed
10	Kongad	KPIP-Urgent rectification of UT at Ch:4/800 km of KPIP-LBMC in Thachampara Gramapanchayath for the year 2021-22	16.10	Work completed
11	Kongad	KPIP-AM- Removal of excess earth between 19/000km and 19/200 km of LBMC for the year 2021-22	1.20	Work completed
12	Kongad	KPIP-AM- Removal of excess earth between 20/700km and 21/000 km of LBMC for the year 2021-22	1.20	Work completed
13	Kongad	KPIP-AM- Silt removal in Pombra distributary and right tail end of Pombra distributary for the year 2021-2022	1.10	Work completed
14	Kongad	KPIP-AM- Silt removal between Ch: 5/400 to 5/700 km and ch:7/000 to 7/500 km of LBMC for the year 2021-2022	1.10	Work completed
15	Kongad	KPIP - AM - Upkeeping of masonry dam,turfing, control room and dam premises ,jungle clearance including maintenance of pump, pipe line etc for the year 2021-22	6	completed
16	Kongad	KPIP - AM - maintenance and upkeeping of masonry dam and gallery including pump operator for gallery for the year 2021-22	4	completed
17	Kongad	KPIP-AM-Providing security measures for dam and its premises for the year 2021-22.	6.5	completed
18	Kongad	KPIP -Maintenance and Repair to Dam and Head works-Engaging labour for shutter operation,helpers,electrical and mechanical work on spillway and canal for the year 2021-2022	4.25	completed
19	Kongad	KPIP-AM -2021-2022 Construction of side protection wall at D/S side of Pichalamunda causway at Left bank of Kanhirapuzha in Thachampara Grama Panchayath	38	completed
20	Kongad	KPIP - AM - Overhauling of spillway shutters,hoisting mechanism and operating mechanism of other shutters of KanhirapuzhaDam of the year 2021-22	1	completed
21	Kongad	KPIP - AM - Jungle clearance, desilting, removing of slipped earth, floating bodies and minor rectification works to LBMC from ch: 0/000 to ch: 2/500KM&THAMPAN canal for ensuring smooth water distribution for the year 2021-22	0.25	completed

22	Kongad	KPIP -Monsoon Preparedness Levelling Up Debris And Sand/Silt/Debris Accumulated Along Kanhirapuzha River - D/S Of Pichalamunda Causeway To Chooriyod for smooth flow of flood water at Kanhirapuzha Grama Panchayath In Palakkad District	4	completed
23	Kongad	KPIP- Dam Safety 2021-22 - Urgent construction of drain including pit in front of gallery for smooth flow of water pumped out from the gallery	5	completed
24	Kongad	KPIP-Dam safety-installation of siron/emergency alarm in Kanhirapuzha dam electrification	2.9	completed
<b>2022-23</b>				
1	Kongad	KPIP-AM-Jungle clearance desilting Removing of slipped earth , floating bodies and minor rectification works to RBMC in Kanhirapuzha and Thenkara Panchayaths for the year 2022-23	1	Work completed
2	Kongad	KPIP-AM-Jungle clearance desilting Removing of slipped earth , floating bodies and minor rectification works to Pallikurup and Chooriyode distributary in Kanhirapuzha Grama Panchayath for the year 2022-23	1	Work completed
3	Kongad	KPIP-AM-Removal of slipped earth, floating bodies and minor repair works and demolishing and dismantling of super passage at ch: 3/800km of LBMC for ensuring smooth water distribution through LBMC from Ch:2/500 to 10/940 km and its distributaries for the year 2022-23	3.00	Work completed
4	Kongad	KPIP-AM- Removal of slipped earth, floating bodies and minor repair works for ensuring smooth water distribution through LBMC from Ch:10/940 km to 23/000 km and its distributaries for the year 2022-23	3.00	Work completed
5	Kongad	KPIP-AM- Rectification works to Thachampara tail end distributary between ch:0/250km and 0/650km for the year 2022-23	10.00	Work completed
6	Kongad	KPIP-AM- Rectification works of Jeep shed at Kalladikode Irrigation colony for the year 2022-23	1.50	Work completed
7	Kongad	KPIP-AM- Repair works for roofs of E' type Quarters (E1 &E2) at Kalladikode Irrigation colony for the year 2022-23	2.50	Work completed

8	Kongad	KPIP-Monsoon preparedness – Removal of excess earth between Ch:1/500 to 1/600 km of Karakurissi distributary for the year 2022-23	0.50	Work completed
9	Kongad	KPIP-Monsoon preparedness –Urgent side protection of the U T at Ch:7/850 km of LBMC for the year 2022-23	1.30	Work completed
10	Kongad	KPIP-Monsoon Preparedness-Urgent repair of UT at ch:2/550km of LBMC for the year 2022-23	1.00	Work completed
11	Kongad	KPIP-AM- Jungle clearance and silt removal between ch: 2/500 km and 10/940km of LBMC for the year 2022-23	3.50	Work completed
12	Kongad	KPIP-AM-Maintenance and upkeeping of masonry Dam and gallery including pump operator for gallery for the year 2022-23	5	completed
13	Kongad	KPIP-AM- Upkeeping of masonry Dam,turfing,control room and Dam premises jungle clearance including maintenance pump,pump line etc for the year 2022-23	6.4	completed
14	Kongad	KPIP-Engaging labour for shutter operation,helpers,electrical and mechanical work on spillway and canal for the year 2022-23	4.6	completed
15	Kongad	KPIP-AM-Providing security measures for Dam and its premisesfor the year 2022-23	7	completed
16	Kongad	GENERAL-KPIP-Dam safety-Reaming of formed drains in Kanhirapuzha dam gallery 2022-23- General Civil Work	7.6	completed
17	Kongad	GENERAL-KPIP-Dam safety- Providing foot path for sump pit in Gallery and Jungle clearance, silt removal from the Rip-rap area with Toe drains including painting of dam parapet etc, providing hand rails to Dam top steps and fencing work for rain gauge station- for the year 2022-23- General civil work.	15.5	completed
<b>2023-24</b>				
1	Kongad	KPIP-AM- Jungle clearance, desilting Removing of slipped earth, floating bodies and minor rectification works to RBMC for the year 2023-24.	4	Work in progress
2	Kongad	GENERAL-KPIP Section 1/3 - AM- for the year 2023-2024 - Urgent rectification works to Pallikurupp distributary from ch: 0/900 km to 1/000 km at Vaniyampara in Kanhirapuzha GP. - General Civil Work	3	Work Completed

3	Kongad	KPIP-AM-Jungle clearance desilting removing of slipped earth floating bodies and minor rectification works to Pallikurup and Chooriyode distributory for the year 2023-24	5.58	Work in progress
4	Kongad	KPIP-NABARD-Rectification works to Pallikurup distributory from ch: 1/900 to 2/665 km at Mangod in Karakurussi GP 2022-23	5.6	Site handover
5	Kongad	KPIP-AM- Upkeeping of masonry dam, turfing, control room and dam premises, jungle clearance including maintenance, pump, pump line etc. for the year 2023-24.	6	20%
6	Kongad	KPIP-AM- Maintenance and upkeeping of Masonry Dam and Gallery including pump operator - for Gallery for the year 2023-24. - General Civil Work.	4.6	20%
7	Kongad	KPIP-AM- Providing security measures for Dam and its premises - for the year 2023-24. - General Civil Work.	6.92	20%
8	Kongad	KPIP- Engaging labour for shutter operation, helpers electrical and mechanical work on spillway and canal - for the year 2023-24. - General Civil Work.	3	20%
9	Kongad	KPIP-AM- Clearing jungle and desilting of LBMC from ch: 0/000 km to 2/500 km.	1	90%
10	Kongad	KPIP-AM- Clearing jungle desilting of Thampan canal from Ch: 0/000 km to Tail end.	0.5	50%
11	Kongad	NABARD-KPIP-Rectification works at various locations of LBMC canal -from ch. 0/000km to 2/500km-2023-24-General Civil Work	90	not yet started(Agreement Executed)
12	Kongad	DRIP Phase II-Rehabilitation & improvements of basic facilities of kanhirapuzha dam ,Providing additional facilities to existing control room, turfing on D/S of dam, construction of horizontal and vertical chute drains, providing stilling pool,surveying periphery of water spread area, investigation works for bridge and watch tower	605	not yet started
13	Kongad	KPIP - AM - Clearing jungle, silt removal and minor rectification works of LBMC between Ch:10/940 km and 23/000 km for the year 2023-24	7.00	completed
14	Kongad	KPIP-AM- Clearing jungle, silt removal and minor rectification works for all distributories offtaking from LBMC between Ch: 10/940 km and 23/000 km for the year 2023-24	3.50	completed



15	Kongad	KPIP - AM - Water distribution works through LBMC between Ch:10/940 km and 23/000 km and its distributories for the year 2023-24	3.50	work not started
16	Kongad	KPIP - AM - Water distribution works through LBMC between Ch:2/500 km and 10/940 km and its distributories for the year 2023-24	3.00	50% Completed
17	Kongad	KPIP - AM - Clearing jungle, silt removal, minor rectification works and demolishing of damaged SP at Ch: 4/400 km of LBMC between Ch:2/500 km and 10/940 km for the year 2023-24	8.00	Work in progress 90% completed
18	Kongad	KPIP-Monsoon preparedness -Urgent works between LBMC Ch:2/500 km to 10/940 km and its distributories during monsoon period for the year 2023-24-	0.70	Completed
19	Kongad	KPIP-Monsoon Preparedness-Emergency works between ch: 10/940km and ch:23/000km and its distributaries during monsoon for the year 2023-24	0.65	
20	Kongad	NABARD-Nabard -2024-KPIP-New lining works ,silt removal and jungle clearance between Ch: 8/000 km and 9/000 km of LBMC for the year 2023-24-General civil work	99.03	not yet started (Letter of Acceptance given)
21	Kongad	NABARD-KPIP-New lining works and jungle clearance between Ch: 12/700 km and 12/800 km of LBMC for the year 2023-24 Work	61.62	not yet started(Letter of Acceptance given)
22	Kongad	NABARD-KPIP-New lining works and silt removal between ch:12/950km and 13/200km of LBMC for the year 2023-24-Work	51.6	not yet started (Letter of Acceptance given)
<b>Malampuzha</b>				
<b>2021-22</b>				
1	Kongad	MP-RBC-modernization of cada fieldchannel- urgent rectification worksto the field channel b/w ch: 0/000 km to 0/700km offtakeatch:5/450km of pathirippala branch canal	3.00	Completed
2	Kongad	MP-RBC-modernization of cada field channel- urgent rectification works to the tail end field channel of mannur md b/w ch:0/600 km to 0/900 km	3.00	Completed
3	Kongad	MP - RBC – Modernization of CADA field channel – Urgent rectification works to the tail end fieldchannel (Left direction of right diverted field channel) of Thenur Branch Canal b/w Ch: 0/350Km to 0/600 Km	5	Completed

		including fixing of net inside the fieldchannel		
4	Kongad	MP-RBC-ModernizationofCADAfieldchannel- Urgent rectification works to the field channel,including construction of culvert between Ch: 0/100 Km to 0/600 Km of tail end field channel of Mankurussi branch canal	5	Completed
5	Kongad	MP-RBC-AM-Engaging Man mazdoor for cutting trees posing danger on an emergency basis in RB Main canal between Ch: 20/000 Km to 32/000 Km its branches, distributaries and field channels for the year 2021-2022	2	Completed
6	Kongad	MP-RBC-Annual maintenance -Removal of all obstructions and providing arrangements forensuring smooth water distribution and duringmonsoon in RB Main canal between ch: 20/000 Km to 32/000 Km, its branches, distributaries and field channelsfortheyear2021-22	4.00	Completed
7	Kongad	MP-RBC-Annual Maintenance - Urgent desilting, removal of vegetation, vegetative materials from RB main canal between Ch: 26/000 Km to 29/000 Km	3.00	Completed
8	Kongad	MP-RBC-Annual Maintenance -Urgent desilting, removal of egetation, vegetative materials from RB main canal between Ch: 20/000 Kmto26Km	4.50	Completed
9	Kongad	MP-RBC-Annual Maintenance of Mannur MD b/w Ch: 0/485 Km to 0/600 Km (Minor Distributory of Pathirippala Branch Canal)	1.50	Completed
10	Kongad	MP-RBC-Annual maintenance – Urgent desilting, removal of vegetation, vegetative materials from RB main canal between Ch: 29/000 Km to32/000Km	3.00	Completed
11	Kongad	MP-RBC-Modernization of CADA field channel - Urgent rectification works to the field channel between Ch: 0/150 Km to 0/500 Km offtake at Ch:4/700 Km of Pathirippala Branch Canal	4.00	Completed
12	Kongad	MP-RBC-Urgent rectification works to the Pathirippala Branch Canal	2.00	Completed
13	Kongad	MP-RBC-Urgent rectification works to the Thenur Branch Canal between Ch: 3/500 Km to 4/000 Km	1.50	Completed
14	Kongad	MP-RBC-Urgent rectification works to the Mankara Branch Canal	2.00	Completed
15	Kongad	MP-RBC-Urgent rectification works to the Kinavallur Branch canal between Ch: 0/000 Km to 0/600 Km	0.50	Completed

16	Kongad	MP-RBC-Urgent rectification works to the Mankurussi branch canal	1.50	Completed
17	Kongad	MP-RBC—Urgent construction of 2 sluice b/w Ch: 5/416 Km to 5/600 Km of Mankara Branch Canal	2.50	Completed
18	Kongad	MP-RBC-Urgent construction of 2sluiceandside protection, foot bridge handrails b/w Ch: 4/008 Km to 4/220 Km of Pathiripala BranchCanal	3.50	Completed
19	Kongad	SDRF-MP-RBC-Urgent rectification work to the Pathiripala Branch Canal between Ch.3/042 km to 3/086km	7.40	Completed
20	Kongad	MP - RBC - Emergency Works - Urgent desilting work between Ch. 0/700 km to 1/500 km of Thenur branch canal	0.75	Completed
21	Kongad	SDRF-MP-RBC-Urgent side protection work withRR masonry b/w Ch.3/775 km to 3/800 km of Pathiripala Branch Canal	3.50	Completed
22	Kongad	SDRF-MP-RBC-Urgent construction of rain water drain to UT at Ch. 25/630 km, including construction of side protection wall and maintenance work inbetween Ch.25/630 kmto25/675kmofRBMC	9.00	Completed
23	Kongad	MP-RBC-Urgent construction of side protection wall b/w ch. 20/300 km to 20/360 km ofRB main canal	4.60	Completed
24	Kongad	SDRF-MP-RBC-Urgent rectification works to the Mannur MD B/W Ch. 0/350 km to 0/386 km	8.10	Completed
25	Kongad	MP-RBC-AP-2021-22 –Annual Maintenance-Urgent renovation works to the Mannur MD between Ch:0/302 km to 0/350 km	17.00	Completed
<b>2022-23</b>				
1	Kongad	MP-RBC-Urgent Rectification works to the Mannur MD startingatCh:3./443KmofofPathirippalaBranch Canal (II Phase)	9.60	Completed
2	Kongad	MP-RBC- AP 2022-23- Urgent replacing ofbroken sluice pipes at Ch. 28/070 km and 28/570 km of RB Main Canal	1.00	Completed
3	Kongad	MP-RBC- AP 2022-23- Urgent repair of sluices at Ch. 5/233 km of Pathirippala Branch Canal (Difficult to operate)	1.00	Completed
4	Kongad	MP-RBC- AP 2022-23- Urgent repair of sluice shutter of surplus at Parayankadu at Ch. 2/000 km of Mankara Branch Canal(Difficult to operate)	1.00	Completed

5	Kongad	MP-RBC-AP-2022-23-AM-Urgent desilting and removal of vegetative materials from RB Main Canal between Ch.20/000 km to 26/000 km including first crop period	5.60	Completed
6	Kongad	MP-RBC-AP-2022-23-AM-Urgent desilting and removal of vegetative materials from RB Main Canal between Ch.26/000 km to 29/000 km including first crop period	3.75	Completed
7	Kongad	MP-RBC-AP-2022-23-AM-Urgent desilting and removal of vegetative materials from RB Main Canal between Ch. 29/000 km to 32/000 km including first crop period	3.75	Completed
8	Kongad	MP-RBC-AP-2022-23-Engaging man mazdoor for cutting trees posing danger on an emergency basis in RB main canal between ch.20/000 km to 32/000 km, its branches, distributaries and field channels and clearing jungle inside Malampuzha Canal section Office	3.00	Completed
9	Kongad	MP-RBC-AP-2022-23-Removal of all obstructions and providing arrangements for ensuring smooth water distribution and during Monsoon in RB main canal between ch.20/000 km to 32/000 km, its field channels and Kinavallur, Thenur, Mankurussi Branches and its field channels including first crop period	1.50	Completed
10	Kongad	MP-RBC-AP-2022-23-Removal of all obstructions and providing arrangements for ensuring smooth water distribution and during Monsoon in Mankara, Pathirippala, Palappuram Branch canals and its distributaries and its field channels including first crop period	3.50	Completed
11	Kongad	MP-RBC-Modernization of CADA field channel - Urgent rectification works to the field channel in b/w Ch. 0/500 km to 0/800 km offtake at Ch. 4/700 km of Pathirippala Branch Canal	10.50	Completed
12	Kongad	MP-RBC-Modernization of CADA field channel - Urgent rectification works to the field channel in b/w Ch. 0/100 km to 0/250 km offtake at Ch. 2/300 km of Mankurussi Branch Canal.	5.50	Completed
13	Kongad	MP-RBC-Modernization of CADA field channel - Urgent rectification works to the field channel in b/w Ch. 0/000 km to 0/350 km offtake at Ch. 2/853 km of Mankara Branch Canal	15.50	Completed
14	Kongad	MP-RBC-Modernization of CADA field channel - Urgent rectification works to the field channel in b/w Ch. 0/150 km to 0/200 km offtake at Ch. 22/400 km of RB Main Canal.	2.00	Completed

15	Kongad	Urgent desilting and removal of vegetative materials from Mankara branch canal, Pathirippala branch canal and Palappuram branch canal including first crop period	16.20	Completed
16	Kongad	DEPOSIT-MP-RBC-Annual Maintenance2022-23-Urgent desi- lting and removal of vegetative materials from Kinavallur branch canal including first crop period- General Civil Work	1.10	Completed
17	Kongad	DEPOSIT - MP - RBC - Annual Maintenance 2022 – 23 - Urgent desilting and removal of vegetative materials from Mankurussi branch canal including first crop period-General Civil Work	1.40	Completed
18	Kongad	DEPOSIT - MP - RBC - Annual Maintenance 2022 – 23 - Urgent desilting and removal of vegetative materials from Thenur branch canal including first crop period-General Civil Work	3.35	Completed
19	Kongad	MP-RBC-Urgent desilting and removal of vegetative materials from Mankara branch canal, Pathirippala branch canal and Palappuram branch canal including firstcrop period	16.20	Completed

#### 2023-2024 Financial Year

1	Kongad	MP-RBC-AP-2023-24-AM-Urgent desilting and removal of vegetative materials from RB Main Canal between Ch.20/000 km to 26/000 km including first crop period	5.00	2 <sup>nd</sup> crop completed 1 <sup>st</sup> crop not started
2	Kongad	MP-RBC-AP-2023-24-AM-Urgent desilting and removal of vegetative materials from RB Main Canal between Ch.26/000 km to 29/000 km including first crop period	3.30	2 <sup>nd</sup> crop completed 1 <sup>st</sup> crop not started
3	Kongad	MP-RBC-AP-2023-24-AM-Urgent desilting and removal of vegetative materials from RB Main Canal between Ch. 29/000 km to 32/000 km including first crop period	3.30	2 <sup>nd</sup> crop completed 1 <sup>st</sup> crop not started
4	Kongad	MP-RBC-AP-2023-24-AM-Urgent desilting and removal of vegetative materials from Kinavallur Branch canal including first crop period	1.00	2 <sup>nd</sup> crop completed 1 <sup>st</sup> crop not started
5	Kongad	MP-RBC-AP-2023-24-AM-Urgent desilting and removal of vegetative materials from Thenur Branch canal including first crop period	3.40	2 <sup>nd</sup> crop completed 1 <sup>st</sup> crop not started
6	Kongad	MP-RBC-AP-2023-24-AM-Urgent desilting and removal of vegetative materials from Mankurussi Branch canal including first crop period	2.85	2 <sup>nd</sup> crop completed 1 <sup>st</sup> crop not started
7	Kongad	MP-RBC-AP-2023-24-AM-Urgent desilting and removal of vegetative materials from Mankara Branch canal including first crop period	5.50	2 <sup>nd</sup> crop completed 1 <sup>st</sup> crop not

				started
8	Kongad	MP-RBC-AP-2023-24-AM-Urgent desilting and removal of vegetative materials from Pathirippala Branch canal including first crop period	4.45	2 <sup>nd</sup> crop completed 1 <sup>st</sup> crop not started
9	Kongad	MP-RBC-AP-2023-24-Urgent rectification and construction of side wall in Mankara branch canal between ch.5/900 to 6/000 km	2.00	Completed
10	Kongad	MP-RBC-AP-2023-24-Urgent rectification of Thenur branch canal and fixation of iron grill between ch.2/000 to 2/100km.	1.00	
11	Kongad	MP-RBC-AP-2023-24-Engaging man mazdoor for cutting trees posing danger on an emergency basis in RB main canal between ch.20/000km to 32/000km, its branches, distributaries and field channels and clearing jungle inside Malampuzha Canal section Office	3.00	Ongoing
12	Kongad	MP-RBC-AP-2023-24-Removal of all obstructions and providing arrangements for ensuring smooth water distribution and during Monsoon in RB main canal between ch.20/000 km to 32/000 km, its field channels and Kinavallur, Thenur, Mankurussi Branches and its field channels including first crop period	1.50	Ongoing
13	Kongad	MP-RBC-AP-2023-24-Removal of all obstructions and providing arrangements for ensuring smooth water distribution and during Monsoon in Mankara, Pathirippala, Palappuram Branch canals and its distributaries and its field channels including first crop period	3.50	Ongoing
14	Kongad	MP-RBC-Modernization of CADA field channel-Urgent rectification works to the field channel in b/w Ch.0/000 km to 0/100km offtake at Ch.0/031km of Pathirippala Branch Canal	6.00	Completed
15	Kongad	MP-RBC-Modernization of CADA field channel-Urgent rectification works to the field channel in b/w Ch.0/450 km to 0/520 km offtake at Ch.2/300 km of Mankurussi Branch Canal	4.00	Work awarded not starting
16	Kongad	MP-RBC-Modernization of CADA field channel-Urgent rectification works to the field channel in b/w Ch.0/300 km to 0/400 km offtake at Ch.5/029 km of Mankara Branch Canal	3.50	Completed

**അനുബന്ധം**

**ജലസേചനവും ഭരണവും**

ക്രമ നം	പദ്ധതിയുടെ പേര്	സാമ്പത്തിക വർഷം	ഭരണാനുമതി തുക/എസ്റ്റിമേറ്റ് തുക (ലക്ഷത്തിൽ)	നിലവിലെ സ്ഥിതി
1	Side protection works to chenlhandu Edayikkal thodu at Edayikkal in Thachampara GP 2021-22	2021-22	25.00	പ്രവൃത്തി പൂർത്തീകരിച്ചു
2	RMF Side protection at Chooriyodu Side protection work to up stream right side of Chooriyodu check dam in Kanjirapuzha Grama Panchayath	2022-23	15.00	പ്രവൃത്തി പൂർത്തീകരിച്ചു
3	General – FD 2022-23 Side protection work to left bank of machamthodu in Thachampara GP in Palakkad District	2022-23	26.00	പ്രവൃത്തിയുടെ പൂർത്തീകരണ കാലാവധി 31/05/2024 ആണ്
4	Monsoon preparedness – Desiltation of Thuppanad river at Moonnekkar in Karimba GP	2023-24	3.40	പ്രവൃത്തി പൂർത്തീകരിച്ചു
5	Monsoon preparedness – Desiltation of Thuppanad river at Aneefamukku Moonnekkar in Karimba GP	2023-24	2.20	പ്രവൃത്തി പൂർത്തീകരിച്ചു
6	Monsoon preparedness – Desiltation of Thuppanad river at Karimba2 village in ward 3 in Karimba GP	2023-24	1.20	പ്രവൃത്തി പൂർത്തീകരിച്ചു
7	General Annual Maintenance 2023 -24 Annual Maintenance works to Poonchola canal diversion scheme in Kanjirapuzha GP	2023-24	1.40	പ്രവൃത്തി പൂർത്തീകരിച്ചു
8	General Annual Maintenance 2023 -24 Annual Maintenance works to pambanthodu canal diversion scheme in Kanjirapuzha GP	2023-24	1.13	പ്രവൃത്തി പൂർത്തീകരിച്ചു

**കേരള വാട്ടർ അതോറിറ്റി**

ക്രമ നമ്പർ	പഞ്ചായത്ത്	ഡിവിഷൻ	ഭരണാനുമതി ലഭിച്ചത്			കൊടുത്ത കണക്ഷനുകളുടെ എണ്ണം	നിലവിലെ സ്ഥിതി	ചെലവായ തുക ലക്ഷത്തിൽ '
			FHTCs	Amount in lakhs	Date			
1	കാഞ്ഞിരപ്പുഴ	പി.എച്ച് ഡിവിഷൻ, ഷൊർണ്ണൂർ	1600	201	21/08/2020	1599	പ്രവൃത്തി പൂർത്തീകരിച്ചു	75.4
2	കാഞ്ഞിരപ്പുഴ	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	4635	1640	24/12/2020	FHTC-1599 FHTC-442	62% പ്രവൃത്തി പൂർത്തീകരിച്ചു. 63 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 58 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു. പ്രവൃത്തി 31.03.2024 ൽ പൂർത്തീകരിക്കുന്നതാണ്.	474.71
				430.26	23-02-2022 (അധിക ഭരണാനുമതി)			
3	കരിമ്പ	പി.എച്ച് ഡിവിഷൻ, ഷൊർണ്ണൂർ	400	72.94	21/08/2020	435	പ്രവൃത്തി പൂർത്തീകരിച്ചു	59.02
			160	21	24/12/2020	177		16.1
4	കരിമ്പ	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	3701	3320	24/12/2020	HTC-261	ദേശീയപാത 966 ൽ പൊന്നംകോട് ബ്രിഡ്ജ് മുതൽ മൈലംപുളളി ജംഷൻ (ചെയിനേജ് 111.60-123.6 കിലോ മീറ്റർ) പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിന്	4953.39



5	കോങ്ങാട്	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	10363	3320	24/12/2020	HTC-2282	<p>പി.ഡബ്ല്യൂ.ഡി- എൻ.എച്ച്. എൻ.എച്ച്. റ്റോ അനുമതി ലഭിക്കേണ്ടതുണ്ട്.</p> <p>എൻ.എച്ച്.എ.ഐ ആണ് അനുമതി ലഭിക്കേണ്ട അതോറിറ്റി എന്നു കാണിച്ച് അപേക്ഷ 27.07.2023 ന് തിരിച്ചയച്ചു. ഈ റോഡിൽ പൈപ്പ് ലൈൻ സ്ഥാപിച്ചാൽ മാത്രമേ കരിമ്പ, കോങ്ങാട്, മുണ്ടൂർ (ഭാഗികം) എന്നീ പഞ്ചായത്തുകളിലായി 17977 എണ്ണം ഗാർഹിക കണക്ഷൻ നൽകാൻ കഴിയുകയുള്ളൂ. 62% പ്രവൃത്തി പൂർത്തീകരിച്ചു. രണ്ട് പഞ്ചായത്തുകളിലുമായി 208 208 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിച്ചിട്ടുണ്ട്.</p>	
6	തച്ചമ്പാറ	പി.എച്ച് ഡിവിഷൻ, ഷൊർണൂർ	800	114.13	21/08/2020		<p>പ്രവൃത്തി പൂർത്തീകരിച്ചു</p>	110.41
7	തച്ചമ്പാറ	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	2735	1670	24/12/2020	FHTC-287 HTC-505	<p>പി.ഡബ്ല്യൂ.ഡി 1 റോഡിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിന് അനുമതി കിട്ടാനുണ്ട്. 31.03.2024 നകം പ്രവൃത്തി പൂർത്തീകരിക്കാനാണ് ലക്ഷ്യമിട്ടിരിക്കുന്നത് 48% പ്രവൃത്തി പൂർത്തീകരിച്ചു. 70 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 52 കിലോമീറ്റർ</p>	535.68
				209.52	23-02-2022 (അധിക ഭരണാനുമതി)			

							സ്ഥാപിച്ചുകഴിഞ്ഞു.	
8	കേരളശ്ശേരി	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	4140	2148	24/12/2020	-	01.08.2023 ന് പ്രവൃത്തിയുടെ എഗ്രിമെന്റ് വെച്ചിട്ടുണ്ട്. പൊതുമരാമത്ത് റോഡുകളിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിനുള്ള അനുമതി ലഭ്യമാക്കി പൈപ്പ് ലൈൻ സ്ഥാപിച്ച് 4140 എണ്ണം കുടിവെള്ള കണക്ഷൻ നൽകേണ്ടതുണ്ട്. 10% പ്രവൃത്തി പൂർത്തീകരിച്ചു. 31.05.2024 നകം പ്രവൃത്തി പൂർത്തീകരിക്കുന്നതാണ്.	
				493.85	23-02-2022 (അധിക ഭരണാനുമതി)			
9	മങ്കര	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	3700	2440	18/09/2021	FHTC-175 HTC - 2332	പി.ഡബ്ല്യു.ഡി 2 റോഡുകളിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിന് അനുമതി കിട്ടാനുണ്ട്. അനുമതി ലഭിച്ച റോഡുകളിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്ന പ്രവൃത്തി തുടരുന്നു. 31.03.2024 നകം പ്രവൃത്തി പൂർത്തീകരിക്കുന്നതാണ്. 104 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 94 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു. 50% പ്രവൃത്തി പൂർത്തീകരിച്ചു.	1128.53
10	മണ്ണൂർ	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	6719	2212	24/12/2020	FHTC-772 HTC-2812	പി.ഡബ്ല്യു.ഡി 2 റോഡുകളിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിന് അനുമതി കിട്ടാനുണ്ട്. അനുമതി ലഭിച്ച റോഡുകളിൽ നിലവിലെ ഒരു	835.57
				437.43	23-02-2022 (അധിക ഭരണാനുമതി)			

							മാസത്തിനകം പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്ന പ്രവൃത്തി പൂർത്തീകരണ ഗുണമേന്മയാണ്. 31.03.2024 നകം പ്രവൃത്തി പൂർത്തീകരിക്കുന്നതാണ്. 51%	
11	പറളി	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	6953	8691.98	13/05/2022	HTC-1811	13% പ്രവൃത്തി പൂർത്തീകരിച്ചു. ഇൻടേക്ക് വെൽ, പമ്പ് ഹൗസ്, റോ വാട്ടർ പമ്പിംഗ് മെയിൻ, ക്ലിയർ വാട്ടർ പമ്പിംഗ് മെയിൻ 4 എം.എൽ.ഡി ഡബ്ല്യു.ടി.പി 11 ലക്ഷം ടാങ്ക്, ട്രാൻസ്ഫോർമർ, വിതരണശൃംഖല സ്ഥാപിച്ച് 6953 എണ്ണം ഗാർഹിക കണക്ഷൻ നൽകൽ എന്നീ പ്രവൃത്തികൾ 31.05.2024 നകം പൂർത്തീകരിക്കാൻ ലക്ഷ്യമിട്ടിരിക്കുന്നു. 192 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 60 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു.	1345.02
12	കാരാകുറിശ്ശി	പി.എച്ച് ഡിവിഷൻ, ഷൊർണൂർ	1800	422.5	21/08/2020	1635	പ്രവൃത്തി തുടരുന്നു. പൂർത്തീകരണ തീയതി 31.03.2024	341.02

13	കാരാകുറിശ്ശി	പ്രൊജക്ട് ഡിവിഷൻ, പാലക്കാട്	2623	1160	24-12-2020	FHTC-1175 HTC-88	62 % പ്രവൃത്തി പൂർത്തീകരിച്ചു. 65.2 കിലോ മീറ്റർ വിതരണശൃംഖല സ്ഥാപിക്കുന്നതിൽ 44.50 കിലോമീറ്റർ സ്ഥാപിച്ചുകഴിഞ്ഞു. ടപാതുമാരമത്ത് റോഡുകളിൽ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്നതിനുള്ള അനുമതി ലഭിച്ചിട്ടുണ്ട്. 31.03.2024 നകം പ്രവൃത്തി പൂർത്തീകരിക്കുന്നതാണ്.	570.4
				281.45	23-02-2022 (അധിക ഭരണാനുമതി)			

**ജലനിധി**

ജല ജീവൻ പദ്ധതിയിൽ ഉൾപ്പെടുത്തി നിലവിലുള്ള കുടിവെള്ള പദ്ധതികളിൽ നിന്നും പുതിയ കണക്ഷൻ കൊടുക്കുന്ന പദ്ധതി (Retrofitting) മകര കോണ്ടാട് പഞ്ചായത്തുകളിൽ നടപ്പിലാക്കിയിട്ടുണ്ട് . ജല ജീവൻ പദ്ധതിയിൽ ഉൾപ്പെടുത്തി നിലവിലുള്ള കുടിവെള്ള പദ്ധതികളിൽ നിന്നും പുതിയ കണക്ഷൻ കൊടുക്കുന്ന പദ്ധതിയിൽ (Retrofitting) മകര പഞ്ചായത്തിൽ 207 കണക്ഷനും കോണ്ടാട് പഞ്ചായത്തിൽ 47 കണക്ഷനും നൽകി പ്രവൃത്തി പൂർത്തീകരിച്ചു. ജലനിധി സുസ്ഥിരത പദ്ധതികളുടെ വിവരങ്ങൾ ചുവടെ ചേർക്കുന്നു.

ക്രമ നം.	ഗ്രാമ പഞ്ചായത്ത്	സ്കീമിന്റെ പേര്	നിലവിലെ സ്ഥിതി
<b>Plan Scheme 2022-23</b>			
1	പറളി	കിനാവല്ലൂർ വെസ്റ്റ് (Phase- 2)	പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല
2	പറളി	പാന്തംപാടം	പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല
<b>Plan Scheme 2023-24</b>			
1	പറളി	കുന്നശ്ശേരി	
2	പറളി	വലിയക്കാട്	

3	കോങ്ങാട്	അയ്യപ്പൻകുന്ന് മാണിക്കശ്ശേരി	ഭരണാനുമതി നൽകി സാങ്കേതികാനുമതി നൽകി ടെണ്ടർ നടപടികൾ സ്വീകരിച്ചു വരുന്നു.
4	കോങ്ങാട്	ജലപ്രിയ	
5	കോങ്ങാട്	ജനപ്രിയ	
6	കോങ്ങാട്	കുന്നത്തുകവലങ്ങിൽ	
7	കോങ്ങാട്	പുലരി തോണിക്കര	
8	കോങ്ങാട്	ശ്രദ്ധ 4 സെന്റ്	
9	കോങ്ങാട്	ത്രിവേണി കോരമുണ്ട	
10	കോങ്ങാട്	വരണ തോട്ടം	
11	കോങ്ങാട്	യുവജന ചെറായ	
12	കോങ്ങാട്	കിണർ സംരക്ഷണ പ്രവൃത്തികൾ 11 എണ്ണം	

**ഭൂജലവകുപ്പ്**

ക്രമ നം.	ജില്ല	പദ്ധതിയുടെ പേര്	നിയോജക മണ്ഡലം	പഞ്ചായത്ത്/മുനിസിപ്പാലിറ്റി/കോർപ്പറേഷൻ	പദ്ധതി	പദ്ധതിക്കായി ചെലവഴിച്ച തുക	പൂർത്തീകരിച്ച വർഷം
1	പാലക്കാട്	തച്ചംപാറ	കോങ്ങോട്	തച്ചംപാറ	ഹാന്റ് പമ്പ് റിപ്പയർ	80094	2018-19
2	പാലക്കാട്	കരിമ്പ	കോങ്ങോട്	കരിമ്പ	ഹാന്റ് പമ്പ് റിപ്പയർ	28155	2018-19
3	പാലക്കാട്	കോങ്ങോട് ടൗൺ, തോട്ടപ്പാലം, വാർഡ്-10, കോങ്ങോട്	കോങ്ങോട്	കോങ്ങോട്	FRW-പുനരുദ്ധാരണം	19143	2018-19
4	പാലക്കാട്	ഹോമിയോ ഡിസ്പെൻസറീ, മാങ്കര, മാങ്കരിശ്ശി	കോങ്ങോട്	മാങ്കര	ഡഗ് വെൽ റീച്ചാർജ്ജ്	90426	2022-23
5	പാലക്കാട്	കമ്മ്യൂണിറ്റി ഹാൾ, കാരകരിശ്ശി	കോങ്ങോട്	കാരകരിശ്ശി	റീച്ചാർജ്ജ് പിറ്റ്	122424	2022-23
6	പാലക്കാട്	ജി.എൽ.പി.എസ്, കല്ലൂർ	കോങ്ങോട്	മാങ്കര	റീച്ചാർജ്ജ് പിറ്റ്	136917	2022-23
7	പാലക്കാട്	എ.യു.പി.എസ് പേറടിക്കുന്ന്, ഒറ്റപ്പാലം	കോങ്ങോട്	മാന്യൂർ	റീച്ചാർജ്ജ് പിറ്റ്	156682	2022-23
8	പാലക്കാട്	മാങ്കര പ്രീ മെട്രിക് സ്കൂൾ, കോങ്ങോട്	കോങ്ങോട്	കോങ്ങോട്	മിനി കുടിവെള്ള പദ്ധതി	6,69,935	2022-23
9	പാലക്കാട്	മാങ്കര പ്രീ മെട്രിക് സ്കൂൾ, കോങ്ങോട്	കോങ്ങോട്	കോങ്ങോട്	മിനി കുടിവെള്ള പദ്ധതി		2022-23
10	പാലക്കാട്	മാങ്കര പ്രീ മെട്രിക് സ്കൂൾ, കോങ്ങോട്	കോങ്ങോട്	കോങ്ങോട്	ഫിൽറ്റർ യൂണിറ്റ്		2022-23

**ഐ.ഡി.ആർ.ബി**

1. കാഞ്ഞിരപ്പുഴയിൽ Fully Climatic സ്റ്റേഷനുകളിൽ നിന്നും ക്ലൈമറ്റ് ഡാറ്റ ശേഖരണം – Continuous Activity
2. കാഞ്ഞിരപ്പുഴ സ്റ്റേഷന്റെ വാർഷിക അറ്റകുറ്റ പണികൾ
3. Real Time Data Collection നു വേണ്ടി AWS ഉപകരണങ്ങൾ കാഞ്ഞിരപ്പുഴ Fully Climatic Station -ൽ സ്ഥാപിക്കൽ പ്രവർത്തനം പുരോഗമിക്കുന്നു.

കോങ്ങാട് മണ്ഡലത്തിൽ ഉൾപ്പെട്ടിട്ടുള്ള കാഞ്ഞിരപ്പുഴ ഡാമിലെ പ്രവൃത്തികൾ ചുവടെ ചേർക്കുന്നു.

ക്രമ നം.	വർഷം	ശീർഷകത്തിന്റെ പേര്	അനുവദിച്ച പ്രവൃത്തി	നിലവിലെ നിർമ്മാണ പുരോഗതി
1	2021-2022	4700-80-800-97-ഡാം സേഫ്റ്റി ഓർഗനൈസേഷൻ ആന്റ് ഡാം സേഫ്റ്റി മെഷേഴ്സ്	Urgent construction of drain including pit in front of gallery for smooth flow of water pumped out from the gallery എന്ന പ്രവൃത്തിക്കായി 4.8 ലക്ഷം രൂപ അനുവദിച്ചു.	പ്രവൃത്തി പൂർത്തീകരിച്ചു.
2	2022-2023	എ.)4701-80-800-70- ഡാം റീഹാബിലിറ്റേഷൻ ആന്റ് ഇംപ്രൂവ്മെന്റ് പ്രോജക്ട് ഘട്ടം 2 (DRIP Phase II)	മാർച്ച് 2021 ൽ ആരംഭിച്ച ഡാം റഹാബിലിറ്റേഷൻ ആന്റ് ഇംപ്രൂവ്മെന്റ് പ്രോജക്ട് ഘട്ടം 2 (DRIP Phase II) നു കീഴിൽ കാഞ്ഞിരപ്പുഴ ഡാമിന്റെ പുനരുദ്ധാരണ പ്രവൃത്തി 6.374 കോടി രൂപയ്ക്ക് അനുവദിച്ചു.	പ്രസ്തുത പ്രവൃത്തി 5.93 കോടി രൂപയ്ക്ക് കരാർ നൽകി സൈറ്റ് കൈമാറിയിട്ടുണ്ട്.

		ബി.) 4700-80-800-97- ഡാം സേഫ്റ്റി ഓർഗനൈസേഷൻ ആന്റ് ഡാം സേഫ്റ്റി മെഷ്യേഴ്സ്.	1. Reaming of formed drains in Kanjirappuzha Dam Gallery 2022-23 എന്ന പ്രവൃത്തിക്കായി 7.6 ലക്ഷം രൂപ അനുവദിച്ചു.	പ്രവൃത്തി പൂർത്തീകരിച്ചു.
			2. Providing footpath for sump pit in Gallery and Jungle clearance, silt removal from the Riprap area with Toe drains including painting of dam parapet etc. providing handrails to Dam top steps and fencing work for rain gauge station for the year 2022-23 General Civil work എന്ന പ്രവൃത്തിക്കായി 15.5 ലക്ഷം രൂപ അനുവദിച്ചു.	പ്രവൃത്തി പൂർത്തീകരിച്ചു.
3	2023-2024	4700-80-800-97-ഡാം സേഫ്റ്റി ഓർഗനൈസേഷൻ ആന്റ് ഡാം സേഫ്റ്റി മെഷ്യേഴ്സ്	1. Supply and installation of new automated gallery pump and maintenance to Thampan sluice of Kanhirappuzha dam in Palakkad district General Mechanical Work എന്ന പ്രവൃത്തിക്കായി 8.5 ലക്ഷം രൂപ അനുവദിച്ചു.	പ്രവൃത്തിയ്ക്ക് 8.5 ലക്ഷം രൂപയുടെ ഭരണാനുമതി നൽകി.
			2. Kanjirapuzha purchasing of 2 nos. of grass cutter for maintenance of earthen dam and premises എന്ന പ്രവൃത്തിയ്ക്കായി 58,410/- രൂപ അനുവദിച്ചു.	പ്രവൃത്തിയുടെ ടെൻഡർ നടപടികൾ നടന്നു വരുന്നു.
			3. Kanjirapuzha Maintenance of gallery- Engaging labour for removing Calcination for the year 2023-24 എന്ന പ്രവൃത്തിയ്ക്കായി 1.42 ലക്ഷം രൂപ അനുവദിച്ചു.	1.42 ലക്ഷം രൂപയുടെ സാങ്കേതികാനുമതി നൽകി.



**പ്രോജക്ട് 1**

ക്രമ നമ്പർ	നിയോജക മണ്ഡലം	പ്രവൃത്തിയുടെ പേര്	തുക ലക്ഷത്തിൽ	നിലവിലെ സ്ഥിതി
<b>Kanhirappuzha</b>				
<b>2021-22</b>				
1	Kongad	KPIP - AM - Jungle clearance, desilting, removing of slipped earth, floating bodies and minor rectification works to RBMC in kanjirapuzha and Thenkara Panchayats 2021-2022	1	Work completed
2	Kongad	KPIP - AM - Jungle clearance, desilting, removing of slipped earth, floating bodies and minor rectification works to Chooriyode and Pallikurup distributories in kanjirapuzha Panchayat- 2021-22	1	Work completed
3	Kongad	KPIP - Monsoon Preparedness- Urgent rectification works to superpassage of RBMC at Ch:0/865 km at Varmamkode in Kanjirapuzha GP 2021-22	0.93	Work completed
4	Kongad	KPIP-Monsoon preparedness- Urgent Rectification to Damaged Canal bund at Alupuram Colony in Pallikurup Minor Distributory Ch. 0/600 to 1/1000 km 2021-22	1.31	Work completed
5	Kongad	KPIP - AM - Jungle clearance, desilting, removing of slipped earth in RBMC and Branch canals in kanjirapuzha and Thekara Panchayat- 2021-22	2.5	Work completed
6	Kongad	KPIP -AM- Removal of slipped earth floating boadies and minor repair works for ensuring smooth water distribution through LBMC from Ch: 2/500 km to 10/940 km and its distributories for the year 2021-22	2.50	Work completed
7	Kongad	KPIP-AM- Removal of slipped earth, floating bodies and minor repair works for ensuring smooth water distribution through LBMC from Ch:10/940 km to 23/000 km and its distributories for the year 2021-22	2.50	Work completed
8	Kongad	KPIP -AM- Repair works to No 7 distributory between Ch: 0/000 km and Ch: 0/200 Km for the year 2021-22.	3.00	Work completed

9	Kongad	KPIP-AM- Urgent Re-construction of collapsed wall with gate at Kalladikode Irrigation campus 2021-22	5.00	Work completed
10	Kongad	KPIP-Urgent rectification of UT at Ch:4/800 km of KPIP-LBMC in Thachampara Gramapanchayath for the year 2021-22	16.10	Work completed
11	Kongad	KPIP-AM- Removal of excess earth between 19/000km and 19/200 km of LBMC for the year 2021-22	1.20	Work completed
12	Kongad	KPIP-AM- Removal of excess earth between 20/700km and 21/000 km of LBMC for the year 2021-22	1.20	Work completed
13	Kongad	KPIP-AM- Silt removal in Pombra distributary and right tail end of Pombra distributary for the year 2021-2022	1.10	Work completed
14	Kongad	KPIP-AM- Silt removal between Ch: 5/400 to 5/700 km and ch:7/000 to 7/500 km of LBMC for the year 2021-2022	1.10	Work completed
15	Kongad	KPIP - AM - Upkeeping of masonry dam,turfing, control room and dam premises ,jungle clearance including maintenance of pump, pipe line etc for the year 2021-22	6	completed
16	Kongad	KPIP - AM - maintenance and upkeeping of masonry dam and gallery including pump operator for gallery for the year 2021-22	4	completed
17	Kongad	KPIP-AM-Providing security measures for dam and its premises for the year 2021-22.	6.5	completed
18	Kongad	KPIP -Maintenance and Repair to Dam and Head works-Engaging labour for shutter operation,helpers,electrical and mechanical work on spillway and canal for the year 2021-2022	4.25	completed
19	Kongad	KPIP-AM -2021-2022 Construction of side protection wall at D/S side of Pichalamunda causway at Left bank of Kanhirapuzha in Thachampara Grama Panchayath	38	completed
20	Kongad	KPIP - AM - Overhauling of spillway shutters,hoisting mechanism and operating mechanism of other shutters of KanhirapuzhaDam of the year 2021-22	1	completed
21	Kongad	KPIP - AM - Jungle clearance, desilting, removing of slipped earth, floating bodies and minor rectification works to LBMC from ch: 0/000 to ch: 2/500KM&THAMPAN canal for ensuring smooth water distribution for the year 2021-22	0.25	completed

22	Kongad	KPIP -Monsoon Preparedness Levelling Up Debris And Sand/Silt/Debris Accumulated Along Kanhirapuzha River - D/S Of Pichalamunda Causeway To Chooriyod for smooth flow of flood water at Kanhirapuzha Grama Panchayath In Palakkad District	4	completed
23	Kongad	KPIP- Dam Safety 2021-22 - Urgent construction of drain including pit in front of gallery for smooth flow of water pumped out from the gallery	5	completed
24	Kongad	KPIP-Dam safety-installation of siron/emergency alarm in Kanhirapuzha dam electrification	2.9	completed
<b>2022-23</b>				
1	Kongad	KPIP-AM-Jungle clearance desilting Removing of slipped earth , floating bodies and minor rectification works to RBMC in Kanhirapuzha and Thenkara Panchayaths for the year 2022-23	1	Work completed
2	Kongad	KPIP-AM-Jungle clearance desilting Removing of slipped earth , floating bodies and minor rectification works to Pallikurup and Chooriyode distributary in Kanhirapuzha Grama Panchayath for the year 2022-23	1	Work completed
3	Kongad	KPIP-AM-Removal of slipped earth, floating bodies and minor repair works and demolishing and dismantling of super passage at ch: 3/800km of LBMC for ensuring smooth water distribution through LBMC from Ch:2/500 to 10/940 km and its distributaries for the year 2022-23	3.00	Work completed
4	Kongad	KPIP-AM- Removal of slipped earth, floating bodies and minor repair works for ensuring smooth water distribution through LBMC from Ch:10/940 km to 23/000 km and its distributaries for the year 2022-23	3.00	Work completed
5	Kongad	KPIP-AM- Rectification works to Thachampara tail end distributary between ch:0/250km and 0/650km for the year 2022-23	10.00	Work completed
6	Kongad	KPIP-AM- Rectification works of Jeep shed at Kalladikode Irrigation colony for the year 2022-23	1.50	Work completed
7	Kongad	KPIP-AM- Repair works for roofs of E' type Quarters (E1 &E2) at Kalladikode Irrigation colony for the year 2022-23	2.50	Work completed

8	Kongad	KPIP-Monsoon preparedness – Removal of excess earth between Ch:1/500 to 1/600 km of Karakurissi distributary for the year 2022-23	0.50	Work completed
9	Kongad	KPIP-Monsoon preparedness –Urgent side protection of the U T at Ch:7/850 km of LBMC for the year 2022-23	1.30	Work completed
10	Kongad	KPIP-Monsoon Preparedness-Urgent repair of UT at ch:2/550km of LBMC for the year 2022-23	1.00	Work completed
11	Kongad	KPIP-AM- Jungle clearance and silt removal between ch: 2/500 km and 10/940km of LBMC for the year 2022-23	3.50	Work completed
12	Kongad	KPIP-AM-Maintenance and upkeeping of masonry Dam and gallery including pump operator for gallery for the year 2022-23	5	completed
13	Kongad	KPIP-AM- Upkeeping of masonry Dam,turfing,control room and Dam premises jungle clearance including maintenance pump,pump line etc for the year 2022-23	6.4	completed
14	Kongad	KPIP-Engaging labour for shutter operation,helpers,electrical and mechanical work on spillway and canal for the year 2022-23	4.6	completed
15	Kongad	KPIP-AM-Providing security measures for Dam and its premisesfor the year 2022-23	7	completed
16	Kongad	GENERAL-KPIP-Dam safety-Reaming of formed drains in Kanhirapuzha dam gallery 2022-23- General Civil Work	7.6	completed
17	Kongad	GENERAL-KPIP-Dam safety- Providing foot path for sump pit in Gallery and Jungle clearance, silt removal from the Rip-rap area with Toe drains including painting of dam parapet etc, providing hand rails to Dam top steps and fencing work for rain gauge station- for the year 2022-23- General civil work.	15.5	completed
<b>2023-24</b>				
1	Kongad	KPIP-AM- Jungle clearance, desilting Removing of slipped earth, floating bodies and minor rectification works to RBMC for the year 2023-24.	4	Work in progress
2	Kongad	GENERAL-KPIP Section 1/3 - AM- for the year 2023-2024 - Urgent rectification works to Pallikurupp distributary from ch: 0/900 km to 1/000 km at Vaniyampara in Kanhirapuzha GP. - General Civil Work	3	Work Completed

3	Kongad	KPIP-AM-Jungle clearance desilting removing of slipped earth floating bodies and minor rectification works to Pallikurup and Chooriyode distributory for the year 2023-24	5.58	Work in progress
4	Kongad	KPIP-NABARD-Rectification works to Pallikurup distributory from ch: 1/900 to 2/665 km at Mangod in Karakurussi GP 2022-23	5.6	Site handover
5	Kongad	KPIP-AM- Upkeeping of masonry dam, turfing, control room and dam premises, jungle clearance including maintenance, pump, pump line etc. for the year 2023-24.	6	20%
6	Kongad	KPIP-AM- Maintenance and upkeeping of Masonry Dam and Gallery including pump operator - for Gallery for the year 2023-24. - General Civil Work.	4.6	20%
7	Kongad	KPIP-AM- Providing security measures for Dam and its premises - for the year 2023-24. - General Civil Work.	6.92	20%
8	Kongad	KPIP- Engaging labour for shutter operation, helpers electrical and mechanical work on spillway and canal - for the year 2023-24. - General Civil Work.	3	20%
9	Kongad	KPIP-AM- Clearing jungle and desilting of LBMC from ch: 0/000 km to 2/500 km.	1	90%
10	Kongad	KPIP-AM- Clearing jungle desilting of Thampan canal from Ch: 0/000 km to Tail end.	0.5	50%
11	Kongad	NABARD-KPIP-Rectification works at various locations of LBMC canal -from ch. 0/000km to 2/500km-2023-24-General Civil Work	90	not yet started(Agreement Executed)
12	Kongad	DRIP Phase II-Rehabilitation & improvements of basic facilities of kanhirapuzha dam ,Providing additional facilities to existing control room, turfing on D/S of dam, construction of horizontal and vertical chute drains, providing stilling pool,surveying periphery of water spread area, investigation works for bridge and watch tower	605	not yet started
13	Kongad	KPIP - AM - Clearing jungle, silt removal and minor rectification works of LBMC between Ch:10/940 km and 23/000 km for the year 2023-24	7.00	completed
14	Kongad	KPIP-AM- Clearing jungle, silt removal and minor rectification works for all distributories offtaking from LBMC between Ch: 10/940 km and 23/000 km for the year 2023-24	3.50	completed

15	Kongad	KPIP - AM - Water distribution works through LBMC between Ch:10/940 km and 23/000 km and its distributories for the year 2023-24	3.50	work not started
16	Kongad	KPIP - AM - Water distribution works through LBMC between Ch:2/500 km and 10/940 km and its distributories for the year 2023-24	3.00	50% Completed
17	Kongad	KPIP - AM - Clearing jungle, silt removal, minor rectification works and demolishing of damaged SP at Ch: 4/400 km of LBMC between Ch:2/500 km and 10/940 km for the year 2023-24	8.00	Work in progress 90% completed
18	Kongad	KPIP-Monsoon preparedness -Urgent works between LBMC Ch:2/500 km to 10/940 km and its distributories during monsoon period for the year 2023-24-	0.70	Completed
19	Kongad	KPIP-Monsoon Preparedness-Emergency works between ch: 10/940km and ch:23/000km and its distributaries during monsoon for the year 2023-24	0.65	
20	Kongad	NABARD-Nabard -2024-KPIP-New lining works ,silt removal and jungle clearance between Ch: 8/000 km and 9/000 km of LBMC for the year 2023-24-General civil work	99.03	not yet started (Letter of Acceptance given)
21	Kongad	NABARD-KPIP-New lining works and jungle clearance between Ch: 12/700 km and 12/800 km of LBMC for the year 2023-24 Work	61.62	not yet started(Letter of Acceptance given)
22	Kongad	NABARD-KPIP-New lining works and silt removal between ch:12/950km and 13/200km of LBMC for the year 2023-24-Work	51.6	not yet started (Letter of Acceptance given)
<b>Malampuzha</b>				
<b>2021-22</b>				
1	Kongad	MP-RBC-modernization of cada fieldchannel- urgent rectification worksto the field channel b/w ch: 0/000 km to 0/700km offtakeatch:5/450km of pathirippala branch canal	3.00	Completed
2	Kongad	MP-RBC-modernization of cada field channel- urgent rectification works to the tail end field channel of mannur md b/w ch:0/600 km to 0/900 km	3.00	Completed
3	Kongad	MP - RBC – Modernization of CADA field channel – Urgent rectification works to the tail end fieldchannel (Left direction of right diverted field channel) of Thenur Branch Canal b/w Ch: 0/350Km to 0/600 Km	5	Completed

		including fixing of net inside the fieldchannel		
4	Kongad	MP-RBC-ModernizationofCADAfieldchannel- Urgent rectification works to the field channel,including construction of culvert between Ch: 0/100 Km to 0/600 Km of tail end field channel of Mankurussi branch canal	5	Completed
5	Kongad	MP-RBC-AM-Engaging Man mazdoor for cutting trees posing danger on an emergency basis in RB Main canal between Ch: 20/000 Km to 32/000 Km its branches, distributaries and field channels for the year 2021-2022	2	Completed
6	Kongad	MP-RBC-Annual maintenance -Removal of all obstructions and providing arrangements forensuring smooth water distribution and duringmonsoon in RB Main canal between ch: 20/000 Km to 32/000 Km, its branches, distributaries and field channelsfortheyear2021-22	4.00	Completed
7	Kongad	MP-RBC-Annual Maintenance - Urgent desilting, removal of vegetation, vegetative materials from RB main canal between Ch: 26/000 Km to 29/000 Km	3.00	Completed
8	Kongad	MP-RBC-Annual Maintenance -Urgent desilting, removal of egetation, vegetative materials from RB main canal between Ch: 20/000 Kmto26Km	4.50	Completed
9	Kongad	MP-RBC-Annual Maintenance of Mannur MD b/w Ch: 0/485 Km to 0/600 Km (Minor Distributory of Pathirippala Branch Canal)	1.50	Completed
10	Kongad	MP-RBC-Annual maintenance – Urgent desilting, removal of vegetation, vegetative materials from RB main canal between Ch: 29/000 Km to32/000Km	3.00	Completed
11	Kongad	MP-RBC-Modernization of CADA field channel - Urgent rectification works to the field channel between Ch: 0/150 Km to 0/500 Km offtake at Ch:4/700 Km of Pathirippala Branch Canal	4.00	Completed
12	Kongad	MP-RBC-Urgent rectification works to the Pathirippala Branch Canal	2.00	Completed
13	Kongad	MP-RBC-Urgent rectification works to the Thenur Branch Canal between Ch: 3/500 Km to 4/000 Km	1.50	Completed
14	Kongad	MP-RBC-Urgent rectification works to the Mankara Branch Canal	2.00	Completed
15	Kongad	MP-RBC-Urgent rectification works to the Kinavallur Branch canal between Ch: 0/000 Km to 0/600 Km	0.50	Completed

16	Kongad	MP-RBC-Urgent rectification works to the Mankurussi branch canal	1.50	Completed
17	Kongad	MP-RBC—Urgent construction of 2 sluice b/w Ch: 5/416 Km to 5/600 Km of Mankara Branch Canal	2.50	Completed
18	Kongad	MP-RBC-Urgent construction of 2sluiceandside protection, foot bridge handrails b/w Ch: 4/008 Km to 4/220 Km of Pathiripala BranchCanal	3.50	Completed
19	Kongad	SDRF-MP-RBC-Urgent rectification work to the Pathiripala Branch Canal between Ch.3/042 km to 3/086km	7.40	Completed
20	Kongad	MP - RBC - Emergency Works - Urgent desilting work between Ch. 0/700 km to 1/500 km of Thenur branch canal	0.75	Completed
21	Kongad	SDRF-MP-RBC-Urgent side protection work withRR masonry b/w Ch.3/775 km to 3/800 km of Pathiripala Branch Canal	3.50	Completed
22	Kongad	SDRF-MP-RBC-Urgent construction of rain water drain to UT at Ch. 25/630 km, including construction of side protection wall and maintenance work inbetween Ch.25/630 kmto25/675kmofRBMC	9.00	Completed
23	Kongad	MP-RBC-Urgent construction of side protection wall b/w ch. 20/300 km to 20/360 km ofRB main canal	4.60	Completed
24	Kongad	SDRF-MP-RBC-Urgent rectification works to the Mannur MD B/W Ch. 0/350 km to 0/386 km	8.10	Completed
25	Kongad	MP-RBC-AP-2021-22 –Annual Maintenance-Urgent renovation works to the Mannur MD between Ch:0/302 km to 0/350 km	17.00	Completed
<b>2022-23</b>				
1	Kongad	MP-RBC-Urgent Rectification works to the Mannur MD startingatCh:3./443KmoFPathirippalaBranch Canal (II Phase)	9.60	Completed
2	Kongad	MP-RBC- AP 2022-23- Urgent replacing ofbroken sluice pipes at Ch. 28/070 km and 28/570 km of RB Main Canal	1.00	Completed
3	Kongad	MP-RBC- AP 2022-23- Urgent repair of sluices at Ch. 5/233 km of Pathirippala Branch Canal (Difficult to operate)	1.00	Completed
4	Kongad	MP-RBC- AP 2022-23- Urgent repair of sluice shutter of surplus at Parayankadu at Ch. 2/000 km of Mankara Branch Canal(Difficult to operate)	1.00	Completed



5	Kongad	MP-RBC-AP-2022-23-AM-Urgent desilting and removal of vegetative materials from RB Main Canal between Ch.20/000 km to 26/000 km including first crop period	5.60	Completed
6	Kongad	MP-RBC-AP-2022-23-AM-Urgent desilting and removal of vegetative materials from RB Main Canal between Ch.26/000 km to 29/000 km including first crop period	3.75	Completed
7	Kongad	MP-RBC-AP-2022-23-AM-Urgent desilting and removal of vegetative materials from RB Main Canal between Ch. 29/000 km to 32/000 km including first crop period	3.75	Completed
8	Kongad	MP-RBC-AP-2022-23-Engaging man mazdoor for cutting trees posing danger on an emergency basis in RB main canal between ch.20/000 km to 32/000 km, its branches, distributaries and field channels and clearing jungle inside Malampuzha Canal section Office	3.00	Completed
9	Kongad	MP-RBC-AP-2022-23-Removal of all obstructions and providing arrangements for ensuring smooth water distribution and during Monsoon in RB main canal between ch.20/000 km to 32/000 km, its field channels and Kinavallur, Thenur, Mankurussi Branches and its field channels including first crop period	1.50	Completed
10	Kongad	MP-RBC-AP-2022-23-Removal of all obstructions and providing arrangements for ensuring smooth water distribution and during Monsoon in Mankara, Pathirippala, Palappuram Branch canals and its distributaries and its field channels including first crop period	3.50	Completed
11	Kongad	MP-RBC-Modernization of CADA field channel - Urgent rectification works to the field channel in b/w Ch. 0/500 km to 0/800 km offtake at Ch. 4/700 km of Pathirippala Branch Canal	10.50	Completed
12	Kongad	MP-RBC-Modernization of CADA field channel - Urgent rectification works to the field channel in b/w Ch. 0/100 km to 0/250 km offtake at Ch. 2/300 km of Mankurussi Branch Canal.	5.50	Completed
13	Kongad	MP-RBC-Modernization of CADA field channel - Urgent rectification works to the field channel in b/w Ch. 0/000 km to 0/350 km offtake at Ch. 2/853 km of Mankara Branch Canal	15.50	Completed
14	Kongad	MP-RBC-Modernization of CADA field channel - Urgent rectification works to the field channel in b/w Ch. 0/150 km to 0/200 km offtake at Ch. 22/400 km of RB Main Canal.	2.00	Completed

15	Kongad	Urgent desilting and removal of vegetative materials from Mankara branch canal, Pathirippala branch canal and Palappuram branch canal including first crop period	16.20	Completed
16	Kongad	DEPOSIT-MP-RBC-Annual Maintenance2022-23-Urgent desi- lting and removal of vegetative materials from Kinavallur branch canal including first crop period- General Civil Work	1.10	Completed
17	Kongad	DEPOSIT - MP - RBC - Annual Maintenance 2022 – 23 - Urgent desilting and removal of vegetative materials from Mankurussi branch canal including first crop period-General Civil Work	1.40	Completed
18	Kongad	DEPOSIT - MP - RBC - Annual Maintenance 2022 – 23 - Urgent desilting and removal of vegetative materials from Thenur branch canal including first crop period-General Civil Work	3.35	Completed
19	Kongad	MP-RBC-Urgent desilting and removal of vegetative materials from Mankara branch canal, Pathirippala branch canal and Palappuram branch canal including firstcrop period	16.20	Completed

#### 2023-2024 Financial Year

1	Kongad	MP-RBC-AP-2023-24-AM-Urgent desilting and removal of vegetative materials from RB Main Canal between Ch.20/000 km to 26/000 km including first crop period	5.00	2 <sup>nd</sup> crop completed 1 <sup>st</sup> crop not started
2	Kongad	MP-RBC-AP-2023-24-AM-Urgent desilting and removal of vegetative materials from RB Main Canal between Ch.26/000 km to 29/000 km including first crop period	3.30	2 <sup>nd</sup> crop completed 1 <sup>st</sup> crop not started
3	Kongad	MP-RBC-AP-2023-24-AM-Urgent desilting and removal of vegetative materials from RB Main Canal between Ch. 29/000 km to 32/000 km including first crop period	3.30	2 <sup>nd</sup> crop completed 1 <sup>st</sup> crop not started
4	Kongad	MP-RBC-AP-2023-24-AM-Urgent desilting and removal of vegetative materials from Kinavallur Branch canal including first crop period	1.00	2 <sup>nd</sup> crop completed 1 <sup>st</sup> crop not started
5	Kongad	MP-RBC-AP-2023-24-AM-Urgent desilting and removal of vegetative materials from Thenur Branch canal including first crop period	3.40	2 <sup>nd</sup> crop completed 1 <sup>st</sup> crop not started
6	Kongad	MP-RBC-AP-2023-24-AM-Urgent desilting and removal of vegetative materials from Mankurussi Branch canal including first crop period	2.85	2 <sup>nd</sup> crop completed 1 <sup>st</sup> crop not started
7	Kongad	MP-RBC-AP-2023-24-AM-Urgent desilting and removal of vegetative materials from Mankara Branch canal including first crop period	5.50	2 <sup>nd</sup> crop completed 1 <sup>st</sup> crop not

				started
8	Kongad	MP-RBC-AP-2023-24-AM-Urgent desilting and removal of vegetative materials from Pathirippala Branch canal including first crop period	4.45	2 <sup>nd</sup> crop completed 1 <sup>st</sup> crop not started
9	Kongad	MP-RBC-AP-2023-24-Urgent rectification and construction of side wall in Mankara branch canal between ch.5/900 to 6/000 km	2.00	Completed
10	Kongad	MP-RBC-AP-2023-24-Urgent rectification of Thenur branch canal and fixation of iron grill between ch.2/000 to 2/100km.	1.00	
11	Kongad	MP-RBC-AP-2023-24-Engaging man mazdoor for cutting trees posing danger on an emergency basis in RB main canal between ch.20/000km to 32/000km, its branches, distributaries and field channels and clearing jungle inside Malampuzha Canal section Office	3.00	Ongoing
12	Kongad	MP-RBC-AP-2023-24-Removal of all obstructions and providing arrangements for ensuring smooth water distribution and during Monsoon in RB main canal between ch.20/000 km to 32/000 km, its field channels and Kinavallur, Thenur, Mankurussi Branches and its field channels including first crop period	1.50	Ongoing
13	Kongad	MP-RBC-AP-2023-24-Removal of all obstructions and providing arrangements for ensuring smooth water distribution and during Monsoon in Mankara, Pathirippala, Palappuram Branch canals and its distributaries and its field channels including first crop period	3.50	Ongoing
14	Kongad	MP-RBC-Modernization of CADA field channel-Urgent rectification works to the field channel in b/w Ch.0/000 km to 0/100km offtake at Ch.0/031km of Pathirippala Branch Canal	6.00	Completed
15	Kongad	MP-RBC-Modernization of CADA field channel-Urgent rectification works to the field channel in b/w Ch.0/450 km to 0/520 km offtake at Ch.2/300 km of Mankurussi Branch Canal	4.00	Work awarded not starting
16	Kongad	MP-RBC-Modernization of CADA field channel-Urgent rectification works to the field channel in b/w Ch.0/300 km to 0/400 km offtake at Ch.5/029 km of Mankara Branch Canal	3.50	Completed