

**15 -ാം കേരള നിയമസഭ**

**10 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1253**

**01-02-2024 - ൽ മറുപടിയ്ക്ക്**

**മലയോര ഹൈവേ**

ചോദ്യം		ഉത്തരം	
<p><b>ശ്രീ എം. എം. മണി,</b>  <b>ശ്രീ കെ യു ജനീഷ് കുമാർ,</b>  <b>ശ്രീ സി കെ ഹരീന്ദ്രൻ,</b>  <b>ശ്രീ എ. രാജ</b></p>		<p><b>ശ്രീ പി.എ.മുഹമ്മദ് റിയാസ്</b>  <b>(പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)</b></p>	
(എ)	<p>മലയോരമേഖലയുടെ സമ്പദ്ഘടനയ്ക്കും ടൂറിസം സാധ്യതകൾക്കും വലിയ പുരോഗതി സൃഷ്ടിക്കാനുതകുന്ന തരത്തിൽ പൂർത്തിയാക്കാനുദ്ദേശിക്കുന്ന മലയോര ഹൈവേയുടെ നിർമ്മാണം ഇതിനകം എത്ര കിലോമീറ്റർ ദൂരം പൂർത്തീകരിക്കാൻ കഴിഞ്ഞിട്ടുണ്ടെന്ന് വിശദമാക്കാമോ;</p>	(എ)	<p>കാസറഗോഡ് ജില്ലയിലെ നന്ദാരപ്പടവ് മുതൽ തിരുവനന്തപുരം ജില്ലയിലെ പാറശ്ശാല വരെ നീളുന്ന മലയോര ഹൈവേക്ക് 10.07.2017-ലെ GO (Rt) No. 942/2017/PWD പ്രകാരം 3500 കോടി രൂപയുടെ ഭരണാനുമതി തത്വത്തിൽ നൽകിയിട്ടുണ്ട്. കിഫ്ബി ഫണ്ട് ഉപയോഗിച്ച് കെ.ആർ.എഫ്.ബി.-പി.എം.യു. മുഖേന 793.68 കിലോമീറ്റർ ദൂരത്തിലാണ് പദ്ധതി നടപ്പിലാക്കുന്നത്. ഇതിൽ 133.68 കി.മീ.പ്രവൃത്തി ഇതുവരെ പൂർത്തിയായി.</p>
(ബി)	<p>പ്രസ്തുത ഹൈവേയിൽ ഏതെല്ലാം ഭാഗങ്ങളെയാണ് കിഫ്ബി പദ്ധതികളിൽ ഉൾപ്പെടുത്തി വികസിപ്പിക്കാൻ നിശ്ചയിച്ചിരിക്കുന്നതെന്നും ആയവയുടെ പുരോഗതിയും വിശദമാക്കാമോ;</p>	(ബി)	<p>മലയോര ഹൈവേ കടന്നുപോകുന്ന 1251 കി.മീ. -ൽ 793.68 കി.മീ. ആണ് കിഫ്ബി ഫണ്ട് ഉപയോഗിച്ച് കെ.ആർ.എഫ്.ബി. - പി.എം.യു. മുഖേന നടപ്പിലാക്കുന്നത്. മലയോര ഹൈവേയിലൂടെ കടന്നുപോകുന്ന എല്ലാ റീച്ചുകളുടെയും (കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി വികസിപ്പിക്കുന്നതും മറ്റ് പദ്ധതികളിലൂടെ വികസിപ്പിക്കുന്നതും) വിശദവിവരം അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.</p>
(സി)	<p>കിഫ്ബി കൂടാതെ മറ്റേതെല്ലാം പദ്ധതികളിൽ ഉൾപ്പെടുത്തിയാണ് പ്രസ്തുത പ്രവൃത്തി നടത്തി വരുന്നത്; സാമ്പത്തികാനുമതി ലഭ്യമായതും നിലവിൽ ടെണ്ടർ നടപടികൾ പൂർത്തിയായതും പ്രവൃത്തി പുരോഗമിക്കുന്നതുമായ റീച്ചുകളുടെ വിശദാംശം നൽകുമോ?</p>	(സി)	<p>മലയോര ഹൈവേ കടന്നുപോകുന്ന 1251 കി.മീ. -ൽ 793.68 കി.മീ. ആണ് കിഫ്ബി ഫണ്ട് ഉപയോഗിച്ച് കെ.ആർ.എഫ്.ബി. - പി.എം.യു. മുഖേന നടപ്പിലാക്കുന്നത്. മലയോര ഹൈവേയിലൂടെ കടന്നുപോകുന്ന എല്ലാ റീച്ചുകളുടെയും (കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി വികസിപ്പിക്കുന്നതും മറ്റ് പദ്ധതികളിലൂടെ വികസിപ്പിക്കുന്നതും) വിശദവിവരം അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.</p>

സെക്ഷൻ ഓഫീസർ

*Handwritten signature*


HILL HIGHWAY - STATUS						
Sl No.	HH route	Length in Km	Stretches (developed under KRFB-PMU) - KIIFB funded projects	km of road (as per DPR)	Status/Remarks	% progress
<b>KASARAGOD</b>						
1	Nandarapadavu - Chevar	23	Nandarapadavu Chevar	23	Work completed	100%
2				27.97	Work is progressing at site	55%
3	Chevar -Edaparamba	49.675	Chevar Edaparamba		Remaining 21.705 km included in Rebuild kerala and also part of Kalladka Cherkala road	85%
4	Edaparamba -Kolichal	24.4	Kolichal – Edapparamba road	24.4	21 km completed. Remaining 3.95km road work pending due to delay in forest clearance. Pallanchi bridge (1&2) DPR submitted as separate work for FS	93%
5	Kolichal -Cherupuzha	28.877	Kolichal Cherupuzha	28.877	Work is progressing at site	88%
<b>KANNUR</b>						
6	Cherupuzha Karuvanchal	37.1			Already developed under DFIP	100%
7	Karuvanchal Vallithod	30.17			Already developed under DFIP	100%
8	Vallithod Ambayathod	43.00	Vallithod Ambayathod	25.3	Work is in progress	10%
9	Ambayathod Boys Town	5.76	Ambayathod - Boys Town	5.76	FS issued on 27.02.2023.TS estimate placed in the TC held on 09.10.2023 and recommended to resubmit the estimate. Corrections are being incorporated at field office.	
<b>WAYANAD</b>						
10	Boys Town- Valad- Kalpetta	33				
11	Valad- Kunhome- Kunkichira	10	Boys Town- Mananthavady- Kalpetta and Valad - Kunkichira	43.00	Work is in progress	61%
12	Kalpetta bypass Meppadi Kappankolli Chooralmala Arunappuzha(Malappuram)	29	Kalpetta bypass Meppadi Kappankolli Chooralmala Arunappuzha(Malappuram)	16.75	Work terminated. Balance work tendered.	30%
13	Meppadi- Kalladi- Maripuzha- Anakkampoyil- Pullurampara	8.7	Meppadi- Kalladi- Maripuzha (Tunnel road)		SPV is Konkan Rail. Work is in LA Stage	
14	Kunhome- Chunkakutty	8.521	Kunhome- Chunkakutty	8.521	TS issued and Work tendered	
<b>KOZHIKODE</b>						
15	Maripuzha - Anakkampoyil- Pullurampara	12	Maripuzha - Anakkampoyil- Pullurampara	12	TS issued and tendered	
16	Chunkakutty - Poothampara bridge	5.446	Chunkakutty - Poothampara bridge	5.446	TS estimate placed in the 147th TS Committee held on 29.12.2023 and recommended to resubmit the estimate after incorporating corrections	
17	Poothampara bridge- Moonamkai- Thottilpalam	7.225	Poothampara bridge- Moonamkai- Thottilpalam	7.225	FS issued on 27.02.2023. Free surrender under progress. Case exist against free surrender of land	
18			Thottilpalam- Mullankunnu	6.4	Free surrender of land in progress. Case exist against free surrender of Land	

HILL HIGHWAY - STATUS						
SI No.	HH route	Length in Km	Stretches (developed under KRFB-PMU) - KIIFB funded projects	km of road (as per DPR)	Status/Remarks	% progress
19	Thottilpalam- Thalayad	36.91	Mullankunnu- Peruvannamuzhi	8.06	52/125 forms obtained. Free Surrender of land in progress. Irrigation land – alignment passes through an aqueduct. Noc for irrigation land is required.	
20			Peruvannamuzhi- 28th mile	15.65	Land available 5.5 km work tendered as Part TS I. For remaining length except Koorachund Town portion, TS estimate placed in the 134th TC Committee and recommended to submit the estimate after incorporating corrections	
21			28th mile- Thalayad	6.8	Work is in progress	12%
22	Thalayad Kodenchery	18	Thalayad Kodenchery	16.822	Work in progress TC Committee recommended to submit the estimate through PRICE after incorporating corrections	3%
23	Kodenchery Kakkadampoyil	35.35	Kodenchery Kakkadampoyil	35.35	NH 766 overlap - Completed Work in progress	96%
MALAPPURAM						
24	Kakkadampoyil- Moolepadam	11	Kakkadampoyil- Moolepadam	11	Free surrender of land in progress. TS estimate preparation in progress.	
25	Moolepadam- Pookottumpadam	20.5	Pookottumpadam - Moolepadam	20.5	Work in progress (Pookottumpadam-Myladi bridge reach (10.9Km) Free surrender of land in progress. Sub project revision is required for the work and is under process	23%
26	Pookottumpadam - Karuvarakund	21.01	Pookottumpadam – Kalikavu – Kerala estate – Kizhakkethala- Karuvarakundu	21.01	Work is in progress (8.7Km) Work in progress (12.31Km)	75% 15%
27	Chirakkal to Ucharakkadavu, Ucharakadavu- Kanjirampara	12.275	Chirakkal to Ucharakkadavu, Ucharakadavu-Kanjirampara	12.275	FS issued on 27.02.2023. TS Estimate incorporating the corrections is being prepared at the field office.	
PALAKKAD						
28	Kanjirampara - Kumaram puthoor	18.1	Kanjirampara - Kumaram puthoor	18.1	FS issued on 27.02.2023. TS estimate under preparation	
29	Kumaram puthoor- Koottupatha	45			NH 966 and NH 544	100%
30	Koottupatha- Gopalapuram	25			BM/BC road will be later developed into 4 lane under KIIFB Funding (Para Pollachi road)	
31	Gopalapuram- Kollengode	30	Gopalapuram- Kannimarimedu	14.86	FS issued on 27.02.2023. TS estimate under preparation.	
32			Kannimarimedu - Nedumani	15.73	FS issued on 27.02.2023. TS estimate under preparation.	
33			Panangattiri to Vithanassery	7.057	FS issued on 27.02.2023. TS estimate under preparation.	



HILL HIGHWAY - STATUS						
SI No.	HH route	Length in Km	Stretches (developed under KRFB-PMU) - KIIFB funded projects	km of road (as per DPR)	Status/Remarks	% progress
34	Kollengode-Wadakkanchery	22.267	Nenmara Bypass end to Thankom Junction	15.21	FS issued on 27.02.2023.TS estimate under preparation.	
<b>THRISSUR</b>						
35	Panthalam padam - pattikad - Vilangannur	13.3	Pattikad - Vilangannur	5.3	Agreement executed on 05.01.2023 (18.03 Cr)	27%
36	Vilingannur- Pulikanni Charikulam	30.84	Vilingannur- Vellikulangara	30.84	Free surrender of land in progress. There are difficulties to get the consent from Land Owners.	
37	Charikulam- Vettilappara	19	Vellikulangara to Vettilappara bridge	19	LoA issued to Contractor on 05/06/23. Resettlement and Rehabilitation of affected people is progressing at site.	
<b>ERNAKULAM</b>						
38	Vettilappara - Eucaly- Illithodu-Chettinada	31.324	Vettilappara- Eucaly	23.269	TS stage. Land issues	
39			Eucaly - Illithode	6.16	TS stage. Land issues	
40			Illithode- Chettinada	1.895	TS stage. Land issues	
41	Chettinada - Cheranganal	17	Chettinada - Cheranganal	17	TS stage. Land issues	
42	Cheranganal - Neryamangalam	32.8	Cheranganal- Nadukani- Neriamangalam	32.8	This reach was not placed in KIIFB board due to non availability of land. Appraisal is completed.	
43	Neriyamangalam - 6th mile	9			9km NH 85 from Neriyamangalam to 6th mile. Work is in progress	
<b>IDUKKI</b>						
44	6th mile- Iruttikanam	20	6th mile- Iruttikanam		NH 85. Work is in progress	
45	Iruttikanam - Anachal	10.25	Iruttikanam - Elakkal bridge	12.87	Financial Sanction to be obtained from KIIFB and procedures for the same are progressing.	
46	Anachal - Mayiladumpara	27	Elakkal bridge to Valiya Mullakanam	5.25	Work is in progress	10%
47			Valiya Mullakanam to Kuttungal		KSTP work (7.1Km). Work completed	100%
48			Kuttungal to Myiladumpara		15.44 km Included in Sabarimala Scheme and BM BC work completed .	100%
49	Mayiladumpara - Puliyanmala	25.78	Mayiladumpara - Puliyanmala	25.78	Financial Sanction to be obtained from KIIFB and procedures for the same are progressing.	
50	Puliyanmala - Chappath	27.717	Peerumedu - Devikulam	27.717	Work is in progress (12.7 Km)	23%
					Work is in progress (2.9 Km)	32%
					Work is in progress (5.45 Km)	10%
					DLP completed in Feb 2023. Now 6.662 km PED under preparation by TRC.TS estimate placed in the 147th TS Committee held on 29.12.2023 and recommended to submit the estimate through PRICE after incorporating corrections.	

HILL HIGHWAY - STATUS						
SI No.	HH route	Length in Km	Stretches (developed under KRFB-PMU) - KIIFB funded projects	km of road (as per DPR)	Status/Remarks	% progress
51	Chappath - Kuttikanam	19	Chappath - Kuttikanam	19	Work completed	100%
52	Kuttikanam - Mundakkayam	20			NH work 20km. Boundary Stone planting is in progress.	100%
KOTTAYAM						
53	Mundakkayam-Karinkallumoozhi (Erumeli) -Placheri	23	Placheri - Karinkallumoozhi	7.5	TS issued and Work Tendered	
54			Karingallumoozhi - Mundakkayam		NH 183A. Work completed	100%
PATHANAMTHITTA						
55	Placheri- Ranni - Konni-Pathanapuram (Kallukadav)	47.67	Pathanapuram - Placheri		KSTP work. Work completed	100%
KOLLAM						
56	Pathanapuram Kallukadav Junction- Punalur TB Junction - Punalur KSRTC junction	14	Punalur - Pathanapuram		NH: 0.200m KSTP work: 13.800 km. Work completed	100%
57	Punalur KSRTC - Agasthyakod - Alancheri - Kulathupuzha- Madathara- Kollayil (Challimukk)	48.7	Kollayil (Challimukk) - Punalur KSRTC	46.1	Work completed	100%
			10/320 - 12/450		Work not carried out in this stretch due to non availability of land as per KIIFB guidelines.	
THIRUVANANTHAPURAM						
58	Kollayil Challimukku - Kallikadu	46.03	Kallikadu - Aryanadu, Iruthalamoola - Vithura, Palode - Challimukku	21.08	Work completed	100%
59			Aryanad- Iruthalamoola		RICK Project- 11km. Work completed	100%
60			Vithura - koppam		1km overlaps with Budget work. Work completed	100%
61			Koppam - Peringamala	9.45	Work in progress	85%
62			Perangammala - palode	3.5	This work overlaps with Palode- Brimore KIIFB work (3.5km) and completed	100%
63			Vazhichal - Kallikadu	7.45	Work is in progress	96%
64			Kallikadu Parassala	26.345	Kudappanamoodu- vazhichal	2.748
	Kudappanamoodu-Parassala	15.495			Work in progress	95%

  
 01/04/2018 03:20/2018